



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Kreusler Park Restroom Replacement <b>Project Number:</b> 14204 <b>BCC District:</b> 07 <b>Delivery Method:</b> Bid <b>Category:</b> R02-Restroom Replacement <b>Status:</b> Close Out <b>Designer:</b> Colume Associates <b>Contractor:</b> McTeague Construction Co., Republic Construction <b>Project Manager:</b> Andrew Gamble	<b>Scope</b> Replacement of existing restroom facility, and install new beach access sidewalk. This projected was funded for FY 2017 for \$200,000.00  <b>Notes</b> Negotiations with Republic Construction are complete. Waiting on Schedule 3 & 4 to process final pay app.	<b>Original</b>	<b>Actual</b>
		Start Date	9/20/2017 9/28/2017
		Finish Date	11/14/2017

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE NA Local NA  <b>Contractor</b>  SBE 48% Local Non Local Prime	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		<b>\$200,000</b>	<b>\$70,442</b>	<b>35.22%</b>	<b>\$65,399</b>

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Prairie Rd. over LWDD Lat. 8 Canal (PB934334) <b>Project Number:</b> 1504 <b>BCC District:</b> 03 <b>Delivery Method:</b> Design CCNA <b>Category:</b> B08-Bridge Replacements <b>Status:</b> Design <b>Designer:</b> Wantman Group <b>Contractor:</b> TBD (bid) <b>Project Manager:</b> Kristine Frazell-Smith	<b>Scope</b> This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.  <b>Notes</b> This project is funded for design (\$150k) in FY 2017 and construction (\$450k) in FY 2019.	<b>Original</b>	<b>Actual</b>
		Design Contract Notice to Proceed	10/25/2016 10/25/2016
		Design Completion	10/1/2019
		Construction Bid Date	1/1/2020
		Construction Start	6/1/2020
		Construction Complete	12/1/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE 17.8% Local 100%  <b>Contractor</b>  SBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		<b>\$600,000</b>	<b>\$151,008</b>	<b>25.17%</b>	<b>\$122,243</b>



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Kudza Rd. over LWDD Lat. 8 Canal (934312) <b>Project Number:</b> 1520 <b>BCC District:</b> 02 <b>Delivery Method:</b> Design CCNA <b>Category:</b> B08-Bridge Replacements <b>Status:</b> Design <b>Designer:</b> Wantman Group <b>Contractor:</b> TBD (bid) <b>Project Manager:</b> Kristine Frazell-Smith	<b>Scope</b> This project will replace an existing bridge (built over 55 years ago) with a culvert. The project will improve traffic safety (lane widths, bike lanes), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.  <b>Notes</b> This project is funded for design (\$150k) in FY 2017 and construction (\$550k) in FY 2019.	<b>Original</b>	<b>Actual</b>
		Design Contract Notice to Proceed	6/20/2017 / 6/20/2017
		Design Completion	4/1/2019
		Construction Bid Date	7/1/2019
		Construction Start	12/1/2019
		Construction Complete	9/1/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE 29.7% Local 100%  <b>Contractor</b>  SBE TBD Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		<b>\$700,000</b>	<b>\$116,086</b>	<b>16.58%</b>	<b>\$96,579</b>

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Smith Sundry Rd. over LWDD Lat. 33 Canal (PB934411) <b>Project Number:</b> 1521 <b>BCC District:</b> 05 <b>Delivery Method:</b> Design CCNA <b>Category:</b> B04-Bridge Modifications <b>Status:</b> Design <b>Designer:</b> Wantman Group <b>Contractor:</b> TBD (bid) <b>Project Manager:</b> Kristine Frazell-Smith	<b>Scope</b> This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.  <b>Notes</b> This project is funded for design (\$150k) in FY 2017 and construction (\$450K) in FY 2019.	<b>Original</b>	<b>Actual</b>
		Design Contract Notice to Proceed	3/13/2018 / 3/21/2018
		Design Completion	7/1/2020
		Construction Bid Date	10/1/2020
		Construction Start	3/1/2021
		Construction Complete	12/1/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE 62.5% Local 100%  <b>Contractor</b>  SBE TBD Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		<b>\$600,000</b>	<b>\$211,997</b>	<b>35.33%</b>	<b>\$83,128</b>



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sections of Military Trail</p> <p>Project Number: 1541</p> <p>BCC District: CW</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Military Trail.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$200,000 in FY 2017 and FY 2021 and \$100,000 in FY 2022 thru FY 2026 for a total funding of \$900,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Palmetto Park to Clint Moore Complete</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> <tr> <td>18th Street to Palmetto Park Complete</td> <td>12/18/2017</td> <td>12/18/2017</td> </tr> </tbody> </table>		Original	Actual	Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017	18th Street to Palmetto Park Complete	12/18/2017	12/18/2017
	Original	Actual									
Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017									
18th Street to Palmetto Park Complete	12/18/2017	12/18/2017									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 92%</p> <p>Local 92%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$900,000</td> <td>\$136,687</td> <td>15.19%</td> <td>\$136,687</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$900,000	\$136,687	15.19%	\$136,687
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$900,000	\$136,687	15.19%	\$136,687											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																								
<p><b>Project Title:</b> Lake Osborne Dr. over Lake Bass Canal (PB934354)</p> <p>Project Number: 1542</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p><b>Scope</b></p> <p>This project will replace an existing bridge that was built over 60 years ago. The project will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p><b>Notes</b></p> <p>This project is funded for design (\$150k) in FY 2017 and construction (\$450k) in FY 2019.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract NTP</td> <td>8/2/2017</td> <td>8/2/2017</td> </tr> <tr> <td>Study Start</td> <td>8/2/2017</td> <td>8/2/2017</td> </tr> <tr> <td>Study Complete</td> <td>5/1/2018</td> <td>5/1/2018</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2019</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>3/1/2020</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>8/1/2020</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>3/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract NTP	8/2/2017	8/2/2017	Study Start	8/2/2017	8/2/2017	Study Complete	5/1/2018	5/1/2018	Design Completion	12/1/2019		Construction Bid Date	3/1/2020		Construction Start	8/1/2020		Construction Complete	3/1/2021	
	Original	Actual																								
Design Contract NTP	8/2/2017	8/2/2017																								
Study Start	8/2/2017	8/2/2017																								
Study Complete	5/1/2018	5/1/2018																								
Design Completion	12/1/2019																									
Construction Bid Date	3/1/2020																									
Construction Start	8/1/2020																									
Construction Complete	3/1/2021																									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 28.9%</p> <p>Local 95%</p> <p><b>Contractor</b></p> <p>SBE TBD</p> <p>Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$125,625</td> <td>20.94%</td> <td>\$101,931</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$125,625	20.94%	\$101,931
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$125,625	20.94%	\$101,931											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM		SCOPE/NOTES	SCHEDULE															
<b>Project Title:</b> Sections of Congress Avenue <b>Project Number:</b> 1543 <b>BCC District:</b> Multiple <b>Delivery Method:</b> Annual Striping Contract <b>Category:</b> S16-Striping <b>Status:</b> Construction <b>Designer:</b> N/A <b>Contractor:</b> Oglesby/Southwide <b>Project Manager:</b> Larry Kelly		<b>Scope</b> This project consists of restriping sections of Congress Avenue.  <b>Notes</b> The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$100,000 in FY 2017 and FY 2021 thru FY 2025 and \$200,000 in FY 2026 for a total funding of \$800,000.	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Palm Beach Lakes to 45th Street Comple</td> <td>10/6/2017</td> <td>10/6/2017</td> </tr> <tr> <td>Okeehobee to Palm Beach Lakes Complt</td> <td>2/6/2018</td> <td>2/6/2018</td> </tr> <tr> <td>Silver Beach to Water Tower</td> <td>3/18/2019</td> <td>3/18/2019</td> </tr> </tbody> </table>					Original	Actual	Palm Beach Lakes to 45th Street Comple	10/6/2017	10/6/2017	Okeehobee to Palm Beach Lakes Complt	2/6/2018	2/6/2018	Silver Beach to Water Tower	3/18/2019	3/18/2019
	Original	Actual																
Palm Beach Lakes to 45th Street Comple	10/6/2017	10/6/2017																
Okeehobee to Palm Beach Lakes Complt	2/6/2018	2/6/2018																
Silver Beach to Water Tower	3/18/2019	3/18/2019																
PARTICIPATION		FUNDING	FINANCIAL SUMMARY															
<b>Consultant</b>  SBE N/A Local N/A  <b>Contractor</b>  SBE 68% Local 68%			<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$800,000</td> <td>\$67,559</td> <td>8.44%</td> <td>\$67,559</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$67,559	8.44%	\$67,559
Project Budget	Committed	% Committed	Paid To Date															
A	B	C=B/A	D															
\$800,000	\$67,559	8.44%	\$67,559															

DESCRIPTION/TEAM		SCOPE/NOTES	SCHEDULE															
<b>Project Title:</b> Sections of Gateway Blvd. <b>Project Number:</b> 1544 <b>BCC District:</b> 03 <b>Delivery Method:</b> Annual Striping Contract <b>Category:</b> S16-Striping <b>Status:</b> Construction <b>Designer:</b> N/A <b>Contractor:</b> Southwide <b>Project Manager:</b> Larry Kelly		<b>Scope</b> This project consists of restriping sections of Gateway Boulevard.  <b>Notes</b> The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$100,000 in FY 2017 and FY 2025 for a total funding of \$200,000.	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road Comple</td> <td>8/24/2017</td> <td>8/24/2017</td> </tr> <tr> <td>Military to Congress Complete</td> <td>1/22/2018</td> <td>1/22/2018</td> </tr> </tbody> </table>					Original	Actual	Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017	Military to Congress Complete	1/22/2018	1/22/2018			
	Original	Actual																
Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017																
Military to Congress Complete	1/22/2018	1/22/2018																
PARTICIPATION		FUNDING	FINANCIAL SUMMARY															
<b>Consultant</b>  SBE N/A Local N/A  <b>Contractor</b>  SBE 100% Local 100%			<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$76,915</td> <td>38.46%</td> <td>\$76,915</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$76,915	38.46%	\$76,915
Project Budget	Committed	% Committed	Paid To Date															
A	B	C=B/A	D															
\$200,000	\$76,915	38.46%	\$76,915															



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> Sections of Seacrest Blvd.</p> <p>Project Number: 1545</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Seacrest Boulevard.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017, FY 2020, FY 2023 and FY 2025 for a total funding of \$200,000.</p>	<b>Original</b>	<b>Actual</b>
		SW 26th to Boynton Beach Blvd. Comple	9/6/2017
			9/6/2017

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$200,000	\$31,589	15.79%	\$31,589

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> Sections of Old Dixie Hwy.</p> <p>Project Number: 1546</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Old Dixie Highway.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017, and \$100,000 in FY 2021 and FY 2023, and \$125,000 in FY 2026 for a total funding of \$375,000.</p>	<b>Original</b>	<b>Actual</b>
		Boca Raton city limits to Lindell Road Cor	11/20/2017
		NE 2nd Street to Glades Road Complete	11/20/2017

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$375,000	\$16,285	4.34%	\$16,285



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Clint Moore Road</p> <p>Project Number: 1547</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Clint Moore Road.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2022, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Military to Congress Complete</td> <td>9/6/2017</td> <td>9/6/2017</td> </tr> </tbody> </table>		Original	Actual	Military to Congress Complete	9/6/2017	9/6/2017
	Original	Actual						
Military to Congress Complete	9/6/2017	9/6/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$34,182</td> <td>17.09%</td> <td>\$34,182</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$34,182	17.09%	\$34,182
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$34,182	17.09%	\$34,182											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Hagen Ranch Road</p> <p>Project Number: 1548</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Hagen Ranch Road.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2021, and \$100,000 in FY 2024, and \$75,000 in FY 2026 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Atlantic to Flavor Pict Complete</td> <td>7/31/2017</td> <td>7/11/2017</td> </tr> </tbody> </table>		Original	Actual	Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017
	Original	Actual						
Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$275,000</td> <td>\$49,596</td> <td>18.03%</td> <td>\$49,596</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$49,596	18.03%	\$49,596
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$49,596	18.03%	\$49,596											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sections of Palm Beach Lakes Blvd.</p> <p>Project Number: 1549</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Palm Beach Lakes Boulevard.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2025 for a total funding of \$100,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Sapodilla to N. Dixie Complete</td> <td>8/23/2017</td> <td>8/23/2017</td> </tr> <tr> <td>Okeechobee to Robbins Complete</td> <td>8/24/2017</td> <td>8/24/2017</td> </tr> </tbody> </table>		Original	Actual	Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017	Okeechobee to Robbins Complete	8/24/2017	8/24/2017
	Original	Actual									
Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017									
Okeechobee to Robbins Complete	8/24/2017	8/24/2017									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$100,000</td> <td>\$29,252</td> <td>29.25%</td> <td>\$29,252</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$100,000	\$29,252	29.25%	\$29,252
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$100,000	\$29,252	29.25%	\$29,252											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> Wabasso Dr. over LWDD Lat. 2 Canal (934237)</p> <p>Project Number: 1557</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Alan Gerwig &amp; Associates</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p><b>Scope</b></p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), improve roadway drainage, and enhance pedestrian sidewalk safety.</p> <p><b>Notes</b></p> <p>This project is funded for design (\$150k) in FY 2018 and construction (\$550k) in FY 2021.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>7/10/2018</td> <td>7/10/2018</td> </tr> <tr> <td>Design Completion</td> <td>7/1/2020</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>10/1/2020</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>3/1/2021</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>8/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	7/10/2018	7/10/2018	Design Completion	7/1/2020		Construction Bid Date	10/1/2020		Construction Start	3/1/2021		Construction Complete	8/1/2021	
	Original	Actual																		
Design Contract Notice to Proceed	7/10/2018	7/10/2018																		
Design Completion	7/1/2020																			
Construction Bid Date	10/1/2020																			
Construction Start	3/1/2021																			
Construction Complete	8/1/2021																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 100%</p> <p>Local 100%</p> <p><b>Contractor</b></p> <p>SBE</p> <p>Local</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$131,588</td> <td>18.80%</td> <td>\$19,604</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$131,588	18.80%	\$19,604
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$131,588	18.80%	\$19,604											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sections of Randolph Siding Rd.</p> <p>Project Number: 1559</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: D02-Drainage (Pipe Replacements)</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Mark Kroeger</p>	<p><b>Scope</b></p> <p>This project will repair and/or replace existing pipe culverts and drainage structures along Randolph Siding Road. These repairs are needed in order to properly drain and maintain Randolph Siding Road in a safe operating condition.</p> <p><b>Notes</b></p> <p>This project is funded at \$300k in FY 2018 and FY 2021 for a total funding of \$600,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>110th to Jupiter Farms Road Complete</td> <td>6/1/2018</td> <td>5/10/2018</td> </tr> <tr> <td>@Alexander Run</td> <td>5/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018	@Alexander Run	5/1/2019	
	Original	Actual									
110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018									
@Alexander Run	5/1/2019										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$96,013</td> <td>16.00%</td> <td>\$77,513</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$96,013	16.00%	\$77,513
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$96,013	16.00%	\$77,513											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p><b>Project Title:</b> Sections of Indiantown Road Pipe</p> <p>Project Number: 1560</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: D02-Drainage (Pipe Replacements)</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Hinterland</p> <p>Project Manager: Mark Kroeger</p>	<p><b>Scope</b></p> <p>This project will repair and/or replace existing pipe culverts and drainage structures along Indiantown Road. These repairs are needed in order to properly drain and maintain Indiantown Road in a safe operating condition.</p> <p><b>Notes</b></p> <p>There are currently two areas identified along Indiantown Road that require pipe repair work.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>East of 131st Trail N.</td> <td>11/30/2018</td> <td>12/20/2018</td> </tr> <tr> <td>West of 131st Trail N.</td> <td>1/31/2019</td> <td>12/20/2018</td> </tr> <tr> <td>Associated Road Restoration</td> <td>3/1/2019</td> <td>5/21/2019</td> </tr> </tbody> </table>		Original	Actual	East of 131st Trail N.	11/30/2018	12/20/2018	West of 131st Trail N.	1/31/2019	12/20/2018	Associated Road Restoration	3/1/2019	5/21/2019
	Original	Actual												
East of 131st Trail N.	11/30/2018	12/20/2018												
West of 131st Trail N.	1/31/2019	12/20/2018												
Associated Road Restoration	3/1/2019	5/21/2019												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$163,054</td> <td>81.53%</td> <td>\$113,054</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$163,054	81.53%	\$113,054
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$163,054	81.53%	\$113,054											





# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Hood Road from Briarlake Dr. to W. of Turnpike <b>Project Number:</b> 1561 <b>BCC District:</b> 01 <b>Delivery Method:</b> Design CCNA <b>Category:</b> P04-Pathways <b>Status:</b> Design <b>Designer:</b> Civil Design <b>Contractor:</b> TBD <b>Project Manager:</b> Sandra Ospina	<b>Scope</b> This project will add a new pathway on Hood Road from Briarlake Dr. to W. of Turnpike.  <b>Notes</b> Design of the project is in progress.	<b>Original</b>	<b>Actual</b>
		Design NTP Issued	4/11/2018 / 4/11/2018
		Design Start	5/1/2018 / 4/11/2018
		Design Complete	2/1/2019
		Construction Start	5/1/2019
		Construction Complete	7/1/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE 100% Local 100%  <b>Contractor</b>  SBE Local	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		<b>\$200,000</b>	<b>\$56,071</b>	<b>28.04%</b>	<b>\$31,518</b>

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Golf Road from Military Trail to Congress Ave. <b>Project Number:</b> 1569 <b>BCC District:</b> 04 <b>Delivery Method:</b> Annual Construction Contract <b>Category:</b> R04-Resurfacing <b>Status:</b> Construction <b>Designer:</b> N/A <b>Contractor:</b> Wynn & Sons, Ranger <b>Project Manager:</b> Mark Kroeger	<b>Scope</b> Pavement restoration and resurfacing two miles (four lane miles) of Golf Road from Military Trail to Congress Ave.  <b>Notes</b> Due to numerous root intrusions into the road, the project's budget has increased from \$600k to \$850k (R2018-1321). Work complete. A type 1 transfer to sweep the remaining balance of the project budget to reserves is forthcoming.	<b>Original</b>	<b>Actual</b>
		Pavement Restoration Complete	11/1/2018 / 10/31/2018
		Milling and Paving Complete	2/1/2019 / 1/4/2019
		Traffic Striping Complete	6/1/2019 / 2/8/2019
		Traffic Loops Complete	8/1/2019 / 3/1/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE N/A Local N/A  <b>Contractor</b>  SBE 46% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		<b>\$850,000</b>	<b>\$688,582</b>	<b>81.01%</b>	<b>\$688,582</b>



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Boynton Beach Blvd. & Seacrest Blvd. <b>Project Number:</b> 1578 <b>BCC District:</b> 07 <b>Delivery Method:</b> Design CCNA <b>Category:</b> S08-Signals and Signal Systems <b>Status:</b> Design <b>Designer:</b> Wantman Group <b>Contractor:</b> TBD <b>Project Manager:</b> Fattoush Jafar	<b>Scope</b> This project will replace the existing span-wire signal system with a mast arm signal system.  <b>Notes</b> Design of the project is in progress.	<b>Original</b>	<b>Actual</b>
		Design NTP Issued	4/19/2019
		Design Complete	4/20/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE 0% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
<b>Contractor</b>  SBE Local		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$400,000	\$71,296	17.82%	\$1,854

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Blue Heron Blvd. & Riviera FS # 2 <b>Project Number:</b> 1579 <b>BCC District:</b> 07 <b>Delivery Method:</b> Design CCNA <b>Category:</b> S08-Signals and Signal Systems <b>Status:</b> Design <b>Designer:</b> Simmons & White <b>Contractor:</b> TBD <b>Project Manager:</b> Fattoush Jafar	<b>Scope</b> This project will replace the existing span-wire signal system with a mast arm signal system.  <b>Notes</b> Design of the project is in progress.	<b>Original</b>	<b>Actual</b>
		Design NTP Issued	3/28/2018
		Design Complete	12/1/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE 93.7% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
<b>Contractor</b>  SBE Local		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$400,000	\$45,502	11.38%	\$15,929



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sections of Lyons Road</p> <p>Project Number: 1597</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Lyons Road.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$200,000 in FY 2018, FY 2022, and FY 2025 for a total funding of \$600,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Connector Road to Lantana Road</td> <td>5/14/2018</td> <td>5/7/2018</td> </tr> <tr> <td>Wendy Lane to Palm Beach Pantation Bl</td> <td>3/20/2019</td> <td>3/20/2019</td> </tr> </tbody> </table>		Original	Actual	Connector Road to Lantana Road	5/14/2018	5/7/2018	Wendy Lane to Palm Beach Pantation Bl	3/20/2019	3/20/2019
	Original	Actual									
Connector Road to Lantana Road	5/14/2018	5/7/2018									
Wendy Lane to Palm Beach Pantation Bl	3/20/2019	3/20/2019									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 0%</p> <p>Local 0%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$133,670</td> <td>22.28%</td> <td>\$133,670</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$133,670	22.28%	\$133,670
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$133,670	22.28%	\$133,670											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Haverhill Road</p> <p>Project Number: 1598</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Haverhill Road.</p> <p><b>Notes</b></p> <p>The project is funded at \$100,000 in FY 2018, FY 2021, FY 2023, and FY 2026 for a total funding of \$400,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Lantana Road to Hypoluxo Road</td> <td>5/14/2018</td> <td>5/2/2018</td> </tr> </tbody> </table>		Original	Actual	Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018
	Original	Actual						
Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$400,000</td> <td>\$21,532</td> <td>5.38%</td> <td>\$21,532</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$21,532	5.38%	\$21,532
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$21,532	5.38%	\$21,532											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Belvedere Road</p> <p>Project Number: 1599</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Belvedere Road.</p> <p><b>Notes</b></p> <p>The project is funded at \$100,000 in FY 2018, and \$50,000 in FY 2022 and FY 2025, and \$125,000 in FY 2024 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Haverhill Road to Drexel Road</td> <td style="text-align: center;">7/14/2018</td> <td style="text-align: center;">8/20/2018</td> </tr> </tbody> </table>		Original	Actual	Haverhill Road to Drexel Road	7/14/2018	8/20/2018
	Original	Actual						
Haverhill Road to Drexel Road	7/14/2018	8/20/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$325,000</td> <td style="text-align: center;">\$23,128</td> <td style="text-align: center;">7.12%</td> <td style="text-align: center;">\$23,128</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$23,128	7.12%	\$23,128
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$23,128	7.12%	\$23,128											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sections of Yamato Road</p> <p>Project Number: 1603</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Yamato Road.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY 2018 has been completed. The project is funded at \$75,000 in FY 2018 and \$50,000 in FY 2020 and FY 2023 for a total funding of \$175,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Lyons Road to SR7</td> <td style="text-align: center;">8/1/2018</td> <td style="text-align: center;">11/1/2018</td> </tr> <tr> <td>Gatehouse Drive to Jog Road</td> <td style="text-align: center;">8/1/2018</td> <td style="text-align: center;">11/1/2018</td> </tr> </tbody> </table>		Original	Actual	Lyons Road to SR7	8/1/2018	11/1/2018	Gatehouse Drive to Jog Road	8/1/2018	11/1/2018
	Original	Actual									
Lyons Road to SR7	8/1/2018	11/1/2018									
Gatehouse Drive to Jog Road	8/1/2018	11/1/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$175,000</td> <td style="text-align: center;">\$73,501</td> <td style="text-align: center;">42.00%</td> <td style="text-align: center;">\$73,501</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$73,501	42.00%	\$73,501
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$175,000	\$73,501	42.00%	\$73,501											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Indiantown Road Striping</p> <p>Project Number: 1604</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Indiantown Road.</p> <p><b>Notes</b></p> <p>The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021, FY 2023, and FY 2025 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Beeline Highway to east for 1/2 mile</td> <td style="text-align: center;">7/14/2018</td> <td style="text-align: center;">1/9/2019</td> </tr> </tbody> </table>		Original	Actual	Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019
	Original	Actual						
Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$375,000</td> <td style="text-align: center;">\$5,535</td> <td style="text-align: center;">1.48%</td> <td style="text-align: center;">\$5,535</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$5,535	1.48%	\$5,535
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$5,535	1.48%	\$5,535											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Palmetto Park Road</p> <p>Project Number: 1605</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Palmetto Park Road.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021 and FY 2023 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>CSX RR to Crawford Blvd.</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">5/7/2018</td> </tr> </tbody> </table>		Original	Actual	CSX RR to Crawford Blvd.	5/14/2018	5/7/2018
	Original	Actual						
CSX RR to Crawford Blvd.	5/14/2018	5/7/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 0%</p> <p>Local 0%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$275,000</td> <td style="text-align: center;">\$52,683</td> <td style="text-align: center;">19.16%</td> <td style="text-align: center;">\$52,683</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$52,683	19.16%	\$52,683
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$52,683	19.16%	\$52,683											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sections of Hypoluxo Road</p> <p>Project Number: 1606</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Hypoluxo Road.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY 2018 has been completed. The project is funded at \$75,000 in FY 2018, \$100,000 in FY 2021 and FY 2024 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road</td> <td style="text-align: center;">8/1/2018</td> <td style="text-align: center;">10/19/2018</td> </tr> <tr> <td>Jog Road to Military Trail</td> <td style="text-align: center;">9/1/2018</td> <td style="text-align: center;">10/19/2018</td> </tr> </tbody> </table>		Original	Actual	Hagen Ranch Road to Jog Road	8/1/2018	10/19/2018	Jog Road to Military Trail	9/1/2018	10/19/2018
	Original	Actual									
Hagen Ranch Road to Jog Road	8/1/2018	10/19/2018									
Jog Road to Military Trail	9/1/2018	10/19/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$275,000</td> <td style="text-align: center;">\$66,843</td> <td style="text-align: center;">24.31%</td> <td style="text-align: center;">\$66,843</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$66,843	24.31%	\$66,843
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$66,843	24.31%	\$66,843											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Australian Avenue</p> <p>Project Number: 1607</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Australian Avenue.</p> <p><b>Notes</b></p> <p>The project is funded at \$75,000 in FY 2018, \$125,000 in FY 2022 and FY 2026 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Banyan Blvd. to Palm Beach Lake Blvd.</td> <td style="text-align: center;">7/1/2018</td> <td style="text-align: center;">1/29/2019</td> </tr> </tbody> </table>		Original	Actual	Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019
	Original	Actual						
Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$325,000</td> <td style="text-align: center;">\$13,540</td> <td style="text-align: center;">4.17%</td> <td style="text-align: center;">\$13,540</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$13,540	4.17%	\$13,540
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$13,540	4.17%	\$13,540											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Okeechobee Blvd.</p> <p>Project Number: 1609</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Okeechobee Boulevard.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY 2018 has been completed. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Royal Palm Beach Blvd to SR 7</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">7/14/2018</td> </tr> </tbody> </table>		Original	Actual	Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018
	Original	Actual						
Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$44,721</td> <td style="text-align: center;">22.36%</td> <td style="text-align: center;">\$44,721</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$44,721	22.36%	\$44,721
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$44,721	22.36%	\$44,721											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of 10th Avenue North</p> <p>Project Number: 1610</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of 10th Avenue North.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Pinehurst Dr. to Jog Rd.</td> <td style="text-align: center;">5/15/2018</td> <td style="text-align: center;">8/9/2018</td> </tr> </tbody> </table>		Original	Actual	Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018
	Original	Actual						
Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$17,538</td> <td style="text-align: center;">8.77%</td> <td style="text-align: center;">\$17,538</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$17,538	8.77%	\$17,538
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$17,538	8.77%	\$17,538											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sections of 45th Street</p> <p>Project Number: 1611</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of 45th Street.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$75,000 in FY 2026 for a total funding of \$175,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Military Trail to I-95</td> <td>7/1/2018</td> <td>1/16/2019</td> </tr> <tr> <td>Greenwood Ave. to Broadway Blvd.</td> <td>3/11/2019</td> <td>3/18/2019</td> </tr> </tbody> </table>		Original	Actual	Military Trail to I-95	7/1/2018	1/16/2019	Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019
	Original	Actual									
Military Trail to I-95	7/1/2018	1/16/2019									
Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$175,000</td> <td>\$33,067</td> <td>18.90%</td> <td>\$33,067</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$33,067	18.90%	\$33,067
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$175,000	\$33,067	18.90%	\$33,067											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> Florida Mango Rd. over LWDD Lat. 8 Canal (PB934338)</p> <p>Project Number: 1613</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Alan Gerwig &amp; Assoc.</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kathleen Farrell</p>	<p><b>Scope</b></p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety.</p> <p><b>Notes</b></p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. The project is under design (using 5-Year RP funds). The IST partially funds the construction of the project at \$700,000 in FY 2019.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>9/30/2015</td> <td>9/30/2015</td> </tr> <tr> <td>Design Completion</td> <td>2/1/2020</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>7/1/2020</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>1/1/2021</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>7/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	9/30/2015	9/30/2015	Design Completion	2/1/2020		Construction Bid Date	7/1/2020		Construction Start	1/1/2021		Construction Complete	7/1/2021	
	Original	Actual																		
Design Contract Notice to Proceed	9/30/2015	9/30/2015																		
Design Completion	2/1/2020																			
Construction Bid Date	7/1/2020																			
Construction Start	1/1/2021																			
Construction Complete	7/1/2021																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 100%</p> <p>Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD</p> <p>Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$0	0.00%	\$0											





# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> SW 18th St. from SR7 to Boca Rio Rd.</p> <p>Project Number: 1619</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p><b>Scope</b></p> <p>Resurfacing 2 miles (8 lane miles) of SW 18th Street from State Road 7 to Boca Rio Road.</p> <p><b>Notes</b></p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>2/1/2019</td> <td>1/17/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>4/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>6/1/2019</td> <td>5/15/2019</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>8/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	2/1/2019	1/17/2019	ADA (Curb/Cut Ramps) Complete	4/1/2019		Traffic Striping Complete	6/1/2019	5/15/2019	Traffic Loops Complete	8/1/2019	
	Original	Actual															
Milling and Pavement Complete	2/1/2019	1/17/2019															
ADA (Curb/Cut Ramps) Complete	4/1/2019																
Traffic Striping Complete	6/1/2019	5/15/2019															
Traffic Loops Complete	8/1/2019																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15%</p> <p>Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$900,000</td> <td>\$821,268</td> <td>91.25%</td> <td>\$734,849</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$900,000	\$821,268	91.25%	\$734,849
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$900,000	\$821,268	91.25%	\$734,849											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Pinehurst Dr. from Lake Worth Rd. to Forest Hill Blvd.</p> <p>Project Number: 1621</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p><b>Scope</b></p> <p>Resurfacing 2.3 miles (4.6 lane miles) of Pinehurst Drive from Lake Worth Road to Forest Hill Boulevard.</p> <p><b>Notes</b></p> <p>Outstanding work includes updating ADA ramps, restriping, and replacing traffic loops. PENDING APPROVAL - Due to additional drainage repair costs and higher unit const. costs in the annual const. contracts the project's budget has increased from \$500k to \$575k. A Type 2 Transfer to cover the funding deficit is forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>5/1/2019</td> <td>4/10/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>7/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>9/1/2019</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	5/1/2019	4/10/2019	ADA (Curb/Cut Ramps) Complete	7/1/2019		Traffic Striping Complete	9/1/2019		Traffic Loops Complete	11/1/2019	
	Original	Actual															
Milling and Pavement Complete	5/1/2019	4/10/2019															
ADA (Curb/Cut Ramps) Complete	7/1/2019																
Traffic Striping Complete	9/1/2019																
Traffic Loops Complete	11/1/2019																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15%</p> <p>Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$456,243</td> <td>91.25%</td> <td>\$416,243</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$456,243	91.25%	\$416,243
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$456,243	91.25%	\$416,243											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Jog Rd. from Summit Blvd to Gun Club Rd.</p> <p>Project Number: 1622</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p><b>Scope</b></p> <p>Resurfacing 0.8 miles (4.8 lane miles) of Jog Road from Summit Boulevard to Gun Club Road.</p> <p><b>Notes</b></p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>4/1/2019</td> <td>4/24/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>6/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2019</td> <td>5/16/2019</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>10/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	4/1/2019	4/24/2019	ADA (Curb/Cut Ramps) Complete	6/1/2019		Traffic Striping Complete	8/1/2019	5/16/2019	Traffic Loops Complete	10/1/2019	
	Original	Actual															
Milling and Pavement Complete	4/1/2019	4/24/2019															
ADA (Curb/Cut Ramps) Complete	6/1/2019																
Traffic Striping Complete	8/1/2019	5/16/2019															
Traffic Loops Complete	10/1/2019																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15%</p> <p>Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$400,000</td> <td>\$375,599</td> <td>93.90%</td> <td>\$301,039</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$375,599	93.90%	\$301,039
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$375,599	93.90%	\$301,039											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Frederick Small Rd. from Central Blvd. to Military Trail</p> <p>Project Number: 1623</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p><b>Scope</b></p> <p>Resurfacing 0.5 miles (2 lane miles) of Frederick Small Road from Central Boulevard to Military Trail.</p> <p><b>Notes</b></p> <p>Outstanding work includes updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>4/1/2019</td> <td>5/8/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>6/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2019</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	4/1/2019	5/8/2019	ADA (Curb/Cut Ramps) Complete	6/1/2019		Traffic Striping Complete	8/1/2019		Traffic Loops Complete	11/1/2019	
	Original	Actual															
Milling and Pavement Complete	4/1/2019	5/8/2019															
ADA (Curb/Cut Ramps) Complete	6/1/2019																
Traffic Striping Complete	8/1/2019																
Traffic Loops Complete	11/1/2019																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15%</p> <p>Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$300,000</td> <td>\$198,677</td> <td>66.23%</td> <td>\$677</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$198,677	66.23%	\$677
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$198,677	66.23%	\$677											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Woolbright Rd. from Lawrence Rd. to Congress Ave.</p> <p>Project Number: 1624</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p><b>Scope</b></p> <p>Resurfacing 1 mile (4 lane miles) of Woolbright Road from Lawrence Road to Congress Avenue.</p> <p><b>Notes</b></p> <p>The project is funded with IST funding (\$200,000 in FY19) and with Capital Outlay funding. Outstanding work includes updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>6/1/2019</td> <td>5/7/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>8/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>10/1/2019</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>12/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	6/1/2019	5/7/2019	ADA (Curb/Cut Ramps) Complete	8/1/2019		Traffic Striping Complete	10/1/2019		Traffic Loops Complete	12/1/2019	
	Original	Actual															
Milling and Pavement Complete	6/1/2019	5/7/2019															
ADA (Curb/Cut Ramps) Complete	8/1/2019																
Traffic Striping Complete	10/1/2019																
Traffic Loops Complete	12/1/2019																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15%</p> <p>Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$198,451</td> <td>99.23%</td> <td>\$451</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$198,451	99.23%	\$451
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$198,451	99.23%	\$451											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Frederick Small Rd. from Military Trail to Palmwood Rd.</p> <p>Project Number: 1625</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p><b>Scope</b></p> <p>Resurfacing 1.6 miles (3.2 lane miles) of Frederick Small Road from Military Trail to Palmwood Road.</p> <p><b>Notes</b></p> <p>Outstanding work includes updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement complete</td> <td>4/1/2019</td> <td>5/8/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>6/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2019</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement complete	4/1/2019	5/8/2019	ADA (Curb/Cut Ramps) Complete	6/1/2019		Traffic Striping Complete	8/1/2019		Traffic Loops Complete	11/1/2019	
	Original	Actual															
Milling and Pavement complete	4/1/2019	5/8/2019															
ADA (Curb/Cut Ramps) Complete	6/1/2019																
Traffic Striping Complete	8/1/2019																
Traffic Loops Complete	11/1/2019																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15%</p> <p>Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$197,451</td> <td>98.73%</td> <td>\$451</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$197,451	98.73%	\$451
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$197,451	98.73%	\$451											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Northtree (Residential roads)</p> <p>Project Number: 1626</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p><b>Scope</b></p> <p>Resurfacing the residential streets within the Northtree Subdivision.</p> <p><b>Notes</b></p> <p>The original IST funding was \$100,000 in FY 2019 and \$100,000 in FY 2020. The FY 2020 funding was advanced to FY 2019 - so now all of the \$200,000 funding is in FY 2019 (BT 2019 0072). Outstanding work includes updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>3/1/2019</td> <td>3/14/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>5/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>6/1/2019</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>9/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	3/1/2019	3/14/2019	ADA (Curb/Cut Ramps) Complete	5/1/2019		Traffic Striping Complete	6/1/2019		Traffic Loops Complete	9/1/2019	
	Original	Actual															
Milling and Pavement Complete	3/1/2019	3/14/2019															
ADA (Curb/Cut Ramps) Complete	5/1/2019																
Traffic Striping Complete	6/1/2019																
Traffic Loops Complete	9/1/2019																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15%</p> <p>Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$193,973</td> <td>96.99%</td> <td>\$193,973</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$193,973	96.99%	\$193,973
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$193,973	96.99%	\$193,973											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Summit Blvd</p> <p>Project Number: 1653</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Summit Blvd.</p> <p><b>Notes</b></p> <p>The restriping construction scheduled for FY2018 has been completed. \$75,000 of the projects \$200,000 funding was advanced to FY 2018 (BT 2018 0599). The project is now funded at \$75,000 in FY 2018, \$50,000 in FY 2020, and \$75,000 in FY 2025 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Congress Ave. to Parker Ave.</td> <td>12/1/2018</td> <td>11/30/2018</td> </tr> </tbody> </table>		Original	Actual	Congress Ave. to Parker Ave.	12/1/2018	11/30/2018
	Original	Actual						
Congress Ave. to Parker Ave.	12/1/2018	11/30/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$275,000</td> <td>\$33,069</td> <td>12.03%</td> <td>\$33,069</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$33,069	12.03%	\$33,069
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$33,069	12.03%	\$33,069											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Sunset Cove Audio & Lighting System <b>Project Number:</b> 17466 <b>BCC District:</b> 05 <b>Delivery Method:</b> Annual Contract <b>Category:</b> P08-Public Building Repair Replacement & Expansion <b>Status:</b> Design <b>Designer:</b> TBD <b>Contractor:</b> TBD <b>Project Manager:</b> Andrew Gamble	<b>Scope</b> Existing stage lighting to be upgraded with LED lighting and stage speakers to be replaced and upgraded. This project is funded in: FY 2017 \$150,000  <b>Notes</b> Parks to provide a revised SOW, sent 2nd reminder to Parks 5-30-19	<b>Original</b>	<b>Actual</b>
		Start Date	7/7/2017
		Finish Date	7/6/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE TBD Local TBD  <b>Contractor</b>  SBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$150,000	\$3,216	2.14%	\$3,216

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Lake Lytal Park - Activity Building Playground <b>Project Number:</b> 17499 <b>BCC District:</b> 02 <b>Delivery Method:</b> Bid <b>Category:</b> P06-Playground Replacement <b>Status:</b> Construction <b>Designer:</b> Parks <b>Contractor:</b> West Construction <b>Project Manager:</b> Jason Griffith	<b>Scope</b> Project Consists of replacing the existing playground with new playground structure. Work will also include new fencing, sidewalk, mulch and curbing. - This project is funded for construction in FY 2017 for \$77,750 IST  <b>Notes</b> Received some of the missing certified payrolls and release of liens documents. Still pending receipt of permit documents, final pay app, and warranty information.	<b>Original</b>	<b>Actual</b>
		Start Date	11/1/2017
		Finish Date	6/15/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE N/A Local N/A  <b>Contractor</b>  SBE N/A Local N/A	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$77,750	\$77,750	100.00%	\$77,750



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Santaluces Pool Aquatic Facility Renovation <b>Project Number:</b> 17510 <b>BCC District:</b> 03 <b>Delivery Method:</b> CM <b>Category:</b> A02-Aquatic Facility Repair and Replacement <b>Status:</b> Construction <b>Designer:</b> N/A <b>Contractor:</b> Robling <b>Project Manager:</b> Jason Griffith	<b>Scope</b> Pool resurfacing and repairs, repainting building. - This project is funded for construction T005: \$850,000 FY 2017  <b>Notes</b> Robling provided proof of payment to school district for water bill. Still pending final pay app and close out documents.	<b>Original</b>	<b>Actual</b>
		Start Date	11/21/2017 12/4/2017
		Finish Date	6/15/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE TBD Local TBD  <b>Contractor</b>  SBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$850,000	\$604,084	71.07%	\$523,221

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Delray Hlth Clinic & SC Adm Yth Svcs RR CW-ADA <b>Project Number:</b> 17523 <b>BCC District:</b> 07 <b>Delivery Method:</b> TBD <b>Category:</b> G02-General Government Facilities <b>Status:</b> Design <b>Designer:</b> Colome & Associates <b>Contractor:</b> TBD <b>Project Manager:</b> David Lavinsky	<b>Scope</b> Renovate the existing Delray Health Clinics public first and second floor restrooms to meet ADA requirements. The scope at SC Admin Youth Services is to renovate existing staff and public restrooms to meet ADA requirements. These projects were combined into one.  <b>Notes</b> The entire FY 2017 funding amount of \$250,000 will be required to accomplish these two projects. A CSA has been requested and is awaiting approval.	<b>Original</b>	<b>Actual</b>
		Start Date	7/27/2017 7/27/2017
		Finish Date	12/21/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE TBD Local TBD  <b>Contractor</b>  SBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$250,000	\$6,985	2.79%	\$6,985



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Lantana Health Restrooms CW-ADA <b>Project Number:</b> 17528 <b>BCC District:</b> 07 <b>Delivery Method:</b> TBD <b>Category:</b> G02-General Government Facilities <b>Status:</b> Design <b>Designer:</b> Colome & Associates <b>Contractor:</b> TBD <b>Project Manager:</b> David Lavinsky	<b>Scope</b> Renovate existing public restrooms on first and second floor to meet ADA requirements.  <b>Notes</b> Due to insufficient funding to complete all 3 ADA restroom renovations, this project will be completed with CDBG funds. As a result, this project will need to be procured/performed in accordance with federal guidelines. Project will recommence upon availability of CDBG funding (\$150,000) on 10/1/2019.	<b>Original</b>	<b>Actual</b>
		Start Date	7/7/2017
		Finish Date	4/6/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE TBD Local TBD  <b>Contractor</b>  SBE TBD Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$0	\$4,789	0.00%	\$4,789

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Four Points <b>Project Number:</b> 17557 <b>BCC District:</b> 02 <b>Delivery Method:</b> CMR <b>Category:</b> G02-General Government Facilities <b>Status:</b> Design <b>Designer:</b> Colome & Associates <b>Contractor:</b> All Site Construction <b>Project Manager:</b> Rosalyn Acosta	<b>Scope</b> Design and Construction services for interior renovation and reconfiguration of partial 2nd floor at Four Points Facility and partial 2nd floor at Airport Center 1. Consolidate Youth Services department at Four Points Facility. Move Office of Small Business Assistance from Four Points to Airport Center  <b>Notes</b> Contractor's pre-con services task order is being prepared. Waiting on Contractor's comments and SIP's furniture package to complete estimate.	<b>Original</b>	<b>Actual</b>
		Design Start	11/17/2017
		Construction Start	1/2/2019
		Completion	12/27/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE 100% Local 100%  <b>Contractor</b>  SBE TBD Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$825,000	\$120,814	14.64%	\$81,500



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> School Zone System Upgrade <b>Project Number:</b> 1798 <b>BCC District:</b> Multiple <b>Delivery Method:</b> Purchasing <b>Category:</b> S08-Signals and Signal Systems <b>Status:</b> Construction <b>Designer:</b> N/A <b>Contractor:</b> Temple, Inc. <b>Project Manager:</b> Fattoush Jafar	<b>Scope</b> Upgrading the communication system for school zone flashers at approximately 90 school locations from a beeper system to a cellular communications system.  <b>Notes</b> The IST funding of \$500k was advanced from FY 2024 to FY 2018 (BT 2018 0268). Project involves purchasing time clocks and control boxes. Installation and programming will be done internally (Traffic Operations).	<b>Original</b>	<b>Actual</b>
		Equipment Purchase Complete	12/1/2018
		Installation Complete	5/1/2019
		Programming Complete	8/1/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE N/A Local N/A  <b>Contractor</b>  SBE N/A Local N/A	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$500,000	\$441,260	88.25%	\$441,260

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> SR-7 (Whitehorse dr. to Hypoluxo Rd.) <b>Project Number:</b> 1830 <b>BCC District:</b> BIAF <b>Delivery Method:</b> Design CCNA <b>Category:</b> S14-Street Lighting <b>Status:</b> Design <b>Designer:</b> Electrical Design Associates <b>Contractor:</b> Florida Power & Light <b>Project Manager:</b> Amy Harris	<b>Scope</b> The exist. SR7 high mast lighting is in need of a new LED system. The original intent was to rehab the towers (in FY21) with conversion to LED lights (in FY25). The new scope involves removing and replacing the high mast lights with new LED lighting. Project will design new LED lighting along SR7.  <b>Notes</b> The IST funding of \$106,000 was advanced from FY 2025 to FY 2019 (BT 2019-0162). The project will be constructed in conjunction with the "SR7 High Mast Towers Rehab (Hypoluxo Rd. to north of Lake Worth Rd.)" street lighting project which is funded by the IST at \$500,000 in FY 2021.	<b>Original</b>	<b>Actual</b>
		Design Contract Notice to Proceed	5/1/2019
		Design Completion	5/1/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE 100% Local 100%  <b>Contractor</b>  SBE N/A Local N/A	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$106,000	\$19,322	18.23%	\$105





# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Canal Point Community Center - Septic System Replace <b>Project Number:</b> 18463 <b>BCC District:</b> 06 <b>Delivery Method:</b> Category: S02-Sanitary Sewer/Septic Systems Status: Construction Designer: N/A Contractor: All-Site Project Manager: Jason Griffith	<b>Scope</b> Removal and replacement of the existing system serving the facility. Work includes surveying, obtaining permits, pumping the existing septic tank prior to its extraction, demolition of the existing drain field, hauling away all unsuitable material, installation of a new septic tank and drain field.  <b>Notes</b> Bid opening on 5/16, pending signed contract documents and NTP.	<b>Original</b>	<b>Actual</b>
		Start Construction	10/1/2018
		Finish Construction	11/14/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE TBD Local	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
<b>Contractor</b>  SBE TBD Local		A	B	C=B/A	D
		\$50,000	\$0	0.00%	\$0

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Countywide Radio Replacement <b>Project Number:</b> Q003 <b>BCC District:</b> CW <b>Delivery Method:</b> Direct Purchase Category: G02-General Government Facilities Status: Construction Designer: N/A Contractor: Motorola Project Manager: Mark Filla	<b>Scope</b> This project funds the replacement of all general fund department's radios to become P25 compliant. FY 2017 IST \$500,000 FY 2018 IST \$370,000  <b>Notes</b> All procurements have been placed. A Type 1 Transfer to sweep the balance of funding to reserves is in progress.	<b>Original</b>	<b>Actual</b>
		Project Start	4/4/2017
		Project Completion	12/31/2017

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE 0 % Local 0 %	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
<b>Contractor</b>  SBE 0 % Local 0 %		A	B	C=B/A	D
		\$870,000	\$869,558	99.95%	\$862,154



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> FY 2017 Playground Replacements - Countywide <b>Project Number:</b> T021 <b>BCC District:</b> Multiple <b>Delivery Method:</b> Annual Purchasing Contract <b>Category:</b> P06-Playground Replacement <b>Status:</b> Design <b>Designer:</b> Robling Architecture <b>Contractor:</b> TBD <b>Project Manager:</b> Rosalyn Acosta	<b>Scope</b> Playground Replacements at the following: Dyer Park Playground, JPP Osborne Boundless Playground Structure, Juno Park Playground, Lake Ida Park 4th Street, Paul Rardin Park Playground, John Stretch Park Playground, Sanders Park Playground. IST FY 2017 funds: \$398,750.  <b>Notes</b> The overall playground schedule is TBD contingent on when the other sites are to be resolved. A Type 3 Transfer is in progress to increase the project budget in order to adequately fund all planned replacements.	<b>Original</b>	<b>Actual</b>
		Notice to Proceed	2/1/2019
		Start Date	2/15/2019
		Completion Date	3/30/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE N/A Local N/A  <b>Contractor</b>  SBE 0% Local 0%	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		<b>\$398,750</b>	<b>\$37,419</b>	<b>9.38%</b>	<b>\$0</b>

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Loxahatchee Groves Septic System Replacement <b>Project Number:</b> T032 <b>BCC District:</b> 06 <b>Delivery Method:</b> Annual Contract <b>Category:</b> S02-Sanitary Sewer/Septic Systems <b>Status:</b> Design <b>Designer:</b> Alan Gerwig & Assoc., Inc. <b>Contractor:</b> TBD <b>Project Manager:</b> William Munker	<b>Scope</b> Design work with Alan Gerwig- Remove existing septic system and connect to the County Waste Water System Force Main on Southern Boulevard . Current project budget is \$90,000. IST Funding is \$50,000 for FY17. Ad Valorum: 3602 P831-\$20,000, 3600 P834- \$20,000  <b>Notes</b> WUD in talks with Parks to supply and install lift station and force main for project.	<b>Original</b>	<b>Actual</b>
		Project Start	9/30/2017
		Project Completion	2/28/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE 100% Local 100%  <b>Contractor</b>  SBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		<b>\$50,000</b>	<b>\$13,901</b>	<b>27.80%</b>	<b>\$13,901</b>



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> West Boynton Skate Park Repair and Renovation <b>Project Number:</b> T044 <b>BCC District:</b> 03 <b>Delivery Method:</b> Annual Purchasing <b>Category:</b> P06-Playground Replacement <b>Status:</b> Construction <b>Designer:</b> <b>Contractor:</b> American Ramp Company <b>Project Manager:</b> Reid Raymond	<b>Scope</b> This project will replace and/or repair the existing skate park in West Boynton Park. The skate park surfaces are beyond their warranty and expected life cycle. Project elements include removing three existing old skate park equipment and replacing with three new skate park equipment.  <b>Notes</b> The first phase has been completed.	<b>Original</b>	<b>Actual</b>
		Notice to Proceed	1/10/2019
		Start Date	1/30/2019
		Completion Date	4/30/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE N/A Local N/A  <b>Contractor</b>  SBE 0% Local 0%		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$150,000	\$91,206	60.80%	\$91,206

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Juno Park Septic System Replacement <b>Project Number:</b> T056 <b>BCC District:</b> 01 <b>Delivery Method:</b> TBD <b>Category:</b> S02-Sanitary Sewer/Septic Systems <b>Status:</b> Design <b>Designer:</b> Civil Design <b>Contractor:</b> TBD <b>Project Manager:</b> Ben Carroll	<b>Scope</b> Heavily used public septic system needs replacement. Failure would result in public restroom failure.  IST Funds - \$50,000 & Ad Valorem Funds - \$13,638.  <b>Notes</b> CSA # 11 sent to Civil Design for signature on 4/3/19. BAS approved and sent back 4/8/19. Civil Design's annual contract through county engineering has expired. Waiting on renewal so CSA can be executed. Schedule will be forthcoming upon execution.	<b>Original</b>	<b>Actual</b>
		TBD	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE TBD Local TBD  <b>Contractor</b>  SBE TBD Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$63,638	\$232	0.36%	\$232



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Triangle Park Septic System Replacement <b>Project Number:</b> T059 <b>BCC District:</b> 06 <b>Delivery Method:</b> TBD <b>Category:</b> S02-Sanitary Sewer/Septic Systems <b>Status:</b> Construction <b>Designer:</b> TBD <b>Contractor:</b> All-Site <b>Project Manager:</b> Jason Griffith	<b>Scope</b> Septic system to public restroom in one of our oldest parks needs replaced.  <b>Notes</b> All work complete, signed work order and final payment received and processed. Type I Transfer forthcoming.	<b>Original</b>	<b>Actual</b>
		Project Start	10/23/2018
		Project Completion	11/1/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE TBD Local TBD  <b>Contractor</b>  SBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$50,000	\$20,024	40.05%	\$20,024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Beach Access Dune Crossover and Dock Repair and Rep <b>Project Number:</b> T071 <b>BCC District:</b> 01 <b>Delivery Method:</b> Annual Construction Contract <b>Category:</b> B06-Bridge or Boardwalk Replacement <b>Status:</b> Construction <b>Designer:</b> N/A <b>Contractor:</b> Wynn and Sons <b>Project Manager:</b> Ricard Gonzales	<b>Scope</b> This project will repair/rebuild the boardwalk #76 in Coral Cove Park. These repairs are needed to ensure safe public access to the beaches.  <b>Notes</b> This project will remain active since it is funded over multiple years (FY19-\$25,000, FY20-\$25,000, FY21-\$25,000, FY22-\$31,226, FY23-\$35,134, FY24-\$55,000 and FY25-\$28,640). Currently, there are no active repairs at this time.	<b>Original</b>	<b>Actual</b>
		Notice to Proceed	1/2/2018
		Start Date	1/2/2018
		Completion Date	2/28/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b>  SBE N/A Local N/A  <b>Contractor</b>  SBE 15% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$225,000	\$51,058	22.69%	\$50,397



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> BASCR Boundless Playground Surface Replacement</p> <p>Project Number: T080</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Purchasing Contract</p> <p>Category: P06-Playground Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Sport Surfaces, LLC</p> <p>Project Manager: Brian Marchinke</p>	<p><b>Scope</b></p> <p>This project will resurface the playground area at Burt Aaronson South County Regional Park. New bounded rubber mulch will be installed throughout the area.</p> <p><b>Notes</b></p> <p>There has been a delay with the start date due to the contractor not being able to acquire the correct material colors. The new estimated start date is mid-June.</p>	<b>Original</b>	<b>Actual</b>
		Notice to Proceed	4/16/2019 / 4/16/2019
		Start Date	5/6/2019
		Completion Date	5/24/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$100,000	\$81,993	81.99%	\$225

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> West Boynton Park Parking Lot Repairs</p> <p>Project Number: T092</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: A04-Asphalt Paving &amp; Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Gregg Irwin</p>	<p><b>Scope</b></p> <p>This project will repair the existing parking lot at West Boynton Park.</p> <p><b>Notes</b></p> <p>This project is scheduled to start in the Summer 2019.</p>	<b>Original</b>	<b>Actual</b>
		Notice to Proceed	4/23/2019 / 4/23/2019
		Start Date	5/13/2019
		Completion Date	8/13/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE N/A</p> <p>Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$10,000	\$10,000	100.00%	\$22



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 05/15/2019

Report Date: 06/12/2019

### DESCRIPTION/TEAM

### SCOPE/NOTES

### SCHEDULE

**Project Title:** Veterans Memorial Park Parking Lot Repairs  
**Project Number:** T097  
**BCC District:** 05  
**Delivery Method:** Construction  
**Category:** A04-Asphalt Paving & Striping  
**Status:** Construction  
**Designer:**  
**Contractor:** Wynn and Sons  
**Project Manager:** Joseph Sarquis

**Scope**

This project will repair the existing parking lot at Veteran's Memorial Park.

**Notes**

There has been a delay with the start date due to the contractor being busy with other time sensitive projects from the PBC School Board.

	Original	Actual
Notice to Proceed	4/3/2019	4/3/2019
Start Date	4/15/2019	
Completion Date	7/15/2019	


### PARTICIPATION

### FUNDING

### FINANCIAL SUMMARY

**Consultant**

SBE N/A  
Local N/A



**Contractor**

SBE 100%  
Local 100%

Project Budget	Committed	% Committed	Paid To Date
A	B	C=B/A	D
\$5,000	\$5,000	100.00%	\$9

Fund Source (x 100K)