

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Prairie Rd. over LWDD Lat. 8 Canal (PB934334)</p> <p>Project Number: 1504</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Wantman Group</p> <p>Contractor: Drawdy Construction Co., Inc.</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Due to aging estimates and escalating construction costs, the project's budget was increased from \$600k to \$1.08m (BT 2020-0747). Construction is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	Original	Actual	
		Design Contract Notice to Proceed	10/25/2016	10/25/2016
		Design Completion	10/1/2019	1/3/2020
		Construction Bid Date	1/1/2020	3/17/2020
		Construction Start	7/1/2020	11/2/2020
		Construction Complete	4/1/2021	10/7/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 17.8% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE 78.3% MBE 20.4%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$1,080,000	\$1,076,884	99.71%	\$1,003,338

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Kudza Rd. over LWDD Lat. 8 Canal (934312)</p> <p>Project Number: 1520</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Wantman Group</p> <p>Contractor: FG Construction, LLC</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge (built over 55 years ago) with a culvert. The project will improve traffic safety (lane widths, bike lanes), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Due to aging estimates and escalating construction costs, the project's budget was increased from \$700k to \$875k (BT 2020-0364). Construction is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming. Submittal of Type is coming soon.</p>	Original	Actual	
		Design Contract Notice to Proceed	6/20/2017	6/20/2017
		Design Completion	9/1/2019	8/30/2019
		Construction Bid Date	12/1/2019	11/19/2019
		Construction Start	6/1/2020	7/21/2020
		Construction Complete	3/1/2021	10/7/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 29.7% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE 46.2% MBE 0%</p> <p>WBE 0% Local 46.2%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$875,000	\$843,598	96.41%	\$828,116

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Smith Sundy Rd. over LWDD Lat. 33 Canal</p> <p>Project Number: 1521</p> <p>BCC District: 05</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Design is approximately 60% complete. Design costs exceeded estimates; new plan update provides increased funding.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>3/13/2018</td> <td>3/21/2018</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2022</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>4/1/2023</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>9/1/2023</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>9/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	3/13/2018	3/21/2018	Design Completion	12/1/2022		Construction Bid Date	4/1/2023		Construction Start	9/1/2023		Construction Complete	9/1/2024	
	Original	Actual																		
Design Contract Notice to Proceed	3/13/2018	3/21/2018																		
Design Completion	12/1/2022																			
Construction Bid Date	4/1/2023																			
Construction Start	9/1/2023																			
Construction Complete	9/1/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 62.5% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$346,536</td> <td>57.76%</td> <td>\$279,567</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$346,536	57.76%	\$279,567
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$346,536	57.76%	\$279,567											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Military Trail</p> <p>Project Number: 1541</p> <p>BCC District: CW</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Military Trail.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$200,000 in FY 2017 and FY 2021 and \$100,000 in FY 2022 thru FY 2026 for a total funding of \$900,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Palmetto Park to Clint Moore Complete</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> <tr> <td>18th Street to Palmetto Park Complete</td> <td>12/18/2017</td> <td>12/18/2017</td> </tr> </tbody> </table>		Original	Actual	Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017	18th Street to Palmetto Park Complete	12/18/2017	12/18/2017
	Original	Actual									
Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017									
18th Street to Palmetto Park Complete	12/18/2017	12/18/2017									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 92% MBE 0%</p> <p>WBE 0% Local 92%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$900,000</td> <td>\$136,986</td> <td>15.22%</td> <td>\$136,986</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$900,000	\$136,986	15.22%	\$136,986
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$900,000	\$136,986	15.22%	\$136,986											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																								
<p>Project Title: Lake Osborne Dr. over Lake Bass Canal (PB934354)</p> <p>Project Number: 1542</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 60 years ago. The project will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Design is approximately 60% complete.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract NTP</td> <td style="text-align: center;">8/2/2017</td> <td style="text-align: center;">8/2/2017</td> </tr> <tr> <td>Study Start</td> <td style="text-align: center;">8/2/2017</td> <td style="text-align: center;">8/2/2017</td> </tr> <tr> <td>Study Complete</td> <td style="text-align: center;">5/1/2018</td> <td style="text-align: center;">5/1/2018</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">1/1/2023</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td style="text-align: center;">5/1/2023</td> <td></td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">11/1/2023</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td style="text-align: center;">11/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract NTP	8/2/2017	8/2/2017	Study Start	8/2/2017	8/2/2017	Study Complete	5/1/2018	5/1/2018	Design Completion	1/1/2023		Construction Bid Date	5/1/2023		Construction Start	11/1/2023		Construction Complete	11/1/2024	
	Original	Actual																								
Design Contract NTP	8/2/2017	8/2/2017																								
Study Start	8/2/2017	8/2/2017																								
Study Complete	5/1/2018	5/1/2018																								
Design Completion	1/1/2023																									
Construction Bid Date	5/1/2023																									
Construction Start	11/1/2023																									
Construction Complete	11/1/2024																									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 28.9% MBE 27.7%</p> <p>WBE 0% Local 95%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$600,000</td> <td style="text-align: center;">\$355,671</td> <td style="text-align: center;">59.28%</td> <td style="text-align: center;">\$213,902</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$355,671	59.28%	\$213,902
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$355,671	59.28%	\$213,902											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Sections of Congress Avenue</p> <p>Project Number: 1543</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Congress Avenue.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$100,000 in FY 2017 and FY 2021 thru FY 2025 and \$200,000 in FY 2026 for a total funding of \$800,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Palm Beach Lakes to 45th Street Comple</td> <td style="text-align: center;">10/6/2017</td> <td style="text-align: center;">10/6/2017</td> </tr> <tr> <td>Okeehobee to Palm Beach Lakes Compl</td> <td style="text-align: center;">2/6/2018</td> <td style="text-align: center;">2/6/2018</td> </tr> <tr> <td>Silver Beach to Water Tower</td> <td style="text-align: center;">3/18/2019</td> <td style="text-align: center;">3/18/2019</td> </tr> <tr> <td>Southwest 30th Ave. to Golf Rd.</td> <td style="text-align: center;">2/11/2021</td> <td style="text-align: center;">2/11/2021</td> </tr> <tr> <td>Linton to Lake Ida</td> <td style="text-align: center;">12/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Palm Beach Lakes to 45th Street Comple	10/6/2017	10/6/2017	Okeehobee to Palm Beach Lakes Compl	2/6/2018	2/6/2018	Silver Beach to Water Tower	3/18/2019	3/18/2019	Southwest 30th Ave. to Golf Rd.	2/11/2021	2/11/2021	Linton to Lake Ida	12/1/2021	
	Original	Actual																		
Palm Beach Lakes to 45th Street Comple	10/6/2017	10/6/2017																		
Okeehobee to Palm Beach Lakes Compl	2/6/2018	2/6/2018																		
Silver Beach to Water Tower	3/18/2019	3/18/2019																		
Southwest 30th Ave. to Golf Rd.	2/11/2021	2/11/2021																		
Linton to Lake Ida	12/1/2021																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 68% MBE 0%</p> <p>WBE 0% Local 68%</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$800,000</td> <td style="text-align: center;">\$174,755</td> <td style="text-align: center;">21.84%</td> <td style="text-align: center;">\$86,030</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$174,755	21.84%	\$86,030
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$800,000	\$174,755	21.84%	\$86,030											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Gateway Blvd.</p> <p>Project Number: 1544</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Gateway Boulevard.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$100,000 in FY 2017 and FY 2025 for a total funding of \$200,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road Comple</td> <td style="text-align: center;">8/24/2017</td> <td style="text-align: center;">8/24/2017</td> </tr> <tr> <td>Military to Congress Complete</td> <td style="text-align: center;">1/22/2018</td> <td style="text-align: center;">1/22/2018</td> </tr> </tbody> </table>		Original	Actual	Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017	Military to Congress Complete	1/22/2018	1/22/2018
	Original	Actual									
Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017									
Military to Congress Complete	1/22/2018	1/22/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$76,915</td> <td style="text-align: center;">38.46%</td> <td style="text-align: center;">\$76,915</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$76,915	38.46%	\$76,915
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$76,915	38.46%	\$76,915											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Seacrest Blvd.</p> <p>Project Number: 1545</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Seacrest Boulevard.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017, FY 2020, FY 2023 and FY 2025 for a total funding of \$200,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>SW 26th to Boynton Beach Blvd. Comple</td> <td style="text-align: center;">9/6/2017</td> <td style="text-align: center;">9/6/2017</td> </tr> </tbody> </table>		Original	Actual	SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017
	Original	Actual						
SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$31,670</td> <td style="text-align: center;">15.84%</td> <td style="text-align: center;">\$31,670</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$31,670	15.84%	\$31,670
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$31,670	15.84%	\$31,670											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Sections of Old Dixie Hwy.</p> <p>Project Number: 1546</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Old Dixie Highway.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017, and \$100,000 in FY 2021 and FY 2023, and \$125,000 in FY 2026 for a total funding of \$375,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Boca Raton city limits to Lindell Road Cor</td> <td style="text-align: center;">11/20/2017</td> <td style="text-align: center;">11/20/2017</td> </tr> <tr> <td>NE 2nd Street to Glades Road Complete</td> <td style="text-align: center;">11/20/2017</td> <td style="text-align: center;">11/20/2017</td> </tr> <tr> <td>Alt. A-1-A to County Line Rd.</td> <td style="text-align: center;">7/1/2021</td> <td style="text-align: center;">6/25/2021</td> </tr> </tbody> </table>		Original	Actual	Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017	NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017	Alt. A-1-A to County Line Rd.	7/1/2021	6/25/2021
	Original	Actual												
Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017												
NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017												
Alt. A-1-A to County Line Rd.	7/1/2021	6/25/2021												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$375,000</td> <td style="text-align: center;">\$28,493</td> <td style="text-align: center;">7.60%</td> <td style="text-align: center;">\$28,493</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$28,493	7.60%	\$28,493
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$28,493	7.60%	\$28,493											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Clint Moore Road</p> <p>Project Number: 1547</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Clint Moore Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2022, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Military to Congress Complete</td> <td style="text-align: center;">9/6/2017</td> <td style="text-align: center;">9/6/2017</td> </tr> <tr> <td>Turnpike Overpass to Jog</td> <td style="text-align: center;">12/29/2020</td> <td style="text-align: center;">12/29/2020</td> </tr> </tbody> </table>		Original	Actual	Military to Congress Complete	9/6/2017	9/6/2017	Turnpike Overpass to Jog	12/29/2020	12/29/2020
	Original	Actual									
Military to Congress Complete	9/6/2017	9/6/2017									
Turnpike Overpass to Jog	12/29/2020	12/29/2020									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$47,011</td> <td style="text-align: center;">23.51%</td> <td style="text-align: center;">\$47,011</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$47,011	23.51%	\$47,011
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$47,011	23.51%	\$47,011											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Hagen Ranch Road</p> <p>Project Number: 1548</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Hagen Ranch Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2021, and \$100,000 in FY 2024, and \$75,000 in FY 2026 for a total funding of \$275,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Atlantic to Flavor Pict Complete</td> <td style="text-align: center;">7/31/2017</td> <td style="text-align: center;">7/11/2017</td> </tr> </tbody> </table>		Original	Actual	Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017
	Original	Actual						
Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$275,000</td> <td style="text-align: center;">\$49,671</td> <td style="text-align: center;">18.06%</td> <td style="text-align: center;">\$49,671</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$49,671	18.06%	\$49,671
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$49,671	18.06%	\$49,671											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Palm Beach Lakes Blvd.</p> <p>Project Number: 1549</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Palm Beach Lakes Boulevard.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2025 for a total funding of \$100,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Sapodilla to N. Dixie Complete</td> <td style="text-align: center;">8/23/2017</td> <td style="text-align: center;">8/23/2017</td> </tr> <tr> <td>Okeechobee to Robbins Complete</td> <td style="text-align: center;">8/24/2017</td> <td style="text-align: center;">8/24/2017</td> </tr> </tbody> </table>		Original	Actual	Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017	Okeechobee to Robbins Complete	8/24/2017	8/24/2017
	Original	Actual									
Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017									
Okeechobee to Robbins Complete	8/24/2017	8/24/2017									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$100,000</td> <td style="text-align: center;">\$29,252</td> <td style="text-align: center;">29.25%</td> <td style="text-align: center;">\$29,252</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$100,000	\$29,252	29.25%	\$29,252
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$100,000	\$29,252	29.25%	\$29,252											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Wabasso Dr. over LWDD Lat. 2 Canal (934237)</p> <p>Project Number: 1557</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Alan Gerwig & Associates</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), improve roadway drainage, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>This project was orig. funded for \$700k. The cost of the bridge project (including roadway approach work) is now estimated at \$1.2m. A Community Development Block Grant (CDBG) with Dept. of Housing & Economic Sustainability for approx. \$800k is pending. Bid opening scheduled for early 2022.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td style="text-align: center;">7/10/2018</td> <td style="text-align: center;">7/10/2018</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">3/1/2021</td> <td style="text-align: center;">9/15/2021</td> </tr> <tr> <td>Construction Bid Date</td> <td style="text-align: center;">2/15/2022</td> <td></td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">8/15/2023</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td style="text-align: center;">6/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	7/10/2018	7/10/2018	Design Completion	3/1/2021	9/15/2021	Construction Bid Date	2/15/2022		Construction Start	8/15/2023		Construction Complete	6/1/2024	
	Original	Actual																		
Design Contract Notice to Proceed	7/10/2018	7/10/2018																		
Design Completion	3/1/2021	9/15/2021																		
Construction Bid Date	2/15/2022																			
Construction Start	8/15/2023																			
Construction Complete	6/1/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th style="text-align: left;">Project Budget</th> <th style="text-align: left;">Committed</th> <th style="text-align: left;">% Committed</th> <th style="text-align: left;">Paid To Date</th> </tr> <tr> <th style="text-align: left;">A</th> <th style="text-align: left;">B</th> <th style="text-align: left;">C=B/A</th> <th style="text-align: left;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$700,000</td> <td style="text-align: right;">\$151,612</td> <td style="text-align: right;">21.66%</td> <td style="text-align: right;">\$130,802</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$151,612	21.66%	\$130,802
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$151,612	21.66%	\$130,802											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Randolph Siding Rd.</p> <p>Project Number: 1559</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: D02-Drainage (Pipe Replacements)</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>This project will repair and/or replace existing pipe culverts and drainage structures along Randolph Siding Road. These repairs are needed in order to properly drain and maintain Randolph Siding Road in a safe operating condition.</p> <p>Notes</p> <p>This project is funded at \$300k in FY 2018 and FY 2021 for a total funding of \$600,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>110th to Jupiter Farms Road Complete</td> <td style="text-align: center;">6/1/2018</td> <td style="text-align: center;">5/10/2018</td> </tr> <tr> <td>@Alexander Run</td> <td style="text-align: center;">5/1/2019</td> <td style="text-align: center;">6/7/2019</td> </tr> </tbody> </table>		Original	Actual	110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018	@Alexander Run	5/1/2019	6/7/2019
	Original	Actual									
110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018									
@Alexander Run	5/1/2019	6/7/2019									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th style="text-align: left;">Project Budget</th> <th style="text-align: left;">Committed</th> <th style="text-align: left;">% Committed</th> <th style="text-align: left;">Paid To Date</th> </tr> <tr> <th style="text-align: left;">A</th> <th style="text-align: left;">B</th> <th style="text-align: left;">C=B/A</th> <th style="text-align: left;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$600,000</td> <td style="text-align: right;">\$100,965</td> <td style="text-align: right;">16.83%</td> <td style="text-align: right;">\$100,965</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$100,965	16.83%	\$100,965
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$100,965	16.83%	\$100,965											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Hood Road from Briarlake Dr. to W. of Turnpike</p> <p>Project Number: 1561</p> <p>BCC District: 01</p> <p>Delivery Method: Design CCNA</p> <p>Category: P04-Pathways</p> <p>Status: Construction</p> <p>Designer: Civil Design</p> <p>Contractor: Heavy Civil, Inc.</p> <p>Project Manager: Sandra Ospina</p>	<p>Scope</p> <p>This project will add a new pathway on Hood Road from Briarlake Dr. to W. of Turnpike.</p> <p>Notes</p> <p>Design is complete. The project was delayed to avoid conflicts with pending development. Construction contract awarded on 6/15/21. A Type 2 transfer increased the budget to \$500,000. (BT2021-0800). Construction is scheduled to be complete in 12/21. Construction date will be updated when project is completed</p>	Original	Actual	
		Design NTP Issued	4/11/2018	4/11/2018
		Design Start	5/1/2018	4/11/2018
		Design Complete	5/1/2020	10/1/2020
		Construction Start	8/1/2020	8/2/2021
		Construction Complete	11/29/2021	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE 21.7% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$500,000	\$480,101	96.02%	\$398,490

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Boynton Beach Blvd. & Seacrest Blvd.</p> <p>Project Number: 1578</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>Notes</p> <p>Design of the project is on hold. Utility and right-of-way (ROW) issues still unresolved. The County has requested that the FDOT replace this signal as part of an up coming State project. Project is on hold.</p>	Original	Actual	
		Design NTP Issued	4/19/2019	4/7/2019
		Design Complete	6/1/2023	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$400,000	\$71,714	17.93%	\$14,463

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Sections of Lyons Road</p> <p>Project Number: 1597</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Lyons Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$200,000 in FY 2018, FY 2022, and FY 2025 for a total funding of \$600,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Connector Road to Lantana Road</td> <td>5/14/2018</td> <td>5/7/2018</td> </tr> <tr> <td>Wendy Lane to Palm Beach Pantation Bl</td> <td>3/20/2019</td> <td>3/20/2019</td> </tr> <tr> <td>Glades to Yamato</td> <td>8/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Connector Road to Lantana Road	5/14/2018	5/7/2018	Wendy Lane to Palm Beach Pantation Bl	3/20/2019	3/20/2019	Glades to Yamato	8/1/2021	
	Original	Actual												
Connector Road to Lantana Road	5/14/2018	5/7/2018												
Wendy Lane to Palm Beach Pantation Bl	3/20/2019	3/20/2019												
Glades to Yamato	8/1/2021													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$191,327</td> <td>31.89%</td> <td>\$133,670</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$191,327	31.89%	\$133,670
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$191,327	31.89%	\$133,670											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Sections of Haverhill Road</p> <p>Project Number: 1598</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Haverhill Road.</p> <p>Notes</p> <p>The project is funded at \$100,000 in FY 2018, FY 2021, FY 2023, and FY 2026 for a total funding of \$400,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Lantana Road to Hypoluxo Road</td> <td>5/14/2018</td> <td>5/2/2018</td> </tr> <tr> <td>10th Ave. N to Purdy Lane</td> <td>9/1/2019</td> <td>9/1/2019</td> </tr> <tr> <td>Caribbean to Beeline</td> <td>6/1/2020</td> <td>6/10/2020</td> </tr> </tbody> </table>		Original	Actual	Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018	10th Ave. N to Purdy Lane	9/1/2019	9/1/2019	Caribbean to Beeline	6/1/2020	6/10/2020
	Original	Actual												
Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018												
10th Ave. N to Purdy Lane	9/1/2019	9/1/2019												
Caribbean to Beeline	6/1/2020	6/10/2020												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 45% MBE 0%</p> <p>WBE 0% Local 45%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$400,000</td> <td>\$53,208</td> <td>13.30%</td> <td>\$53,208</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$53,208	13.30%	\$53,208
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$53,208	13.30%	\$53,208											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Belvedere Road</p> <p>Project Number: 1599</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Belvedere Road.</p> <p>Notes</p> <p>The project is funded at \$100,000 in FY 2018, and \$50,000 in FY 2022 and FY 2025, and \$125,000 in FY 2024 for a total funding of \$325,000.</p>	Original	Actual
		Haverhill Road to Drexel Road	7/14/2018 8/20/2018
		Benoist Farms Road to SR7	3/1/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$325,000	\$23,128	7.12%	\$23,128

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Yamato Road</p> <p>Project Number: 1603</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Yamato Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2018 has been completed. The project is funded at \$75,000 in FY 2018 and \$50,000 in FY 2020 and FY 2023 for a total funding of \$175,000.</p>	Original	Actual
		SR7 to Lyons	8/1/2018 11/1/2018
		Gatehouse Drive to Jog Road	8/1/2018 11/1/2018
		Cain to SR7	8/19/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$175,000	\$90,182	51.53%	\$73,582

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Sections of Indiantown Road Striping</p> <p>Project Number: 1604</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Indiantown Road.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021, FY 2023, and FY 2025 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Beeline Highway to east for 1/2 mile</td> <td>7/14/2018</td> <td>1/9/2019</td> </tr> <tr> <td>Cortona Blvd. to Taylor Rd.</td> <td>1/29/2022</td> <td></td> </tr> <tr> <td>Jupiter Farms Rd. to Brian Way</td> <td>2/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019	Cortona Blvd. to Taylor Rd.	1/29/2022		Jupiter Farms Rd. to Brian Way	2/1/2022	
	Original	Actual												
Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019												
Cortona Blvd. to Taylor Rd.	1/29/2022													
Jupiter Farms Rd. to Brian Way	2/1/2022													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$375,000</td> <td>\$122,354</td> <td>32.63%</td> <td>\$5,684</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$122,354	32.63%	\$5,684
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$122,354	32.63%	\$5,684											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Palmetto Park Road</p> <p>Project Number: 1605</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Palmetto Park Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021 and FY 2023 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>CSX RR to Crawford Blvd.</td> <td>5/14/2018</td> <td>5/7/2018</td> </tr> </tbody> </table>		Original	Actual	CSX RR to Crawford Blvd.	5/14/2018	5/7/2018
	Original	Actual						
CSX RR to Crawford Blvd.	5/14/2018	5/7/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$275,000</td> <td>\$52,833</td> <td>19.21%</td> <td>\$52,833</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$52,833	19.21%	\$52,833
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$52,833	19.21%	\$52,833											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Sections of Hypoluxo Road</p> <p>Project Number: 1606</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Hypoluxo Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2018 has been completed. The project is funded at \$75,000 in FY 2018, \$100,000 in FY 2021 and FY 2024 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road</td> <td>8/1/2018</td> <td>10/19/2018</td> </tr> <tr> <td>Jog Road to Military Trail</td> <td>9/1/2018</td> <td>10/19/2018</td> </tr> <tr> <td>SR7 to Hagen Ranch Rd.</td> <td>7/1/2021</td> <td>12/8/2021</td> </tr> </tbody> </table>		Original	Actual	Hagen Ranch Road to Jog Road	8/1/2018	10/19/2018	Jog Road to Military Trail	9/1/2018	10/19/2018	SR7 to Hagen Ranch Rd.	7/1/2021	12/8/2021
	Original	Actual												
Hagen Ranch Road to Jog Road	8/1/2018	10/19/2018												
Jog Road to Military Trail	9/1/2018	10/19/2018												
SR7 to Hagen Ranch Rd.	7/1/2021	12/8/2021												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$275,000</td> <td>\$77,310</td> <td>28.11%</td> <td>\$66,993</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$77,310	28.11%	\$66,993
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$77,310	28.11%	\$66,993											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Australian Avenue</p> <p>Project Number: 1607</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Australian Avenue.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY 2018, \$125,000 in FY 2022 and FY 2026 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Banyan Blvd. to Palm Beach Lake Blvd.</td> <td>7/1/2018</td> <td>1/29/2019</td> </tr> </tbody> </table>		Original	Actual	Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019
	Original	Actual						
Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$325,000</td> <td>\$13,540</td> <td>4.17%</td> <td>\$13,540</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$13,540	4.17%	\$13,540
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$13,540	4.17%	\$13,540											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Lantana Road</p> <p>Project Number: 1608</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Lantana Road.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY2018, \$100,000 FY2022, FY2024 and FY2026 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Palm Breezes Dr. to S. Congress Ave.</td> <td style="text-align: center;">7/1/2021</td> <td style="text-align: center;">7/1/2021</td> </tr> </tbody> </table>		Original	Actual	Palm Breezes Dr. to S. Congress Ave.	7/1/2021	7/1/2021
	Original	Actual						
Palm Breezes Dr. to S. Congress Ave.	7/1/2021	7/1/2021						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE 0%</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$300,000</td> <td style="text-align: right;">\$1,094</td> <td style="text-align: center;">0.36%</td> <td style="text-align: right;">\$348</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$1,094	0.36%	\$348
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$1,094	0.36%	\$348											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Okeechobee Blvd.</p> <p>Project Number: 1609</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Okeechobee Boulevard.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2018 has been completed. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Royal Palm Beach Blvd to SR 7</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">7/14/2018</td> </tr> </tbody> </table>		Original	Actual	Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018
	Original	Actual						
Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$200,000</td> <td style="text-align: right;">\$44,721</td> <td style="text-align: center;">22.36%</td> <td style="text-align: right;">\$44,721</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$44,721	22.36%	\$44,721
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$44,721	22.36%	\$44,721											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of 10th Avenue North</p> <p>Project Number: 1610</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of 10th Avenue North.</p> <p>Notes</p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Pinehurst Dr. to Jog Rd.</td> <td style="text-align: center;">5/15/2018</td> <td style="text-align: center;">8/9/2018</td> </tr> <tr> <td>Congress to Florida Mango</td> <td style="text-align: center;">4/4/2021</td> <td style="text-align: center;">3/9/2021</td> </tr> </tbody> </table>		Original	Actual	Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018	Congress to Florida Mango	4/4/2021	3/9/2021
	Original	Actual									
Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018									
Congress to Florida Mango	4/4/2021	3/9/2021									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE NA Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$22,440</td> <td style="text-align: center;">11.22%</td> <td style="text-align: center;">\$22,440</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$22,440	11.22%	\$22,440
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$22,440	11.22%	\$22,440											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Sections of 45th Street</p> <p>Project Number: 1611</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of 45th Street.</p> <p>Notes</p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$75,000 in FY 2026 for a total funding of \$175,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Military Trail to I-95</td> <td style="text-align: center;">7/1/2018</td> <td style="text-align: center;">1/16/2019</td> </tr> <tr> <td>Greenwood Ave. to Broadway Blvd.</td> <td style="text-align: center;">3/11/2019</td> <td style="text-align: center;">3/18/2019</td> </tr> <tr> <td>Haverhill to Military</td> <td style="text-align: center;">6/25/2021</td> <td style="text-align: center;">6/25/2021</td> </tr> </tbody> </table>		Original	Actual	Military Trail to I-95	7/1/2018	1/16/2019	Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019	Haverhill to Military	6/25/2021	6/25/2021
	Original	Actual												
Military Trail to I-95	7/1/2018	1/16/2019												
Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019												
Haverhill to Military	6/25/2021	6/25/2021												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$175,000</td> <td style="text-align: center;">\$37,964</td> <td style="text-align: center;">21.69%</td> <td style="text-align: center;">\$37,964</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$37,964	21.69%	\$37,964
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$175,000	\$37,964	21.69%	\$37,964											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Florida Mango Rd. over LWDD Lat. 8 Canal (PB934338)</p> <p>Project Number: 1613</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p style="padding-left: 20px;">Category: B08-Bridge Replacements</p> <p style="padding-left: 20px;">Status: Construction</p> <p style="padding-left: 20px;">Designer: Alan Gerwig & Assoc.</p> <p style="padding-left: 20px;">Contractor: Ranger</p> <p>Project Manager: Kathleen Farrell</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. Design (using RP funds) is complete. The const. of the project (incl. assoc. rdwy. improvements) is currently est. at \$3.1m. The IST partially funds the (bridge) const. at \$700,000 in FY19. The project was bid on 4/13/21.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr style="background-color: #0070C0; color: white;"> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td style="text-align: center;">9/30/2015</td> <td style="text-align: center;">9/30/2015</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">7/1/2021</td> <td style="text-align: center;">2/1/2021</td> </tr> <tr> <td>Construction Bid Date</td> <td style="text-align: center;">9/1/2021</td> <td style="text-align: center;">4/13/2021</td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">12/1/2021</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td style="text-align: center;">12/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	9/30/2015	9/30/2015	Design Completion	7/1/2021	2/1/2021	Construction Bid Date	9/1/2021	4/13/2021	Construction Start	12/1/2021		Construction Complete	12/1/2022	
	Original	Actual																		
Design Contract Notice to Proceed	9/30/2015	9/30/2015																		
Design Completion	7/1/2021	2/1/2021																		
Construction Bid Date	9/1/2021	4/13/2021																		
Construction Start	12/1/2021																			
Construction Complete	12/1/2022																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE 21.2% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr style="background-color: #0070C0; color: white;"> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr style="border-top: 1px solid black; border-bottom: 1px solid black;"> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$700,000</td> <td style="text-align: center;">\$0</td> <td style="text-align: center;">0.00%</td> <td style="text-align: center;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Congress Ave. over PBC Lat. 2 Canal (934251)</p> <p>Project Number: 1614</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p style="padding-left: 20px;">Category: B08-Bridge Replacements</p> <p style="padding-left: 20px;">Status: Design</p> <p style="padding-left: 20px;">Designer: Stantec</p> <p style="padding-left: 20px;">Contractor: TBD (bid)</p> <p>Project Manager: Kathleen Farrell</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, geometry, and parapets), improve roadway drainage, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Design is approximately 65% complete.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr style="background-color: #0070C0; color: white;"> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td style="text-align: center;">2/1/2020</td> <td style="text-align: center;">1/15/2020</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">12/1/2022</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td style="text-align: center;">4/1/2023</td> <td></td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">10/1/2023</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td style="text-align: center;">6/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	2/1/2020	1/15/2020	Design Completion	12/1/2022		Construction Bid Date	4/1/2023		Construction Start	10/1/2023		Construction Complete	6/1/2025	
	Original	Actual																		
Design Contract Notice to Proceed	2/1/2020	1/15/2020																		
Design Completion	12/1/2022																			
Construction Bid Date	4/1/2023																			
Construction Start	10/1/2023																			
Construction Complete	6/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 31% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr style="background-color: #0070C0; color: white;"> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr style="border-top: 1px solid black; border-bottom: 1px solid black;"> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$800,000</td> <td style="text-align: center;">\$192,710</td> <td style="text-align: center;">24.09%</td> <td style="text-align: center;">\$121,487</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$192,710	24.09%	\$121,487
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$800,000	\$192,710	24.09%	\$121,487											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Sam Senter Rd. over Ocean Canal (SFWMD Lat. 13 Canal)</p> <p>Project Number: 1615</p> <p>BCC District: 06</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Stanley Consultants</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: David Young</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, geometry, and parapets), improve roadway drainage and turning movements and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. Design is ongoing. The const. of project (incl. assoc. roadway improvements) is currently est. at \$2.5m. The IST partially funds design (\$150k) in FY19 and const. (\$450k) in FY22.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>12/1/2020</td> <td>6/10/2021</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2023</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>5/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>11/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>6/1/2026</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	12/1/2020	6/10/2021	Design Completion	12/1/2023		Construction Bid Date	5/1/2024		Construction Start	11/1/2024		Construction Complete	6/1/2026	
	Original	Actual																		
Design Contract Notice to Proceed	12/1/2020	6/10/2021																		
Design Completion	12/1/2023																			
Construction Bid Date	5/1/2024																			
Construction Start	11/1/2024																			
Construction Complete	6/1/2026																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 21.2% MBE 21.2%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$54,216</td> <td>9.04%</td> <td>\$19,607</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$54,216	9.04%	\$19,607
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$54,216	9.04%	\$19,607											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Congress Ave. over LWDD Lat. 24 Canal (PB934479)</p> <p>Project Number: 1616</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: David Young</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Design is approximately 90% complete.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>12/17/2019</td> <td>1/15/2020</td> </tr> <tr> <td>Design Completion</td> <td>7/1/2022</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>11/1/2022</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>5/1/2023</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>11/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	12/17/2019	1/15/2020	Design Completion	7/1/2022		Construction Bid Date	11/1/2022		Construction Start	5/1/2023		Construction Complete	11/1/2024	
	Original	Actual																		
Design Contract Notice to Proceed	12/17/2019	1/15/2020																		
Design Completion	7/1/2022																			
Construction Bid Date	11/1/2022																			
Construction Start	5/1/2023																			
Construction Complete	11/1/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 30% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$135,493</td> <td>22.58%</td> <td>\$77,954</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$135,493	22.58%	\$77,954
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$135,493	22.58%	\$77,954											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: A1A from US1 to Donald Ross</p> <p>Project Number: 1617</p> <p>BCC District: 01</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: Baxter Woodman</p> <p>Contractor: TBD</p> <p>Project Manager: David Young</p>	<p>Scope</p> <p>The project involves addressing drainage issues within a couple of areas along A1A (US 1 to Donald Ross) to alleviate chronic or extended flooding. Drainage improvements may include upsizing existing pipes, adding a new system and/or outfall, and adding exfiltration trench.</p> <p>Notes</p> <p>Design is ongoing.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>4/28/2020</td> <td>5/6/2020</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2022</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>5/1/2023</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>2/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	4/28/2020	5/6/2020	Design Completion	12/1/2022		Construction Start	5/1/2023		Construction Complete	2/1/2024	
	Original	Actual															
Design Contract Notice to Proceed	4/28/2020	5/6/2020															
Design Completion	12/1/2022																
Construction Start	5/1/2023																
Construction Complete	2/1/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 27.8% MBE 8.9%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$113,481</td> <td>22.70%</td> <td>\$95,036</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$113,481	22.70%	\$95,036
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$113,481	22.70%	\$95,036											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																					
<p>Project Title: FY 2019 Street Lighting LED Replacements - Countywide</p> <p>Project Number: 1627</p> <p>BCC District: Multiple</p> <p>Delivery Method: Florida Power and Light</p> <p>Category: S14-Street Lighting</p> <p>Status: Design</p> <p>Designer: Florida Power and Light</p> <p>Contractor: Florida Power and Light</p> <p>Project Manager: May Cheng</p>	<p>Scope</p> <p>These projects replace the high pressure sodium lights with LED lights. Many of the street lights along County roads are owned and maintained by FPL with the County paying all the operation and maintenance costs. FPL will be responsible for final design and installation and the County will reimburse FPL.</p> <p>Notes</p> <p>There are six 6 street lighting projects (road segments) funded (\$820,000) for conversion in FY 2019. The result will provide a cost savings, better quality illumination and a more desirable environmental light source.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Melaleuca Lane/Greenacres limits to Kir</td> <td></td> <td></td> </tr> <tr> <td>Linton/Military to Jog</td> <td></td> <td></td> </tr> <tr> <td>Jog Rd/SR80 to Forest Hill</td> <td></td> <td></td> </tr> <tr> <td>Jog Rd/Gateway to Woolbright</td> <td></td> <td></td> </tr> <tr> <td>Jog Rd/Lake Ida to Old Clint Moore</td> <td></td> <td></td> </tr> <tr> <td>Lantana Rd/Turnpike to High Ridge</td> <td></td> <td></td> </tr> </tbody> </table>		Original	Actual	Melaleuca Lane/Greenacres limits to Kir			Linton/Military to Jog			Jog Rd/SR80 to Forest Hill			Jog Rd/Gateway to Woolbright			Jog Rd/Lake Ida to Old Clint Moore			Lantana Rd/Turnpike to High Ridge		
	Original	Actual																					
Melaleuca Lane/Greenacres limits to Kir																							
Linton/Military to Jog																							
Jog Rd/SR80 to Forest Hill																							
Jog Rd/Gateway to Woolbright																							
Jog Rd/Lake Ida to Old Clint Moore																							
Lantana Rd/Turnpike to High Ridge																							

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$820,000</td> <td>\$4,627</td> <td>0.56%</td> <td>\$4,627</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$820,000	\$4,627	0.56%	\$4,627
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$820,000	\$4,627	0.56%	\$4,627											


Monthly Infrastructure Sales Tax Project Report

Small Cap Projects


Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Florida Mango Rd. over LWDD Lat. 9 Canal (PB934337)</p> <p>Project Number: 1635</p> <p>BCC District: BIAF</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Stanley Consultants</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kathleen Farrell</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. The project is under design (using RP funds). The const. of the project (incl. assoc. rdway. improvements) is currently est. at \$3.3m. The IST partially funds the const. at \$700,000 in FY 20. The project is currently scheduled to begin construction in FY22.</p>	Original	Actual
		Design Contract Notice to Proceed	9/20/2016 / 9/20/2016
		Design Completion	11/1/2022
		Construction Bid Date	4/1/2023
		Construction Start	9/1/2023
		Construction Complete	10/1/2025

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 18% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	 <p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$700,000	\$0	0.00%	\$0

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Congress Ave. north of Linton Blvd.</p> <p>Project Number: 1636</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: CDI</p> <p>Contractor: TBD</p> <p>Project Manager: David Young</p>	<p>Scope</p> <p>The project involves addressing drainage issues along Congress Ave. (north of Linton) to alleviate chronic or extended flooding. Drainage improvements may include upsizing existing pipes, adding a new system and/or outfall, and adding exfiltration trench.</p> <p>Notes</p> <p>Design is ongoing.</p>	Original	Actual
		Design Contract Notice to Proceed	4/29/2020 / 4/29/2020
		Design Completion	5/1/2022
		Construction Start	11/1/2022
		Construction Complete	5/1/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	 <p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$500,000	\$32,874	6.57%	\$32,874

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Lake Ida Rd from Congress Ave to Swinton Ave.</p> <p>Project Number: 1638</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 1.3 miles (6 lane miles) of Lake Ida Road from Congress Avenue to Swinton Avenue.</p> <p>Notes</p> <p>Outstanding work includes drainage repairs, milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Drainage Repair Complete</td> <td>3/1/2022</td> <td></td> </tr> <tr> <td>Milling and Pavement Complete</td> <td>7/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>10/1/2022</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>12/1/2022</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>12/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Drainage Repair Complete	3/1/2022		Milling and Pavement Complete	7/1/2022		Traffic Striping Complete	10/1/2022		Traffic Loops Complete	12/1/2022		ADA (Curb/Cut Ramps) Complete	12/1/2022	
	Original	Actual																		
Drainage Repair Complete	3/1/2022																			
Milling and Pavement Complete	7/1/2022																			
Traffic Striping Complete	10/1/2022																			
Traffic Loops Complete	12/1/2022																			
ADA (Curb/Cut Ramps) Complete	12/1/2022																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 5% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$470,078</td> <td>67.15%</td> <td>\$14,578</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$470,078	67.15%	\$14,578
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$470,078	67.15%	\$14,578											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Lawrence Road</p> <p>Project Number: 1648</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Lawrence Road.</p> <p>Notes</p> <p>The project is funded at \$50,000 in FY 2020 and FY 2023, and \$100,000 in FY 2025, for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Kewanee Rd. to Lantana</td> <td>3/1/2021</td> <td>3/22/2021</td> </tr> </tbody> </table>		Original	Actual	Kewanee Rd. to Lantana	3/1/2021	3/22/2021
	Original	Actual						
Kewanee Rd. to Lantana	3/1/2021	3/22/2021						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 100% MBE N/A</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$10,323</td> <td>5.16%</td> <td>\$10,323</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$10,323	5.16%	\$10,323
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$10,323	5.16%	\$10,323											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Donald Ross Road</p> <p>Project Number: 1649</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Donald Ross Road.</p> <p>Notes</p> <p>The project is funded at \$50,000 in FY 2020, \$125,000 in FY 2024, and \$25,000 in FY 2026 for a total funding of \$200,000.</p>	Original	Actual
		64th Dr. to Jog Road	4/2/2021 3/6/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$16,579	8.29%	\$16,579

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Summit Blvd</p> <p>Project Number: 1653</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Summit Blvd.</p> <p>Notes</p> <p>The restriping construction scheduled for FY2018 has been completed. \$75,000 of the projects \$200,000 funding was advanced to FY 2018 (BT 2018 0599). The project is now funded at \$75,000 in FY 2018, \$50,000 in FY 2020, and \$75,000 in FY 2025 for a total funding of \$200,000.</p>	Original	Actual
		Congress Ave. to Parker Ave.	12/1/2018 11/30/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE 15.5%</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$33,150	16.58%	\$33,150

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Congress Avenue at Palm Beach Lakes</p> <p>Project Number: 1659</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: Arcadis</p> <p>Contractor: TBD</p> <p>Project Manager: David Young</p>	<p>Scope</p> <p>The project involves upgrading the drainage system along this intersection to alleviate flooding issues. Drainage improvements will include upsizing some existing pipes, adding a parallel trunk line system to the outfall, and adding exfiltration trench.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. The project is under design (using RP funds). The const. of the project (incl. assoc. rdwy. improvements) is currently est. at \$2m. The IST partially funds the const. at \$500,000 in FY20. The project is currently scheduled to begin construction in FY22.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td style="text-align: center;">7/15/2015</td> <td style="text-align: center;">7/15/2015</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">12/1/2021</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td style="text-align: center;">4/12/2022</td> <td></td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">8/1/2022</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td style="text-align: center;">5/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	7/15/2015	7/15/2015	Design Completion	12/1/2021		Construction Bid Date	4/12/2022		Construction Start	8/1/2022		Construction Complete	5/1/2023	
	Original	Actual																		
Design Contract Notice to Proceed	7/15/2015	7/15/2015																		
Design Completion	12/1/2021																			
Construction Bid Date	4/12/2022																			
Construction Start	8/1/2022																			
Construction Complete	5/1/2023																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 37.6% MBE 15.5%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$500,000</td> <td style="text-align: center;">\$0</td> <td style="text-align: center;">0.00%</td> <td style="text-align: center;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Belvedere Rd. from Benoist Farms to Jog Rd.</p> <p>Project Number: 1665</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.8 miles (10.8 lane miles) of Belvedere Road from Benoist Farms Road to Jog Road.</p> <p>Notes</p> <p>Outstanding work includes, updating ADA ramps, and replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">3/1/2021</td> <td style="text-align: center;">5/6/2021</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">5/1/2021</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">6/1/2021</td> <td style="text-align: center;">7/2/2021</td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">8/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	3/1/2021	5/6/2021	ADA (Curb/Cut Ramps) Complete	5/1/2021		Traffic Striping Complete	6/1/2021	7/2/2021	Traffic Loops Complete	8/1/2021	
	Original	Actual															
Milling and Pavement Complete	3/1/2021	5/6/2021															
ADA (Curb/Cut Ramps) Complete	5/1/2021																
Traffic Striping Complete	6/1/2021	7/2/2021															
Traffic Loops Complete	8/1/2021																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 5% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$900,000</td> <td style="text-align: center;">\$900,255</td> <td style="text-align: center;">100.03%</td> <td style="text-align: center;">\$865,695</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$900,000	\$900,255	100.03%	\$865,695
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$900,000	\$900,255	100.03%	\$865,695											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: El Clair Ranch Rd from Lake Ida Rd. to Woolbright Rd.</p> <p>Project Number: 1666</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 3.1 miles (6.2 lane miles) of El Clair Ranch Road from Lake Ida Road to Woolbright Road.</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>4/1/2021</td> <td>6/15/2021</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>6/1/2021</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>9/1/2021</td> <td>11/22/2021</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>11/22/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	4/1/2021	6/15/2021	ADA (Curb/Cut Ramps) Complete	6/1/2021		Traffic Loops Complete	9/1/2021	11/22/2021	Traffic Striping Complete	11/22/2021	
	Original	Actual															
Milling and Pavement Complete	4/1/2021	6/15/2021															
ADA (Curb/Cut Ramps) Complete	6/1/2021																
Traffic Loops Complete	9/1/2021	11/22/2021															
Traffic Striping Complete	11/22/2021																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 5% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$800,000</td> <td>\$634,105</td> <td>79.26%</td> <td>\$590,305</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$634,105	79.26%	\$590,305
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$800,000	\$634,105	79.26%	\$590,305											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Crestwood Blvd. from Folsom Rd. to Okeechobee Blvd.</p> <p>Project Number: 1667</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.8 miles (7.6 lane miles) of Crestwood Boulevard from Folsom Road to Okeechobee Boulevard.</p> <p>Notes</p> <p>Outstanding work includes, updating ADA ramps and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>3/1/2021</td> <td>6/15/2021</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>5/1/2021</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>6/1/2021</td> <td>8/19/2021</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>8/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	3/1/2021	6/15/2021	ADA (Curb/Cut Ramps) Complete	5/1/2021		Traffic Striping Complete	6/1/2021	8/19/2021	Traffic Loops Complete	8/1/2021	
	Original	Actual															
Milling and Pavement Complete	3/1/2021	6/15/2021															
ADA (Curb/Cut Ramps) Complete	5/1/2021																
Traffic Striping Complete	6/1/2021	8/19/2021															
Traffic Loops Complete	8/1/2021																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 5% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$659,673</td> <td>94.24%</td> <td>\$604,373</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$659,673	94.24%	\$604,373
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$659,673	94.24%	\$604,373											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Woolbright Rd. from Congress Ave to Federal Hwy.</p> <p>Project Number: 1668</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.5 miles (8.4 lane miles) of Woolbright Road from Congress Avenue to Federal Highway.</p> <p>Notes</p> <p>Outstanding work includes drainage repairs, milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Drainage Repairs</td> <td>11/1/2021</td> <td></td> </tr> <tr> <td>Milling and Pavement Complete</td> <td>1/1/2022</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>3/2/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>4/1/2022</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>6/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Drainage Repairs	11/1/2021		Milling and Pavement Complete	1/1/2022		ADA (Curb/Cut Ramps) Complete	3/2/2022		Traffic Striping Complete	4/1/2022		Traffic Loops Complete	6/1/2022	
	Original	Actual																		
Drainage Repairs	11/1/2021																			
Milling and Pavement Complete	1/1/2022																			
ADA (Curb/Cut Ramps) Complete	3/2/2022																			
Traffic Striping Complete	4/1/2022																			
Traffic Loops Complete	6/1/2022																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$48,396</td> <td>8.07%</td> <td>\$896</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$48,396	8.07%	\$896
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$48,396	8.07%	\$896											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Folsom Rd from Crestwood Blvd. to Okeechobee Blvd.</p> <p>Project Number: 1669</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.4 miles (2.8 lane miles) of Folsom Road from Crestwood Boulevard to Okeechobee Boulevard.</p> <p>Notes</p> <p>Outstanding work includes, updating ADA ramps, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>2/1/2021</td> <td>6/15/2021</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>4/1/2021</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>5/1/2021</td> <td>8/6/2021</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>7/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	2/1/2021	6/15/2021	ADA (Curb/Cut Ramps) Complete	4/1/2021		Traffic Striping Complete	5/1/2021	8/6/2021	Traffic Loops Complete	7/1/2021	
	Original	Actual															
Milling and Pavement Complete	2/1/2021	6/15/2021															
ADA (Curb/Cut Ramps) Complete	4/1/2021																
Traffic Striping Complete	5/1/2021	8/6/2021															
Traffic Loops Complete	7/1/2021																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 5% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$300,000</td> <td>\$300,085</td> <td>100.03%</td> <td>\$297,144</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$300,085	100.03%	\$297,144
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$300,085	100.03%	\$297,144											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Hatton Hwy. from Gator Blvd. to State Rd 80</p> <p>Project Number: 1670</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 2 miles (4 lane miles) of Hatton Highway from Gator Boulevard to SR 80.</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">10/30/2021</td> <td style="text-align: center;">7/15/2021</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">12/30/2021</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">2/1/2022</td> <td style="text-align: center;">10/14/2021</td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">3/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	10/30/2021	7/15/2021	ADA (Curb/Cut Ramps) Complete	12/30/2021		Traffic Striping Complete	2/1/2022	10/14/2021	Traffic Loops Complete	3/1/2022	
	Original	Actual															
Milliing and Pavement Complete	10/30/2021	7/15/2021															
ADA (Curb/Cut Ramps) Complete	12/30/2021																
Traffic Striping Complete	2/1/2022	10/14/2021															
Traffic Loops Complete	3/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 5% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$300,000</td> <td style="text-align: center;">\$227,031</td> <td style="text-align: center;">75.68%</td> <td style="text-align: center;">\$227,031</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$227,031	75.68%	\$227,031
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$227,031	75.68%	\$227,031											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Lantana Rd. from Fla. Turnpike to Hagen Ranch Rd</p> <p>Project Number: 1671</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1 mile (4 lane miles) of Lantana Road from Turnpike to Hagen Ranch Road.</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">4/1/2021</td> <td style="text-align: center;">6/15/2021</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">6/1/2021</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">7/1/2021</td> <td style="text-align: center;">8/19/2021</td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">9/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	4/1/2021	6/15/2021	ADA (Curb/Cut Ramps) Complete	6/1/2021		Traffic Striping Complete	7/1/2021	8/19/2021	Traffic Loops Complete	9/1/2021	
	Original	Actual															
Milliing and Pavement Complete	4/1/2021	6/15/2021															
ADA (Curb/Cut Ramps) Complete	6/1/2021																
Traffic Striping Complete	7/1/2021	8/19/2021															
Traffic Loops Complete	9/1/2021																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 5% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$300,000</td> <td style="text-align: center;">\$298,948</td> <td style="text-align: center;">99.65%</td> <td style="text-align: center;">\$298,948</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$298,948	99.65%	\$298,948
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$298,948	99.65%	\$298,948											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Curlee Rd. from State Rd 80 to West Sugar House Rd.</p> <p>Project Number: 1673</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1 mile (2 lane miles) of Curlee Road from SR 80 to West Sugar House Road.</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">10/1/2021</td> <td style="text-align: center;">7/7/2021</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">12/1/2021</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">1/1/2022</td> <td style="text-align: center;">10/21/2021</td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">2/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	10/1/2021	7/7/2021	ADA (Curb/Cut Ramps) Complete	12/1/2021		Traffic Striping Complete	1/1/2022	10/21/2021	Traffic Loops Complete	2/1/2022	
	Original	Actual															
Milliing and Pavement Complete	10/1/2021	7/7/2021															
ADA (Curb/Cut Ramps) Complete	12/1/2021																
Traffic Striping Complete	1/1/2022	10/21/2021															
Traffic Loops Complete	2/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 5% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$127,371</td> <td style="text-align: center;">63.69%</td> <td style="text-align: center;">\$127,371</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$127,371	63.69%	\$127,371
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$127,371	63.69%	\$127,371											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Le Chalet Blvd. & Military Trail</p> <p>Project Number: 1675</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Propel Engineering, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>Notes</p> <p>Design of the project is in progress.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design NTP Issued</td> <td style="text-align: center;">5/14/2021</td> <td style="text-align: center;">4/7/2021</td> </tr> <tr> <td>Design Complete</td> <td style="text-align: center;">5/14/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design NTP Issued	5/14/2021	4/7/2021	Design Complete	5/14/2022	
	Original	Actual									
Design NTP Issued	5/14/2021	4/7/2021									
Design Complete	5/14/2022										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 92% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$400,000</td> <td style="text-align: center;">\$79,040</td> <td style="text-align: center;">19.76%</td> <td style="text-align: center;">\$3,082</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$79,040	19.76%	\$3,082
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$79,040	19.76%	\$3,082											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Hypoluxo Road & Military Trail</p> <p>Project Number: 1678</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Simmons & White, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>Notes</p> <p>Design of the project is in progress.</p>	Original	Actual
		Design NTP Issued	1/14/2021
		Design Complete	1/14/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 80.8% MBE 14.1%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$400,000	\$82,444	20.61%	\$34,060

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Jog Rd. from Linton Blvd to Lake Ida Rd</p> <p>Project Number: 1698</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 2.1 miles (12.6 lane miles) of Jog road from Linton Boulevard to Lake Ida Road.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	Original	Actual
		Milling and Pavement Complete	7/1/2022
		ADA (Curb/Cut Ramps) Complete	9/1/2022
		Traffic Striping Complete	10/1/2022
		Traffic Loops Complete	12/1/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$800,000	\$0	0.00%	\$0

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: 10Th Ave N. from Pinehurst Dr. to Haverhill Rd.</p> <p>Project Number: 1699</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 2.4 miles (10.2 lane miles) of 10th Avenue North from Pinehurst Drive to Haverhill Road.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">5/1/2022</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">8/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">8/1/2022</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">11/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	5/1/2022		ADA (Curb/Cut Ramps) Complete	8/1/2022		Traffic Striping Complete	8/1/2022		Traffic Loops Complete	11/1/2022	
	Original	Actual															
Milliing and Pavement Complete	5/1/2022																
ADA (Curb/Cut Ramps) Complete	8/1/2022																
Traffic Striping Complete	8/1/2022																
Traffic Loops Complete	11/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th style="text-align: left;">Project Budget</th> <th style="text-align: left;">Committed</th> <th style="text-align: left;">% Committed</th> <th style="text-align: left;">Paid To Date</th> </tr> <tr> <th style="text-align: left;">A</th> <th style="text-align: left;">B</th> <th style="text-align: left;">C=B/A</th> <th style="text-align: left;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: left;">\$700,000</td> <td style="text-align: left;">\$0</td> <td style="text-align: left;">0.00%</td> <td style="text-align: left;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Jog Rd. from Glades Rd. to Yamato Rd.</p> <p>Project Number: 1703</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.8 miles (7.7 lane miles) of Jog Road from Glades Road to Yamato Road. Note: There is a 5 Yr. Road Program project in FY25 to widen Jog Road to 6 lanes from Potomac Road to Yamato Road. That will include resurfacing the existing pavement.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">6/1/2022</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">8/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">9/1/2022</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">11/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	6/1/2022		ADA (Curb/Cut Ramps) Complete	8/1/2022		Traffic Striping Complete	9/1/2022		Traffic Loops Complete	11/1/2022	
	Original	Actual															
Milliing and Pavement Complete	6/1/2022																
ADA (Curb/Cut Ramps) Complete	8/1/2022																
Traffic Striping Complete	9/1/2022																
Traffic Loops Complete	11/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th style="text-align: left;">Project Budget</th> <th style="text-align: left;">Committed</th> <th style="text-align: left;">% Committed</th> <th style="text-align: left;">Paid To Date</th> </tr> <tr> <th style="text-align: left;">A</th> <th style="text-align: left;">B</th> <th style="text-align: left;">C=B/A</th> <th style="text-align: left;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: left;">\$700,000</td> <td style="text-align: left;">\$0</td> <td style="text-align: left;">0.00%</td> <td style="text-align: left;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$0	0.00%	\$0											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Palm Beach Lakes Blvd. from I-95 to U.S. 1</p> <p>Project Number: 1704</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 2.4 miles (13.4 lane miles) of Palm Beach Lakes Boulevard from I-95 to US 1.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">7/1/2022</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">9/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">9/1/2022</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">11/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	7/1/2022		ADA (Curb/Cut Ramps) Complete	9/1/2022		Traffic Striping Complete	9/1/2022		Traffic Loops Complete	11/1/2022	
	Original	Actual															
Milliing and Pavement Complete	7/1/2022																
ADA (Curb/Cut Ramps) Complete	9/1/2022																
Traffic Striping Complete	9/1/2022																
Traffic Loops Complete	11/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$700,000</td> <td style="text-align: center;">\$0</td> <td style="text-align: center;">0.00%</td> <td style="text-align: center;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Belvedere Rd. from Jog Rd. to Haverhill Rd.</p> <p>Project Number: 1705</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger Construction Industries, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (8 lane miles) of Belvedere Road from Jog Road to Haverhill Road.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">5/1/2022</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">7/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">8/1/2022</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">10/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	5/1/2022		ADA (Curb/Cut Ramps) Complete	7/1/2022		Traffic Striping Complete	8/1/2022		Traffic Loops Complete	10/1/2022	
	Original	Actual															
Milliing and Pavement Complete	5/1/2022																
ADA (Curb/Cut Ramps) Complete	7/1/2022																
Traffic Striping Complete	8/1/2022																
Traffic Loops Complete	10/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$600,000</td> <td style="text-align: center;">\$0</td> <td style="text-align: center;">0.00%</td> <td style="text-align: center;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$0	0.00%	\$0											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Westgate Ave. from Military Trail to Congress Ave.</p> <p>Project Number: 1706</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger Construction Industries, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (8 lane miles) of Westgate Avenue from Military Trail to Congress Avenue.</p> <p>Note: There is a LAP improvement project in FY 22/23 for Westgate from Wabasso Drive to Congress that will include resurfacing the exist. pavt.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">7/1/2022</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">9/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">10/1/2022</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">12/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	7/1/2022		ADA (Curb/Cut Ramps) Complete	9/1/2022		Traffic Striping Complete	10/1/2022		Traffic Loops Complete	12/1/2022	
	Original	Actual															
Milliing and Pavement Complete	7/1/2022																
ADA (Curb/Cut Ramps) Complete	9/1/2022																
Traffic Striping Complete	10/1/2022																
Traffic Loops Complete	12/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$500,000</td> <td style="text-align: center;">\$0</td> <td style="text-align: center;">0.00%</td> <td style="text-align: center;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Palm Beach Lakes Blvd. from Okeechobee Blvd. to I-95</p> <p>Project Number: 1707</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.2 miles (7.2 lane miles) of Palm Beach Lakes Boulevard from Okeechobee Boulevard to I-95.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">6/1/2022</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">8/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">9/1/2022</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">11/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	6/1/2022		ADA (Curb/Cut Ramps) Complete	8/1/2022		Traffic Striping Complete	9/1/2022		Traffic Loops Complete	11/1/2022	
	Original	Actual															
Milliing and Pavement Complete	6/1/2022																
ADA (Curb/Cut Ramps) Complete	8/1/2022																
Traffic Striping Complete	9/1/2022																
Traffic Loops Complete	11/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$400,000</td> <td style="text-align: center;">\$0</td> <td style="text-align: center;">0.00%</td> <td style="text-align: center;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$0	0.00%	\$0											


Monthly Infrastructure Sales Tax Project Report

Small Cap Projects


Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: S.W. 8th St. from S.W. 65th Ave. to Boca Rio Rd.</p> <p>Project Number: 1708</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: General Asphalt Co., Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (4.2 lane miles) of SW 8th Street from SW 65th Avenue to Boca Rio Road.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">7/1/2022</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">9/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">10/1/2022</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">12/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	7/1/2022		ADA (Curb/Cut Ramps) Complete	9/1/2022		Traffic Striping Complete	10/1/2022		Traffic Loops Complete	12/1/2022	
	Original	Actual															
Milliing and Pavement Complete	7/1/2022																
ADA (Curb/Cut Ramps) Complete	9/1/2022																
Traffic Striping Complete	10/1/2022																
Traffic Loops Complete	12/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	 <p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th style="width: 25%;">Project Budget</th> <th style="width: 25%;">Committed</th> <th style="width: 25%;">% Committed</th> <th style="width: 25%;">Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$400,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Sandy Run Rd. from 120th Place N. to Jupiter Farms Rd.</p> <p>Project Number: 1709</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 2 miles (4 lane miles) of Sandy Run from Alexander Run (120th) to Jupiter Farms Road.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">6/1/2022</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">7/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">8/1/2022</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">9/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	6/1/2022		ADA (Curb/Cut Ramps) Complete	7/1/2022		Traffic Striping Complete	8/1/2022		Traffic Loops Complete	9/1/2022	
	Original	Actual															
Milliing and Pavement Complete	6/1/2022																
ADA (Curb/Cut Ramps) Complete	7/1/2022																
Traffic Striping Complete	8/1/2022																
Traffic Loops Complete	9/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	 <p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th style="width: 25%;">Project Budget</th> <th style="width: 25%;">Committed</th> <th style="width: 25%;">% Committed</th> <th style="width: 25%;">Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$300,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$0	0.00%	\$0											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Pipers Glen Blvd. from Jog Rd. to Military Trail</p> <p>Project Number: 1711</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: General Asphalt Co., Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (4.2 lane miles) of Pipers Glen from Jog Road to Military Trail.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>4/1/2022</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>6/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>7/1/2022</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>9/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	4/1/2022		ADA (Curb/Cut Ramps) Complete	6/1/2022		Traffic Striping Complete	7/1/2022		Traffic Loops Complete	9/1/2022	
	Original	Actual															
Milling and Pavement Complete	4/1/2022																
ADA (Curb/Cut Ramps) Complete	6/1/2022																
Traffic Striping Complete	7/1/2022																
Traffic Loops Complete	9/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Fla Mango Rd. from Belvedere Rd. to N. of Old Okeechot</p> <p>Project Number: 1712</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger Construction Industries, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1 mile (2 lane miles) of Florida Mango Road from Belvedere Road to Old Okeechobee Road.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>10/1/2022</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>11/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>12/1/2022</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	10/1/2022		ADA (Curb/Cut Ramps) Complete	11/1/2022		Traffic Striping Complete	12/1/2022		Traffic Loops Complete	2/1/2023	
	Original	Actual															
Milling and Pavement Complete	10/1/2022																
ADA (Curb/Cut Ramps) Complete	11/1/2022																
Traffic Striping Complete	12/1/2022																
Traffic Loops Complete	2/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$0	0.00%	\$0											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Summit Blvd. & Haverhill Road</p> <p>Project Number: 1713</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Simmons & White, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>Notes</p> <p>Design of the project is in progress. Will provide NTP date next month or update accordingly</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design NTP Issued</td> <td style="text-align: center;">3/1/2022</td> <td></td> </tr> <tr> <td>Design Complete</td> <td style="text-align: center;">3/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design NTP Issued	3/1/2022		Design Complete	3/1/2024	
	Original	Actual									
Design NTP Issued	3/1/2022										
Design Complete	3/1/2024										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$400,000</td> <td style="text-align: center;">\$0</td> <td style="text-align: center;">0.00%</td> <td style="text-align: center;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Lantana Road & Congress Avenue</p> <p>Project Number: 1714</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Propel Engineering, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>Notes</p> <p>Design of the project is in progress.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design NTP Issued</td> <td style="text-align: center;">12/15/2021</td> <td style="text-align: center;">12/15/2021</td> </tr> <tr> <td>Design Complete</td> <td style="text-align: center;">12/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design NTP Issued	12/15/2021	12/15/2021	Design Complete	12/1/2023	
	Original	Actual									
Design NTP Issued	12/15/2021	12/15/2021									
Design Complete	12/1/2023										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 92% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$400,000</td> <td style="text-align: center;">\$80,480</td> <td style="text-align: center;">20.12%</td> <td style="text-align: center;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$80,480	20.12%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$80,480	20.12%	\$0											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Alexander Run from Randolph Siding Rd. to Indiantown</p> <p>Project Number: 1741</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 2 miles (4 lane miles) of Alexander Run from Randolph Siding Road to Indiantown Road. The IST funding of \$300,000 was advanced from FY2023 to FY2020 (BT 2020-1008).</p> <p>Notes</p> <p>Outstanding work includes, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">4/1/2021</td> <td style="text-align: center;">4/6/2021</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">6/1/2021</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">7/1/2021</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">9/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	4/1/2021	4/6/2021	ADA (Curb/Cut Ramps) Complete	6/1/2021		Traffic Striping Complete	7/1/2021		Traffic Loops Complete	9/1/2021	
	Original	Actual															
Milliing and Pavement Complete	4/1/2021	4/6/2021															
ADA (Curb/Cut Ramps) Complete	6/1/2021																
Traffic Striping Complete	7/1/2021																
Traffic Loops Complete	9/1/2021																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 5% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$300,000</td> <td style="text-align: center;">\$297,062</td> <td style="text-align: center;">99.02%</td> <td style="text-align: center;">\$297,062</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$297,062	99.02%	\$297,062
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$297,062	99.02%	\$297,062											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Santaluces Pool Aquatic Facility Renovation</p> <p>Project Number: 17510</p> <p>BCC District: 03</p> <p>Delivery Method: CM</p> <p>Category: A02-Aquatic Facility Repair and Replacement</p> <p>Status: Design</p> <p>Designer: Colome' and Associates</p> <p>Contractor: Robling</p> <p>Project Manager: Rocky Roque</p>	<p>Scope</p> <p>Pool resurfacing and repairs, repainting building.</p> <p>- This project is funded for construction</p> <p>T005: \$850,000 FY 2017</p> <p>Notes</p> <p>IFQ package has now been sent to Facilities Management for review.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Start Date</td> <td style="text-align: center;">11/21/2017</td> <td style="text-align: center;">12/4/2017</td> </tr> <tr> <td>Finish Date</td> <td style="text-align: center;">6/15/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Start Date	11/21/2017	12/4/2017	Finish Date	6/15/2018	
	Original	Actual									
Start Date	11/21/2017	12/4/2017									
Finish Date	6/15/2018										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 100% Local 100%</p> <p>Contractor</p> <p>SBE 26.75% MBE N/A</p> <p>WBE N/A Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$850,000</td> <td style="text-align: center;">\$595,448</td> <td style="text-align: center;">70.05%</td> <td style="text-align: center;">\$595,448</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$850,000	\$595,448	70.05%	\$595,448
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$850,000	\$595,448	70.05%	\$595,448											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Four Points</p> <p>Project Number: 17557</p> <p>BCC District: 02</p> <p>Delivery Method: CMR</p> <p style="padding-left: 20px;">Category: G02-General Government Facilities</p> <p style="padding-left: 20px;">Status: Design</p> <p style="padding-left: 20px;">Designer: Colome & Associates</p> <p style="padding-left: 20px;">Contractor: All Site Construction</p> <p>Project Manager: Terri Wolfe</p>	<p>Scope</p> <p>Design and Construction services for interior renovation and reconfiguration of partial 2nd floor at Four Points Facility and partial 2nd floor at Airport Center 1. Consolidate Youth Services department at Four Points Facility. Move Office of Small Business Assistance from Four Points to Airport Center</p> <p>Notes</p> <p>Project has been reassigned to Terri Wolfe and is on hold awaiting direction from CID administration.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Start</td> <td style="text-align: center;">11/17/2017</td> <td style="text-align: center;">8/6/2018</td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">1/2/2019</td> <td></td> </tr> <tr> <td>Completion</td> <td style="text-align: center;">12/27/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Start	11/17/2017	8/6/2018	Construction Start	1/2/2019		Completion	12/27/2019	
	Original	Actual												
Design Start	11/17/2017	8/6/2018												
Construction Start	1/2/2019													
Completion	12/27/2019													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 100% Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$825,000</td> <td style="text-align: center;">\$288,408</td> <td style="text-align: center;">34.96%</td> <td style="text-align: center;">\$139,447</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$825,000	\$288,408	34.96%	\$139,447
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$825,000	\$288,408	34.96%	\$139,447											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: SR-7 (Whitehorse dr. to Hypoluxo Rd.)</p> <p>Project Number: 1830</p> <p>BCC District: BIAF</p> <p>Delivery Method: Design CCNA</p> <p style="padding-left: 20px;">Category: S14-Street Lighting</p> <p style="padding-left: 20px;">Status: Design</p> <p style="padding-left: 20px;">Designer: Electrical Design Associates</p> <p style="padding-left: 20px;">Contractor: Florida Power & Light</p> <p>Project Manager: May Cheng</p>	<p>Scope</p> <p>The exist. SR7 high mast lighting is in need of a new LED system. The original intent was to rehab the towers (in FY21) with conversion to LED lights (in FY25). The new scope involves removing and replacing the high mast lights with new LED lighting. Project will design new LED lighting along SR7.</p> <p>Notes</p> <p>Design is complete. The IST funding of \$106k was advanced from FY25 to FY19 (BT 2019-0162). The project will be built with the "SR7 High Mast Towers Rehab (Hypoluxo to Lake Worth)" street lighting project which is funded by the IST at \$500k in FY21. The design contract will remain open for any post design services.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td style="text-align: center;">5/1/2019</td> <td style="text-align: center;">4/24/2019</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">5/1/2020</td> <td style="text-align: center;">11/1/2020</td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	5/1/2019	4/24/2019	Design Completion	5/1/2020	11/1/2020
	Original	Actual									
Design Contract Notice to Proceed	5/1/2019	4/24/2019									
Design Completion	5/1/2020	11/1/2020									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 100%</p> <p>WBE 100% Local 100%</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$106,000</td> <td style="text-align: center;">\$23,353</td> <td style="text-align: center;">22.03%</td> <td style="text-align: center;">\$21,803</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$106,000	\$23,353	22.03%	\$21,803
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$106,000	\$23,353	22.03%	\$21,803											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: FY2019 Sports Field Lighting Replacements</p> <p>Project Number: T009</p> <p>BCC District: Multiple</p> <p>Delivery Method: Sports Filed Lighting Annual</p> <p>Category: S12-Sports Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD Engineers</p> <p>Contractor: Davco</p> <p>Project Manager: Stuart Patterson</p>	<p>Scope</p> <p>Replacement of Sports Field Lighting at Carlin Park. IST FY 2019 funds: \$200,000.</p> <p>Notes</p> <p>Bids received 10/14/2021. Project has been awarded to Davco Electrical Contractors Corp. Work order procurement in progress.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Final Completion</td> <td></td> <td></td> </tr> <tr> <td>Project Start</td> <td style="text-align: center;">6/29/2017</td> <td style="text-align: center;">6/29/2017</td> </tr> <tr> <td>Procurement (Light Fixture Vendor)</td> <td style="text-align: center;">10/16/2018</td> <td style="text-align: center;">10/16/2018</td> </tr> <tr> <td>Procurement (Installation Contractor)</td> <td style="text-align: center;">10/17/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Final Completion			Project Start	6/29/2017	6/29/2017	Procurement (Light Fixture Vendor)	10/16/2018	10/16/2018	Procurement (Installation Contractor)	10/17/2018	
	Original	Actual															
Final Completion																	
Project Start	6/29/2017	6/29/2017															
Procurement (Light Fixture Vendor)	10/16/2018	10/16/2018															
Procurement (Installation Contractor)	10/17/2018																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$11,324</td> <td style="text-align: center;">5.66%</td> <td style="text-align: center;">\$11,324</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$11,324	5.66%	\$11,324
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$11,324	5.66%	\$11,324											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: FY 2018 Playground Replacements-Countywide</p> <p>Project Number: T026</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Purchasing Contract</p> <p>Category: P06-Playground Replacement</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Rocky Roque</p>	<p>Scope</p> <p>Replacement of Playgrounds at the following Parks: Okeeheelee (Alligator Playground), Loggerhead Picnic Area, Pioneer Park, Jupiter Farms, Buttonwood, Morikami Biwa Pavilion, Ocean City, Seminole Palms, Dubois, Carlin (W. Gumbo Limbo Playground & W. Playground), and JPP.</p> <p>Notes</p> <p>Project has been re-advertised for bid.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Project Design Start</td> <td style="text-align: center;">7/1/2020</td> <td style="text-align: center;">7/1/2020</td> </tr> </tbody> </table>		Original	Actual	Project Design Start	7/1/2020	7/1/2020
	Original	Actual						
Project Design Start	7/1/2020	7/1/2020						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD MBE N/A</p> <p>WBE N/A Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$1,589,750</td> <td style="text-align: center;">\$14,166</td> <td style="text-align: center;">0.89%</td> <td style="text-align: center;">\$14,166</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,589,750	\$14,166	0.89%	\$14,166
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,589,750	\$14,166	0.89%	\$14,166											


Monthly Infrastructure Sales Tax Project Report

Small Cap Projects


Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: FY 2019 Playground Replacements-Countywide</p> <p>Project Number: T028</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Purchasing Contract</p> <p>Category: P06-Playground Replacement</p> <p>Status: Design</p> <p>Designer: Parks & Rec</p> <p>Contractor: TBD</p> <p>Project Manager: Reid Raymond</p>	<p>Scope</p> <p>Per Transfer #18-01</p> <p>Includes JPP Campground, JPP Mound Circle, Lake Belvedere Estates, South Bay RV, Coral Cove Park, Lake Charleston Park, and BASCR Playgrounds.</p> <p>Notes</p> <p>Design for the 2019 playground projects are completed. Will submit an RFPA to construct once the 2018 playground projects are underway.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr style="background-color: #0070C0; color: white;"> <th style="width: 50%;"></th> <th style="width: 25%;">Original</th> <th style="width: 25%;">Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>TBD</td> <td>TBD</td> </tr> </tbody> </table>		Original	Actual	Project Start	TBD	TBD
	Original	Actual						
Project Start	TBD	TBD						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE NA MBE NA</p> <p>WBE NA Local NA</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local 0%</p>	 <p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr style="background-color: #0070C0; color: white;"> <th style="width: 25%;">Project Budget</th> <th style="width: 25%;">Committed</th> <th style="width: 25%;">% Committed</th> <th style="width: 25%;">Paid To Date</th> </tr> <tr style="border-top: 1px solid black; border-bottom: 1px solid black;"> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$375,000</td> <td style="text-align: right;">\$12,843</td> <td style="text-align: right;">3.42%</td> <td style="text-align: right;">\$12,843</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$12,843	3.42%	\$12,843
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$12,843	3.42%	\$12,843											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Loxahatchee Groves Septic System Replacement</p> <p>Project Number: T032</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: Alan Gerwig & Assoc., Inc.</p> <p>Contractor: Hinterland Group Inc.</p> <p>Project Manager: Spencer Palmer</p>	<p>Scope</p> <p>Design work with Alan Gerwig- Remove existing septic system and connect to the County Waste Water System Force Main on Southern Boulevard. Current project budget is \$90,000. IST Funding is \$50,000 for FY17. Ad Valorum: 3602 P831-\$20,000, 3600 P834- \$20,000</p> <p>Notes</p> <p>Project was delayed due to pending WUD lift station contract which was repeatedly delayed. Contract now in place and project is back on track. Construction nearing completion.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr style="background-color: #0070C0; color: white;"> <th style="width: 50%;"></th> <th style="width: 25%;">Original</th> <th style="width: 25%;">Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>9/30/2017</td> <td>4/1/2018</td> </tr> <tr> <td>Project Completion</td> <td>2/28/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	9/30/2017	4/1/2018	Project Completion	2/28/2019	
	Original	Actual									
Project Start	9/30/2017	4/1/2018									
Project Completion	2/28/2019										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE 4.84% MBE 1.68%</p> <p>WBE 0.88% Local 100%</p>	 <p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr style="background-color: #0070C0; color: white;"> <th style="width: 25%;">Project Budget</th> <th style="width: 25%;">Committed</th> <th style="width: 25%;">% Committed</th> <th style="width: 25%;">Paid To Date</th> </tr> <tr style="border-top: 1px solid black; border-bottom: 1px solid black;"> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$50,000</td> <td style="text-align: right;">\$49,703</td> <td style="text-align: right;">99.41%</td> <td style="text-align: right;">\$26,659</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$50,000	\$49,703	99.41%	\$26,659
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$50,000	\$49,703	99.41%	\$26,659											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: JBE Barn Painting and Rust Treatment Project Number: T038 BCC District: 02 Delivery Method: Annual Contract Category: P08-Public Building Repair Replacement & Expansion Status: Close Out Designer: N/A Contractor: Razorback LLC Project Manager: Ben Carroll	Scope Remove rust, Paint, and weatherproof (2) horse barns. Funded IST FY2018 \$250,000 Notes Contractor has resolved issue related to fire sprinkler heads. Project is now complete and final payment is being processed.	Original	Actual
		Project Start	5/21/2020 / 5/21/2020
		Project Completion	8/17/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 0% MBE 0% WBE 0% Local 0%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$250,000	\$205,228	82.09%	\$189,994

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Lake Ida West Park Septic System Replacement Project Number: T045 BCC District: 04 Delivery Method: WUD Annual Design Contract Category: S02-Sanitary Sewer/Septic Systems Status: Design Designer: Chen-Moore Contractor: TBD Project Manager: Bob Hamilton	Scope Design services to abandon existing septic system and connect to nearest force main. Notes Project is currently at 50% design.	Original	Actual
		Project Start	7/1/2020 / 7/1/2020
		Project Completion	11/1/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$150,000	\$62,940	41.96%	\$49,808

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Juno Park Septic System Replacement Project Number: T056 BCC District: 01 Delivery Method: TBD Category: S02-Sanitary Sewer/Septic Systems Status: Design Designer: Civil Design Contractor: TBD Project Manager: Ben Carroll	Scope Heavily used public septic system needs replacement. Failure would result in public restroom failure. IST Funds - \$50,000 & Ad Valorem Funds - \$13,638. Notes Design complete. Parks is not moving forward with bid/construction phase at this time	Original	Actual
		Project Start	1/30/2019
		Project Completion	12/31/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$63,638	\$50,001	78.57%	\$41,168

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Okeeheele Caretaker Septic System Replacement Project Number: T058 BCC District: 02 Delivery Method: Annual Contract Category: S02-Sanitary Sewer/Septic Systems Status: Design Designer: Chen-Moore Contractor: TBD Project Manager: Bob Hamilton	Scope Design services to abandon existing septic system and connect to nearest force main. Notes Project is currently at 50% design.	Original	Actual
		Project Start	7/1/2020
		Project Completion	9/15/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$50,000	\$10,242	20.48%	\$8,130

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Beach Access Dune Crossover and Dock Repair and Re</p> <p>Project Number: T071</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: B06-Bridge or Boardwalk Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Ricard Gonzales</p>	<p>Scope</p> <p>This project will repair/rebuild the boardwalk #76 in Coral Cove Park. These repairs are needed to ensure safe public access to the beaches.</p> <p>Notes</p> <p>This project will remain active since it is funded over multiple years (FY19-\$25,000, FY20-\$25,000, FY21-\$25,000, FY22-\$31,226, FY23-\$35,134, FY24-\$55,000 and FY25-\$28,640). Currently, there are no active repairs at this time.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Notice to Proceed</td> <td style="text-align: center;">1/2/2018</td> <td style="text-align: center;">1/2/2018</td> </tr> <tr> <td>Start Date</td> <td style="text-align: center;">1/2/2018</td> <td style="text-align: center;">1/22/2018</td> </tr> <tr> <td>Completion Date</td> <td style="text-align: center;">2/28/2018</td> <td style="text-align: center;">2/5/2018</td> </tr> </tbody> </table>		Original	Actual	Notice to Proceed	1/2/2018	1/2/2018	Start Date	1/2/2018	1/22/2018	Completion Date	2/28/2018	2/5/2018
	Original	Actual												
Notice to Proceed	1/2/2018	1/2/2018												
Start Date	1/2/2018	1/22/2018												
Completion Date	2/28/2018	2/5/2018												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE N/A</p> <p>WBE N/A Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th style="border-top: 1px solid black;">Project Budget</th> <th style="border-top: 1px solid black;">Committed</th> <th style="border-top: 1px solid black;">% Committed</th> <th style="border-top: 1px solid black;">Paid To Date</th> </tr> <tr> <th style="border-bottom: 1px solid black;">A</th> <th style="border-bottom: 1px solid black;">B</th> <th style="border-bottom: 1px solid black;">C=B/A</th> <th style="border-bottom: 1px solid black;">D</th> </tr> </thead> <tbody> <tr> <td style="border-bottom: 1px solid black;">\$250,000</td> <td style="border-bottom: 1px solid black;">\$75,234</td> <td style="border-bottom: 1px solid black;">30.09%</td> <td style="border-bottom: 1px solid black;">\$75,234</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$250,000	\$75,234	30.09%	\$75,234
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$250,000	\$75,234	30.09%	\$75,234											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Ocean Inlet Park Street and Parking Lot Light Replacem</p> <p>Project Number: T081</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: AMPRO</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replace existing parking lot lighting fixtures with LED type.</p> <p>Notes</p> <p>Permit in progress not yet issued. Contractor has to provide wind load calculations to the Building Division for new poles.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Start</td> <td style="text-align: center;">12/28/2018</td> <td style="text-align: center;">12/28/2018</td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">1/15/2020</td> <td></td> </tr> <tr> <td>Project Completion</td> <td style="text-align: center;">3/15/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Start	12/28/2018	12/28/2018	Construction Start	1/15/2020		Project Completion	3/15/2020	
	Original	Actual												
Design Start	12/28/2018	12/28/2018												
Construction Start	1/15/2020													
Project Completion	3/15/2020													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>		<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th style="border-top: 1px solid black;">Project Budget</th> <th style="border-top: 1px solid black;">Committed</th> <th style="border-top: 1px solid black;">% Committed</th> <th style="border-top: 1px solid black;">Paid To Date</th> </tr> <tr> <th style="border-bottom: 1px solid black;">A</th> <th style="border-bottom: 1px solid black;">B</th> <th style="border-bottom: 1px solid black;">C=B/A</th> <th style="border-bottom: 1px solid black;">D</th> </tr> </thead> <tbody> <tr> <td style="border-bottom: 1px solid black;">\$84,000</td> <td style="border-bottom: 1px solid black;">\$70,981</td> <td style="border-bottom: 1px solid black;">84.50%</td> <td style="border-bottom: 1px solid black;">\$8,916</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$84,000	\$70,981	84.50%	\$8,916
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$84,000	\$70,981	84.50%	\$8,916											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Jupiter Farms Parking Lot Light Replacement</p> <p>Project Number: T083</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: Imperial Lighting</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replacement of the existing employee and visitor parking lot light fixtures with LED type.</p> <p>Notes</p> <p>Permit in progress not yet issued. Contractor has to provide wind load calculations to the Building Division for new poles.</p>	Original	Actual
		Design Start	12/26/2018
		Construction Start	1/15/2020
		Project Completion	3/15/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$60,000	\$60,001	100.00%	\$11,475

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: JPP Triplex Building Replacement</p> <p>Project Number: T105</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Contract</p> <p>Category: P08-Public Building Repair Replacement & Expansion</p> <p>Status: Design</p> <p>Designer: Colome' and Associates</p> <p>Contractor: TBD</p> <p>Project Manager: David Lavinsky</p>	<p>Scope</p> <p>Replacement of the John Prince Park Triplex Building which includes a restroom and concession stand.</p> <p>Notes</p> <p>Lighting Fixtures Supplier: Musco Lighting. EE: JLRD. Install Ctr: Grid One. Fixtures delivery 12/27/2021. This project is in review by Parks due to the costs of the changes in design proposed.</p>	Original	Actual
		Design Start	11/30/2020
		Design Completion	5/3/2021
		Bidding Procurement	7/5/2021
		Construction Start	11/1/2021
		Project Completion	2/7/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 55.8% MBE 0%</p> <p>WBE 21.4% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$780,000	\$96,035	12.31%	\$10,740

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: JPP Boat Ramp Replacement</p> <p>Project Number: T107</p> <p>BCC District: BIAF</p> <p>Delivery Method: Annual Contract</p> <p>Category: F04-Fresh Water Boat Ramps</p> <p>Status: Construction</p> <p>Designer: Stantec Consulting Services, Inc.</p> <p>Contractor: All-Site</p> <p>Project Manager: Sunil Jagoo</p>	<p>Scope</p> <p>Replacement of the north boat ramp, removing the middle pier on the two south boat ramp and creating one single wider ramp in their place, replacement of the north and south fixed piers with floating dock piers, development of a gangway between the floating piers and the fixed fishing docks that adjust</p> <p>Notes</p> <p>All pedestrian ramps were poured and approved. The NE Gangways and the timber dock are in the process of being installed.</p>	Original	Actual
		Schematic Design	3/31/2020 / 5/31/2019
		Design Development	6/16/2020 / 10/29/2019
		Permitting	7/7/2020 / 4/22/2020
		Construction Documents	8/11/2020 / 11/5/2020
		Construction Start	10/6/2020 / 2/1/2021
		Construction Completion	11/5/2021
		Project Completion	12/31/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 31% MBE N/A</p> <p>WBE N/A Local 31%</p> <p>Contractor</p> <p>SBE 100% MBE 100%</p> <p>WBE 100% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$700,000	\$399,821	57.12%	\$399,821

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Lake Biwa Pavilion Replacement</p> <p>Project Number: T108</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Contract</p> <p>Category: G04-Group Pavilion Replacement</p> <p>Status: Design</p> <p>Designer: WGI</p> <p>Contractor: TBD</p> <p>Project Manager: David Lavinsky</p>	<p>Scope</p> <p>Demolition and Replacement of Pavilion as Existing is Outdated and in Need of Replacement.</p> <p>FY 2020 IST \$300,000</p> <p>Notes</p> <p>Proposal for repair of the BIWA from WGI is under review by Parks. CSA in progress.</p>	Original	Actual
		Project Start	11/20/2020 / 11/20/2020
		Project Completion	11/22/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$300,000	\$32,794	10.93%	\$8,009

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Caloosa Park Septic System Replacement</p> <p>Project Number: T113</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: Chen Moore and Associates, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Spencer Palmer</p>	<p>Scope</p> <p>Remove existing septic system and connect to the County Waste Water System Force Main.</p> <p>IST FY 2020 - \$100,000</p> <p>Notes</p> <p>Design currently at 50% using WUD's design annual contract. Will use WUD's construction annual to construct.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td style="text-align: center;">4/26/2021</td> <td style="text-align: center;">4/26/2021</td> </tr> <tr> <td>Project Completion</td> <td style="text-align: center;">4/25/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	4/26/2021	4/26/2021	Project Completion	4/25/2022	
	Original	Actual									
Project Start	4/26/2021	4/26/2021									
Project Completion	4/25/2022										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 72.44%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$100,000</td> <td style="text-align: center;">\$41,502</td> <td style="text-align: center;">41.50%</td> <td style="text-align: center;">\$32,781</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$100,000	\$41,502	41.50%	\$32,781
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$100,000	\$41,502	41.50%	\$32,781											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Countywide Fencing Replacement</p> <p>Project Number: T117</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Purchasing</p> <p>Category: F02-Fencing Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Tropic Fence Inc</p> <p>Project Manager: Joseph Sarquis</p>	<p>Scope</p> <p>This project will replace the chain-link fences at various parks countywide. This project is funded in: FY20-\$70,000, FY21-\$58,479, FY22-\$81,521, FY23-\$80,001, FY24-\$138,000, and FY25-\$71,999</p> <p>Notes</p> <p>This project will remain active since it is funded over multiple years. Fencing replacement has been completed at Samuel Friedland, Limestone Creek, Loxahatchee Groves Parks and at Westgate Recreation Center. Currently, there are no scheduled repairs at this time.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Notice to Proceed</td> <td style="text-align: center;">6/25/2020</td> <td style="text-align: center;">6/25/2020</td> </tr> <tr> <td>Start Date</td> <td style="text-align: center;">7/20/2020</td> <td style="text-align: center;">8/17/2020</td> </tr> <tr> <td>Completion Date</td> <td style="text-align: center;">8/20/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Notice to Proceed	6/25/2020	6/25/2020	Start Date	7/20/2020	8/17/2020	Completion Date	8/20/2020	
	Original	Actual												
Notice to Proceed	6/25/2020	6/25/2020												
Start Date	7/20/2020	8/17/2020												
Completion Date	8/20/2020													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 50%</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$210,000</td> <td style="text-align: center;">\$210,001</td> <td style="text-align: center;">100.00%</td> <td style="text-align: center;">\$125,171</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$210,000	\$210,001	100.00%	\$125,171
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$210,000	\$210,001	100.00%	\$125,171											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Duncan Padgett Maintenance Office Septic System Repl;</p> <p>Project Number: T119</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: N/A</p> <p>Contractor: Joe Schmidt Construction</p> <p>Project Manager: Rocky Roque</p>	<p>Scope</p> <p>Duncan Park & Glades District Field</p> <p>- The location of the existing system, cannot be the same location for the new system. This is due to lack of available area (light poles, etc.) because of the height of the new system. The new system will be an estimated 4' tall.</p> <p>Notes</p> <p>No status change; Waiting on Permit.</p>	Original	Actual
		Project Start	5/28/2020 5/28/2020
		Project Completion	1/28/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$50,000	\$50,001	100.00%	\$81

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Countywide Picnic Shelter Replacement</p> <p>Project Number: T132</p> <p>BCC District: CW</p> <p>Delivery Method: Annual Purchasing</p> <p>Category: G04-Group Pavilion Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: RCP Shelters</p> <p>Project Manager: Brian Marchinke</p>	<p>Scope</p> <p>This project will replace the picnic shelters at various parks countywide.</p> <p>Notes</p> <p>Picnic shelter replacement has been completed at Okeeheelee Park. Okeeheelee Park has an additional picnic shelter replacement scheduled.</p>	Original	Actual
		Notice to Proceed	10/21/2020 10/21/2020
		Construction Start Date	4/5/2021
		Project Completion Date	5/10/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$300,000	\$216,641	72.21%	\$216,641

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Ocean Reef Park Parking Lot Light Replacement Project Number: T142 BCC District: 01 Delivery Method: Annual Contract Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Ben Carroll	Scope Replacement of the existing parking lot light fixtures with LED type. Notes 50% design in progress.	Original	Actual
		Project Start	4/25/2021
		Project Completion	11/1/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 0% WBE 100% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$250,000	\$13,559	5.42%	\$373

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Caloosa Park Light Replacement Project Number: T144 BCC District: 04 Delivery Method: Annual Contract Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Ben Carroll	Scope Replacement of the existing parking lot light fixtures with LED type. Notes 50% design in progress.	Original	Actual
		Project Start	4/25/2021
		Project Completion	11/1/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 0% WBE 100% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$17,766	8.88%	\$299

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Carlin Park Parking Lot Light Replacement</p> <p>Project Number: T145</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replace existing parking lot lighting fixtures with LED type.</p> <p>Notes</p> <p>50% design in progress.</p>	Original	Actual
		Project Start	11/13/2020
		Project Completion	12/2/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 100% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$11,726	5.86%	\$299

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sunset Cove Pavilion Replacement</p> <p>Project Number: T146</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Contract</p> <p>Category: G04-Group Pavilion Replacement</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Renovate/Replace Existing Pavilion</p> <p>Funded IST FY2021 \$150,000</p> <p>Notes</p> <p>Reached out to Parks for initiation. Awaiting 3rd RFP for John Prince Park pavilion so projects can be procured together.</p>	Original	Actual
		Project Start	9/30/2021
		Design Completion	4/29/2022
		Project Completion	2/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$150,000	\$224	0.15%	\$224

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Carlin Beach Pavilion Replacement</p> <p>Project Number: T147</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: G04-Group Pavilion Replacement</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Renovate/replace existing beach pavilion.</p> <p>Funded IST FY2021 \$150,000</p> <p>Notes</p> <p>Reached out to Parks for initiation. Awaiting 3rd RFPA for John Prince Park pavilion so projects can be procured together.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td style="text-align: center;">9/30/2021</td> <td style="text-align: center;">9/30/2021</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">4/29/2022</td> <td></td> </tr> <tr> <td>Project Completion</td> <td style="text-align: center;">2/24/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	9/30/2021	9/30/2021	Design Completion	4/29/2022		Project Completion	2/24/2023	
	Original	Actual												
Project Start	9/30/2021	9/30/2021												
Design Completion	4/29/2022													
Project Completion	2/24/2023													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$150,000</td> <td style="text-align: center;">\$224</td> <td style="text-align: center;">0.15%</td> <td style="text-align: center;">\$224</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$150,000	\$224	0.15%	\$224
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$150,000	\$224	0.15%	\$224											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: JPP Center Drive Pavilion Replacement</p> <p>Project Number: T148</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Contract</p> <p>Category: G04-Group Pavilion Replacement</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Renovate/Replace Existing Pavilion</p> <p>Funded IST FY2021 \$150,000</p> <p>Notes</p> <p>Reached out to Parks for initiation. Awaiting this RFPA so projects can be procured together.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td style="text-align: center;">9/30/2021</td> <td style="text-align: center;">9/30/2021</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">4/29/2022</td> <td></td> </tr> <tr> <td>Project Completion</td> <td style="text-align: center;">2/24/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	9/30/2021	9/30/2021	Design Completion	4/29/2022		Project Completion	2/24/2023	
	Original	Actual												
Project Start	9/30/2021	9/30/2021												
Design Completion	4/29/2022													
Project Completion	2/24/2023													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$150,000</td> <td style="text-align: center;">\$224</td> <td style="text-align: center;">0.15%</td> <td style="text-align: center;">\$224</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$150,000	\$224	0.15%	\$224
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$150,000	\$224	0.15%	\$224											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Buttonwood Parking Lot Light Replacement</p> <p>Project Number: T153</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replace parking lot lighting.</p> <p>Funded IST FY2021 \$87,000</p> <p>Notes</p> <p>50% design still in progress. JLRD to make site visit next week to wrap up 50% design.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td style="text-align: center;">11/13/2020</td> <td style="text-align: center;">10/4/2021</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">12/17/2021</td> <td></td> </tr> <tr> <td>Project Completion</td> <td style="text-align: center;">8/26/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	11/13/2020	10/4/2021	Design Completion	12/17/2021		Project Completion	8/26/2022	
	Original	Actual												
Project Start	11/13/2020	10/4/2021												
Design Completion	12/17/2021													
Project Completion	8/26/2022													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>		<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th style="text-align: left;">Project Budget</th> <th style="text-align: left;">Committed</th> <th style="text-align: left;">% Committed</th> <th style="text-align: left;">Paid To Date</th> </tr> <tr> <th style="border-top: 1px solid black;">A</th> <th style="border-top: 1px solid black;">B</th> <th style="border-top: 1px solid black;">C=B/A</th> <th style="border-top: 1px solid black;">D</th> </tr> </thead> <tbody> <tr> <td style="border-bottom: 1px solid black;">\$87,000</td> <td style="border-bottom: 1px solid black;">\$10,815</td> <td style="border-bottom: 1px solid black;">12.43%</td> <td style="border-bottom: 1px solid black;">\$130</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$87,000	\$10,815	12.43%	\$130
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$87,000	\$10,815	12.43%	\$130											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Lake Lytal Park Septic System Replacement</p> <p>Project Number: T154</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Spencer Palmer</p>	<p>Scope</p> <p>Remove existing septic system and connect to the County Waste Water System Force Main</p> <p>IST FY 2021 - \$50,000</p> <p>Notes</p> <p>Project has not yet started. WUD's annual contracts will be used to design and construct.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td style="text-align: center;">4/26/2021</td> <td style="text-align: center;">4/26/2021</td> </tr> <tr> <td>Project Completion</td> <td style="text-align: center;">12/20/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	4/26/2021	4/26/2021	Project Completion	12/20/2021	
	Original	Actual									
Project Start	4/26/2021	4/26/2021									
Project Completion	12/20/2021										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th style="text-align: left;">Project Budget</th> <th style="text-align: left;">Committed</th> <th style="text-align: left;">% Committed</th> <th style="text-align: left;">Paid To Date</th> </tr> <tr> <th style="border-top: 1px solid black;">A</th> <th style="border-top: 1px solid black;">B</th> <th style="border-top: 1px solid black;">C=B/A</th> <th style="border-top: 1px solid black;">D</th> </tr> </thead> <tbody> <tr> <td style="border-bottom: 1px solid black;">\$50,000</td> <td style="border-bottom: 1px solid black;">\$75</td> <td style="border-bottom: 1px solid black;">0.15%</td> <td style="border-bottom: 1px solid black;">\$75</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$50,000	\$75	0.15%	\$75
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$50,000	\$75	0.15%	\$75											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 12/16/2021

Report Date: 1/13/2022

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: West Boynton Parking Lot Light Replacement</p> <p>Project Number: T162</p> <p>BCC District: 05</p> <p>Delivery Method: TBD</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: AMPRO</p> <p>Project Manager: Ben Carroll</p>	<p>Scope Replacement of the existing parking lot light fixtures with LED type.</p> <p>Notes Permit still not issued. Permit in progress not yet issued. Contractor has to provide wind load calculations to the Building Division for new poles.</p>	Original	Actual	
		Design Start	12/26/2018	12/26/2018
		Construction Start	1/15/2020	
		Project Completion	3/15/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$285,000	\$109,802	38.53%	\$11,033

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Sunset Cove Amphitheater Stage Renovations</p> <p>Project Number: T202</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Contract</p> <p>Category: P08-Public Building Repair Replacement & Expansion</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Andrew Gamble</p>	<p>Scope Existing stage lighting to be upgraded with LED lighting and stage speakers to be replaced and upgraded. This project is funded in: FY 2017 \$150,000</p> <p>Notes Bids have been received. Awaiting final review before award.</p>	Original	Actual	
		Start Date	7/7/2017	7/7/2017
		Finish Date	7/6/2018	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE TBD MBE N/A</p> <p>WBE N/A Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$146,670	\$3,992	2.72%	\$3,992