



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Florida Mango Rd. over LWDD Lat. 8 Canal (PB934338)</p> <p>Project Number: 1475</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Close Out</p> <p>Designer: Alan Gerwig & Assoc.</p> <p>Contractor: Ranger</p> <p>Project Manager: Maroun Azzi</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. The const. of the project (incl. assoc. rdwy. improvements) is currently est. at \$3.1m. The IST partially funds the (bridge) const. at \$700,000 in FY19. Construction is complete - waiting on closing docs.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>9/30/2015</td> <td>9/30/2015</td> </tr> <tr> <td>Design Completion</td> <td>7/1/2021</td> <td>2/1/2021</td> </tr> <tr> <td>Construction Bid Date</td> <td>9/1/2021</td> <td>4/13/2021</td> </tr> <tr> <td>Construction Start</td> <td>12/1/2021</td> <td>2/22/2022</td> </tr> <tr> <td>Construction Complete</td> <td>8/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	9/30/2015	9/30/2015	Design Completion	7/1/2021	2/1/2021	Construction Bid Date	9/1/2021	4/13/2021	Construction Start	12/1/2021	2/22/2022	Construction Complete	8/1/2023	
	Original	Actual																		
Design Contract Notice to Proceed	9/30/2015	9/30/2015																		
Design Completion	7/1/2021	2/1/2021																		
Construction Bid Date	9/1/2021	4/13/2021																		
Construction Start	12/1/2021	2/22/2022																		
Construction Complete	8/1/2023																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE 21.2% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$697,423</td> <td>99.63%</td> <td>\$697,162</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$697,423	99.63%	\$697,162
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$697,423	99.63%	\$697,162											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Florida Mango Rd. over LWDD Lat. 9 Canal (PB934337)</p> <p>Project Number: 1491</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Stanley Consultants</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Maroun Azzi</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded with 5-Yr Rd Program funding and IST funding. Design is complete. The const. of the project (incl. assoc. rdwy. improv.) is currently est. at \$3.3m. The IST partially funds the const. at \$700k. The project is scheduled to begin construction in FY24 (to coordinate with other rdwy work along the corridor).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>9/20/2016</td> <td>9/20/2016</td> </tr> <tr> <td>Design Completion</td> <td>1/11/2023</td> <td>1/11/2023</td> </tr> <tr> <td>Construction Bid Date</td> <td>8/1/2023</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>12/1/2023</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	9/20/2016	9/20/2016	Design Completion	1/11/2023	1/11/2023	Construction Bid Date	8/1/2023		Construction Start	12/1/2023		Construction Complete	12/1/2025	
	Original	Actual																		
Design Contract Notice to Proceed	9/20/2016	9/20/2016																		
Design Completion	1/11/2023	1/11/2023																		
Construction Bid Date	8/1/2023																			
Construction Start	12/1/2023																			
Construction Complete	12/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 18% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$1,698</td> <td>0.24%</td> <td>\$1,698</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$1,698	0.24%	\$1,698
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$1,698	0.24%	\$1,698											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Smith Sundy Rd. over LWDD Lat. 33 Canal</p> <p>Project Number: 1521</p> <p>BCC District: 05</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Design is ongoing (65% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>3/13/2018</td> <td>3/21/2018</td> </tr> <tr> <td>Design Completion</td> <td>4/1/2024</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>7/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>11/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>6/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	3/13/2018	3/21/2018	Design Completion	4/1/2024		Construction Bid Date	7/1/2024		Construction Start	11/1/2024		Construction Complete	6/1/2025	
	Original	Actual																		
Design Contract Notice to Proceed	3/13/2018	3/21/2018																		
Design Completion	4/1/2024																			
Construction Bid Date	7/1/2024																			
Construction Start	11/1/2024																			
Construction Complete	6/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 62.5% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,750,000</td> <td>\$455,345</td> <td>26.02%</td> <td>\$348,523</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,750,000	\$455,345	26.02%	\$348,523
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,750,000	\$455,345	26.02%	\$348,523											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																					
<p>Project Title: Sections of Military Trail</p> <p>Project Number: 1541</p> <p>BCC District: CW</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Military Trail.</p> <p>Notes</p> <p>Restriping along Military Trail is done on an as needed basis as funding allows. The project is funded at \$200,000 in FY 2017 and FY 2021 and \$100,000 in FY 2022 thru FY 2026 for a total funding of \$900,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Palmetto Park to Clint Moore Complete</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> <tr> <td>18th Street to Palmetto Park Complete</td> <td>12/18/2017</td> <td>12/18/2017</td> </tr> <tr> <td>Clint Moore to Live Oak Blvd.</td> <td>12/4/2023</td> <td>12/4/2023</td> </tr> <tr> <td>Live Oak Blvd. to Lake Blvd.</td> <td>1/10/2024</td> <td>1/10/2024</td> </tr> <tr> <td>Lake Blvd. to Lake Ida Rd.</td> <td>1/19/2024</td> <td>1/19/2024</td> </tr> <tr> <td>Lake Ida to Pipers Glen</td> <td>2/16/2024</td> <td>2/16/2024</td> </tr> </tbody> </table>		Original	Actual	Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017	18th Street to Palmetto Park Complete	12/18/2017	12/18/2017	Clint Moore to Live Oak Blvd.	12/4/2023	12/4/2023	Live Oak Blvd. to Lake Blvd.	1/10/2024	1/10/2024	Lake Blvd. to Lake Ida Rd.	1/19/2024	1/19/2024	Lake Ida to Pipers Glen	2/16/2024	2/16/2024
	Original	Actual																					
Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017																					
18th Street to Palmetto Park Complete	12/18/2017	12/18/2017																					
Clint Moore to Live Oak Blvd.	12/4/2023	12/4/2023																					
Live Oak Blvd. to Lake Blvd.	1/10/2024	1/10/2024																					
Lake Blvd. to Lake Ida Rd.	1/19/2024	1/19/2024																					
Lake Ida to Pipers Glen	2/16/2024	2/16/2024																					

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 92% MBE 0%</p> <p>WBE 0% Local 92%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$900,000</td> <td>\$639,648</td> <td>71.07%</td> <td>\$191,296</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$900,000	\$639,648	71.07%	\$191,296
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$900,000	\$639,648	71.07%	\$191,296											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Lake Osborne Dr. over Lake Bass Canal (PB934354)</p> <p>Project Number: 1542</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 60 years ago. The project will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Design is ongoing (70% complete).</p> <p>Project is delayed to address stakeholder concerns.</p>	Original	Actual
		Design Contract NTP	8/2/2017 / 8/2/2017
		Study Start	8/2/2017 / 8/2/2017
		Study Complete	5/1/2018 / 5/1/2018
		Design Completion	12/1/2023
		Construction Bid Date	3/1/2024
		Construction Start	7/1/2024
		Construction Complete	7/1/2025

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 28.9% MBE 27.7%</p> <p>WBE 0% Local 95%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$1,500,000	\$384,367	25.62%	\$297,030

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Congress Avenue</p> <p>Project Number: 1543</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Congress Avenue.</p> <p>Notes</p> <p>Restriping along Congress Avenue is done on an as needed basis as funding allows. The project is funded at \$100,000 in FY 2017 and FY 2021 thru FY 2025 and \$200,000 in FY 2026 for a total funding of \$800,000.</p>	Original	Actual
		Palm Beach Lakes to 45th Street Comple	10/6/2017 / 10/6/2017
		Okeehobee to Palm Beach Lakes Compl	2/6/2018 / 2/6/2018
		Silver Beach to Water Tower	3/18/2019 / 3/18/2019
		Southwest 30th Ave. to Golf Rd.	2/11/2021 / 2/11/2021
		Linton to Lake Ida	12/1/2021 / 1/11/2022
		Yamato to Clint Moore	3/1/2022 / 2/15/2022
		MLK to Blue Heron	4/1/2022 / 3/25/2022
		West Park Ave. to Nothlake	4/1/2022 / 3/25/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 68% MBE 0%</p> <p>WBE 0% Local 68%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$800,000	\$241,583	30.20%	\$241,583



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Gateway Blvd.</p> <p>Project Number: 1544</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Gateway Boulevard.</p> <p>Notes</p> <p>Restriping along Gateway Blvd. is done on an as needed basis as funding allows. The project is funded at \$100,000 in FY 2017 and FY 2025 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road Comple</td> <td style="text-align: center;">8/24/2017</td> <td style="text-align: center;">8/24/2017</td> </tr> <tr> <td>Military to Congress Complete</td> <td style="text-align: center;">1/22/2018</td> <td style="text-align: center;">1/22/2018</td> </tr> </tbody> </table>		Original	Actual	Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017	Military to Congress Complete	1/22/2018	1/22/2018
	Original	Actual									
Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017									
Military to Congress Complete	1/22/2018	1/22/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$76,915</td> <td style="text-align: center;">38.46%</td> <td style="text-align: center;">\$76,915</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$76,915	38.46%	\$76,915
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$76,915	38.46%	\$76,915											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Seacrest Blvd.</p> <p>Project Number: 1545</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Seacrest Boulevard.</p> <p>Notes</p> <p>Restriping along Seacrest Blvd. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017, FY 2020, FY 2023 and FY 2025 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>SW 26th to Boynton Beach Blvd. Comple</td> <td style="text-align: center;">9/6/2017</td> <td style="text-align: center;">9/6/2017</td> </tr> </tbody> </table>		Original	Actual	SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017
	Original	Actual						
SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$31,784</td> <td style="text-align: center;">15.89%</td> <td style="text-align: center;">\$31,784</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$31,784	15.89%	\$31,784
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$31,784	15.89%	\$31,784											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Sections of Old Dixie Hwy.</p> <p>Project Number: 1546</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Old Dixie Highway.</p> <p>Notes</p> <p>Restriping along Old Dixie Hwy. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017, and \$100,000 in FY 2021 and FY 2023, and \$125,000 in FY 2026 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Boca Raton city limits to Lindell Road Cor</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> <tr> <td>NE 2nd Street to Glades Road Complete</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> <tr> <td>Alt. A-1-A to County Line Rd.</td> <td>7/1/2021</td> <td>6/25/2021</td> </tr> </tbody> </table>		Original	Actual	Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017	NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017	Alt. A-1-A to County Line Rd.	7/1/2021	6/25/2021
	Original	Actual												
Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017												
NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017												
Alt. A-1-A to County Line Rd.	7/1/2021	6/25/2021												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$375,000</td> <td>\$28,739</td> <td>7.66%</td> <td>\$28,739</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$28,739	7.66%	\$28,739
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$28,739	7.66%	\$28,739											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Clint Moore Road</p> <p>Project Number: 1547</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Clint Moore Road.</p> <p>Notes</p> <p>Restriping along Clint Moore Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017 and FY 2022, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Military to Congress Complete</td> <td>9/6/2017</td> <td>9/6/2017</td> </tr> <tr> <td>Turnpike Overpass to Jog</td> <td>12/29/2020</td> <td>12/29/2020</td> </tr> </tbody> </table>		Original	Actual	Military to Congress Complete	9/6/2017	9/6/2017	Turnpike Overpass to Jog	12/29/2020	12/29/2020
	Original	Actual									
Military to Congress Complete	9/6/2017	9/6/2017									
Turnpike Overpass to Jog	12/29/2020	12/29/2020									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$47,104</td> <td>23.55%</td> <td>\$47,104</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$47,104	23.55%	\$47,104
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$47,104	23.55%	\$47,104											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Hagen Ranch Road</p> <p>Project Number: 1548</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Hagen Ranch Road.</p> <p>Notes</p> <p>Restriping along Hagen Ranch Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017 and FY 2021, and \$100,000 in FY 2024, and \$75,000 in FY 2026 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Atlantic to Flavor Pict Complete</td> <td>7/31/2017</td> <td>7/11/2017</td> </tr> <tr> <td>Gateway to Flavor Pict</td> <td>11/3/2023</td> <td>11/3/2023</td> </tr> </tbody> </table>		Original	Actual	Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017	Gateway to Flavor Pict	11/3/2023	11/3/2023
	Original	Actual									
Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017									
Gateway to Flavor Pict	11/3/2023	11/3/2023									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$275,000</td> <td>\$58,750</td> <td>21.36%</td> <td>\$58,750</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$58,750	21.36%	\$58,750
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$58,750	21.36%	\$58,750											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Palm Beach Lakes Blvd.</p> <p>Project Number: 1549</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Palm Beach Lakes Boulevard.</p> <p>Notes</p> <p>Restriping along Palm Beach Lakes Blvd. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017 and FY 2025 for a total funding of \$100,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Sapodilla to N. Dixie Complete</td> <td>8/23/2017</td> <td>8/23/2017</td> </tr> <tr> <td>Okeechobee to Robbins Complete</td> <td>8/24/2017</td> <td>8/24/2017</td> </tr> </tbody> </table>		Original	Actual	Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017	Okeechobee to Robbins Complete	8/24/2017	8/24/2017
	Original	Actual									
Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017									
Okeechobee to Robbins Complete	8/24/2017	8/24/2017									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$100,000</td> <td>\$29,252</td> <td>29.25%</td> <td>\$29,252</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$100,000	\$29,252	29.25%	\$29,252
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$100,000	\$29,252	29.25%	\$29,252											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Wabasso Dr. over LWDD Lat. 2 Canal (934237)</p> <p>Project Number: 1557</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Close Out</p> <p>Designer: Alan Gerwig & Associates</p> <p>Contractor: Johnson-Davis, Inc.</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago with a box culvert. The new box culvert will improve traffic safety (lane widths, bike lanes), improve roadway drainage, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>A Community Development Block Grant (CDBG) with Dept. of Housing & Economic Sustainability was received for \$1,095,807. There is no SBE participation allowed for construction due to using federal funds. Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>7/10/2018</td> <td>7/10/2018</td> </tr> <tr> <td>Design Completion</td> <td>3/1/2021</td> <td>9/15/2021</td> </tr> <tr> <td>Construction Bid Date</td> <td>2/15/2022</td> <td>2/15/2022</td> </tr> <tr> <td>Construction Start</td> <td>1/2/2023</td> <td>1/3/2023</td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2023</td> <td>1/10/2024</td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	7/10/2018	7/10/2018	Design Completion	3/1/2021	9/15/2021	Construction Bid Date	2/15/2022	2/15/2022	Construction Start	1/2/2023	1/3/2023	Construction Complete	12/1/2023	1/10/2024
	Original	Actual																		
Design Contract Notice to Proceed	7/10/2018	7/10/2018																		
Design Completion	3/1/2021	9/15/2021																		
Construction Bid Date	2/15/2022	2/15/2022																		
Construction Start	1/2/2023	1/3/2023																		
Construction Complete	12/1/2023	1/10/2024																		

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$642,308</td> <td>91.76%</td> <td>\$608,365</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$642,308	91.76%	\$608,365
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$642,308	91.76%	\$608,365											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Randolph Siding Rd.</p> <p>Project Number: 1559</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: D02-Drainage (Pipe Replacements)</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>This project will repair and/or replace existing pipe culverts and drainage structures along Randolph Siding Road. These repairs are needed in order to properly drain and maintain Randolph Siding Road in a safe operating condition.</p> <p>Notes</p> <p>This project is funded at \$300k in FY 2018 and FY 2021 for a total funding of \$600,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>110th to Jupiter Farms Road Complete</td> <td>6/1/2018</td> <td>5/10/2018</td> </tr> <tr> <td>@Alexander Run</td> <td>5/1/2019</td> <td>6/7/2019</td> </tr> </tbody> </table>		Original	Actual	110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018	@Alexander Run	5/1/2019	6/7/2019
	Original	Actual									
110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018									
@Alexander Run	5/1/2019	6/7/2019									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$101,020</td> <td>16.84%</td> <td>\$101,020</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$101,020	16.84%	\$101,020
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$101,020	16.84%	\$101,020											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Boynton Beach Blvd. & Seacrest Blvd.</p> <p>Project Number: 1578</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2018 IST \$400,000 FY 2022 IST \$250,000</p> <p>Notes</p> <p>Design of the project is ON HOLD. Utility and right-of-way (ROW) issues still unresolved. The County has requested that the FDOT replace this signal as part of an upcoming State project. Project is on hold.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Construction Start - TBD</td> <td></td> <td></td> </tr> <tr> <td>Construction Complete - TBD</td> <td></td> <td></td> </tr> <tr> <td>Design NTP Issued</td> <td style="text-align: center;">4/19/2019</td> <td style="text-align: center;">4/7/2019</td> </tr> <tr> <td>Design Complete</td> <td style="text-align: center;">6/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Construction Start - TBD			Construction Complete - TBD			Design NTP Issued	4/19/2019	4/7/2019	Design Complete	6/1/2023	
	Original	Actual															
Construction Start - TBD																	
Construction Complete - TBD																	
Design NTP Issued	4/19/2019	4/7/2019															
Design Complete	6/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$650,000</td> <td style="text-align: center;">\$72,176</td> <td style="text-align: center;">11.10%</td> <td style="text-align: center;">\$14,925</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$650,000	\$72,176	11.10%	\$14,925
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$650,000	\$72,176	11.10%	\$14,925											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																					
<p>Project Title: Sections of Lyons Road</p> <p>Project Number: 1597</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Lyons Road.</p> <p>Notes</p> <p>Restriping along Lyons Road is done on an as needed basis as funding allows. The project is funded at \$200,000 in FY 2018, FY 2022, and FY 2025 for a total funding of \$600,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Connector Road to Lantana Road</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">5/7/2018</td> </tr> <tr> <td>Wendy Lane to Palm Beach Pantation Bl</td> <td style="text-align: center;">3/20/2019</td> <td style="text-align: center;">3/20/2019</td> </tr> <tr> <td>Glades to Yamato</td> <td style="text-align: center;">8/1/2021</td> <td style="text-align: center;">3/24/2022</td> </tr> <tr> <td>Yamato to Clint Moore</td> <td style="text-align: center;">8/1/2022</td> <td style="text-align: center;">8/1/2022</td> </tr> <tr> <td>Happy Hollow to L-30</td> <td style="text-align: center;">1/5/2023</td> <td style="text-align: center;">1/5/2023</td> </tr> <tr> <td>Stribling to Forest Hill</td> <td style="text-align: center;">9/1/2023</td> <td style="text-align: center;">9/1/2023</td> </tr> </tbody> </table>		Original	Actual	Connector Road to Lantana Road	5/14/2018	5/7/2018	Wendy Lane to Palm Beach Pantation Bl	3/20/2019	3/20/2019	Glades to Yamato	8/1/2021	3/24/2022	Yamato to Clint Moore	8/1/2022	8/1/2022	Happy Hollow to L-30	1/5/2023	1/5/2023	Stribling to Forest Hill	9/1/2023	9/1/2023
	Original	Actual																					
Connector Road to Lantana Road	5/14/2018	5/7/2018																					
Wendy Lane to Palm Beach Pantation Bl	3/20/2019	3/20/2019																					
Glades to Yamato	8/1/2021	3/24/2022																					
Yamato to Clint Moore	8/1/2022	8/1/2022																					
Happy Hollow to L-30	1/5/2023	1/5/2023																					
Stribling to Forest Hill	9/1/2023	9/1/2023																					

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 40% MBE 0%</p> <p>WBE 0% Local 40%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$600,000</td> <td style="text-align: center;">\$243,358</td> <td style="text-align: center;">40.56%</td> <td style="text-align: center;">\$243,358</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$243,358	40.56%	\$243,358
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$243,358	40.56%	\$243,358											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Sections of Haverhill Road</p> <p>Project Number: 1598</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Haverhill Road.</p> <p>Notes</p> <p>Restriping along Haverhill Road is done on an as needed basis as funding allows. Project is funded at \$100,000 in FY 2018, FY 2021, FY 2023, and FY 2026 for a total funding of \$400,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Lantana Road to Hypoluxo Road</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">5/2/2018</td> </tr> <tr> <td>10th Ave. N to Purdy Lane</td> <td style="text-align: center;">9/1/2019</td> <td style="text-align: center;">9/1/2019</td> </tr> <tr> <td>Caribbean to Beeline</td> <td style="text-align: center;">6/1/2020</td> <td style="text-align: center;">6/10/2020</td> </tr> <tr> <td>Forest Hill to Summit</td> <td style="text-align: center;">9/22/2023</td> <td style="text-align: center;">9/22/2023</td> </tr> <tr> <td>Belvedere to Elmhurst</td> <td style="text-align: center;">9/26/2023</td> <td style="text-align: center;">9/26/2023</td> </tr> </tbody> </table>		Original	Actual	Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018	10th Ave. N to Purdy Lane	9/1/2019	9/1/2019	Caribbean to Beeline	6/1/2020	6/10/2020	Forest Hill to Summit	9/22/2023	9/22/2023	Belvedere to Elmhurst	9/26/2023	9/26/2023
	Original	Actual																		
Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018																		
10th Ave. N to Purdy Lane	9/1/2019	9/1/2019																		
Caribbean to Beeline	6/1/2020	6/10/2020																		
Forest Hill to Summit	9/22/2023	9/22/2023																		
Belvedere to Elmhurst	9/26/2023	9/26/2023																		

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 45% MBE 0%</p> <p>WBE 0% Local 45%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$400,000</td> <td style="text-align: center;">\$127,340</td> <td style="text-align: center;">31.83%</td> <td style="text-align: center;">\$103,488</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$127,340	31.83%	\$103,488
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$127,340	31.83%	\$103,488											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Sections of Belvedere Road</p> <p>Project Number: 1599</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Belvedere Road.</p> <p>Notes</p> <p>Restriping along Belvedere Road is done on an as needed basis as funding allows. The project is funded at \$100,000 in FY 2018, and \$50,000 in FY 2022 and FY 2025, and \$125,000 in FY 2024 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Haverhill Road to Drexel Road</td> <td style="text-align: center;">7/14/2018</td> <td style="text-align: center;">8/20/2018</td> </tr> <tr> <td>Benoist Farms Road to SR7</td> <td style="text-align: center;">3/1/2022</td> <td style="text-align: center;">3/3/2022</td> </tr> <tr> <td>Military Trail to 8th St.</td> <td style="text-align: center;">4/1/2022</td> <td style="text-align: center;">3/3/2022</td> </tr> <tr> <td>Haverhill to Military</td> <td style="text-align: center;">6/15/2022</td> <td style="text-align: center;">6/15/2022</td> </tr> </tbody> </table>		Original	Actual	Haverhill Road to Drexel Road	7/14/2018	8/20/2018	Benoist Farms Road to SR7	3/1/2022	3/3/2022	Military Trail to 8th St.	4/1/2022	3/3/2022	Haverhill to Military	6/15/2022	6/15/2022
	Original	Actual															
Haverhill Road to Drexel Road	7/14/2018	8/20/2018															
Benoist Farms Road to SR7	3/1/2022	3/3/2022															
Military Trail to 8th St.	4/1/2022	3/3/2022															
Haverhill to Military	6/15/2022	6/15/2022															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$325,000</td> <td style="text-align: center;">\$110,533</td> <td style="text-align: center;">34.01%</td> <td style="text-align: center;">\$110,533</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$110,533	34.01%	\$110,533
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$110,533	34.01%	\$110,533											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Sections of Yamato Road</p> <p>Project Number: 1603</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Yamato Road.</p> <p>Notes</p> <p>Restriping along Yamato Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018 and \$50,000 in FY 2020 and FY 2023 for a total funding of \$175,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>SR7 to Lyons</td> <td>8/1/2018</td> <td>11/1/2018</td> </tr> <tr> <td>Gatehouse Drive to Jog Road</td> <td>8/1/2018</td> <td>11/1/2018</td> </tr> <tr> <td>Cain to SR7</td> <td>8/19/2021</td> <td>1/31/2022</td> </tr> <tr> <td>Turnpike Overpass to Jog Road</td> <td>8/12/2022</td> <td>8/12/2022</td> </tr> </tbody> </table>		Original	Actual	SR7 to Lyons	8/1/2018	11/1/2018	Gatehouse Drive to Jog Road	8/1/2018	11/1/2018	Cain to SR7	8/19/2021	1/31/2022	Turnpike Overpass to Jog Road	8/12/2022	8/12/2022
	Original	Actual															
SR7 to Lyons	8/1/2018	11/1/2018															
Gatehouse Drive to Jog Road	8/1/2018	11/1/2018															
Cain to SR7	8/19/2021	1/31/2022															
Turnpike Overpass to Jog Road	8/12/2022	8/12/2022															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$175,000</td> <td>\$94,370</td> <td>53.93%</td> <td>\$94,370</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$94,370	53.93%	\$94,370
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$175,000	\$94,370	53.93%	\$94,370											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Sections of Indiantown Road Striping</p> <p>Project Number: 1604</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Indiantown Road.</p> <p>Notes</p> <p>Restriping along Indiantown Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021, FY 2023, and FY 2025 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Beeline Highway to east for 1/2 mile</td> <td>7/14/2018</td> <td>1/9/2019</td> </tr> <tr> <td>Cortona Blvd. to Taylor Rd.</td> <td>1/29/2022</td> <td>4/4/2022</td> </tr> <tr> <td>Brian Way to Jupiter Farms Rd.</td> <td>2/1/2022</td> <td>4/4/2022</td> </tr> <tr> <td>Pratt Whitney to Brian Way</td> <td>7/13/2023</td> <td>7/13/2023</td> </tr> <tr> <td>Beeline to Pratt Whitney</td> <td>8/28/2023</td> <td>8/28/2023</td> </tr> </tbody> </table>		Original	Actual	Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019	Cortona Blvd. to Taylor Rd.	1/29/2022	4/4/2022	Brian Way to Jupiter Farms Rd.	2/1/2022	4/4/2022	Pratt Whitney to Brian Way	7/13/2023	7/13/2023	Beeline to Pratt Whitney	8/28/2023	8/28/2023
	Original	Actual																		
Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019																		
Cortona Blvd. to Taylor Rd.	1/29/2022	4/4/2022																		
Brian Way to Jupiter Farms Rd.	2/1/2022	4/4/2022																		
Pratt Whitney to Brian Way	7/13/2023	7/13/2023																		
Beeline to Pratt Whitney	8/28/2023	8/28/2023																		

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$375,000</td> <td>\$183,249</td> <td>48.87%</td> <td>\$183,249</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$183,249	48.87%	\$183,249
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$183,249	48.87%	\$183,249											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Sections of Palmetto Park Road Project Number: 1605 BCC District: 04 Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Oglesby/Southwide Project Manager: Larry Kelly	Scope This project consists of restriping sections of Palmetto Park Road. Notes Restriping along Palmetto Park Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021 and FY 2023 for a total funding of \$275,000.	Original	Actual
		CSX RR to Crawford Blvd.	5/14/2018 5/7/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 0% MBE 0% WBE 0% Local 0%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$275,000	\$53,078	19.30%	\$53,078

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Sections of Hypoluxo Road Project Number: 1606 BCC District: Multiple Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Oglesby/Southwide Project Manager: Larry Kelly	Scope This project consists of restriping sections of Hypoluxo Road. Notes Restriping along Hypoluxo Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, \$100,000 in FY 2021 and FY 2024 for a total funding of \$275,000.	Original	Actual
		Hagen Ranch Road to Jog Road	8/1/2018 10/19/2018
		Jog Road to Military Trail	9/1/2018 10/19/2018
		SR7 to Hagen Ranch Rd.	7/1/2021 12/8/2021
		SR7 to Lyons	9/11/2023 9/11/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 100% MBE 0% WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$275,000	\$102,178	37.16%	\$102,178



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Sections of Australian Avenue</p> <p>Project Number: 1607</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Australian Avenue.</p> <p>Notes</p> <p>Restriping along Australian Avenue is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, \$125,000 in FY 2022 and FY 2026 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Banyan Blvd. to Palm Beach Lake Blvd.</td> <td>7/1/2018</td> <td>1/29/2019</td> </tr> <tr> <td>Belvedere to Airport Hilton</td> <td>3/1/2022</td> <td>2/25/2022</td> </tr> <tr> <td>25th St. to 45th St.</td> <td>4/1/2022</td> <td>3/25/2022</td> </tr> <tr> <td>Old Okeechobee to Mercer</td> <td>4/10/2022</td> <td>4/12/2022</td> </tr> </tbody> </table>		Original	Actual	Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019	Belvedere to Airport Hilton	3/1/2022	2/25/2022	25th St. to 45th St.	4/1/2022	3/25/2022	Old Okeechobee to Mercer	4/10/2022	4/12/2022
	Original	Actual															
Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019															
Belvedere to Airport Hilton	3/1/2022	2/25/2022															
25th St. to 45th St.	4/1/2022	3/25/2022															
Old Okeechobee to Mercer	4/10/2022	4/12/2022															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$325,000</td> <td>\$82,032</td> <td>25.24%</td> <td>\$82,032</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$82,032	25.24%	\$82,032
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$82,032	25.24%	\$82,032											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Lantana Road</p> <p>Project Number: 1608</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Lantana Road.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY2018, \$100,000 FY2022, FY2024 and FY2026 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Palm Breezes Dr. to S. Congress Ave.</td> <td>7/1/2021</td> <td>7/1/2021</td> </tr> </tbody> </table>		Original	Actual	Palm Breezes Dr. to S. Congress Ave.	7/1/2021	7/1/2021
	Original	Actual						
Palm Breezes Dr. to S. Congress Ave.	7/1/2021	7/1/2021						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE 0%</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$375,000</td> <td>\$14,644</td> <td>3.90%</td> <td>\$1,279</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$14,644	3.90%	\$1,279
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$14,644	3.90%	\$1,279											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Okeechobee Blvd.</p> <p>Project Number: 1609</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Okeechobee Boulevard.</p> <p>Notes</p> <p>Restriping along Okeechobee Blvd. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Royal Palm Beach Blvd to SR 7</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">7/14/2018</td> </tr> </tbody> </table>		Original	Actual	Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018
	Original	Actual						
Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$200,000</td> <td style="text-align: right;">\$44,835</td> <td style="text-align: right;">22.42%</td> <td style="text-align: right;">\$44,835</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$44,835	22.42%	\$44,835
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$44,835	22.42%	\$44,835											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of 10th Avenue North</p> <p>Project Number: 1610</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of 10th Avenue North.</p> <p>Notes</p> <p>Restriping along 10th Avenue North is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Pinehurst Dr. to Jog Rd.</td> <td style="text-align: center;">5/15/2018</td> <td style="text-align: center;">8/9/2018</td> </tr> <tr> <td>Congress to Florida Mango</td> <td style="text-align: center;">4/4/2021</td> <td style="text-align: center;">3/9/2021</td> </tr> </tbody> </table>		Original	Actual	Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018	Congress to Florida Mango	4/4/2021	3/9/2021
	Original	Actual									
Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018									
Congress to Florida Mango	4/4/2021	3/9/2021									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE NA Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$200,000</td> <td style="text-align: right;">\$22,553</td> <td style="text-align: right;">11.28%</td> <td style="text-align: right;">\$22,553</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$22,553	11.28%	\$22,553
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$22,553	11.28%	\$22,553											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Sections of 45th Street</p> <p>Project Number: 1611</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of 45th Street.</p> <p>Notes</p> <p>Restriping along 45th Street is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$75,000 in FY 2026 for a total funding of \$175,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Military Trail to I-95</td> <td style="text-align: center;">7/1/2018</td> <td style="text-align: center;">1/16/2019</td> </tr> <tr> <td>Greenwood Ave. to Broadway Blvd.</td> <td style="text-align: center;">3/11/2019</td> <td style="text-align: center;">3/18/2019</td> </tr> <tr> <td>Haverhill to Military</td> <td style="text-align: center;">6/25/2021</td> <td style="text-align: center;">6/25/2021</td> </tr> </tbody> </table>		Original	Actual	Military Trail to I-95	7/1/2018	1/16/2019	Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019	Haverhill to Military	6/25/2021	6/25/2021
	Original	Actual												
Military Trail to I-95	7/1/2018	1/16/2019												
Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019												
Haverhill to Military	6/25/2021	6/25/2021												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$175,000</td> <td style="text-align: right;">\$82,622</td> <td style="text-align: center;">47.21%</td> <td style="text-align: right;">\$38,077</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$82,622	47.21%	\$38,077
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$175,000	\$82,622	47.21%	\$38,077											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Congress Ave. over PBC Lat. 2 Canal (934251)</p> <p>Project Number: 1614</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Maroun Azzi</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, geometry, and parapets), improve roadway drainage, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Design is ongoing (90% complete). FY 2019 IST \$200,000</p> <p>The scheduled dates have been revised to depict design, utility and permitting delays.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td style="text-align: center;">2/1/2020</td> <td style="text-align: center;">1/15/2020</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">7/1/2024</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td style="text-align: center;">10/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">2/1/2025</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td style="text-align: center;">12/1/2026</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	2/1/2020	1/15/2020	Design Completion	7/1/2024		Construction Bid Date	10/1/2024		Construction Start	2/1/2025		Construction Complete	12/1/2026	
	Original	Actual																		
Design Contract Notice to Proceed	2/1/2020	1/15/2020																		
Design Completion	7/1/2024																			
Construction Bid Date	10/1/2024																			
Construction Start	2/1/2025																			
Construction Complete	12/1/2026																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 31% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$1,200,000</td> <td style="text-align: right;">\$199,109</td> <td style="text-align: center;">16.59%</td> <td style="text-align: right;">\$133,039</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,200,000	\$199,109	16.59%	\$133,039
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,200,000	\$199,109	16.59%	\$133,039											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Sam Senter Rd. over Ocean Canal (SFWMD Lat. 13 Canal)</p> <p>Project Number: 1615</p> <p>BCC District: 06</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Stanley Consultants</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, geometry, and parapets), improve roadway drainage and turning movements and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. Design is ongoing (30% complete). The const. of project (incl. assoc. rdway improvements) is currently est. at \$2.5m. The IST partially funds design (\$150k) in FY19 and const. (\$450k) in FY22.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>12/1/2020</td> <td>6/10/2021</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>5/1/2025</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>11/1/2025</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>6/1/2027</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	12/1/2020	6/10/2021	Design Completion	12/1/2024		Construction Bid Date	5/1/2025		Construction Start	11/1/2025		Construction Complete	6/1/2027	
	Original	Actual																		
Design Contract Notice to Proceed	12/1/2020	6/10/2021																		
Design Completion	12/1/2024																			
Construction Bid Date	5/1/2025																			
Construction Start	11/1/2025																			
Construction Complete	6/1/2027																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 21.2% MBE 21.2%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$68,277</td> <td>11.38%</td> <td>\$50,952</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$68,277	11.38%	\$50,952
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$68,277	11.38%	\$50,952											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Congress Ave. over LWDD Lat. 24 Canal (PB934479)</p> <p>Project Number: 1616</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Stantec</p> <p>Contractor: Johnson-Davis, Inc.</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new project will install a culvert under the existing bridge. The project will improve safety by eliminating barriers and improving slope protection.</p> <p>Notes</p> <p>The Project was bid on 3/22/2022 - with an apparent low bid of \$1.12m. Construction is forthcoming (0% complete). Construction start delayed until 1/22/2024.</p> <p>FY 2019 IST \$150,000</p> <p>FY 2022 IST \$950,000</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>12/17/2019</td> <td>1/15/2020</td> </tr> <tr> <td>Design Completion</td> <td>3/1/2022</td> <td>2/1/2022</td> </tr> <tr> <td>Construction Bid Date</td> <td>7/1/2022</td> <td>3/22/2022</td> </tr> <tr> <td>Construction Start</td> <td>1/22/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>11/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	12/17/2019	1/15/2020	Design Completion	3/1/2022	2/1/2022	Construction Bid Date	7/1/2022	3/22/2022	Construction Start	1/22/2024		Construction Complete	11/1/2024	
	Original	Actual																		
Design Contract Notice to Proceed	12/17/2019	1/15/2020																		
Design Completion	3/1/2022	2/1/2022																		
Construction Bid Date	7/1/2022	3/22/2022																		
Construction Start	1/22/2024																			
Construction Complete	11/1/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 30% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 32.9% MBE 0</p> <p>WBE 0 Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,100,000</td> <td>\$1,086,714</td> <td>98.79%</td> <td>\$114,357</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,100,000	\$1,086,714	98.79%	\$114,357
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,100,000	\$1,086,714	98.79%	\$114,357											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: A1A from US1 to Donald Ross</p> <p>Project Number: 1617</p> <p>BCC District: 01</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: Baxter Woodman</p> <p>Contractor: TBD</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>The project involves addressing drainage issues along A 1A (US 1 to Donald Ross) to alleviate chronic or extended flooding. Drainage improvements include adding a new system and outfall, and adding exfiltration trench. The project is funded with IST funding (\$1m) and ARPA funding (\$500k).</p> <p>Notes</p> <p>Design is ongoing (90% complete). FY 2019 IST \$100,000; FY 2021 IST \$400,000; FY 2022 IST \$500,000 The scheduled dates have been revised to depict coordination, design, utility and permitting delays.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>4/28/2020</td> <td>5/6/2020</td> </tr> <tr> <td>Design Completion</td> <td>6/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	4/28/2020	5/6/2020	Design Completion	6/1/2024		Construction Start	12/1/2024		Construction Complete	12/1/2025	
	Original	Actual															
Design Contract Notice to Proceed	4/28/2020	5/6/2020															
Design Completion	6/1/2024																
Construction Start	12/1/2024																
Construction Complete	12/1/2025																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 27.8% MBE 8.9%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,000,000</td> <td>\$125,794</td> <td>12.58%</td> <td>\$111,903</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,000,000	\$125,794	12.58%	\$111,903
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,000,000	\$125,794	12.58%	\$111,903											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Lantana Rd. from I-95 to US-1</p> <p>Project Number: 1620</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1.1 miles (5.5 lane miles) of Lantana Road from I-95 to US 1.</p> <p>FY2019 IST \$500,000 FY2022 IST \$100,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>11/14/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>1/15/2025</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>3/1/2025</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>5/14/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	11/14/2024		Traffic Striping Complete	1/15/2025		ADA (Curb/Cut Ramps) Complete	3/1/2025		Traffic Loops Complete	5/14/2025	
	Original	Actual															
Milling and Pavement Complete	11/14/2024																
Traffic Striping Complete	1/15/2025																
ADA (Curb/Cut Ramps) Complete	3/1/2025																
Traffic Loops Complete	5/14/2025																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$2,920</td> <td>0.49%</td> <td>\$2,920</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$2,920	0.49%	\$2,920
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$2,920	0.49%	\$2,920											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																					
<p>Project Title: FY 2019 Street Lighting LED Replacements - Countywide</p> <p>Project Number: 1627</p> <p>BCC District: Multiple</p> <p>Delivery Method: Florida Power and Light</p> <p>Category: S14-Street Lighting</p> <p>Status: Construction</p> <p>Designer: Florida Power and Light</p> <p>Contractor: Florida Power and Light</p> <p>Project Manager: May Cheng</p>	<p>Scope</p> <p>These projects replace the high pressure sodium lights with LED lights. Many of the street lights along County roads are owned and maintained by FPL with the County paying all the operation and maintenance costs. FPL will be responsible for final design and installation and the County will reimburse FPL.</p> <p>Notes</p> <p>There are 6 street lighting projects (road segments) funded (\$820,000) for conversion in FY 2019. All 6 projects have been forwarded to FPL requesting final design and installation. The result will provide a cost savings, better quality illumination and a more desirable environmental light source.</p>	<table border="1"> <thead> <tr> <th></th> <th style="background-color: #0070C0; color: white;">Original</th> <th style="background-color: #0070C0; color: white;">Actual</th> </tr> </thead> <tbody> <tr><td>Melaleuca Lane/Greenacres limits to Kirk</td><td></td><td></td></tr> <tr><td>Linton/Military to Jog</td><td></td><td></td></tr> <tr><td>Jog Rd/SR80 to Forest Hill</td><td></td><td></td></tr> <tr><td>Jog Rd/Gateway to Woolbright</td><td></td><td></td></tr> <tr><td>Jog Rd/Lake Ida to Old Clint Moore</td><td></td><td></td></tr> <tr><td>Lantana Rd/Turnpike to High Ridge</td><td></td><td></td></tr> </tbody> </table>		Original	Actual	Melaleuca Lane/Greenacres limits to Kirk			Linton/Military to Jog			Jog Rd/SR80 to Forest Hill			Jog Rd/Gateway to Woolbright			Jog Rd/Lake Ida to Old Clint Moore			Lantana Rd/Turnpike to High Ridge		
	Original	Actual																					
Melaleuca Lane/Greenacres limits to Kirk																							
Linton/Military to Jog																							
Jog Rd/SR80 to Forest Hill																							
Jog Rd/Gateway to Woolbright																							
Jog Rd/Lake Ida to Old Clint Moore																							
Lantana Rd/Turnpike to High Ridge																							

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$820,000</td> <td>\$262,123</td> <td>31.97%</td> <td>\$8,008</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$820,000	\$262,123	31.97%	\$8,008
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$820,000	\$262,123	31.97%	\$8,008											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Congress Ave. north of Linton Blvd.</p> <p>Project Number: 1636</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: CDI</p> <p>Contractor: TBD</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>The project involves addressing drainage issues along Congress Ave. (north of Linton) to alleviate chronic or extended flooding. Drainage improvements include adding exfiltration trench. The project is funded with IST funding (\$500k) and ARPA funding (\$500k).</p> <p>Notes</p> <p>Study completed. Design is ongoing (35% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th style="background-color: #0070C0; color: white;">Original</th> <th style="background-color: #0070C0; color: white;">Actual</th> </tr> </thead> <tbody> <tr><td>Design Contract Notice to Proceed</td><td>4/29/2020</td><td>4/29/2020</td></tr> <tr><td>Design Completion</td><td>9/1/2024</td><td></td></tr> <tr><td>Construction Start</td><td>12/1/2024</td><td></td></tr> <tr><td>Construction Complete</td><td>12/1/2025</td><td></td></tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	4/29/2020	4/29/2020	Design Completion	9/1/2024		Construction Start	12/1/2024		Construction Complete	12/1/2025	
	Original	Actual															
Design Contract Notice to Proceed	4/29/2020	4/29/2020															
Design Completion	9/1/2024																
Construction Start	12/1/2024																
Construction Complete	12/1/2025																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$80,516</td> <td>16.10%</td> <td>\$80,516</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$80,516	16.10%	\$80,516
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$80,516	16.10%	\$80,516											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Boca Rio Rd. from S.W. 18th St. to Glades Rd.</p> <p>Project Number: 1642</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 2.5 miles (5.8 lane miles) of Boca Rio Road from SW 18th Street to Glades Road.</p> <p>Note: There is a 5 Yr. Road Program Improvement Project on Boca Rio from Palmetto Park to Glades that will include resurfacing this road segment.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>1/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>3/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>4/1/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>6/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	1/1/2024		Traffic Striping Complete	3/1/2024		ADA (Curb/Cut Ramps) Complete	4/1/2024		Traffic Loops Complete	6/1/2024	
	Original	Actual															
Milling and Pavement Complete	1/1/2024																
Traffic Striping Complete	3/1/2024																
ADA (Curb/Cut Ramps) Complete	4/1/2024																
Traffic Loops Complete	6/1/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$300,000</td> <td>\$295,485</td> <td>98.50%</td> <td>\$485</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$295,485	98.50%	\$485
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$295,485	98.50%	\$485											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Countywide Street Lighting FY20 (frmly Boca Chase Driv</p> <p>Project Number: 1645</p> <p>BCC District: CW</p> <p>Delivery Method: Florida Power and Light</p> <p>Category: S14-Street Lighting</p> <p>Status: Construction</p> <p>Designer: Florida Power & Light</p> <p>Contractor: Florida Power & Light</p> <p>Project Manager: May Cheng</p>	<p>Scope</p> <p>These projects replace the high pressure sodium lights with LED lights. Many of the street lights along Conty roads are owned and maintained by FPL with the County paying all the operation and maintenance costs. FPL will be responsible for final design and installation and the County will reimburse FPL.</p> <p>Notes</p> <p>There are two street lighting projects (road segments) funded (\$12,000) for conversion in FY 2020. All projects have been forwarded to FPL for design and installation. The result will provide a cost savings, better quality illumination and a more desirable environmental light source.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Boca Chase/Cain to 102 Way S.</td> <td></td> <td></td> </tr> <tr> <td>Lake Worth Rd @Pinehurst</td> <td></td> <td></td> </tr> </tbody> </table>		Original	Actual	Boca Chase/Cain to 102 Way S.			Lake Worth Rd @Pinehurst		
	Original	Actual									
Boca Chase/Cain to 102 Way S.											
Lake Worth Rd @Pinehurst											

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$12,000</td> <td>\$494</td> <td>4.12%</td> <td>\$494</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$12,000	\$494	4.12%	\$494
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$12,000	\$494	4.12%	\$494											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Sections of Lawrence Road Project Number: 1648 BCC District: Multiple Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly	Scope This project consists of restriping sections of Lawrence Road. Notes Restriping along Lawrence Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2020 and FY 2023, and \$100,000 in FY 2025, for a total funding of \$200,000.	Original	Actual
		Kewanee Rd. to Lantana	3/1/2021 3/22/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local 100% Contractor SBE 100% MBE N/A WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$10,423	5.21%	\$10,423

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Sections of Donald Ross Road Project Number: 1649 BCC District: 01 Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly	Scope This project consists of restriping sections of Donald Ross Road. Notes Restriping along Donald Ross Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2020, \$125,000 in FY 2024, and \$25,000 in FY 2026 for a total funding of \$200,000.	Original	Actual
		64th Dr. to Jog Road	4/2/2021 3/6/2021
		Prosperity Farms Road to US 1	4/21/2022 4/19/2022
		Alt. A-1-A to Prosperity Farms Road	8/10/2023 8/10/2023
		US 1 to A-1-A	8/24/2023 8/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 100% MBE 0% WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$48,922	24.46%	\$48,922



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Sections of Summit Blvd</p> <p>Project Number: 1653</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Summit Blvd.</p> <p>Notes</p> <p>Restriping along Summit Blvd. is done on an as needed basis as funding allows. \$75,000 of the projects \$200,000 funding was advanced to FY 2018 (BT 2018 0599). The project is now funded at \$75,000 in FY 2018, \$50,000 in FY 2020, and \$75,000 in FY 2025 for a total funding of \$200,000.</p>	Original	Actual	
		Congress Ave. to Parker Ave.	12/1/2018	11/30/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$33,150	16.58%	\$33,150

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Congress Avenue at Palm Beach Lakes</p> <p>Project Number: 1659</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: Arcadis</p> <p>Contractor: TBD</p> <p>Project Manager: Maroun Azzi</p>	<p>Scope</p> <p>The project involves upgrading the drainage system along this intersection to alleviate flooding issues. Drainage improvements will include upsizing some existing pipes, adding a parallel trunk line system to the outfall, and adding exfiltration trench.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. The project is under design (using RP funds). The const. of the project (incl. assoc. rdwy. improvements) is currently est. at \$2m. The IST partially funds the const. at \$500,000 in FY20. The project is currently scheduled to begin construction in FY24.</p>	Original	Actual	
		Design Contract Notice to Proceed	7/15/2015	7/15/2015
		Design Completion	8/1/2022	12/1/2022
		Construction Bid Date	9/1/2023	
		Construction Start	3/1/2024	
		Construction Complete	9/1/2025	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 37.6% MBE 15.5%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$500,000	\$0	0.00%	\$0



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Haverhill Rd from Lake Worth Road to 10th Ave.</p> <p>Project Number: 1660</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: Mock Roos</p> <p>Contractor: TBD</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>The project involves addressing drainage issues along Haverhill Rd. (Lake Worth to 10th) to alleviate chronic or extended flooding.</p> <p>Notes</p> <p>The project is in the study phrase to determine a more precise work scope. The project is funded for design (\$100k) in FY21 and for construction (\$400k) in FY23.</p>	Original	Actual
		Study Start	11/1/2022
		Study Complete	9/1/2023
		Design Start	12/1/2023
		Design Complete	12/1/2024
		Construction Start	6/1/2025
		Construction Complete	6/1/2026

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 41% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$500,000	\$107,195	21.44%	\$97,779

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Garden Rd. from Bee Line Hwy. to Investment Ln.</p> <p>Project Number: 1672</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Hinterland</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.9 miles (3.8 lane miles) of Garden Road from Bee Line Hwy. to Investment Lane.</p> <p>FY 2021 IST \$300,000</p> <p>FY 2022 IST \$700,000</p> <p>Notes</p> <p>Outstanding work includes drainage repairs, milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	Original	Actual
		Drainage Repair Complete	7/1/2024
		Milling and Pavement Complete	9/1/2024
		Traffic Striping Complete	11/1/2024
		Traffic Loops Complete	12/1/2024
		ADA (Curb/Cut Ramps) Complete	12/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$1,000,000	\$24,158	2.42%	\$13,084



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Le Chalet Blvd. & Military Trail</p> <p>Project Number: 1675</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Propel Engineering, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2021 IST \$400,000</p> <p>FY 2022 IST \$150,000</p> <p>Notes</p> <p>Design is ongoing (75% complete).</p>	Original	Actual
		Design NTP Issued	5/14/2021 / 4/7/2021
		Design Complete	9/1/2024
		Construction Start	1/1/2025
		Construction Complete	10/1/2025

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 92% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$550,000	\$88,677	16.12%	\$45,176

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Hypoluxo Road & Military Trail</p> <p>Project Number: 1678</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Simmons & White, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2021 IST \$400,000</p> <p>FY 2022 IST \$250,000</p> <p>Notes</p> <p>Design is ongoing (60% complete).</p>	Original	Actual
		Design NTP Issued	1/14/2021 / 1/14/2021
		Design Complete	11/20/2024
		Construction Start	3/1/2025
		Construction Complete	2/1/2026

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 80.8% MBE 14.1%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$650,000	\$176,557	27.16%	\$72,638



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: SR-7 High Mast Towers Rehab (Hypoluxo to N. of Lake V)</p> <p>Project Number: 1681</p> <p>BCC District: Multiple</p> <p>Delivery Method: Reimbursement</p> <p>Category: S14-Street Lighting</p> <p>Status: Permitting</p> <p>Designer: Florida Power & Light</p> <p>Contractor: Florida Power & Light</p> <p>Project Manager: May Cheng</p>	<p>Scope</p> <p>The existing SR7 high mast lighting is in need of a new LED system. The original intent was to rehab the towers (in FY21) with conversion to LED lights (in FY25). The new scope involves removing and replacing the high mast lights with new LED lighting.</p> <p>Notes</p> <p>The project is funded at \$500k (FY21). Design is complete - pending permit from FDOT. PBC will reimburse Florida Power & Light after they install the lighting.</p>	Original	Actual
		Construction Start	4/1/2024
		Construction Complete	12/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$500,000	\$837	0.17%	\$837

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Westgate Ave. from Military Trail to Congress Ave.</p> <p>Project Number: 1706</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger Construction Industries, Inc.</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (8 lane miles) of Westgate Avenue from Military Trail to Congress Avenue.</p> <p>Note: There is a LAP improvement project in FY 22/23 for Westgate from Wabasso Drive to Congress that will include resurfacing the exist . pavt.</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	Original	Actual
		Milling and Pavement Complete	9/1/2022 6/2/2022
		ADA (Curb/Cut Ramps) Complete	11/1/2022
		Traffic Striping Complete	12/1/2022 7/25/2022
		Traffic Loops Complete	2/1/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$750,000	\$278,144	37.09%	\$278,144



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Fla Mango Rd. from Belvedere Rd. to N. of Old Okeechot</p> <p>Project Number: 1712</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger Construction Industries, Inc.</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1 mile (2 lane miles) of Florida Mango Road from Belvedere Road to Old Okeechobee Road. FY 2022 IST \$270,000</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	Original	Actual	
		Milling and Pavement Complete	3/15/2023	10/25/2023
		ADA (Curb/Cut Ramps) Complete	5/1/2023	
		Traffic Striping Complete	5/15/2023	11/3/2023
		Traffic Loops Complete	7/1/2023	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$270,000	\$165,010	61.11%	\$165,010

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Summit Blvd. & Haverhill Road</p> <p>Project Number: 1713</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Simmons & White, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system. FY 2022 IST \$100,000 FY 2023 IST \$450,000</p> <p>Notes</p> <p>Design is ongoing (60% complete).</p>	Original	Actual	
		Design NTP Issued	3/1/2022	2/24/2022
		Design Complete	12/1/2024	
		Construction Start	4/1/2025	
		Construction Complete	1/1/2026	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$550,000	\$111,154	20.21%	\$47,877



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Lantana Road & Congress Avenue Project Number: 1714 BCC District: Multiple Delivery Method: Design CCNA Category: S08-Signals and Signal Systems Status: Design Designer: Propel Engineering, Inc. Contractor: TBD Project Manager: Fattoush Jafar	Scope This project will replace the existing span-wire signal system with a mast arm signal system. FY 2022 IST \$150,000 FY 2023 IST \$500,000 Notes Design is ongoing (60% complete).	Original	Actual
		Design NTP Issued	12/15/2021
		Design Complete	12/24/2024
		Construction Start	5/1/2025
		Construction Complete	5/1/2026

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 92% MBE 0% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$650,000	\$141,120	21.71%	\$39,646

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Countywide Street Lighting FY22 (frmly Okeechobee Blv Project Number: 1718 BCC District: CW Delivery Method: Florida Power and Light Category: S14-Street Lighting Status: Design Designer: Florida Power & Light Contractor: Florida Power & Light Project Manager: May Cheng	Scope These projects replace the high pressure sodium lights with LED lights. Many of the street lights along County roads are owned and maintained by FPL with the County paying all the operation and maintenance costs. FPL will be responsible for final design and installation and the County will reimburse FPL. Notes There are 8 street lighting projects (road segments) funded (\$840,000) for conversion in FY 2022. The result will provide a cost savings, better quality illumination and a more desirable environmental light source.	Original	Actual
		Northlake/Kelso Dr to Military	
		Donald Ross/Jog to 64th Dr. N.	
		Yamato/SR 7 to Boca City Limits	
		Boynton Beach/SR 7 to Turnpike	
		West Atlantic/Turpike to Military	
		Okeechobee/Turpike to WPB City Limits	
		Summit/Jog to C-51 Canal	
		Seacrest/Hypoluxo to Mentone Rd	6/1/2022
			6/1/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE N/A MBE N/A WBE N/A Local N/A		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$840,000	\$20,577	2.45%	\$1,554



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Sections of Woolbright Road Project Number: 1727 BCC District: Multiple Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly	Scope This project consists of restriping sections of Woolbright Road. Notes Restriping along Woolbright Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY2022 and \$150,000 in FY2026 for a total funding of \$200,000.	Original	Actual
		Federal to Ocean	9/22/2023 9/22/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 100% MBE 0% WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$5,912	2.96%	\$5,912

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Rodgers Rd. from County line to Miami Canal Rd. Project Number: 1732 BCC District: 06 Delivery Method: Annual Construction Contract Category: R04-Resurfacing Status: Close Out Designer: N/A Contractor: Ranger Project Manager: Chase Miller	Scope Resurfacing 3.8 miles (7.6 lane miles) of Rogers Road from west County line to Miami Canal Road. FY2023 IST \$570,000 Notes Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.	Original	Actual
		Milling and Pavement Complete	8/1/2023 10/26/2023
		Traffic Striping Complete	10/1/2023 2/5/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 12% MBE 0% WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$570,000	\$516,614	90.63%	\$466,614



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Old Boynton Rd. from Military Trail to Knuth Rd.</p> <p>Project Number: 1734</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.5 miles (7.5 lane miles) of Old Boynton Road from Military Trail to Knuth Road.</p> <p>FY2023 IST \$650,000</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>6/1/2023</td> <td>6/14/2023</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2023</td> <td>7/5/2023</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>9/1/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	6/1/2023	6/14/2023	Traffic Striping Complete	8/1/2023	7/5/2023	ADA (Curb/Cut Ramps) Complete	9/1/2023		Traffic Loops Complete	11/1/2023	
	Original	Actual															
Milling and Pavement Complete	6/1/2023	6/14/2023															
Traffic Striping Complete	8/1/2023	7/5/2023															
ADA (Curb/Cut Ramps) Complete	9/1/2023																
Traffic Loops Complete	11/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$650,000</td> <td>\$623,967</td> <td>95.99%</td> <td>\$623,967</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$650,000	\$623,967	95.99%	\$623,967
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$650,000	\$623,967	95.99%	\$623,967											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Haverhill Rd. from Roebuck Rd. to 45th St.</p> <p>Project Number: 1735</p> <p>BCC District: 07</p> <p>Delivery Method:</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (8 lane miles) of Haverhill Road from Roebuck Road to 45th Street.</p> <p>FY2023 IST \$720,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>8/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>10/1/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>12/1/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	8/1/2023		Traffic Striping Complete	10/1/2023		ADA (Curb/Cut Ramps) Complete	12/1/2023		Traffic Loops Complete	2/1/2024	
	Original	Actual															
Milling and Pavement Complete	8/1/2023																
Traffic Striping Complete	10/1/2023																
ADA (Curb/Cut Ramps) Complete	12/1/2023																
Traffic Loops Complete	2/1/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$720,000</td> <td>\$719,754</td> <td>99.97%</td> <td>\$1,554</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$720,000	\$719,754	99.97%	\$1,554
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$720,000	\$719,754	99.97%	\$1,554											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Boca Del Mar (Powerline to Palmetto)</p> <p>Project Number: 1736</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.8 miles (3.6 lane miles) of Boca Del Mar from Powerline Road to Palmetto Park Road.</p> <p>FY2023 IST \$450,000</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>5/1/2023</td> <td>9/27/2023</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>7/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>7/1/2023</td> <td>12/29/2023</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>10/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	5/1/2023	9/27/2023	ADA (Curb/Cut Ramps) Complete	7/1/2023		Traffic Striping Complete	7/1/2023	12/29/2023	Traffic Loops Complete	10/1/2023	
	Original	Actual															
Milling and Pavement Complete	5/1/2023	9/27/2023															
ADA (Curb/Cut Ramps) Complete	7/1/2023																
Traffic Striping Complete	7/1/2023	12/29/2023															
Traffic Loops Complete	10/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$450,000</td> <td>\$413,451</td> <td>91.88%</td> <td>\$363,051</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$450,000	\$413,451	91.88%	\$363,051
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$450,000	\$413,451	91.88%	\$363,051											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: 10Th Ave N. from Congress Ave. to I-95</p> <p>Project Number: 1737</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.1 miles (5.5 lane miles) of 10th Avenue North from Congress Avenue to I-95.</p> <p>FY2023 IST \$640,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>9/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>11/1/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>12/1/2023</td> <td>1/10/2024</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/27/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	9/1/2023		Traffic Striping Complete	11/1/2023		ADA (Curb/Cut Ramps) Complete	12/1/2023	1/10/2024	Traffic Loops Complete	2/27/2024	
	Original	Actual															
Milling and Pavement Complete	9/1/2023																
Traffic Striping Complete	11/1/2023																
ADA (Curb/Cut Ramps) Complete	12/1/2023	1/10/2024															
Traffic Loops Complete	2/27/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$640,000</td> <td>\$591,480</td> <td>92.42%</td> <td>\$81,480</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$640,000	\$591,480	92.42%	\$81,480
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$640,000	\$591,480	92.42%	\$81,480											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Congress Ave. from Okeechobee Blvd. to Palm Beach La</p> <p>Project Number: 1739</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.2 miles (5.8 lane miles) of Congress Avenue from Okeechobee Boulevard to Palm Beach Lakes.</p> <p>FY2023 IST \$580,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>10/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>12/22/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>1/14/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>3/27/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	10/1/2023		Traffic Striping Complete	12/22/2023		ADA (Curb/Cut Ramps) Complete	1/14/2024		Traffic Loops Complete	3/27/2024	
	Original	Actual															
Milling and Pavement Complete	10/1/2023																
Traffic Striping Complete	12/22/2023																
ADA (Curb/Cut Ramps) Complete	1/14/2024																
Traffic Loops Complete	3/27/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$580,000</td> <td>\$578,888</td> <td>99.81%</td> <td>\$46,344</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$580,000	\$578,888	99.81%	\$46,344
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$580,000	\$578,888	99.81%	\$46,344											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Australian Ave. from 45th St. to Blue Heron Blvd.</p> <p>Project Number: 1748</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.9 miles (6.8 lane miles) of Australian Avenue from 45th Street to Blue Heron Boulevard.</p> <p>FY2023 IST \$800,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>5/14/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>7/15/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>8/20/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/15/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	5/14/2023		Traffic Striping Complete	7/15/2023		ADA (Curb/Cut Ramps) Complete	8/20/2023		Traffic Loops Complete	11/15/2023	
	Original	Actual															
Milling and Pavement Complete	5/14/2023																
Traffic Striping Complete	7/15/2023																
ADA (Curb/Cut Ramps) Complete	8/20/2023																
Traffic Loops Complete	11/15/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$800,000</td> <td>\$799,013</td> <td>99.88%</td> <td>\$1,713</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$799,013	99.88%	\$1,713
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$800,000	\$799,013	99.88%	\$1,713											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Santaluces Pool Aquatic Facility Renovation Project Number: 17510 BCC District: 02 Delivery Method: CM Category: A02-Aquatic Facility Repair and Replacement Status: Design Designer: Colome' and Associates Contractor: Robling Project Manager: Terry Hearn	Scope Pool resurfacing and repairs, repainting building. T005: \$850,000 FY 2017 Notes Awaiting Park's response on design considerations and additional funding opportunities.	Original	Actual
		Start Date	11/21/2017 12/4/2017
		Finish Date	6/15/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 0% WBE 100% Local 100% Contractor SBE 26.75% MBE N/A WBE N/A Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$850,000	\$594,946	69.99%	\$594,946

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Lake Ridge Blvd. from State Rd. 7 to Yamato Rd. Project Number: 1753 BCC District: 05 Delivery Method: Annual Construction Contract Category: R04-Resurfacing Status: Construction Designer: N/A Contractor: Ranger Project Manager: Darren Prainito	Scope Resurfacing 1 mile (2 lane miles) of Lake Ridge Boulevard from SR 7 to Yamato Road. FY2023 IST \$260,000 Notes Outstanding work includes updating ADA ramps, and replacing traffic loops.	Original	Actual
		Milling and Pavement Complete	3/14/2023 4/28/2023
		ADA (Curb/Cut Ramps) Complete	5/14/2023
		Traffic Striping Complete	5/14/2023 1/29/2024
		Traffic Loops Complete	7/1/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 15% MBE 0% WBE 0% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$260,000	\$0	0.00%	\$0



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Boca Chase Dr. from Waterberry Dr. to State Rd. 7</p> <p>Project Number: 1754</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 2.1 miles (5.4 lane miles) of Boca Chase Drive from Waterberry Drive to SR 7.</p> <p>FY2023 IST \$530,000</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>6/1/2023</td> <td>10/5/2023</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2023</td> <td>11/3/2023</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>8/17/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>10/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	6/1/2023	10/5/2023	Traffic Striping Complete	8/1/2023	11/3/2023	ADA (Curb/Cut Ramps) Complete	8/17/2023		Traffic Loops Complete	10/1/2023	
	Original	Actual															
Milling and Pavement Complete	6/1/2023	10/5/2023															
Traffic Striping Complete	8/1/2023	11/3/2023															
ADA (Curb/Cut Ramps) Complete	8/17/2023																
Traffic Loops Complete	10/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$530,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$530,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$530,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Flavor Pict Rd. from Jog Rd. to Military Trail</p> <p>Project Number: 1755</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (4.8 lane miles) of Flavor Pict Road from Jog Road to Military Trail.</p> <p>FY2023 IST \$500,000</p> <p>Notes</p> <p>Outstanding work includes replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>11/1/2023</td> <td>1/10/2024</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>12/25/2023</td> <td>2/14/2024</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>1/14/2024</td> <td>12/8/2023</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/14/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	11/1/2023	1/10/2024	Traffic Striping Complete	12/25/2023	2/14/2024	ADA (Curb/Cut Ramps) Complete	1/14/2024	12/8/2023	Traffic Loops Complete	2/14/2024	
	Original	Actual															
Milling and Pavement Complete	11/1/2023	1/10/2024															
Traffic Striping Complete	12/25/2023	2/14/2024															
ADA (Curb/Cut Ramps) Complete	1/14/2024	12/8/2023															
Traffic Loops Complete	2/14/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$0	0.00%	\$0											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Four Points</p> <p>Project Number: 17557</p> <p>BCC District: 03</p> <p>Delivery Method: Minor Annual</p> <p>Category: G02-General Government Facilities</p> <p>Status: Construction</p> <p>Designer: Colome & Associates</p> <p>Contractor: Randolph Construction Group Inc.</p> <p>Project Manager: Terri Wolfe</p>	<p>Scope</p> <p>Design and Construction services for interior renovation and reconfiguration of partial 2nd floor at Four Points Facility. Consolidate Youth Services department at Four Points Facility.</p> <p>Notes</p> <p>All Phases are complete. Fire Final and CO are pending due to some final Inspection remarks. Fire Final is to be scheduled by Randolph shortly. Closeout Documents are being prepared.</p>	Original	Actual
		Design Start	11/17/2017 / 8/6/2018
		Construction Start	1/2/2019 / 10/31/2022
		Completion	12/27/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 62.77% MBE N/A</p> <p>WBE N/A Local 0%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$1,683,229	\$1,349,532	80.18%	\$1,317,913

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: 15th Street & Tamarind Avenue</p> <p>Project Number: 1757</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Simmons & White, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2023 IST \$500,000</p> <p>Notes</p> <p>Design of the project is in progress.</p>	Original	Actual
		Design NTP Issued	9/13/2023 / 10/4/2023
		Design Completion	2/1/2025
		Construction Start	7/1/2025
		Construction Completion	6/1/2026

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 13.6% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$500,000	\$0	0.00%	\$0



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Cascades Isle Blvd. & Jog Road</p> <p>Project Number: 1758</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Simmons & White, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2023 IST \$450,000</p> <p>Notes</p> <p>Design is ongoing (5% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design NTP Issued</td> <td>4/1/2023</td> <td></td> </tr> <tr> <td>Design Complete</td> <td>4/1/2025</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>8/1/2025</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>7/1/2026</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design NTP Issued	4/1/2023		Design Complete	4/1/2025		Construction Start	8/1/2025		Construction Complete	7/1/2026	
	Original	Actual															
Design NTP Issued	4/1/2023																
Design Complete	4/1/2025																
Construction Start	8/1/2025																
Construction Complete	7/1/2026																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 13% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$450,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$450,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$450,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Donald Ross Road & Military Trail</p> <p>Project Number: 1759</p> <p>BCC District: 01</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Propel Engineering</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2023 IST \$150,000</p> <p>FY 2024 IST \$500,000</p> <p>Notes</p> <p>Design of the project is in progress. The signal replacement work is included in a 5-Year Road Program improvement project. The roadway improvement includes converting existing northbound dual left turn lanes into northbound triple left turn lanes.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design NTP Issued</td> <td>6/27/2022</td> <td>6/27/2022</td> </tr> <tr> <td>Design Complete</td> <td>11/1/2025</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>6/1/2026</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>7/1/2027</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design NTP Issued	6/27/2022	6/27/2022	Design Complete	11/1/2025		Construction Start	6/1/2026		Construction Complete	7/1/2027	
	Original	Actual															
Design NTP Issued	6/27/2022	6/27/2022															
Design Complete	11/1/2025																
Construction Start	6/1/2026																
Construction Complete	7/1/2027																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 94% MBE 12%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$650,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$650,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$650,000	\$0	0.00%	\$0											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: CR-700 over SFWMD L-13 Canal (930085)</p> <p>Project Number: 1776</p> <p>BCC District: 06</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: RJ Behar</p> <p>Contractor: TBD</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>The original scope was to modify or rehab the bridge. Subsequently a more detailed consultant study (4/27/20) concluded that bridge "could be left as is for 10 years" with a pile jacket repair.</p> <p>Notes</p> <p>The repair cost for the pile jacket repair is estimated at \$100k-\$150k. Design of the pile jacket repair is ongoing (65% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>2/4/2021</td> <td>2/4/2021</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2022</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>4/1/2023</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>9/1/2023</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>9/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	2/4/2021	2/4/2021	Design Completion	12/1/2022		Construction Bid Date	4/1/2023		Construction Start	9/1/2023		Construction Complete	9/1/2024	
	Original	Actual																		
Design Contract Notice to Proceed	2/4/2021	2/4/2021																		
Design Completion	12/1/2022																			
Construction Bid Date	4/1/2023																			
Construction Start	9/1/2023																			
Construction Complete	9/1/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 84.6% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$150,000</td> <td>\$59,659</td> <td>39.77%</td> <td>\$35,942</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$150,000	\$59,659	39.77%	\$35,942
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$150,000	\$59,659	39.77%	\$35,942											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: CR-880 over SFWMD L-14 Canal @ 6 Mile Bend (930038)</p> <p>Project Number: 1777</p> <p>BCC District: 06</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: RJ Behar</p> <p>Contractor: TBD</p> <p>Project Manager: Maroun Azzi</p>	<p>Scope</p> <p>This project will address the two safety deficiencies in the bridge-barrier wall height and bridge (slope) drainage.</p> <p>Notes</p> <p>The Design process is underway.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>1/1/2023</td> <td>1/31/2023</td> </tr> <tr> <td>Design Completion</td> <td>11/11/2023</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>3/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>6/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	1/1/2023	1/31/2023	Design Completion	11/11/2023		Construction Bid Date	3/1/2024		Construction Start	6/1/2024		Construction Complete	12/1/2024	
	Original	Actual																		
Design Contract Notice to Proceed	1/1/2023	1/31/2023																		
Design Completion	11/11/2023																			
Construction Bid Date	3/1/2024																			
Construction Start	6/1/2024																			
Construction Complete	12/1/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$29,928</td> <td>5.99%</td> <td>\$20,113</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$29,928	5.99%	\$20,113
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$29,928	5.99%	\$20,113											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Muck City Rd. from S.R. 700 to State Market Rd.</p> <p>Project Number: 1781</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 5.6 miles (11.2 lane miles) of Muck City Road from State Market Road to SR 700.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>7/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/15/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	7/1/2024		Traffic Striping Complete	8/15/2024	
	Original	Actual									
Milling and Pavement Complete	7/1/2024										
Traffic Striping Complete	8/15/2024										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$950,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$950,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$950,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Seminole Manor (residential roads)</p> <p>Project Number: 1783</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 5 miles (10 lane miles) of the residential streets within the Seminole Manor Subdivision.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>2/1/2025</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>2/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	12/1/2024		ADA (Curb/Cut Ramps) Complete	2/1/2025		Traffic Striping Complete	2/1/2025	
	Original	Actual												
Milling and Pavement Complete	12/1/2024													
ADA (Curb/Cut Ramps) Complete	2/1/2025													
Traffic Striping Complete	2/1/2025													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$0	0.00%	\$0											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Cam Estates (residential roads)</p> <p>Project Number: 1784</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 4.3 miles (8.6 lane miles) of the residential Streets within the Cam Estates Subdivision.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">9/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">11/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	9/1/2024		Traffic Striping Complete	11/1/2024	
	Original	Actual									
Milling and Pavement Complete	9/1/2024										
Traffic Striping Complete	11/1/2024										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$650,000</td> <td style="text-align: center;">\$0</td> <td style="text-align: center;">0.00%</td> <td style="text-align: center;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$650,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$650,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Royal Palm Beach Blvd. from 40th St. to Persimmon Blvd</p> <p>Project Number: 1785</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1 mile (5 lane miles) of Royal Palm Beach Boulevard from 40th Street to Persimmon Boulevard.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">9/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">11/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">12/1/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">2/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	9/1/2024		Traffic Striping Complete	11/1/2024		ADA (Curb/Cut Ramps) Complete	12/1/2024		Traffic Loops Complete	2/1/2025	
	Original	Actual															
Milling and Pavement Complete	9/1/2024																
Traffic Striping Complete	11/1/2024																
ADA (Curb/Cut Ramps) Complete	12/1/2024																
Traffic Loops Complete	2/1/2025																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$500,000</td> <td style="text-align: center;">\$0</td> <td style="text-align: center;">0.00%</td> <td style="text-align: center;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$0	0.00%	\$0											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Jog Rd. from Forest Hill Blvd. to Summit Blvd.</p> <p>Project Number: 1786</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 0.9 miles (5.4 lane miles) of Jog Road from Forest Hill Boulevard to Summit Boulevard.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>4/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>6/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>7/1/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>9/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	4/1/2024		Traffic Striping Complete	6/1/2024		ADA (Curb/Cut Ramps) Complete	7/1/2024		Traffic Loops Complete	9/1/2024	
	Original	Actual															
Milling and Pavement Complete	4/1/2024																
Traffic Striping Complete	6/1/2024																
ADA (Curb/Cut Ramps) Complete	7/1/2024																
Traffic Loops Complete	9/1/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$627,000</td> <td>89.57%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$627,000	89.57%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$627,000	89.57%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Cresthaven Blvd. from Jog Rd. to Military Trail</p> <p>Project Number: 1787</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance, Inc</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 2.1 miles (4.2 lane miles) of Cresthaven Boulevard from Jog Road to Military Trail.</p> <p>FY2023 IST \$600,000</p> <p>Notes</p> <p>Outstanding work includes geotech evaluation, milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Geotech Evaluation</td> <td>4/1/2024</td> <td></td> </tr> <tr> <td>Milling and Pavement Complete</td> <td>9/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>11/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/27/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Geotech Evaluation	4/1/2024		Milling and Pavement Complete	9/1/2024		Traffic Striping Complete	11/1/2024		ADA (Curb/Cut Ramps) Complete	12/1/2024		Traffic Loops Complete	2/27/2025	
	Original	Actual																		
Geotech Evaluation	4/1/2024																			
Milling and Pavement Complete	9/1/2024																			
Traffic Striping Complete	11/1/2024																			
ADA (Curb/Cut Ramps) Complete	12/1/2024																			
Traffic Loops Complete	2/27/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 11% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$0	0.00%	\$0											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Lakes of Boca Raton (residential roads)</p> <p>Project Number: 1788</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 4.4 miles (8.8 lane miles) of the residential streets within the Lakes of Boca Raton Subdivision.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>5/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>7/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>7/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	5/1/2024		ADA (Curb/Cut Ramps) Complete	7/1/2024		Traffic Striping Complete	7/1/2024	
	Original	Actual												
Milling and Pavement Complete	5/1/2024													
ADA (Curb/Cut Ramps) Complete	7/1/2024													
Traffic Striping Complete	7/1/2024													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$800,000</td> <td>\$775,000</td> <td>96.88%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$775,000	96.88%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$800,000	\$775,000	96.88%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Ritta Rd. from Dead End to Corkscrew Blvd.</p> <p>Project Number: 1790</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1 mile (2 lane miles) of Ritta Road from Dead End to Corkscrew Boulevard.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>6/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	6/1/2024		Traffic Striping Complete	8/1/2024	
	Original	Actual									
Milling and Pavement Complete	6/1/2024										
Traffic Striping Complete	8/1/2024										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$0	0.00%	\$0											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Purdy Ln. from E-3 Canal to Kirk Rd.</p> <p>Project Number: 1791</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1.5 miles (3 lane miles) of Purdy Lane from the E-3 Canal to Kirk Road.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>5/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>7/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>8/1/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>10/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	5/1/2024		Traffic Striping Complete	7/1/2024		ADA (Curb/Cut Ramps) Complete	8/1/2024		Traffic Loops Complete	10/1/2024	
	Original	Actual															
Milling and Pavement Complete	5/1/2024																
Traffic Striping Complete	7/1/2024																
ADA (Curb/Cut Ramps) Complete	8/1/2024																
Traffic Loops Complete	10/1/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$400,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Blanchette Trail from Lake Worth Rd. to Arrowhead Dr.</p> <p>Project Number: 1792</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1 mile (2 lane miles) of Blanchette Trail from Lake Worth Road to Arrowhead Drive.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>4/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>6/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>6/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	4/1/2024		ADA (Curb/Cut Ramps) Complete	6/1/2024		Traffic Striping Complete	6/1/2024	
	Original	Actual												
Milling and Pavement Complete	4/1/2024													
ADA (Curb/Cut Ramps) Complete	6/1/2024													
Traffic Striping Complete	6/1/2024													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$0	0.00%	\$0											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Pioneer Rd. from Dead End to Jog Rd.</p> <p>Project Number: 1793</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1.5 miles (3 lane miles) of Pioneer Road from Dead End to Jog Road.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>2/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>3/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>4/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	2/1/2024		ADA (Curb/Cut Ramps) Complete	3/1/2024		Traffic Striping Complete	4/1/2024	
	Original	Actual												
Milling and Pavement Complete	2/1/2024													
ADA (Curb/Cut Ramps) Complete	3/1/2024													
Traffic Striping Complete	4/1/2024													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$250,000</td> <td>\$240,000</td> <td>96.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$250,000	\$240,000	96.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$250,000	\$240,000	96.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																								
<p>Project Title: Countywide Street Lighting FY24 (fmlly Woolbright Roa</p> <p>Project Number: 1804</p> <p>BCC District: CW</p> <p>Delivery Method: Florida Power and Light</p> <p>Category: S14-Street Lighting</p> <p>Status: Design</p> <p>Designer: Florida Power & Light</p> <p>Contractor: Florida Power & Light</p> <p>Project Manager: May Cheng</p>	<p>Scope</p> <p>These projects replace the high pressure sodium lights with LED lights. Many of the street lights along County roads are owned and maintained by FPL with the County paying all the operation and maintenance costs. FPL will be responsible for final design and installation and the County will reimburse FPL.</p> <p>Notes</p> <p>There are 7 street lighting projects (road segments) funded (\$815,000) for conversion in FY 2024. The result will provide a cost savings, better quality illumination and a more desirable environmental light source.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>SW 18th (E.&W. of Powerline)</td> <td></td> <td></td> </tr> <tr> <td>Westgate/Military to Congress</td> <td></td> <td></td> </tr> <tr> <td>Seminole Pratt Whitney/Whitton Dr. to SF</td> <td></td> <td></td> </tr> <tr> <td>Northlake/Coconut to Ibis</td> <td></td> <td></td> </tr> <tr> <td>Powerline/Glades to Broward County Line</td> <td></td> <td></td> </tr> <tr> <td>Seminole Pratt Whitney/Sycamore to Whi</td> <td></td> <td></td> </tr> <tr> <td>Woolbright/Hagen Ranch to Knuth</td> <td></td> <td></td> </tr> </tbody> </table>		Original	Actual	SW 18th (E.&W. of Powerline)			Westgate/Military to Congress			Seminole Pratt Whitney/Whitton Dr. to SF			Northlake/Coconut to Ibis			Powerline/Glades to Broward County Line			Seminole Pratt Whitney/Sycamore to Whi			Woolbright/Hagen Ranch to Knuth		
	Original	Actual																								
SW 18th (E.&W. of Powerline)																										
Westgate/Military to Congress																										
Seminole Pratt Whitney/Whitton Dr. to SF																										
Northlake/Coconut to Ibis																										
Powerline/Glades to Broward County Line																										
Seminole Pratt Whitney/Sycamore to Whi																										
Woolbright/Hagen Ranch to Knuth																										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$815,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$815,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$815,000	\$0	0.00%	\$0											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: SR-7 (Whitehorse dr. to Hypoluxo Rd.)</p> <p>Project Number: 1830</p> <p>BCC District: BIAF</p> <p>Delivery Method: Design CCNA</p> <p>Category: S14-Street Lighting</p> <p>Status: Design</p> <p>Designer: Electrical Design Associates</p> <p>Contractor: Florida Power & Light</p> <p>Project Manager: May Cheng</p>	<p>Scope</p> <p>The exist. SR7 high mast lighting is in need of a new LED system. The original intent was to rehab the towers (in FY21) with conversion to LED lights (in FY25). The new scope involves removing and replacing the high mast lights with new LED lighting. Project will design new LED lighting along SR7.</p> <p>Notes</p> <p>Design is complete. The IST funding of \$106k was advanced from FY25 to FY19 (BT 2019-0162). The project will be built with the "SR7 High Mast Towers Rehab (Hypoluxo to Lake Worth)" street lighting project which is funded by the IST at \$500k in FY21. The design contract will remain open for any post design services.</p>	Original	Actual
		Design Contract Notice to Proceed	4/24/2019
		Design Completion	11/1/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE 100%</p> <p>WBE 100% Local 100%</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$106,000	\$27,584	26.02%	\$26,034

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: FY2019 Sports Field Lighting Replacements</p> <p>Project Number: T009</p> <p>BCC District: 01</p> <p>Delivery Method: Sports Filed Lighting Annual</p> <p>Category: S12-Sports Lighting Replacement</p> <p>Status: Design</p> <p>Designer: Parks</p> <p>Contractor: Messam Construction</p> <p>Project Manager: Stuart Patterson</p>	<p>Scope</p> <p>Replacement of Sports Field Lighting at Carlin Park Volleyball converted from ball field.</p> <p>IST FY 2019 funds: \$200,000.</p> <p>Notes</p> <p>Project is on hold until Parks makes the decision on whether or not to proceed with the project due to insufficient funding.</p>	Original	Actual
		Final Completion	
		Project Start	6/29/2017
		Procurement (Light Fixture Vendor)	10/16/2018
		Procurement (Installation Contractor)	10/17/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 69% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$21,037	10.52%	\$21,037



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: FY 2018 Playground Replacements-Countywide</p> <p>Project Number: T026</p> <p>BCC District: Multiple</p> <p>Delivery Method: Minor Construction Annual Contract</p> <p>Category: P06-Playground Replacement</p> <p>Status: Construction</p> <p>Designer: Parks & Rec</p> <p>Contractor: DW Recreation</p> <p>Project Manager: Nick Chimienti/Javier Torres</p>	<p>Scope</p> <p>Replacement of Playgrounds: Okeehetee (Alligator Playground), Loggerhead Picnic Area, Pioneer Park, Jupiter Farms, Buttonwood, Morikami Biwa Pavilion, Ocean Cay, Seminole Palms, Dubois, Carlin (W. Gumbo Limbo Playground & W. Playground), JPP. FY 2018 \$812,000, and FY 2019 \$1,589,750.</p> <p>Notes</p> <p>Phase I: Carlin- complete. Jupiter Farms- complete. Dubois- complete. All playgrounds are open. Projects are complete. Phase II projects on hold awaiting a Parks & CID teams meeting to review design requirements for the five sites package. (Loggerhead, Buttonwood, Morikami, Seminole Palms, and JPP).</p>	Original	Actual
		Project Design Start	7/1/2020 / 7/1/2020
		Phase I Substantial Completion	12/19/2022
		Phase II Construction Start	6/12/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 95.5% MBE N/A</p> <p>WBE N/A Local 95.5%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$2,401,750	\$1,129,223	47.02%	\$1,105,401

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: FY 2019 Playground Replacements-Countywide</p> <p>Project Number: T028</p> <p>BCC District: Multiple</p> <p>Delivery Method: Minor Construction Annual Contract</p> <p>Category: P06-Playground Replacement</p> <p>Status: Design</p> <p>Designer: Parks & Rec</p> <p>Contractor: TBD</p> <p>Project Manager: Varies</p>	<p>Scope</p> <p>Per Transfer #18-01</p> <p>Includes JPP Campground, JPP Mound Circle, Lake Belvedere Estates, South Bay RV, Coral Cove Park, Lake Charleston Park, and BASCR Playgrounds.</p> <p>Notes</p> <p>Phase II projects (JPP Campsites, Glades Pioneer, Lake Charleston, and Lake Belvedere Estates) IFQ sent out for advertising. JPP Mound Circle, South Bay RV, Coral Cove, and BASCR: No activity.</p>	Original	Actual
		Project Start	10/28/2022 / 10/28/2022
		Phase I Substantial Completion	12/19/2022
		Phase II Construction Start	6/12/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE NA MBE NA</p> <p>WBE NA Local NA</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$375,000	\$12,843	3.42%	\$12,843



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Lake Ida West Park Septic System Replacement</p> <p>Project Number: T045</p> <p>BCC District: 04</p> <p>Delivery Method: WUD Annual Design Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Permitting</p> <p>Designer: Chen-Moore</p> <p>Contractor: TBD</p> <p>Project Manager: Bob Hamilton</p>	<p>Scope</p> <p>Design services to abandon existing septic system and connect to nearest force main.</p> <p>Notes</p> <p>Bids were received, and Park is awaiting award confirmation from WUD.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>7/1/2020</td> <td>7/1/2020</td> </tr> <tr> <td>Project Completion</td> <td>11/1/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	7/1/2020	7/1/2020	Project Completion	11/1/2020	
	Original	Actual									
Project Start	7/1/2020	7/1/2020									
Project Completion	11/1/2020										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$150,000</td> <td>\$89,654</td> <td>59.77%</td> <td>\$89,651</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$150,000	\$89,654	59.77%	\$89,651
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$150,000	\$89,654	59.77%	\$89,651											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Juno Park Septic System Replacement</p> <p>Project Number: T056</p> <p>BCC District: 01</p> <p>Delivery Method: TBD</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Permitting</p> <p>Designer: Civil Design</p> <p>Contractor: TBD</p> <p>Project Manager: David Lavinsky</p>	<p>Scope</p> <p>Heavily used public septic system needs replacement. Failure would result in public restroom failure.</p> <p>IST Funds - \$828,000 & Ad Valorem Funds - \$13,638.</p> <p>Notes</p> <p>CID reviewed/refined the scope of work and submitted all documents for IFQ development and advertising.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>1/30/2019</td> <td>1/30/2019</td> </tr> <tr> <td>Project Completion</td> <td>12/31/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	1/30/2019	1/30/2019	Project Completion	12/31/2020	
	Original	Actual									
Project Start	1/30/2019	1/30/2019									
Project Completion	12/31/2020										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$841,638</td> <td>\$98,214</td> <td>11.67%</td> <td>\$62,911</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$841,638	\$98,214	11.67%	\$62,911
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$841,638	\$98,214	11.67%	\$62,911											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Okeehelée Caretaker Septic System Replacement</p> <p>Project Number: T058</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Permitting</p> <p>Designer: Chen-Moore</p> <p>Contractor: TBD</p> <p>Project Manager: Bob Hamilton</p>	<p>Scope</p> <p>Design services to abandon existing septic system and connect to nearest force main.</p> <p>Notes</p> <p>Bids were received, and Park is awaiting award confirmation from WUD.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>7/1/2020</td> <td>7/1/2020</td> </tr> <tr> <td>Project Completion</td> <td>9/15/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	7/1/2020	7/1/2020	Project Completion	9/15/2020	
	Original	Actual									
Project Start	7/1/2020	7/1/2020									
Project Completion	9/15/2020										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$50,000</td> <td>\$14,681</td> <td>29.36%</td> <td>\$14,681</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$50,000	\$14,681	29.36%	\$14,681
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$50,000	\$14,681	29.36%	\$14,681											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Beach Access Dune Crossover and Dock Repair and Repl</p> <p>Project Number: T071</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: B06-Bridge or Boardwalk Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Brian Mcnamara</p>	<p>Scope</p> <p>Countywide repair of various beach access infrastructure, dune crossovers and docks to address physical conditions that pose potential hazards. A total of \$250,000 is budgeted through appropriations scheduled to continue thru FY2025.</p> <p>Notes</p> <p>Boardwalk #76 in Coral Cove Park is complete. Awaiting identification of next project by Parks.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Notice to Proceed-"boardwalk #76/CCP"</td> <td>1/2/2018</td> <td>1/2/2018</td> </tr> <tr> <td>Start Date-"boardwalk #76/CCP"</td> <td>1/2/2018</td> <td>1/22/2018</td> </tr> <tr> <td>Completion Date-"boardwalk #76/CCP"</td> <td>2/28/2018</td> <td>10/17/2023</td> </tr> </tbody> </table>		Original	Actual	Notice to Proceed-"boardwalk #76/CCP"	1/2/2018	1/2/2018	Start Date-"boardwalk #76/CCP"	1/2/2018	1/22/2018	Completion Date-"boardwalk #76/CCP"	2/28/2018	10/17/2023
	Original	Actual												
Notice to Proceed-"boardwalk #76/CCP"	1/2/2018	1/2/2018												
Start Date-"boardwalk #76/CCP"	1/2/2018	1/22/2018												
Completion Date-"boardwalk #76/CCP"	2/28/2018	10/17/2023												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE N/A</p> <p>WBE N/A Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$250,000</td> <td>\$145,662</td> <td>58.26%</td> <td>\$145,662</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$250,000	\$145,662	58.26%	\$145,662
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$250,000	\$145,662	58.26%	\$145,662											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Ocean Inlet Park Street and Parking Lot Light Replacement</p> <p>Project Number: T081</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replace existing parking lot lighting fixtures with LED type.</p> <p>Notes</p> <p>The project is on hold by Parks until ERM completes their bulkhead improvements at Boynton Inlet before moving forward with the project again.</p>	Original	Actual
		Design Start	12/28/2018 12/28/2018
		Construction Start	1/15/2020
		Project Completion	3/15/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$84,000	\$10,870	12.94%	\$9,698

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Jupiter Farms Parking Lot Light Replacement</p> <p>Project Number: T083</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Close Out</p> <p>Designer: JLRD</p> <p>Contractor: Imperial Electrical, Inc.</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replacement of the existing employee and visitor parking lot light fixtures with LED type.</p> <p>FY 2019 \$60,000</p> <p>FY 2022 \$40,000</p> <p>Notes</p> <p>All punch list items addressed. Awaiting final payment application from contractor.</p>	Original	Actual
		Design Start	12/26/2018 12/26/2018
		Construction Start	1/15/2020 1/27/2022
		Project Completion	3/15/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$100,000	\$61,124	61.12%	\$60,075



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: JPP Triplex Building Replacement Project Number: T105 BCC District: 03 Delivery Method: Annual Contract Category: P08-Public Building Repair Replacement & Expansion Status: Design Designer: Colome' and Associates Contractor: TBD Project Manager: David Lavinsky	Scope Replacement of the John Prince Park Triplex Building which includes a restroom and concession stand. Notes The project design is completed. However, due to insufficient funding, the project is on hold. CID awaits confirmation from Park.	Original	Actual
		Design Start	11/30/2020
		Design Completion	5/3/2021
		Bidding Procurement	7/5/2021
		Construction Start	11/1/2021
		Project Completion	2/7/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 55.8% MBE 0% WBE 21.4% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$783,684	\$133,805	17.07%	\$110,588

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Caloosa Park Racquetball Court Replacement Project Number: T106 BCC District: 04 Delivery Method: Annual Contract Category: S10-Sport Court Replacement/ Resurfacing Status: Design Designer: Song & Associates Contractor: TBD Project Manager: Amr Salam	Scope Remove and replace 16 existing Racquetball Courts with new Racquetball Courts. This includes design, permitting, demolition of existing and installations of new Courts. Notes Bid Addendum 3,4 and 5 were issued, and Bid deadline was extended to 3/14/2024.	Original	Actual
		Design Start	4/15/2022
		Permitting	3/20/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 21.15% MBE 0% WBE 0% Local 0% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$659,000	\$37,242	5.65%	\$31,369



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: JPP Boat Ramp Replacement</p> <p>Project Number: T107</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Contract</p> <p>Category: F04-Fresh Water Boat Ramps</p> <p>Status: Construction</p> <p>Designer: Stantec Consulting Services, Inc.</p> <p>Contractor: All-Site</p> <p>Project Manager: Sunil Jagoo</p>	<p>Scope</p> <p>Replacement of the north boat ramp, removing the middle pier on the two south boat ramp and creating one single wider ramp in their place, replacement of the north and south fixed piers with floating dock piers, development of a gangway between the floating piers and the fixed fishing docks that adjust</p> <p>Notes</p> <p>A letter from Allsite was sent to the County requesting that the project be closed out because, in their opinion, the sloping ramp meets the intent of the design and is not an issue. Parks disagreed and requested the work be done. We are awaiting a response from Allsite to get this work done.</p>	Original	Actual
		Schematic Design	3/31/2020 / 5/31/2019
		Design Development	6/16/2020 / 10/29/2019
		Permitting	7/7/2020 / 4/22/2020
		Construction Documents	8/11/2020 / 11/5/2020
		Construction Start	10/6/2020 / 2/1/2021
		Construction Completion	11/5/2021
		Project Completion	12/31/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 31% MBE N/A</p> <p>WBE N/A Local 31%</p> <p>Contractor</p> <p>SBE 100% MBE 100%</p> <p>WBE 100% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$700,000	\$400,000	57.14%	\$400,000

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Lake Biwa Pavilion Replacement</p> <p>Project Number: T108</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Contract</p> <p>Category: G04-Group Pavilion Replacement</p> <p>Status: Construction</p> <p>Designer: WGI</p> <p>Contractor: Andrea Construction</p> <p>Project Manager: David Lavinsky</p>	<p>Scope</p> <p>Demolition and Replacement of Pavilion as Existing is Outdated and in Need of Replacement.</p> <p>FY 2020 IST \$300,000</p> <p>Notes</p> <p>The punch list is completed. Final payment and close out in process.</p>	Original	Actual
		Project Start	11/20/2020 / 11/20/2020
		Project Completion	11/22/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 59.6% MBE N/A</p> <p>WBE N/A Local N/A</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$300,000	\$291,035	97.01%	\$42,790



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Caloosa Park Septic System Replacement Project Number: T113 BCC District: 04 Delivery Method: Annual Contract Category: S02-Sanitary Sewer/Septic Systems Status: Permitting Designer: Chen Moore and Associates, Inc. Contractor: TBD Project Manager: Spencer Palmer	Scope Remove existing septic system and connect to the County Waste Water System Force Main. IST FY 2020 - \$100,000 Notes Bids were received, and Park is awaiting award confirmation from WUD.	Original	Actual
		Project Start	4/26/2021 / 4/26/2021
		Project Completion	4/25/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 72.44% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$100,000	\$63,220	63.22%	\$63,216

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Gulfstream Park Septic System Replacement Project Number: T114 BCC District: 04 Delivery Method: Annual Contract Category: S02-Sanitary Sewer/Septic Systems Status: Permitting Designer: Chen Moore Contractor: TBD Project Manager: Bob Hamilton	Scope Conversion of the existing septic system servicing the park, Ocean Rescue office and caretakers residence to a sewer system . FY20: \$100,000 Notes Bids were received, and Park is awaiting award confirmation from WUD.	Original	Actual
		Start Date	10/19/2021 / 8/30/2022
		Completion Date	8/30/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 72.44% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$100,000	\$99,965	99.97%	\$46,980



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Countywide Fencing Replacement</p> <p>Project Number: T117</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Purchasing</p> <p>Category: F02-Fencing Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Tropic Fence Inc</p> <p>Project Manager: Joseph Sarquis</p>	<p>Scope</p> <p>This project will replace the chain-link fences at various parks countywide. This project is funded in: FY20-\$70,000, FY21-\$58,479, FY22-\$81,521, FY23-\$80,001, FY24-\$138,000, and FY25-\$71,999</p> <p>Notes</p> <p>Prioritized sites(3 locations; Santaluces Park baseball complex, Sandalfoot Cove Park, and Loggers Run) are on hold due to budget shortfall. \$138,000 available in FY24. Parks Operations developing scope.</p>	Original	Actual
		Notice to Proceed	6/25/2020 / 6/25/2020
		Start Date	7/20/2020 / 8/17/2020
		Completion Date	8/20/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 50%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$500,000	\$290,000	58.00%	\$169,448

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Duncan Padgett Maintenance Office Septic System Repl</p> <p>Project Number: T119</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: N/A</p> <p>Contractor: Joe Schmidt Construction</p> <p>Project Manager: Bob Hamilton</p>	<p>Scope</p> <p>Duncan Park & Glades District Field</p> <p>- The location of the existing system, cannot be the same location for the new system. This is due to lack of available area (light poles, etc.) because of the height of the new system. The new system will be an estimated 4' tall.</p> <p>Notes</p> <p>The project was canceled with CID and is currently on hold pending upcoming work within the park. Paid for services rendered and balance to be retained in T119 for future use.</p>	Original	Actual
		Project Start	5/28/2020 / 5/28/2020
		Project Completion	1/28/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$50,000	\$5,748	11.50%	\$5,748



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Lake Lytal Park Racquetball Court Replacement</p> <p>Project Number: T139</p> <p>BCC District: 02</p> <p>Delivery Method:</p> <p>Category: S10-Sport Court Replacement/ Resurfacing</p> <p>Status: Design</p> <p>Designer: Song & Associates</p> <p>Contractor: TBD</p> <p>Project Manager: Amr Salam</p>	<p>Scope</p> <p>Demolish and replace the racquetball court at Lake Lytal . Work should consist of furnishings all materials, permits and equipment.</p> <p>Notes</p> <p>Project is being placed on HOLD due to bids coming in significantly higher than available funds and will be rebid at a later date.</p>	Original	Actual
		3/31/2022	3/31/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 34.68% MBE 0%</p> <p>WBE 0% Local 0%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$270,000	\$40,041	14.83%	\$33,216

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Ocean Reef Park Parking Lot Light Replacement</p> <p>Project Number: T142</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: Grid-One Electrical Construction, Inc.</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replacement of the existing parking lot light fixtures with LED type.</p> <p>FY 2021 \$250,000</p> <p>FY 2022 \$17,500</p> <p>Notes</p> <p>Construction is ongoing. Poles are being installed.</p>	Original	Actual
		4/25/2021	4/25/2021
		11/1/2021	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 98% MBE 0%</p> <p>WBE 100% Local 100%</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 98%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$267,500	\$267,501	100.00%	\$158,029



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: South Bay RV Campground Electrical Upgrade</p> <p>Project Number: T143</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: E02-Existing Park Redevelopment or Expansion</p> <p>Status: Design</p> <p>Designer: N/A</p> <p>Contractor: Grid One Electrical Construction, Inc.</p> <p>Project Manager: Rocky Roque</p>	<p>Scope</p> <p>RV campground electrical upgrade.</p> <p>IST \$332,190</p> <p>Other \$1,350</p> <p>Notes</p> <p>The change order has been approved, and materials are on order. Grid One is working on a plan and start date.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>12/4/2023</td> <td>8/1/2023</td> </tr> </tbody> </table>		Original	Actual	Project Start	12/4/2023	8/1/2023
	Original	Actual						
Project Start	12/4/2023	8/1/2023						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 81.10% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$332,190</td> <td>\$277,029</td> <td>83.39%</td> <td>\$1,549</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$332,190	\$277,029	83.39%	\$1,549
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$332,190	\$277,029	83.39%	\$1,549											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Caloosa Park Light Replacement</p> <p>Project Number: T144</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replacement of the existing parking lot light fixtures with LED type.</p> <p>FY 2021 \$200,000</p> <p>FY 2022 \$16,000</p> <p>Notes</p> <p>The project is on hold in the queue due to a design change by engineer.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>4/25/2021</td> <td>4/25/2021</td> </tr> <tr> <td>Project Completion</td> <td>11/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	4/25/2021	4/25/2021	Project Completion	11/1/2021	
	Original	Actual									
Project Start	4/25/2021	4/25/2021									
Project Completion	11/1/2021										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 100% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$216,000</td> <td>\$23,981</td> <td>11.10%</td> <td>\$20,488</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$216,000	\$23,981	11.10%	\$20,488
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$216,000	\$23,981	11.10%	\$20,488											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Carlin Park Parking Lot Light Replacement Project Number: T145 BCC District: 01 Delivery Method: Annual Contract Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Ben Carroll	Scope Replace existing parking lot lighting fixtures with LED type. FY 2021 \$200,000 FY 2022 \$16,000 Notes Additional service executed, updated drawings received and project to be re-advertised.	Original	Actual
		Project Start	11/13/2020
		Project Completion	12/2/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 0% WBE 100% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$216,000	\$18,217	8.43%	\$15,932

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Sunset Cove Pavilion Replacement Project Number: T146 BCC District: 05 Delivery Method: Annual Contract Category: G04-Group Pavilion Replacement Status: Design Designer: Alan Gerwig & Associates Contractor: Republic Construction Project Manager: Ben Carroll	Scope Renovate/Replace Existing Pavilion FY 2021 IST \$150,000 FY 2022 IST \$9,500 Notes Contract awarded to Republic Construction. Work order in progress.	Original	Actual
		Project Start	9/30/2021
		Design Completion	4/29/2022
		Project Completion	2/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 0% WBE 0% Local 100% Contractor SBE 100% MBE 0% WBE 0% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$159,500	\$13,122	8.23%	\$13,122



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Carlin Beach Pavilion Replacement Project Number: T147 BCC District: 01 Delivery Method: Annual Contract Category: G04-Group Pavilion Replacement Status: Design Designer: Alan Gerwig & Associates, Inc. Contractor: TBD Project Manager: Ben Carroll	Scope Renovate/replace existing beach pavilion. FY 2021 IST \$ 150,000 FY 2022 IST \$9,500 Notes NTP issued to Alan Gerwig & Associates, Inc. for design services. Awaiting 50% drawings.	Original	Actual
		Project Start	9/30/2021 9/30/2021
		Design Completion	4/29/2022
		Project Completion	2/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 0% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$159,500	\$6,802	4.26%	\$269

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: JPP Center Drive Pavilion Replacement Project Number: T148 BCC District: 03 Delivery Method: Annual Contract Category: G04-Group Pavilion Replacement Status: Design Designer: TBD Contractor: TBD Project Manager: Ben Carroll	Scope Renovate/Replace Existing Pavilion FY 2021 IST \$150,000 FY 2022 IST \$9,500 Notes Design proposal received and sent back to Alan Gerwig for revision.	Original	Actual
		Project Start	9/30/2021 9/30/2021
		Design Completion	4/29/2022
		Project Completion	2/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE TBD MBE TBD WBE TBD Local TBD Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$159,500	\$269	0.17%	\$269



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Morikami Park Septic System Replacement</p> <p>Project Number: T149</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Construction</p> <p>Designer: CDI</p> <p>Contractor: WUD</p> <p>Project Manager: David Lavinsky</p>	<p>Scope</p> <p>Remove septic system and connect to nearest sewer line.</p> <p>Notes</p> <p>The design phase is complete with CID. WUD is in the process of the construction phase. Project is currently out to bid. Construction targeted to commence in the spring of 2024.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Start</td> <td>7/6/2021</td> <td>7/6/2021</td> </tr> <tr> <td>Construction</td> <td>4/15/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Start	7/6/2021	7/6/2021	Construction	4/15/2024	
	Original	Actual									
Design Start	7/6/2021	7/6/2021									
Construction	4/15/2024										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$159,500</td> <td>\$45,169</td> <td>28.32%</td> <td>\$30,169</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$159,500	\$45,169	28.32%	\$30,169
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$159,500	\$45,169	28.32%	\$30,169											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Buttonwood Parking Lot Light Replacement</p> <p>Project Number: T153</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Close Out</p> <p>Designer: JLRD</p> <p>Contractor: Triton Electric Company</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replace parking lot lighting.</p> <p>FY 2021 IST \$87,000</p> <p>FY 2022 IST \$7,610</p> <p>Notes</p> <p>Project is complete. Final payment in progress. Type 1 Transfer forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>11/13/2020</td> <td>5/1/2023</td> </tr> <tr> <td>Design Completion</td> <td>12/17/2021</td> <td>4/5/2022</td> </tr> <tr> <td>Project Completion</td> <td>8/26/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	11/13/2020	5/1/2023	Design Completion	12/17/2021	4/5/2022	Project Completion	8/26/2022	
	Original	Actual												
Project Start	11/13/2020	5/1/2023												
Design Completion	12/17/2021	4/5/2022												
Project Completion	8/26/2022													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$94,610</td> <td>\$89,745</td> <td>94.86%</td> <td>\$89,745</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$94,610	\$89,745	94.86%	\$89,745
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$94,610	\$89,745	94.86%	\$89,745											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Lake Lytal Park Septic System Replacement</p> <p>Project Number: T154</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Spencer Palmer</p>	<p>Scope</p> <p>Remove existing septic system and connect to the County Waste Water System Force Main</p> <p>FY 2021 IST \$50,000</p> <p>FY 2022 IST \$4,000</p> <p>Notes</p> <p>Awaiting approval by WUD to commence design on this project.</p>	Original	Actual
		Project Start	4/26/2021
		Project Completion	12/20/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$54,000	\$91	0.17%	\$91

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Okeehetee Park Street and Parking Lot Light Replacement</p> <p>Project Number: T161</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: TBD</p> <p>Project Manager: Benjamin Carroll</p>	<p>Scope</p> <p>Okeehetee Park Site Lighting Replacement is located @ 7715 Forest Hill Blvd, West Palm Beach. Professional services shall include electrical engineering design services for the replacement of 56 new pole-mounted LED fixtures and 67 new LED fixtures.</p> <p>Notes</p> <p>Project sent out for advertisement.</p>	Original	Actual
		Design Start	7/22/2022
		Design Complete	9/15/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 0% MBE 20%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$350,000	\$43,263	12.36%	\$36,589



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: West Boynton Parking Lot Light Replacement Project Number: T162 BCC District: 02 Delivery Method: TBD Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Ben Carroll	Scope Replacement of the existing parking lot light fixtures with LED type. FY 2019 IST \$285,000 FY 2022 IST \$42,100 Notes Project on hold in queue to be sent out to be re-advertised.	Original	Actual	
		Design Start	12/26/2018	12/26/2018
		Construction Start	1/15/2020	
		Project Completion	3/15/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$327,100	\$19,022	5.82%	\$17,608

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: Morikami Park Light Replacement Project Number: T164 BCC District: 05 Delivery Method: Annual Contract Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Benjamin Carroll	Scope The project includes replacing light fixtures at the museum parking lot, loading zone, and walkway. Convert current lights. Notes Project sent out for advertisement.	Original	Actual	
		Design Start	7/22/2022	7/22/2022
		Design Complete	9/15/2023	9/15/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 0% MBE 20% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$144,000	\$23,487	16.31%	\$19,994



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Pioneer Park Light Replacement</p> <p>Project Number: T166</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: TBD</p>	<p>Scope</p> <p>The project includes replacing light fixtures at parking lot, loading zone, and walkway. Convert current lights.</p> <p>IST \$60,000</p> <p>Notes</p> <p>The Surtax Committee meeting on 2/15/2024 recommended approving a type 2 to provide additional funding for the project. The project is scheduled as an agenda item for the April 9, 2024 BCC meeting. Once approved, the project can begin.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td style="text-align: center;">8/7/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	8/7/2023	
	Original	Actual						
Project Start	8/7/2023							

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$60,000</td> <td style="text-align: center;">\$127</td> <td style="text-align: center;">0.21%</td> <td style="text-align: center;">\$127</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$60,000	\$127	0.21%	\$127
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$60,000	\$127	0.21%	\$127											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Countywide Park Roadway and Parking Lot Striping</p> <p>Project Number: T167</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving & Striping</p> <p>Status: Design</p> <p>Designer: N/A</p> <p>Contractor: Fine Line Striping, Inc.</p> <p>Project Manager: Garry Monnett</p>	<p>Scope</p> <p>Restriping of roads and parking lots in selected County managed parks.</p> <p>Notes</p> <p>The striping pre-qual has been awarded. The competitive quote process has begun, starting with Lake Ida 4th St. Juno Beach Park is next on the list. More parks to come in the near future.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Juno Beach Park-TBD</td> <td></td> <td></td> </tr> <tr> <td>Assesments</td> <td style="text-align: center;">1/3/2023</td> <td style="text-align: center;">1/3/2023</td> </tr> <tr> <td>Prioritization</td> <td style="text-align: center;">2/1/2023</td> <td style="text-align: center;">3/22/2023</td> </tr> <tr> <td>Scope of Work</td> <td style="text-align: center;">3/1/2023</td> <td></td> </tr> <tr> <td>Lake Ida 4th St Start</td> <td style="text-align: center;">2/19/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Juno Beach Park-TBD			Assesments	1/3/2023	1/3/2023	Prioritization	2/1/2023	3/22/2023	Scope of Work	3/1/2023		Lake Ida 4th St Start	2/19/2024	
	Original	Actual																		
Juno Beach Park-TBD																				
Assesments	1/3/2023	1/3/2023																		
Prioritization	2/1/2023	3/22/2023																		
Scope of Work	3/1/2023																			
Lake Ida 4th St Start	2/19/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$50,000</td> <td style="text-align: center;">\$17,604</td> <td style="text-align: center;">35.21%</td> <td style="text-align: center;">\$17,604</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$50,000	\$17,604	35.21%	\$17,604
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$50,000	\$17,604	35.21%	\$17,604											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Caloosa Park Roadway Repairs</p> <p>Project Number: T170</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving & Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Garry Monnett</p>	<p>Scope</p> <p>Repairs to internal roadways within Caloosa Park.</p> <p>Notes</p> <p>Project has been re-scoped. Waiting on the vendor to schedule a pre-quote meeting with staff.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Scoping</td> <td>1/3/2023</td> <td>1/3/2023</td> </tr> <tr> <td>Quote</td> <td>3/1/2023</td> <td>4/4/2023</td> </tr> <tr> <td>Work Commencement</td> <td>4/3/2023</td> <td></td> </tr> <tr> <td>Completion</td> <td>8/31/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Scoping	1/3/2023	1/3/2023	Quote	3/1/2023	4/4/2023	Work Commencement	4/3/2023		Completion	8/31/2023	
	Original	Actual															
Scoping	1/3/2023	1/3/2023															
Quote	3/1/2023	4/4/2023															
Work Commencement	4/3/2023																
Completion	8/31/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 20% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$26,200</td> <td>\$48</td> <td>0.19%</td> <td>\$48</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$26,200	\$48	0.19%	\$48
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$26,200	\$48	0.19%	\$48											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Haverhill Park Parking Lot Light Replacement</p> <p>Project Number: T189</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: Song & Associates</p> <p>Contractor: Imperial Electrical, Inc</p> <p>Project Manager: Rocky Roque</p>	<p>Scope</p> <p>Replacement of existing poles and lights at parking lots to allow for adequate public safety. New LED fixtures will provide energy saving and improve lighting for safety.</p> <p>FY2023 \$238,000.00</p> <p>Notes</p> <p>Awaiting WO#24 from Imperial Electrical, Inc.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Construction Start-TBD</td> <td></td> <td></td> </tr> <tr> <td>Notice to Proceed to contractor</td> <td></td> <td></td> </tr> <tr> <td>Project Start</td> <td>7/10/2023</td> <td>7/10/2023</td> </tr> </tbody> </table>		Original	Actual	Construction Start-TBD			Notice to Proceed to contractor			Project Start	7/10/2023	7/10/2023
	Original	Actual												
Construction Start-TBD														
Notice to Proceed to contractor														
Project Start	7/10/2023	7/10/2023												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 43.45% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$238,000</td> <td>\$22,438</td> <td>9.43%</td> <td>\$19,922</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$238,000	\$22,438	9.43%	\$19,922
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$238,000	\$22,438	9.43%	\$19,922											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Dyer Park Parking Lot Repairs</p> <p>Project Number: T191</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving & Striping</p> <p>Status: Design</p> <p>Designer: N/A</p> <p>Contractor: TBD</p> <p>Project Manager: Gary Monnett</p>	<p>Scope</p> <p>Repairs to parking lot for Dyer Park asphalt overlay and striping .</p> <p>FY2023 \$54,050.00</p> <p>Notes</p> <p>Project has been re-scoped. Will schedule a pre-quote meeting in the very near future.</p>	Original	Actual
		Project Start	8/14/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$54,050	\$123	0.23%	\$123

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Burt Reynolds Roadway Repairs</p> <p>Project Number: T192</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving & Striping</p> <p>Status: Design</p> <p>Designer: N/A</p> <p>Contractor: TBD</p> <p>Project Manager: Gary Monnett</p>	<p>Scope</p> <p>Repairs to internal roadways for Burt Reynolds asphalt overlay and striping .</p> <p>FY2023 \$53,560.00</p> <p>Notes</p> <p>Project has been re-scoped. Will schedule a pre-quote meeting in the very near future.</p>	Original	Actual
		Project Start	8/14/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$53,560	\$122	0.23%	\$122



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 2/15/2024

Report Date: 2/29/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Dubois Park Parking Lot Repairs Project Number: T193 BCC District: 01 Delivery Method: Annual Contract Category: A04-Asphalt Paving & Striping Status: Design Designer: N/A Contractor: TBD Project Manager: Gary Monnett	Scope Repairs to parking lot for Dubois Park asphalt overlay and striping. FY2023 \$43,150.00 Notes Project has been re-scoped. Will schedule a pre-quote meeting in the very near future.	Original	Actual
		Project Start	8/14/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$43,150	\$98	0.23%	\$98

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Duncan Padgett Park Picnic Area Improvements Project Number: T200 BCC District: 06 Delivery Method: Annual Contract Category: G04-Group Pavilion Replacement Status: Design Designer: Song & Associates Contractor: TBD Project Manager: Javier Torres	Scope Improving the area around the Duncan Padgett Park Picnic tables. FY21: \$235,000 Notes CSA #19 package is currently being reviewed/updated before it is submitted for the FDO Director's approval.	Original	Actual
		Design Completion	4/1/2022
		Bidding	5/1/2022
		Construction Start	8/1/2022
		Project Completion	12/1/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 20% MBE N/A WBE N/A Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$235,000	\$9,663	4.11%	\$9,663