

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Kreusler Park Restroom Replacement</p> <p>Project Number: 14204</p> <p>BCC District: 07</p> <p>Delivery Method: Bid</p> <p>Category: R02-Restroom Replacement</p> <p>Status: Construction</p> <p>Designer: Colume Associates</p> <p>Contractor: McTeague Construction Co., Republic Construction</p> <p>Project Manager: Andrew Gamble, Anil Patel</p>	<p>Scope</p> <p>Replacement of existing restroom facility, and install new beach access sidewalk.</p> <p>This project was funded for FY 2017 for \$200,000.00</p> <p>Notes</p> <p>Construction elements for the restroom and pedestrian pathway are complete. We are in final contract negotiations with Republic Construction to close out the project.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Start Date</td> <td style="text-align: center;">9/20/2017</td> <td style="text-align: center;">9/28/2017</td> </tr> <tr> <td>Finish Date</td> <td style="text-align: center;">11/14/2017</td> <td style="text-align: center;">2/16/2018</td> </tr> </tbody> </table>		Original	Actual	Start Date	9/20/2017	9/28/2017	Finish Date	11/14/2017	2/16/2018
	Original	Actual									
Start Date	9/20/2017	9/28/2017									
Finish Date	11/14/2017	2/16/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE NA</p> <p>Local NA</p> <p>Contractor</p> <p>SBE 48%</p> <p>Local Non Local Prime</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$65,399</td> <td style="text-align: center;">32.70%</td> <td style="text-align: center;">\$65,399</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$65,399	32.70%	\$65,399
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$65,399	32.70%	\$65,399											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Prairie Rd. over LWDD Lat. 8 Canal (PB934334)</p> <p>Project Number: 1504</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>This project is funded for design (\$150k) in FY 2017 and construction (\$450k) in FY 2019.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td style="text-align: center;">10/25/2016</td> <td style="text-align: center;">10/25/2016</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">10/1/2018</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td style="text-align: center;">1/1/2019</td> <td></td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">7/1/2019</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td style="text-align: center;">12/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	10/25/2016	10/25/2016	Design Completion	10/1/2018		Construction Bid Date	1/1/2019		Construction Start	7/1/2019		Construction Complete	12/1/2019	
	Original	Actual																		
Design Contract Notice to Proceed	10/25/2016	10/25/2016																		
Design Completion	10/1/2018																			
Construction Bid Date	1/1/2019																			
Construction Start	7/1/2019																			
Construction Complete	12/1/2019																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 17.8%</p> <p>Local 100%</p> <p>Contractor</p> <p>SBE TBD</p> <p>Local TBD</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$600,000</td> <td style="text-align: center;">\$149,992</td> <td style="text-align: center;">25.00%</td> <td style="text-align: center;">\$121,228</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$149,992	25.00%	\$121,228
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$149,992	25.00%	\$121,228											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Kudza Rd. over LWDD Lat. 8 Canal (934312)</p> <p>Project Number: 1520</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p style="margin-left: 20px;">Category: B08-Bridge Replacements</p> <p style="margin-left: 20px;">Status: Design</p> <p style="margin-left: 20px;">Designer: Wantman Group</p> <p style="margin-left: 20px;">Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge (built over 55 years ago) with a culvert. The project will improve traffic safety (lane widths, bike lanes), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>This project is funded for design (\$150k) in FY 2017 and construction (\$550k) in FY 2019.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td style="text-align: center;">6/20/2017</td> <td style="text-align: center;">6/20/2017</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">4/1/2019</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td style="text-align: center;">7/1/2019</td> <td></td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">12/1/2019</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td style="text-align: center;">9/1/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	6/20/2017	6/20/2017	Design Completion	4/1/2019		Construction Bid Date	7/1/2019		Construction Start	12/1/2019		Construction Complete	9/1/2020	
	Original	Actual																		
Design Contract Notice to Proceed	6/20/2017	6/20/2017																		
Design Completion	4/1/2019																			
Construction Bid Date	7/1/2019																			
Construction Start	12/1/2019																			
Construction Complete	9/1/2020																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 29.7%</p> <p>Local 100%</p> <p>Contractor</p> <p>SBE TBD</p> <p>Local TBD</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$700,000</td> <td style="text-align: center;">\$113,633</td> <td style="text-align: center;">16.23%</td> <td style="text-align: center;">\$81,148</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$113,633	16.23%	\$81,148
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$113,633	16.23%	\$81,148											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Smith Sundry Rd. over LWDD Lat. 33 Canal (PB934411)</p> <p>Project Number: 1521</p> <p>BCC District: 05</p> <p>Delivery Method: Design CCNA</p> <p style="margin-left: 20px;">Category: B04-Bridge Modifications</p> <p style="margin-left: 20px;">Status: Design</p> <p style="margin-left: 20px;">Designer: Wantman Group</p> <p style="margin-left: 20px;">Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>This project is funded for design (\$150k) in FY 2017 and construction (\$450K) in FY 2019.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td style="text-align: center;">3/13/2018</td> <td style="text-align: center;">3/21/2018</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">7/1/2020</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td style="text-align: center;">10/1/2020</td> <td></td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">3/1/2021</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td style="text-align: center;">12/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	3/13/2018	3/21/2018	Design Completion	7/1/2020		Construction Bid Date	10/1/2020		Construction Start	3/1/2021		Construction Complete	12/1/2021	
	Original	Actual																		
Design Contract Notice to Proceed	3/13/2018	3/21/2018																		
Design Completion	7/1/2020																			
Construction Bid Date	10/1/2020																			
Construction Start	3/1/2021																			
Construction Complete	12/1/2021																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 62.5%</p> <p>Local 100%</p> <p>Contractor</p> <p>SBE TBD</p> <p>Local TBD</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$600,000</td> <td style="text-align: center;">\$149,387</td> <td style="text-align: center;">24.90%</td> <td style="text-align: center;">\$34,755</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$149,387	24.90%	\$34,755
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$149,387	24.90%	\$34,755											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Military Trail</p> <p>Project Number: 1541</p> <p>BCC District: CW</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Military Trail.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$200,000 in FY 2017 and FY 2021 and \$100,000 in FY 2022 thru FY 2026 for a total funding of \$900,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Palmetto Park to Clint Moore Complete</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> <tr> <td>18th Street to Palmetto Park Complete</td> <td>12/18/2017</td> <td>12/18/2017</td> </tr> </tbody> </table>		Original	Actual	Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017	18th Street to Palmetto Park Complete	12/18/2017	12/18/2017
	Original	Actual									
Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017									
18th Street to Palmetto Park Complete	12/18/2017	12/18/2017									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 92%</p> <p>Local 92%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$900,000</td> <td>\$136,687</td> <td>15.19%</td> <td>\$136,687</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$900,000	\$136,687	15.19%	\$136,687
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$900,000	\$136,687	15.19%	\$136,687											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																								
<p>Project Title: Lake Osborne Dr. over Lake Bass Canal (PB934354)</p> <p>Project Number: 1542</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace or rehabilitate an existing bridge that was built over 60 years ago. The project will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>This project is funded for design (\$150k) in FY 2017 and construction (\$450k) in FY 2019.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract NTP</td> <td>8/2/2017</td> <td>8/2/2017</td> </tr> <tr> <td>Study Start</td> <td>8/2/2017</td> <td>8/2/2017</td> </tr> <tr> <td>Study Complete</td> <td>5/1/2018</td> <td>5/1/2018</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2019</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>3/1/2020</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>8/1/2020</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>3/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract NTP	8/2/2017	8/2/2017	Study Start	8/2/2017	8/2/2017	Study Complete	5/1/2018	5/1/2018	Design Completion	12/1/2019		Construction Bid Date	3/1/2020		Construction Start	8/1/2020		Construction Complete	3/1/2021	
	Original	Actual																								
Design Contract NTP	8/2/2017	8/2/2017																								
Study Start	8/2/2017	8/2/2017																								
Study Complete	5/1/2018	5/1/2018																								
Design Completion	12/1/2019																									
Construction Bid Date	3/1/2020																									
Construction Start	8/1/2020																									
Construction Complete	3/1/2021																									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 28.9%</p> <p>Local 95%</p> <p>Contractor</p> <p>SBE TBD</p> <p>Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$123,902</td> <td>20.65%</td> <td>\$94,653</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$123,902	20.65%	\$94,653
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$123,902	20.65%	\$94,653											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Congress Avenue</p> <p>Project Number: 1543</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Congress Avenue.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$100,000 in FY 2017 and FY 2021 thru FY 2025 and \$200,000 in FY 2026 for a total funding of \$800,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Palm Beach Lakes to 45th Street Comple</td> <td>10/6/2017</td> <td>10/6/2017</td> </tr> <tr> <td>Okeehobee to Palm Beach Lakes Complk</td> <td>2/6/2018</td> <td>2/6/2018</td> </tr> </tbody> </table>		Original	Actual	Palm Beach Lakes to 45th Street Comple	10/6/2017	10/6/2017	Okeehobee to Palm Beach Lakes Complk	2/6/2018	2/6/2018
	Original	Actual									
Palm Beach Lakes to 45th Street Comple	10/6/2017	10/6/2017									
Okeehobee to Palm Beach Lakes Complk	2/6/2018	2/6/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 68%</p> <p>Local 68%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$800,000</td> <td>\$50,227</td> <td>6.28%</td> <td>\$50,227</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$50,227	6.28%	\$50,227
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$800,000	\$50,227	6.28%	\$50,227											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Gateway Blvd.</p> <p>Project Number: 1544</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Gateway Boulevard.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$100,000 in FY 2017 and FY 2025 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road Comple</td> <td>8/24/2017</td> <td>8/24/2017</td> </tr> <tr> <td>Military to Congress Complete</td> <td>1/22/2018</td> <td>1/22/2018</td> </tr> </tbody> </table>		Original	Actual	Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017	Military to Congress Complete	1/22/2018	1/22/2018
	Original	Actual									
Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017									
Military to Congress Complete	1/22/2018	1/22/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$76,915</td> <td>38.46%</td> <td>\$76,915</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$76,915	38.46%	\$76,915
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$76,915	38.46%	\$76,915											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Seacrest Blvd.</p> <p>Project Number: 1545</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Seacrest Boulevard.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017, FY 2020, FY 2023 and FY 2025 for a total funding of \$200,000.</p>	Original	Actual
		SW 26th to Boynton Beach Blvd. Comple	9/6/2017 9/6/2017

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$31,589	15.79%	\$31,589

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Old Dixie Hwy.</p> <p>Project Number: 1546</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Old Dixie Highway.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017, and \$100,000 in FY 2021 and FY 2023, and \$125,000 in FY 2026 for a total funding of \$375,000.</p>	Original	Actual
		Boca Raton city limits to Lindell Road Cor	11/20/2017 11/20/2017
		NE 2nd Street to Glades Road Complete	11/20/2017 11/20/2017

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$375,000	\$16,285	4.34%	\$16,285

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Clint Moore Road</p> <p>Project Number: 1547</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Clint Moore Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2022, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Military to Congress Complete</td> <td style="text-align: center;">9/6/2017</td> <td style="text-align: center;">9/6/2017</td> </tr> </tbody> </table>		Original	Actual	Military to Congress Complete	9/6/2017	9/6/2017
	Original	Actual						
Military to Congress Complete	9/6/2017	9/6/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$200,000</td> <td style="text-align: right;">\$34,182</td> <td style="text-align: center;">17.09%</td> <td style="text-align: right;">\$34,182</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$34,182	17.09%	\$34,182
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$34,182	17.09%	\$34,182											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Hagen Ranch Road</p> <p>Project Number: 1548</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Hagen Ranch Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2021, and \$100,000 in FY 2024, and \$75,000 in FY 2026 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Atlantic to Flavor Pict Complete</td> <td style="text-align: center;">7/31/2017</td> <td style="text-align: center;">7/11/2017</td> </tr> </tbody> </table>		Original	Actual	Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017
	Original	Actual						
Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$275,000</td> <td style="text-align: right;">\$49,596</td> <td style="text-align: center;">18.03%</td> <td style="text-align: right;">\$49,596</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$49,596	18.03%	\$49,596
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$49,596	18.03%	\$49,596											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Palm Beach Lakes Blvd.</p> <p>Project Number: 1549</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Lary Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Palm Beach Lakes Boulevard.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2025 for a total funding of \$100,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Sapodilla to N. Dixie Complete</td> <td style="text-align: center;">8/23/2017</td> <td style="text-align: center;">8/23/2017</td> </tr> <tr> <td>Okeechobee to Robbins Complete</td> <td style="text-align: center;">8/24/2017</td> <td style="text-align: center;">8/24/2017</td> </tr> </tbody> </table>		Original	Actual	Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017	Okeechobee to Robbins Complete	8/24/2017	8/24/2017
	Original	Actual									
Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017									
Okeechobee to Robbins Complete	8/24/2017	8/24/2017									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr style="border-top: 1px solid black; border-bottom: 1px solid black;"> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$100,000</td> <td style="text-align: center;">\$29,252</td> <td style="text-align: center;">29.25%</td> <td style="text-align: center;">\$29,252</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$100,000	\$29,252	29.25%	\$29,252
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$100,000	\$29,252	29.25%	\$29,252											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Wabasso Dr. over LWDD Lat. 2 Canal (934237)</p> <p>Project Number: 1557</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Alan Gerwig & Associates</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), improve roadway drainage, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>This project is funded for design (\$150k) in FY 2018 and construction (\$550k) in FY 2021.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td style="text-align: center;">7/10/2018</td> <td style="text-align: center;">7/10/2018</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">7/1/2020</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td style="text-align: center;">10/1/2020</td> <td></td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">3/1/2021</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td style="text-align: center;">8/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	7/10/2018	7/10/2018	Design Completion	7/1/2020		Construction Bid Date	10/1/2020		Construction Start	3/1/2021		Construction Complete	8/1/2021	
	Original	Actual																		
Design Contract Notice to Proceed	7/10/2018	7/10/2018																		
Design Completion	7/1/2020																			
Construction Bid Date	10/1/2020																			
Construction Start	3/1/2021																			
Construction Complete	8/1/2021																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100%</p> <p>Local 100%</p> <p>Contractor</p> <p>SBE</p> <p>Local</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr style="border-top: 1px solid black; border-bottom: 1px solid black;"> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$700,000</td> <td style="text-align: center;">\$122,147</td> <td style="text-align: center;">17.45%</td> <td style="text-align: center;">\$17,992</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$122,147	17.45%	\$17,992
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$122,147	17.45%	\$17,992											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Randolph Siding Rd.</p> <p>Project Number: 1559</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: D02-Drainage (Pipe Replacements)</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>This project will repair and/or replace existing pipe culverts and drainage structures along Randolph Siding Road. These repairs are needed in order to properly drain and maintain Randolph Siding Road in a safe operating condition.</p> <p>Notes</p> <p>This project is funded at \$300k in FY 2018 and FY 2021 for a total funding of \$600,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>110th to Jupiter Farms Road NTP</td> <td style="text-align: center;">11/8/2017</td> <td style="text-align: center;">11/8/2017</td> </tr> <tr> <td>110th to Jupiter Farms Road Complete</td> <td style="text-align: center;">6/1/2018</td> <td style="text-align: center;">5/10/2018</td> </tr> </tbody> </table>		Original	Actual	110th to Jupiter Farms Road NTP	11/8/2017	11/8/2017	110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018
	Original	Actual									
110th to Jupiter Farms Road NTP	11/8/2017	11/8/2017									
110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$600,000</td> <td style="text-align: center;">\$77,185</td> <td style="text-align: center;">12.86%</td> <td style="text-align: center;">\$77,185</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$77,185	12.86%	\$77,185
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$77,185	12.86%	\$77,185											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Indiantown Road Pipe</p> <p>Project Number: 1560</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: D02-Drainage (Pipe Replacements)</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Hinterland</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>This project will repair and/or replace existing pipe culverts and drainage structures along Indiantown Road. These repairs are needed in order to properly drain and maintain Indiantown Road in a safe operating condition.</p> <p>Notes</p> <p>There are currently two areas identified along Indiantown Road that require pipe repair work.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>East of 131st Trail N.</td> <td style="text-align: center;">11/30/2018</td> <td></td> </tr> <tr> <td>West of 131st Trail N.</td> <td style="text-align: center;">1/31/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	East of 131st Trail N.	11/30/2018		West of 131st Trail N.	1/31/2019	
	Original	Actual									
East of 131st Trail N.	11/30/2018										
West of 131st Trail N.	1/31/2019										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$121,428</td> <td style="text-align: center;">60.71%</td> <td style="text-align: center;">\$708</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$121,428	60.71%	\$708
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$121,428	60.71%	\$708											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Hood Road from Briarlake Dr. to W. of Turnpike Project Number: 1561 BCC District: 01 Delivery Method: Design CCNA Category: P04-Pathways Status: Design Designer: Civil Design Contractor: TBD Project Manager: Sandra Ospina	Scope This project will add a new pathway on Hood Road from Briarlake Dr. to W. of Turnpike. Notes Design of the project is in progress.	Original	Actual
		Design NTP Issued	4/11/2018 / 4/11/2018
		Design Start	5/1/2018 / 4/11/2018
		Design Complete	2/1/2019
		Construction Start	5/1/2019
		Construction Complete	7/1/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% Local 100%		Project Budget	Committed	% Committed	Paid To Date
Contractor SBE Local		A	B	C=B/A	D
	Fund Source (x 100K)	\$200,000	\$2,713	1.36%	\$2,713

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Military Trail from County Line to Palmetto Park Rd Project Number: 1566 BCC District: 04 Delivery Method: Annual Construction Contract Category: R04-Resurfacing Status: Construction Designer: N/A Contractor: Ranger Project Manager: Mark Kroeger	Scope Resurfacing 1.6 miles (7.4 lane miles) of Military Trail from County Line to Palmetto Park Road. Notes Outstanding work includes replacing traffic loops.	Original	Actual
		Milling and Pavement Complete	5/1/2018 / 4/6/2018
		Traffic Striping Complete	8/1/2018 / 8/30/2018
		ADA (Curb/Cut Ramps) Complete	9/1/2018 / 10/1/2018
		Traffic Loops Complete	12/1/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A Local N/A		Project Budget	Committed	% Committed	Paid To Date
Contractor SBE 15% Local 100%		A	B	C=B/A	D
	Fund Source (x 100K)	\$900,000	\$570,940	63.44%	\$524,023

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Summit Blvd from Military Tr to Congress Ave.</p> <p>Project Number: 1567</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (8 lane miles) of Summit Blvd. from Military Trail to Congress Avenue.</p> <p>Notes</p> <p>Outstanding work includes replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Paving Complete</td> <td style="text-align: center;">2/18/2018</td> <td style="text-align: center;">2/18/2018</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">5/1/2018</td> <td style="text-align: center;">5/4/2018</td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">6/1/2018</td> <td style="text-align: center;">5/2/2018</td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">9/1/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Paving Complete	2/18/2018	2/18/2018	ADA (Curb/Cut Ramps) Complete	5/1/2018	5/4/2018	Traffic Striping Complete	6/1/2018	5/2/2018	Traffic Loops Complete	9/1/2018	
	Original	Actual															
Milling and Paving Complete	2/18/2018	2/18/2018															
ADA (Curb/Cut Ramps) Complete	5/1/2018	5/4/2018															
Traffic Striping Complete	6/1/2018	5/2/2018															
Traffic Loops Complete	9/1/2018																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 34%</p> <p>Local 100%</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$700,000</td> <td style="text-align: center;">\$577,493</td> <td style="text-align: center;">82.50%</td> <td style="text-align: center;">\$550,613</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$577,493	82.50%	\$550,613
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$577,493	82.50%	\$550,613											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Congress Ave. from Miner Rd. to south of Hypoluxo Rd.</p> <p>Project Number: 1568</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 1.1 miles (6.6 lane miles) of Congress Ave. from Miner Rd. to south of Hypoluxo Rd.</p> <p>Notes</p> <p>Outstanding work includes replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Paving Complete</td> <td style="text-align: center;">1/31/2018</td> <td style="text-align: center;">1/31/2018</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">5/1/2018</td> <td style="text-align: center;">4/23/2018</td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">6/1/2018</td> <td style="text-align: center;">5/2/2018</td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">9/1/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Paving Complete	1/31/2018	1/31/2018	ADA (Curb/Cut Ramps) Complete	5/1/2018	4/23/2018	Traffic Striping Complete	6/1/2018	5/2/2018	Traffic Loops Complete	9/1/2018	
	Original	Actual															
Milling and Paving Complete	1/31/2018	1/31/2018															
ADA (Curb/Cut Ramps) Complete	5/1/2018	4/23/2018															
Traffic Striping Complete	6/1/2018	5/2/2018															
Traffic Loops Complete	9/1/2018																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 16%</p> <p>Local 100%</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$600,000</td> <td style="text-align: center;">\$449,216</td> <td style="text-align: center;">74.87%</td> <td style="text-align: center;">\$421,376</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$449,216	74.87%	\$421,376
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$449,216	74.87%	\$421,376											


Monthly Infrastructure Sales Tax Project Report

Small Cap Projects


Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Golf Road from Military Trail to Congress Ave.</p> <p>Project Number: 1569</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn & Sons, Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Pavement restoration and resurfacing two miles (four lane miles) of Golf Road from Military Trail to Congress Ave.</p> <p>Notes</p> <p>Outstanding work includes pavement restoration, paving, and striping. Due to numerous root intrusions into the road, the project's budget has increased from \$600k to \$850k (R2018-1321).</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Pavement Restoration Complete</td> <td style="text-align: center;">11/1/2018</td> <td></td> </tr> <tr> <td>Milling and Paving Complete</td> <td style="text-align: center;">2/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">6/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Pavement Restoration Complete	11/1/2018		Milling and Paving Complete	2/1/2019		Traffic Striping Complete	6/1/2019	
	Original	Actual												
Pavement Restoration Complete	11/1/2018													
Milling and Paving Complete	2/1/2019													
Traffic Striping Complete	6/1/2019													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 15%</p> <p>Local 100%</p>	 <p style="font-size: small; text-align: center;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$850,000</td> <td style="text-align: center;">\$780,014</td> <td style="text-align: center;">91.77%</td> <td style="text-align: center;">\$5,014</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$850,000	\$780,014	91.77%	\$5,014
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$850,000	\$780,014	91.77%	\$5,014											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Congress Ave. from Lake Ida Rd. to Summit Dr.</p> <p>Project Number: 1570</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 0.5 miles (3 lane miles) of Congress Ave. from Lake Ida Rd. to Summit Dr.</p> <p>Notes</p> <p>Outstanding work includes replacing traffic loops.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">3/15/2018</td> <td style="text-align: center;">3/15/2018</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">6/1/2018</td> <td style="text-align: center;">6/14/2018</td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">7/1/2018</td> <td style="text-align: center;">6/5/2018</td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">9/1/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	3/15/2018	3/15/2018	ADA (Curb/Cut Ramps) Complete	6/1/2018	6/14/2018	Traffic Striping Complete	7/1/2018	6/5/2018	Traffic Loops Complete	9/1/2018	
	Original	Actual															
Milling and Pavement Complete	3/15/2018	3/15/2018															
ADA (Curb/Cut Ramps) Complete	6/1/2018	6/14/2018															
Traffic Striping Complete	7/1/2018	6/5/2018															
Traffic Loops Complete	9/1/2018																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE</p> <p>Local</p>	 <p style="font-size: small; text-align: center;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$500,000</td> <td style="text-align: center;">\$495,812</td> <td style="text-align: center;">99.16%</td> <td style="text-align: center;">\$442,670</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$495,812	99.16%	\$442,670
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$495,812	99.16%	\$442,670											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Cannon Gate (residential roads)</p> <p>Project Number: 1571</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing the residential streets within the Cannon Gate subdivision.</p> <p>Notes</p> <p>Work is complete. A type 1 transfer to sweep the remaining balance of the project budget to reserves is forthcoming.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">12/6/2017</td> <td style="text-align: center;">12/6/2017</td> </tr> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">12/22/2017</td> <td style="text-align: center;">12/22/2017</td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">5/1/2018</td> <td style="text-align: center;">8/9/2018</td> </tr> </tbody> </table>		Original	Actual	ADA (Curb/Cut Ramps) Complete	12/6/2017	12/6/2017	Milling and Pavement Complete	12/22/2017	12/22/2017	Traffic Striping Complete	5/1/2018	8/9/2018
	Original	Actual												
ADA (Curb/Cut Ramps) Complete	12/6/2017	12/6/2017												
Milling and Pavement Complete	12/22/2017	12/22/2017												
Traffic Striping Complete	5/1/2018	8/9/2018												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 21.3%</p> <p>Local 100%</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$400,000</td> <td style="text-align: center;">\$238,478</td> <td style="text-align: center;">59.62%</td> <td style="text-align: center;">\$238,478</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$238,478	59.62%	\$238,478
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$238,478	59.62%	\$238,478											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Duda Extension from C.R. 880 to Gator Blvd.</p> <p>Project Number: 1572</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 1.7 miles (3.4 lane miles) of Duda Extension from C.R. 880 to Gator Blvd.</p> <p>Notes</p> <p>Work is complete. A type 1 transfer to sweep the remaining balance of the project budget to reserves is forthcoming.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">10/27/2017</td> <td style="text-align: center;">10/27/2017</td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">2/27/2018</td> <td style="text-align: center;">2/27/2018</td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	10/27/2017	10/27/2017	Traffic Striping Complete	2/27/2018	2/27/2018
	Original	Actual									
Milling and Pavement Complete	10/27/2017	10/27/2017									
Traffic Striping Complete	2/27/2018	2/27/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 18.6%</p> <p>Local 100%</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$300,000</td> <td style="text-align: center;">\$212,006</td> <td style="text-align: center;">70.67%</td> <td style="text-align: center;">\$212,006</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$212,006	70.67%	\$212,006
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$212,006	70.67%	\$212,006											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sam Center Rd. from C.R. 880 to Gator Blvd.</p> <p>Project Number: 1573</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 1.3 miles (2.6 lane miles) of Sam Senter Rd. from C.R. 880 to Gator Blvd.</p> <p>Notes</p> <p>Outstanding work includes restriping the road.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">8/1/2018</td> <td style="text-align: center;">6/20/2018</td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">11/1/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	8/1/2018	6/20/2018	Traffic Striping Complete	11/1/2018	
	Original	Actual									
Milling and Pavement Complete	8/1/2018	6/20/2018									
Traffic Striping Complete	11/1/2018										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 10%</p> <p>Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$181,132</td> <td style="text-align: center;">90.57%</td> <td style="text-align: center;">\$168,398</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$181,132	90.57%	\$168,398
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$181,132	90.57%	\$168,398											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Community Dr. from Haverhill Rd. to Military Trail</p> <p>Project Number: 1574</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 0.5 miles (2.5 lane miles) of Community Dr. from Haverhill Rd. to Military Trail.</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project budget to reserves is forthcoming.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Paving Complete</td> <td style="text-align: center;">2/9/2018</td> <td style="text-align: center;">2/9/2018</td> </tr> <tr> <td>ADA (Curb/Ramps) Complete</td> <td style="text-align: center;">5/1/2018</td> <td style="text-align: center;">4/23/2018</td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">6/1/2018</td> <td style="text-align: center;">5/2/2018</td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">9/1/2018</td> <td style="text-align: center;">11/1/2018</td> </tr> </tbody> </table>		Original	Actual	Milling and Paving Complete	2/9/2018	2/9/2018	ADA (Curb/Ramps) Complete	5/1/2018	4/23/2018	Traffic Striping Complete	6/1/2018	5/2/2018	Traffic Loops Complete	9/1/2018	11/1/2018
	Original	Actual															
Milling and Paving Complete	2/9/2018	2/9/2018															
ADA (Curb/Ramps) Complete	5/1/2018	4/23/2018															
Traffic Striping Complete	6/1/2018	5/2/2018															
Traffic Loops Complete	9/1/2018	11/1/2018															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 15%</p> <p>Local 34.9%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$188,961</td> <td style="text-align: center;">94.48%</td> <td style="text-align: center;">\$169,801</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$188,961	94.48%	\$169,801
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$188,961	94.48%	\$169,801											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Pratt Whitney Rd. from Indiantown Rd. to north County li</p> <p>Project Number: 1575</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing one mile (two lane miles) of Pratt Whitney Rd. from Indiantown Rd. to north County line.</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project budget to reserves is forthcoming.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">1/11/2018</td> <td style="text-align: center;">1/11/2018</td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">3/6/2018</td> <td style="text-align: center;">3/6/2018</td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">7/1/2018</td> <td style="text-align: center;">7/1/2018</td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	1/11/2018	1/11/2018	Traffic Striping Complete	3/6/2018	3/6/2018	Traffic Loops Complete	7/1/2018	7/1/2018
	Original	Actual												
Milling and Pavement Complete	1/11/2018	1/11/2018												
Traffic Striping Complete	3/6/2018	3/6/2018												
Traffic Loops Complete	7/1/2018	7/1/2018												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 10.1%</p> <p>Local 90.8%</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$133,066</td> <td style="text-align: center;">66.53%</td> <td style="text-align: center;">\$133,066</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$133,066	66.53%	\$133,066
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$133,066	66.53%	\$133,066											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Old Boynton Rd. from Knuth Rd. to Congress Ave.</p> <p>Project Number: 1576</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 0.5 miles (2.5 lane miles) of Old Boynton Rd. from Knuth Rd. to Congress Ave.</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">1/17/2018</td> <td style="text-align: center;">1/17/2018</td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">3/7/2018</td> <td style="text-align: center;">3/7/2018</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">7/1/2018</td> <td style="text-align: center;">3/28/2018</td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">9/1/2018</td> <td style="text-align: center;">9/25/2018</td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	1/17/2018	1/17/2018	Traffic Striping Complete	3/7/2018	3/7/2018	ADA (Curb/Cut Ramps) Complete	7/1/2018	3/28/2018	Traffic Loops Complete	9/1/2018	9/25/2018
	Original	Actual															
Milling and Pavement Complete	1/17/2018	1/17/2018															
Traffic Striping Complete	3/7/2018	3/7/2018															
ADA (Curb/Cut Ramps) Complete	7/1/2018	3/28/2018															
Traffic Loops Complete	9/1/2018	9/25/2018															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 49.9%</p> <p>Local 100%</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$191,792</td> <td style="text-align: center;">95.90%</td> <td style="text-align: center;">\$177,392</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$191,792	95.90%	\$177,392
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$191,792	95.90%	\$177,392											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Randolph Siding Rd. from 110th to Jupiter Farms Rd.</p> <p>Project Number: 1577</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing one mile (two lane miles) of Randolph Siding Rd. from 110th to Jupiter Farms Rd.</p> <p>Notes</p> <p>Outstanding work includes restriping the road.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">7/1/2018</td> <td style="text-align: center;">6/4/2018</td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">10/1/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	7/1/2018	6/4/2018	Traffic Striping Complete	10/1/2018	
	Original	Actual									
Milling and Pavement Complete	7/1/2018	6/4/2018									
Traffic Striping Complete	10/1/2018										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 10%</p> <p>Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$142,185</td> <td style="text-align: center;">71.09%</td> <td style="text-align: center;">\$130,185</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$142,185	71.09%	\$130,185
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$142,185	71.09%	\$130,185											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Blue Heron Blvd. & Riviera FS # 2</p> <p>Project Number: 1579</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Simmons & White</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>Notes</p> <p>Design of the project is in progress.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design NTP Issued</td> <td style="text-align: center;">3/28/2018</td> <td style="text-align: center;">3/28/2018</td> </tr> <tr> <td>Design Complete</td> <td style="text-align: center;">12/1/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design NTP Issued	3/28/2018	3/28/2018	Design Complete	12/1/2018	
	Original	Actual									
Design NTP Issued	3/28/2018	3/28/2018									
Design Complete	12/1/2018										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 93.7%</p> <p>Local 100%</p> <p>Contractor</p> <p>SBE</p> <p>Local</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$400,000</td> <td style="text-align: center;">\$44,646</td> <td style="text-align: center;">11.16%</td> <td style="text-align: center;">\$5,865</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$44,646	11.16%	\$5,865
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$44,646	11.16%	\$5,865											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Lyons Road</p> <p>Project Number: 1597</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Lyons Road.</p> <p>Notes</p> <p>The project is funded at \$200,000 in FY 2018, FY 2022, and FY 2025 for a total funding of \$600,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Connector Road to Lantana Road</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">5/7/2018</td> </tr> </tbody> </table>		Original	Actual	Connector Road to Lantana Road	5/14/2018	5/7/2018
	Original	Actual						
Connector Road to Lantana Road	5/14/2018	5/7/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 0%</p> <p>Local 0%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$600,000</td> <td style="text-align: center;">\$106,066</td> <td style="text-align: center;">17.68%</td> <td style="text-align: center;">\$106,066</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$106,066	17.68%	\$106,066
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$106,066	17.68%	\$106,066											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Haverhill Road</p> <p>Project Number: 1598</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Haverhill Road.</p> <p>Notes</p> <p>The project is funded at \$100,000 in FY 2018, FY 2021, FY 2023, and FY 2026 for a total funding of \$400,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Lantana Road to Hypoluxo Road</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">5/2/2018</td> </tr> </tbody> </table>		Original	Actual	Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018
	Original	Actual						
Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$400,000</td> <td style="text-align: center;">\$21,422</td> <td style="text-align: center;">5.36%</td> <td style="text-align: center;">\$21,422</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$21,422	5.36%	\$21,422
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$21,422	5.36%	\$21,422											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Belvedere Road</p> <p>Project Number: 1599</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Belvedere Road.</p> <p>Notes</p> <p>The project is funded at \$100,000 in FY 2018, and \$50,000 in FY 2022 and FY 2025, and \$125,000 in FY 2024 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Haverhill Road to Drexel Road</td> <td>7/14/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Haverhill Road to Drexel Road	7/14/2018	
	Original	Actual						
Haverhill Road to Drexel Road	7/14/2018							

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$325,000</td> <td>\$23,019</td> <td>7.08%</td> <td>\$23,019</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$23,019	7.08%	\$23,019
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$23,019	7.08%	\$23,019											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Yamato Road</p> <p>Project Number: 1603</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Yamato Road.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY 2018 and \$50,000 in FY 2020 and FY 2023 for a total funding of \$175,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Lyons Road to SR7</td> <td>8/1/2018</td> <td></td> </tr> <tr> <td>Gatehouse Drive to Jog Road</td> <td>8/1/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Lyons Road to SR7	8/1/2018		Gatehouse Drive to Jog Road	8/1/2018	
	Original	Actual									
Lyons Road to SR7	8/1/2018										
Gatehouse Drive to Jog Road	8/1/2018										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$175,000</td> <td>\$66,636</td> <td>38.08%</td> <td>\$266</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$66,636	38.08%	\$266
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$175,000	\$66,636	38.08%	\$266											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Indiantown Road Striping</p> <p>Project Number: 1604</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Indiantown Road.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021, FY 2023, and FY 2025 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Beeline Highway to east for 1/2 mile</td> <td style="text-align: center;">7/14/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Beeline Highway to east for 1/2 mile	7/14/2018	
	Original	Actual						
Beeline Highway to east for 1/2 mile	7/14/2018							

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$375,000</td> <td style="text-align: center;">\$28,727</td> <td style="text-align: center;">7.66%</td> <td style="text-align: center;">\$266</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$28,727	7.66%	\$266
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$28,727	7.66%	\$266											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Palmetto Park Road</p> <p>Project Number: 1605</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Palmetto Park Road.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021 and FY 2023 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>CSX RR to Crawford Blvd.</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">5/7/2018</td> </tr> </tbody> </table>		Original	Actual	CSX RR to Crawford Blvd.	5/14/2018	5/7/2018
	Original	Actual						
CSX RR to Crawford Blvd.	5/14/2018	5/7/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 0%</p> <p>Local 0%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$275,000</td> <td style="text-align: center;">\$52,601</td> <td style="text-align: center;">19.13%</td> <td style="text-align: center;">\$52,601</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$52,601	19.13%	\$52,601
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$52,601	19.13%	\$52,601											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Hypoluxo Road</p> <p>Project Number: 1606</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Hypoluxo Road.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY 2018, \$100,000 in FY 2021 and FY 2024 for a total funding of \$275,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road</td> <td style="text-align: center;">8/1/2018</td> <td></td> </tr> <tr> <td>Jog Road to Military Trail</td> <td style="text-align: center;">9/1/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Hagen Ranch Road to Jog Road	8/1/2018		Jog Road to Military Trail	9/1/2018	
	Original	Actual									
Hagen Ranch Road to Jog Road	8/1/2018										
Jog Road to Military Trail	9/1/2018										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$275,000</td> <td style="text-align: center;">\$53,228</td> <td style="text-align: center;">19.36%</td> <td style="text-align: center;">\$266</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$53,228	19.36%	\$266
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$53,228	19.36%	\$266											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Australian Avenue</p> <p>Project Number: 1607</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Australian Avenue.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY 2018, and \$125,000 in FY 2022 and FY 2026 for a total funding of \$325,000.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Banyan Blvd. to Palm Beach Lakes Blvd.</td> <td style="text-align: center;">7/1/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Banyan Blvd. to Palm Beach Lakes Blvd.	7/1/2018	
	Original	Actual						
Banyan Blvd. to Palm Beach Lakes Blvd.	7/1/2018							

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$325,000</td> <td style="text-align: center;">\$11,088</td> <td style="text-align: center;">3.41%</td> <td style="text-align: center;">\$266</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$11,088	3.41%	\$266
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$11,088	3.41%	\$266											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Okeechobee Blvd.</p> <p>Project Number: 1609</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Okeechobee Boulevard.</p> <p>Notes</p> <p>The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Royal Palm Beach Blvd to SR 7</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">7/14/2018</td> </tr> </tbody> </table>		Original	Actual	Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018
	Original	Actual						
Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$44,666</td> <td style="text-align: center;">22.33%</td> <td style="text-align: center;">\$44,666</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$44,666	22.33%	\$44,666
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$44,666	22.33%	\$44,666											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of 10th Avenue North</p> <p>Project Number: 1610</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of 10th Avenue North.</p> <p>Notes</p> <p>The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Pinehurst Dr. to Jog Rd.</td> <td style="text-align: center;">5/15/2018</td> <td style="text-align: center;">8/9/2018</td> </tr> </tbody> </table>		Original	Actual	Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018
	Original	Actual						
Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE 100%</p> <p>Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$17,483</td> <td style="text-align: center;">8.74%</td> <td style="text-align: center;">\$17,483</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$17,483	8.74%	\$17,483
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$17,483	8.74%	\$17,483											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE							
Project Title: Sections of 45th Street Project Number: 1611 BCC District: 07 Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Oglesby/Southwide Project Manager: Larry Kelly	Scope This project consists of restriping sections of 45th Street. Notes The project is funded at \$50,000 in FY 2018 and FY 2023, and \$75,000 in FY 2026 for a total funding of \$175,000.	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Military Trail to I-95</td> <td style="text-align: center;">7/1/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Military Trail to I-95	7/1/2018		
	Original	Actual							
Military Trail to I-95	7/1/2018								

PARTICIPATION	FUNDING	FINANCIAL SUMMARY															
Consultant SBE N/A Local N/A Contractor SBE 100% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$175,000</td> <td style="text-align: right;">\$11,600</td> <td style="text-align: center;">6.63%</td> <td style="text-align: right;">\$177</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$11,600	6.63%	\$177			
Project Budget	Committed	% Committed	Paid To Date														
A	B	C=B/A	D														
\$175,000	\$11,600	6.63%	\$177														

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE							
Project Title: Sections of Summit Blvd Project Number: 1653 BCC District: 02 Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly	Scope This project consists of restriping sections of Summit Blvd. Notes The project is funded at \$75,000 in FY 2018, \$50,000 in FY 2020, and \$75,000 in FY 2025 for a total funding of \$200,000.	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Congress to Parker</td> <td style="text-align: center;">10/1/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Congress to Parker	10/1/2018		
	Original	Actual							
Congress to Parker	10/1/2018								

PARTICIPATION	FUNDING	FINANCIAL SUMMARY															
Consultant SBE N/A Local N/A Contractor SBE 100% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$200,000</td> <td style="text-align: right;">\$51,131</td> <td style="text-align: center;">25.57%</td> <td style="text-align: right;">\$73</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$51,131	25.57%	\$73			
Project Budget	Committed	% Committed	Paid To Date														
A	B	C=B/A	D														
\$200,000	\$51,131	25.57%	\$73														

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sunset Cove Audio & Lighting System</p> <p>Project Number: 17466</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Contract</p> <p style="padding-left: 20px;">Category: P08-Public Building Repair Replacement & Expansion</p> <p style="padding-left: 20px;">Status: Construction</p> <p style="padding-left: 20px;">Designer: TBD</p> <p style="padding-left: 20px;">Contractor: TBD</p> <p>Project Manager: Zindy Agredo</p>	<p>Scope</p> <p>Existing stage lighting to be upgraded with LED lighting and stage speakers to be replaced and upgraded.</p> <p>This project is funded in: FY 2017 \$150,000</p> <p>Notes</p> <p>Received specs from lighting consultant. Sending the specs to facilities to get approval to move forward with bidding.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Start Date</td> <td style="text-align: center;">7/7/2017</td> <td style="text-align: center;">7/7/2017</td> </tr> <tr> <td>Finish Date</td> <td style="text-align: center;">7/6/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Start Date	7/7/2017	7/7/2017	Finish Date	7/6/2018	
	Original	Actual									
Start Date	7/7/2017	7/7/2017									
Finish Date	7/6/2018										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD</p> <p>Local TBD</p> <p>Contractor</p> <p>SBE TBD</p> <p>Local TBD</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$150,000</td> <td style="text-align: center;">\$3,216</td> <td style="text-align: center;">2.14%</td> <td style="text-align: center;">\$3,216</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$150,000	\$3,216	2.14%	\$3,216
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$150,000	\$3,216	2.14%	\$3,216											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Lake Lytal Park - Activity Building Playground</p> <p>Project Number: 17499</p> <p>BCC District: 02</p> <p>Delivery Method: Bid</p> <p style="padding-left: 20px;">Category: P06-Playground Replacement</p> <p style="padding-left: 20px;">Status: Construction</p> <p style="padding-left: 20px;">Designer: Parks</p> <p style="padding-left: 20px;">Contractor: West Construction</p> <p>Project Manager: Jason Griffith</p>	<p>Scope</p> <p>Project Consists of replacing the existing playground with new playground structure. Work will also include new fencing, sidewalk, mulch and curbing.</p> <p>- This project is funded for construction in FY 2017 for \$77,750 IST</p> <p>Notes</p> <p>Notice of Non-Payment received from sub-contractor and bonding company has been notified. Letter dated 10/23 sent to West Con. stating no final (from remaining non-IST funds) payment til payment to subs satisfied.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Start Date</td> <td style="text-align: center;">11/1/2017</td> <td style="text-align: center;">11/30/2017</td> </tr> <tr> <td>Finish Date</td> <td style="text-align: center;">6/15/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Start Date	11/1/2017	11/30/2017	Finish Date	6/15/2018	
	Original	Actual									
Start Date	11/1/2017	11/30/2017									
Finish Date	6/15/2018										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE N/A</p> <p>Local N/A</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$77,750</td> <td style="text-align: center;">\$77,750</td> <td style="text-align: center;">100.00%</td> <td style="text-align: center;">\$77,750</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$77,750	\$77,750	100.00%	\$77,750
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$77,750	\$77,750	100.00%	\$77,750											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Santaluces Pool Aquatic Facility Renovation</p> <p>Project Number: 17510</p> <p>BCC District: 03</p> <p>Delivery Method: CM</p> <p>Category: A02-Aquatic Facility Repair and Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Robling</p> <p>Project Manager: Jason Griffith</p>	<p>Scope</p> <p>Pool resurfacing and repairs, repainting building. - This project is funded for construction T005: \$850,000 FY 2017</p> <p>Notes</p> <p>Moving forward with step replacement. Expecting full updated schedule from Robling no later than 11/7.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Start Date</td> <td style="text-align: center;">11/21/2017</td> <td style="text-align: center;">12/4/2017</td> </tr> <tr> <td>Finish Date</td> <td style="text-align: center;">6/15/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Start Date	11/21/2017	12/4/2017	Finish Date	6/15/2018	
	Original	Actual									
Start Date	11/21/2017	12/4/2017									
Finish Date	6/15/2018										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD</p> <p>Local TBD</p> <p>Contractor</p> <p>SBE TBD</p> <p>Local TBD</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$850,000</td> <td style="text-align: center;">\$573,352</td> <td style="text-align: center;">67.45%</td> <td style="text-align: center;">\$429,888</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$850,000	\$573,352	67.45%	\$429,888
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$850,000	\$573,352	67.45%	\$429,888											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Delray Hlth Dept & SC Adm Yth Svcs RR CW-ADA</p> <p>Project Number: 17523</p> <p>BCC District: 07</p> <p>Delivery Method: TBD</p> <p>Category: G02-General Government Facilities</p> <p>Status: Design</p> <p>Designer: Colome & Associates</p> <p>Contractor: TBD</p> <p>Project Manager: Zindy Agredo</p>	<p>Scope</p> <p>Renovate the existing public first and second floor restrooms to meet ADA requirements. The scope at SC Admin Youth Services is to renovate existing staff and public restrooms to meet ADA requirements. These projects were combined into one. FY 2017 IST \$80,000 (Delray Health)-FY 2017 IST \$90,000</p> <p>Notes</p> <p>No new status. Received new proposal from architect with pricing from a different MEP engineer to conduct a comparison.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Start Date</td> <td style="text-align: center;">7/27/2017</td> <td style="text-align: center;">7/27/2017</td> </tr> <tr> <td>Finish Date</td> <td style="text-align: center;">12/21/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Start Date	7/27/2017	7/27/2017	Finish Date	12/21/2018	
	Original	Actual									
Start Date	7/27/2017	7/27/2017									
Finish Date	12/21/2018										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD</p> <p>Local TBD</p> <p>Contractor</p> <p>SBE TBD</p> <p>Local TBD</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$170,000</td> <td style="text-align: center;">\$6,985</td> <td style="text-align: center;">4.11%</td> <td style="text-align: center;">\$6,985</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$170,000	\$6,985	4.11%	\$6,985
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$170,000	\$6,985	4.11%	\$6,985											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Lantana Health Restrooms CW-ADA</p> <p>Project Number: 17528</p> <p>BCC District: 07</p> <p>Delivery Method: TBD</p> <p>Category: G02-General Government Facilities</p> <p>Status: Design</p> <p>Designer: Colome & Associates</p> <p>Contractor: TBD</p> <p>Project Manager: Zindy Agredo</p>	<p>Scope</p> <p>Renovate existing public restrooms on first and second floor to meet ADA requirements.</p> <p>FY 2017 IST \$80,000.</p> <p>Partial funding from FY 2017 \$250,000 Countywide ADA Renovations.</p> <p>Notes</p> <p>No new status. Received new proposal from architect with pricing from a different MEP engineer to conduct a comparison.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Start Date</td> <td style="text-align: center;">7/7/2017</td> <td style="text-align: center;">7/7/2017</td> </tr> <tr> <td>Finish Date</td> <td style="text-align: center;">4/6/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Start Date	7/7/2017	7/7/2017	Finish Date	4/6/2018	
	Original	Actual									
Start Date	7/7/2017	7/7/2017									
Finish Date	4/6/2018										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD</p> <p>Local TBD</p> <p>Contractor</p> <p>SBE TBD</p> <p>Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$80,000</td> <td style="text-align: center;">\$4,789</td> <td style="text-align: center;">5.99%</td> <td style="text-align: center;">\$4,789</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$80,000	\$4,789	5.99%	\$4,789
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$80,000	\$4,789	5.99%	\$4,789											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Four Points</p> <p>Project Number: 17557</p> <p>BCC District: 02</p> <p>Delivery Method: CMR</p> <p>Category: G02-General Government Facilities</p> <p>Status: Design</p> <p>Designer: Colome & Associates</p> <p>Contractor: TBD</p> <p>Project Manager: Zindy Agredo</p>	<p>Scope</p> <p>Design and Construction services for interior renovation and reconfiguration of partial 2nd floor at Four Points Facility and partial 2nd floor at Airport Center 1. Consolidate Youth Services department at Four Points Facility. Move Office of Small Business Assistance from Four Points to Airport Center</p> <p>Notes</p> <p>No new Status Change. Received comments for the 50% submittal for review with comments from users. Will send Architect the comments so he can address.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Start</td> <td style="text-align: center;">11/17/2017</td> <td style="text-align: center;">8/6/2018</td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">1/2/2019</td> <td></td> </tr> <tr> <td>Completion</td> <td style="text-align: center;">12/27/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Start	11/17/2017	8/6/2018	Construction Start	1/2/2019		Completion	12/27/2019	
	Original	Actual												
Design Start	11/17/2017	8/6/2018												
Construction Start	1/2/2019													
Completion	12/27/2019													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE</p> <p>Local</p> <p>Contractor</p> <p>SBE</p> <p>Local</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$825,000</td> <td style="text-align: center;">\$115,040</td> <td style="text-align: center;">13.94%</td> <td style="text-align: center;">\$40,507</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$825,000	\$115,040	13.94%	\$40,507
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$825,000	\$115,040	13.94%	\$40,507											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: School Zone System Upgrade</p> <p>Project Number: 1798</p> <p>BCC District: Multiple</p> <p>Delivery Method: Purchasing</p> <p style="padding-left: 20px;">Category: S08-Signals and Signal Systems</p> <p style="padding-left: 20px;">Status: Construction</p> <p style="padding-left: 20px;">Designer: N/A</p> <p style="padding-left: 20px;">Contractor: Temple, Inc.</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>Upgrading the communication system for school zone flashers at approximately 90 school locations from a beeper system to a cellular communications system.</p> <p>Notes</p> <p>Project involves purchasing time clocks and control boxes. Installation and programming will be done internally (Traffic Operations).</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr style="background-color: #0070C0; color: white;"> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Equipment Purchase Complete</td> <td style="text-align: center;">12/1/2018</td> <td></td> </tr> <tr> <td>Installation Complete</td> <td style="text-align: center;">5/1/2019</td> <td></td> </tr> <tr> <td>Programming Complete</td> <td style="text-align: center;">8/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Equipment Purchase Complete	12/1/2018		Installation Complete	5/1/2019		Programming Complete	8/1/2019	
	Original	Actual												
Equipment Purchase Complete	12/1/2018													
Installation Complete	5/1/2019													
Programming Complete	8/1/2019													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A</p> <p>Local N/A</p> <p>Contractor</p> <p>SBE N/A</p> <p>Local N/A</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr style="background-color: #0070C0; color: white;"> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr style="border-top: 1px solid black; border-bottom: 1px solid black;"> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$500,000</td> <td style="text-align: center;">\$440,712</td> <td style="text-align: center;">88.14%</td> <td style="text-align: center;">\$266,442</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$440,712	88.14%	\$266,442
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$440,712	88.14%	\$266,442											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Canal Point Community Center - Septic System Replacem</p> <p>Project Number: 18463</p> <p>BCC District: Buildings and Infrastructure</p> <p>Delivery Method:</p> <p style="padding-left: 20px;">Category: S02-Sanitary Sewer/Septic Systems</p> <p style="padding-left: 20px;">Status: Construction</p> <p style="padding-left: 20px;">Designer:</p> <p style="padding-left: 20px;">Contractor: All-Site</p> <p>Project Manager: Jason Griffith</p>	<p>Scope</p> <p>Removal and replacement of the existing system serving the facility. Work includes surveying, obtaining permits, pumping the existing septic tank prior to its extraction, demolition of the existing drain field, hauling away all unsuitable material, installation of a new septic tank and drain field.</p> <p>Notes</p> <p>Scheduling is pending from the contractor who is currently working other county projects.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr style="background-color: #0070C0; color: white;"> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Start Construction</td> <td style="text-align: center;">10/1/2018</td> <td style="text-align: center;">10/1/2018</td> </tr> <tr> <td>Finish Constructon</td> <td style="text-align: center;">11/14/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Start Construction	10/1/2018	10/1/2018	Finish Constructon	11/14/2018	
	Original	Actual									
Start Construction	10/1/2018	10/1/2018									
Finish Constructon	11/14/2018										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD</p> <p>Local</p> <p>Contractor</p> <p>SBE TBD</p> <p>Local</p>	<p style="text-align: center; font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr style="background-color: #0070C0; color: white;"> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr style="border-top: 1px solid black; border-bottom: 1px solid black;"> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$50,000</td> <td style="text-align: center;">\$0</td> <td style="text-align: center;">0.00%</td> <td style="text-align: center;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$50,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$50,000	\$0	0.00%	\$0											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Countywide Radio Replacement Project Number: Q003 BCC District: CW Delivery Method: Direct Purchase Category: G02-General Government Facilities Status: Construction Designer: N/A Contractor: Motorola Project Manager: Mark Filla	Scope This project funds the replacement of all general fund department's radios to become P25 compliant. FY 2017 IST \$500,000 FY 2018 IST \$370,000 Notes A type 1 transfer to sweep the remaining balance of the project budget to the FDO reserve is forthcoming unless other eligible expenses for this purpose are identified to achieve P25 compliance for the Countywide stock of general government radios.	Original	Actual
		Project Start	4/4/2017 5/15/2017
		Project Completion	12/31/2017

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 0 % Local 0 % Contractor SBE 0 % Local 0 %	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$870,000	\$861,750	99.05%	\$861,749

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: FY 2017 Playground Replacements - Countywide Project Number: T021 BCC District: Multiple Delivery Method: Category: P06-Playground Replacement Status: Construction Designer: Contractor: Project Manager: Rosalyn Acosta	Scope Playground Replacements at the following: Dyer Park Playground, JPP Osborne Boundless Playground Structure, Juno Park Playground, Lake Ida Park 4th Street, Paul Rardin Park Playground, John Stretch Park Playground, Sanders Park Playground. Notes Due to CM pricing and funding availability, and at the direction of Parks, the project has been placed on hold. Parks is looking at alternative procurement for the smaller parks to meet available funding. The larger Parks will likely be addressed once funding becomes available using CMR procurement.	Original	Actual

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A Local Contractor SBE TBD Local	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$0	\$0	0.00%	\$0

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Loxahatchee Groves Septic System Replacement</p> <p>Project Number: T032</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: Alan Gerwig & Assoc., Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: William Munker</p>	<p>Scope</p> <p>Design work with Alan Gerwig- Remove existing septic system and connect to the County Waste Water System Force Main on Southern Boulevard. Current project budget is \$90,000. IST Funding is \$50,000 for FY17. Ad Valorum: 3602 P831-\$20,000, 3600 P834- \$20,000</p> <p>Notes</p> <p>Status unchanged, no response to date if WUD and DOT will provide the assistance requested with work in the median of State Road 80 (Southern Blvd.)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td style="text-align: center;">9/30/2017</td> <td style="text-align: center;">4/1/2018</td> </tr> <tr> <td>Project Completion</td> <td style="text-align: center;">2/28/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	9/30/2017	4/1/2018	Project Completion	2/28/2019	
	Original	Actual									
Project Start	9/30/2017	4/1/2018									
Project Completion	2/28/2019										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD</p> <p>Local TBD</p> <p>Contractor</p> <p>SBE TBD</p> <p>Local TBD</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr style="border-top: 1px solid black; border-bottom: 1px solid black;"> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$50,000</td> <td style="text-align: center;">\$13,901</td> <td style="text-align: center;">27.80%</td> <td style="text-align: center;">\$13,901</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$50,000	\$13,901	27.80%	\$13,901
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$50,000	\$13,901	27.80%	\$13,901											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Triangle Park Septic System Replacement</p> <p>Project Number: T059</p> <p>BCC District: 06</p> <p>Delivery Method: TBD</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Construction</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Jason Griffith</p>	<p>Scope</p> <p>Septic system to public restroom in one of our oldest parks needs replaced.</p> <p>Notes</p> <p>All work complete, pending Health Dept. Inspection.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>TBD</td> <td></td> <td></td> </tr> </tbody> </table>		Original	Actual	TBD		
	Original	Actual						
TBD								

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD</p> <p>Local TBD</p> <p>Contractor</p> <p>SBE TBD</p> <p>Local TBD</p>	<p style="font-size: small;">Fund Source (x 100K)</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr style="border-top: 1px solid black; border-bottom: 1px solid black;"> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$50,000</td> <td style="text-align: center;">\$15,075</td> <td style="text-align: center;">30.15%</td> <td style="text-align: center;">\$177</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$50,000	\$15,075	30.15%	\$177
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$50,000	\$15,075	30.15%	\$177											

Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 10/18/2018

Report Date: 11/09/2018

DESCRIPTION/TEAM

SCOPE/NOTES

SCHEDULE

Project Title: Beach Access Dune Crossover and Dock Repair and Repl
Project Number: T071
BCC District: 01
Delivery Method: Annual Construction Contract
Category: B06-Bridge or Boardwalk Replacement
Status: Construction
Designer: N/A
Contractor: Wynn and Sons
Project Manager: Ricard Gonzales

Scope

This project will repair/rebuild the boardwalk #76 in Coral Cove Park. These repairs are needed to ensure safe public access to the beaches.

Notes

This project has been completed.
 Type 1 Transfer forthcoming.

	Original	Actual
Notice to Proceed	1/2/2018	1/2/2018
Start Date	1/2/2018	1/22/2018
Completion Date	2/28/2018	2/5/2018


PARTICIPATION

FUNDING

FINANCIAL SUMMARY

Consultant

SBE N/A
 Local N/A



Contractor

SBE 15%
 Local 100%

Project Budget	Committed	% Committed	Paid To Date
A	B	C=B/A	D
\$274,680	\$49,680	18.09%	\$49,680