



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: Prairie Rd. over LWDD Lat. 8 Canal (PB934334) Project Number: 1504 BCC District: 03 Delivery Method: Design CCNA Category: B08-Bridge Replacements Status: Design Designer: Wantman Group Contractor: TBD (bid) Project Manager: Kristine Frazell-Smith	Scope This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety. Notes This project is funded for design (\$150k) in FY 2017 and construction (\$450k) in FY 2019.	Original	Actual	
		Design Contract Notice to Proceed	10/25/2016	10/25/2016
		Design Completion	10/1/2019	
		Construction Bid Date	1/1/2020	
		Construction Start	6/1/2020	
		Construction Complete	12/1/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 17% MBE 0% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$600,000	\$151,175	25.20%	\$122,411

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: Kudza Rd. over LWDD Lat. 8 Canal (934312) Project Number: 1520 BCC District: 02 Delivery Method: Design CCNA Category: B08-Bridge Replacements Status: Design Designer: Wantman Group Contractor: TBD (bid) Project Manager: Kristine Frazell-Smith	Scope This project will replace an existing bridge (built over 55 years ago) with a culvert. The project will improve traffic safety (lane widths, bike lanes), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety. Notes This project is funded for design (\$150k) in FY 2017 and construction (\$550k) in FY 2019.	Original	Actual	
		Design Contract Notice to Proceed	6/20/2017	6/20/2017
		Design Completion	4/1/2019	
		Construction Bid Date	7/1/2019	
		Construction Start	12/1/2019	
		Construction Complete	9/1/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 18.5% MBE 0% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$700,000	\$118,970	17.00%	\$101,644



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Smith Sundy Rd. over LWDD Lat. 33 Canal (PB934411)</p> <p>Project Number: 1521</p> <p>BCC District: 05</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>This project is funded for design (\$150k) in FY 2017 and construction (\$450K) in FY 2019.</p>	Original	Actual
		Design Contract Notice to Proceed	3/13/2018 / 3/21/2018
		Design Completion	7/1/2020
		Construction Bid Date	10/1/2020
		Construction Start	3/1/2021
		Construction Complete	12/1/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 62.5% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$600,000	\$214,180	35.70%	\$85,311

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Military Trail</p> <p>Project Number: 1541</p> <p>BCC District: CW</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Military Trail.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$200,000 in FY 2017 and FY 2021 and \$100,000 in FY 2022 thru FY 2026 for a total funding of \$900,000.</p>	Original	Actual
		Palmetto Park to Clint Moore Complete	11/20/2017 / 11/20/2017
		18th Street to Palmetto Park Complete	12/18/2017 / 12/18/2017

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 92% MBE 0%</p> <p>WBE 0% Local 92%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$900,000	\$136,687	15.19%	\$136,687



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Lake Osborne Dr. over Lake Bass Canal (PB934354)</p> <p>Project Number: 1542</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 60 years ago. The project will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>This project is funded for design (\$150k) in FY 2017 and construction (\$450k) in FY 2019.</p>	Original	Actual	
		Design Contract NTP	8/2/2017	8/2/2017
		Study Start	8/2/2017	8/2/2017
		Study Complete	5/1/2018	5/1/2018
		Design Completion	12/1/2019	
		Construction Bid Date	3/1/2020	
		Construction Start	8/1/2020	
		Construction Complete	3/1/2021	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 28.9% MBE 27.7%</p> <p>WBE 0% Local 95%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$600,000	\$126,113	21.02%	\$102,419

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Sections of Congress Avenue</p> <p>Project Number: 1543</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Congress Avenue.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$100,000 in FY 2017 and FY 2021 thru FY 2025 and \$200,000 in FY 2026 for a total funding of \$800,000.</p>	Original	Actual	
		Palm Beach Lakes to 45th Street Comple	10/6/2017	10/6/2017
		Okeehobee to Palm Beach Lakes Complt	2/6/2018	2/6/2018
		Silver Beach to Water Tower	3/18/2019	3/18/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 68% MBE 0%</p> <p>WBE 0% Local 68%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$800,000	\$67,559	8.44%	\$67,559



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: Sections of Gateway Blvd. Project Number: 1544 BCC District: 03 Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly				Scope This project consists of restriping sections of Gateway Boulevard.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road Comple</td> <td>8/24/2017</td> <td>8/24/2017</td> </tr> <tr> <td>Military to Congress Complete</td> <td>1/22/2018</td> <td>1/22/2018</td> </tr> </tbody> </table>					Original	Actual	Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017	Military to Congress Complete	1/22/2018	1/22/2018			
	Original	Actual																					
Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017																					
Military to Congress Complete	1/22/2018	1/22/2018																					
				Notes The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$100,000 in FY 2017 and FY 2025 for a total funding of \$200,000.																			
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE N/A MBE N/A WBE N/A Local N/A								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$76,915</td> <td>38.46%</td> <td>\$76,915</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$76,915	38.46%	\$76,915
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$200,000	\$76,915	38.46%	\$76,915																				
Contractor SBE 100% MBE 0% WBE 0% Local 100%																							

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: Sections of Seacrest Blvd. Project Number: 1545 BCC District: 07 Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly				Scope This project consists of restriping sections of Seacrest Boulevard.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>SW 26th to Boynton Beach Blvd. Comple</td> <td>9/6/2017</td> <td>9/6/2017</td> </tr> </tbody> </table>					Original	Actual	SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017						
	Original	Actual																					
SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017																					
				Notes The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017, FY 2020, FY 2023 and FY 2025 for a total funding of \$200,000.																			
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE N/A MBE N/A WBE N/A Local N/A								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$31,589</td> <td>15.79%</td> <td>\$31,589</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$31,589	15.79%	\$31,589
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$200,000	\$31,589	15.79%	\$31,589																				
Contractor SBE 100% MBE 0 WBE 05 Local 100%																							



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: Sections of Old Dixie Hwy. Project Number: 1546 BCC District: 07 Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly				Scope This project consists of restriping sections of Old Dixie Highway. Notes The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017, and \$100,000 in FY 2021 and FY 2023, and \$125,000 in FY 2026 for a total funding of \$375,000.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Boca Raton city limits to Lindell Road Cor</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> <tr> <td>NE 2nd Street to Glades Road Complete</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> </tbody> </table>					Original	Actual	Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017	NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017			
	Original	Actual																					
Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017																					
NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017																					
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 100% MBE 0% WBE 0% Local 100%								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$375,000</td> <td>\$16,285</td> <td>4.34%</td> <td>\$16,285</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$16,285	4.34%	\$16,285
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$375,000	\$16,285	4.34%	\$16,285																				

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: Sections of Clint Moore Road Project Number: 1547 BCC District: Multiple Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly				Scope This project consists of restriping sections of Clint Moore Road. Notes The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2022, and \$100,000 in FY 2026 for a total funding of \$200,000.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Military to Congress Complete</td> <td>9/6/2017</td> <td>9/6/2017</td> </tr> </tbody> </table>					Original	Actual	Military to Congress Complete	9/6/2017	9/6/2017						
	Original	Actual																					
Military to Congress Complete	9/6/2017	9/6/2017																					
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 100% MBE 0% WBE 0% Local 100%								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$34,182</td> <td>17.09%</td> <td>\$34,182</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$34,182	17.09%	\$34,182
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$200,000	\$34,182	17.09%	\$34,182																				



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Hagen Ranch Road</p> <p>Project Number: 1548</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Hagen Ranch Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2021, and \$100,000 in FY 2024, and \$75,000 in FY 2026 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Atlantic to Flavor Pict Complete</td> <td style="text-align: center;">7/31/2017</td> <td style="text-align: center;">7/11/2017</td> </tr> </tbody> </table>		Original	Actual	Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017
	Original	Actual						
Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$275,000</td> <td style="text-align: center;">\$49,596</td> <td style="text-align: center;">18.03%</td> <td style="text-align: center;">\$49,596</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$49,596	18.03%	\$49,596
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$49,596	18.03%	\$49,596											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Palm Beach Lakes Blvd.</p> <p>Project Number: 1549</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Palm Beach Lakes Boulevard.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2025 for a total funding of \$100,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Sapodilla to N. Dixie Complete</td> <td style="text-align: center;">8/23/2017</td> <td style="text-align: center;">8/23/2017</td> </tr> <tr> <td>Okeechobee to Robbins Complete</td> <td style="text-align: center;">8/24/2017</td> <td style="text-align: center;">8/24/2017</td> </tr> </tbody> </table>		Original	Actual	Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017	Okeechobee to Robbins Complete	8/24/2017	8/24/2017
	Original	Actual									
Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017									
Okeechobee to Robbins Complete	8/24/2017	8/24/2017									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$100,000</td> <td style="text-align: center;">\$29,252</td> <td style="text-align: center;">29.25%</td> <td style="text-align: center;">\$29,252</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$100,000	\$29,252	29.25%	\$29,252
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$100,000	\$29,252	29.25%	\$29,252											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Wabasso Dr. over LWDD Lat. 2 Canal (934237)</p> <p>Project Number: 1557</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Alan Gerwig & Associates</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), improve roadway drainage, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>This project is funded for design (\$150k) in FY 2018 and construction (\$550k) in FY 2021.</p>	Original	Actual
		Design Contract Notice to Proceed	7/10/2018 / 7/10/2018
		Design Completion	7/1/2020
		Construction Bid Date	10/1/2020
		Construction Start	3/1/2021
		Construction Complete	8/1/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$700,000	\$132,602	18.94%	\$20,619

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Randolph Siding Rd.</p> <p>Project Number: 1559</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: D02-Drainage (Pipe Replacements)</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>This project will repair and/or replace existing pipe culverts and drainage structures along Randolph Siding Road. These repairs are needed in order to properly drain and maintain Randolph Siding Road in a safe operating condition.</p> <p>Notes</p> <p>This project is funded at \$300k in FY 2018 and FY 2021 for a total funding of \$600,000.</p>	Original	Actual
		110th to Jupiter Farms Road Complete	6/1/2018 / 5/10/2018
		@Alexander Run	5/1/2019 / 6/7/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$600,000	\$92,775	15.46%	\$92,775



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Sections of Indiantown Road Pipe Project Number: 1560 BCC District: 01 Delivery Method: Annual Construction Contract Category: D02-Drainage (Pipe Replacements) Status: Construction Designer: N/A Contractor: Hinterland Project Manager: Mark Kroeger	Scope This project will repair and/or replace existing pipe culverts and drainage structures along Indiantown Road. These repairs are needed in order to properly drain and maintain Indiantown Road in a safe operating condition. Notes There are currently two areas identified along Indiantown Road that require pipe repair work. Work is complete. A type 1 transfer to sweep the remaining balance of the project budget to reserves is forthcoming.	Original	Actual
		East of 131st Trail N.	11/30/2018 12/20/2018
		West of 131st Trail N.	1/31/2019 12/20/2018
		Associated Road Restoration	3/1/2019 5/21/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 100% MBE 0% WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$149,567	74.78%	\$149,567

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Hood Road from Briarlake Dr. to W. of Turnpike Project Number: 1561 BCC District: 01 Delivery Method: Design CCNA Category: P04-Pathways Status: Design Designer: Civil Design Contractor: TBD Project Manager: Sandra Ospina	Scope This project will add a new pathway on Hood Road from Briarlake Dr. to W. of Turnpike. Notes Design of the project is in progress.	Original	Actual
		Design NTP Issued	4/11/2018 4/11/2018
		Design Start	5/1/2018 4/11/2018
		Design Complete	2/1/2019
		Construction Start	5/1/2019
		Construction Complete	7/1/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 0% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$65,232	32.62%	\$33,819



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM		SCOPE/NOTES		SCHEDULE													
Project Title: Boynton Beach Blvd. & Seacrest Blvd. Project Number: 1578 BCC District: 07 Delivery Method: Design CCNA Category: S08-Signals and Signal Systems Status: Design Designer: Wantman Group Contractor: TBD Project Manager: Fattoush Jafar		Scope This project will replace the existing span-wire signal system with a mast arm signal system. Notes Design of the project is in progress.		<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design NTP Issued</td> <td>4/19/2019</td> <td></td> </tr> <tr> <td>Design Complete</td> <td>4/20/2020</td> <td></td> </tr> </tbody> </table>			Original	Actual	Design NTP Issued	4/19/2019		Design Complete	4/20/2020				
	Original	Actual															
Design NTP Issued	4/19/2019																
Design Complete	4/20/2020																
PARTICIPATION		FUNDING		FINANCIAL SUMMARY													
Consultant SBE 0% MBE 0% WBE 0% Local 100%		<p>Fund Source (x 100K)</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$400,000</td> <td>\$71,296</td> <td>17.82%</td> <td>\$1,854</td> </tr> </tbody> </table>		Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$71,296	17.82%	\$1,854
Project Budget	Committed	% Committed	Paid To Date														
A	B	C=B/A	D														
\$400,000	\$71,296	17.82%	\$1,854														
Contractor SBE TBD MBE TBD WBE TBD Local TBD																	

DESCRIPTION/TEAM		SCOPE/NOTES		SCHEDULE													
Project Title: Blue Heron Blvd. & Riviera FS # 2 Project Number: 1579 BCC District: 07 Delivery Method: Design CCNA Category: S08-Signals and Signal Systems Status: Design Designer: Simmons & White Contractor: TBD Project Manager: Fattoush Jafar		Scope This project will replace the existing span-wire signal system with a mast arm signal system. Notes Design of the project is in progress.		<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design NTP Issued</td> <td>3/28/2018</td> <td>3/28/2018</td> </tr> <tr> <td>Design Complete</td> <td>12/1/2018</td> <td></td> </tr> </tbody> </table>			Original	Actual	Design NTP Issued	3/28/2018	3/28/2018	Design Complete	12/1/2018				
	Original	Actual															
Design NTP Issued	3/28/2018	3/28/2018															
Design Complete	12/1/2018																
PARTICIPATION		FUNDING		FINANCIAL SUMMARY													
Consultant SBE 93.7% MBE 0% WBE 0% Local 100%		<p>Fund Source (x 100K)</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$400,000</td> <td>\$45,570</td> <td>11.39%</td> <td>\$15,996</td> </tr> </tbody> </table>		Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$45,570	11.39%	\$15,996
Project Budget	Committed	% Committed	Paid To Date														
A	B	C=B/A	D														
\$400,000	\$45,570	11.39%	\$15,996														
Contractor SBE TBD MBE TBD WBE TBD Local TBD																	



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Lyons Road</p> <p>Project Number: 1597</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Lyons Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$200,000 in FY 2018, FY 2022, and FY 2025 for a total funding of \$600,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Connector Road to Lantana Road</td> <td>5/14/2018</td> <td>5/7/2018</td> </tr> <tr> <td>Wendy Lane to Palm Beach Pantation Bl</td> <td>3/20/2019</td> <td>3/20/2019</td> </tr> </tbody> </table>		Original	Actual	Connector Road to Lantana Road	5/14/2018	5/7/2018	Wendy Lane to Palm Beach Pantation Bl	3/20/2019	3/20/2019
	Original	Actual									
Connector Road to Lantana Road	5/14/2018	5/7/2018									
Wendy Lane to Palm Beach Pantation Bl	3/20/2019	3/20/2019									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$133,670</td> <td>22.28%</td> <td>\$133,670</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$133,670	22.28%	\$133,670
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$133,670	22.28%	\$133,670											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Haverhill Road</p> <p>Project Number: 1598</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Haverhill Road.</p> <p>Notes</p> <p>The project is funded at \$100,000 in FY 2018, FY 2021, FY 2023, and FY 2026 for a total funding of \$400,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Lantana Road to Hypoluxo Road</td> <td>5/14/2018</td> <td>5/2/2018</td> </tr> </tbody> </table>		Original	Actual	Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018
	Original	Actual						
Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$400,000</td> <td>\$21,532</td> <td>5.38%</td> <td>\$21,532</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$21,532	5.38%	\$21,532
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$21,532	5.38%	\$21,532											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Sections of Belvedere Road</p> <p>Project Number: 1599</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Belvedere Road.</p> <p>Notes</p> <p>The project is funded at \$100,000 in FY 2018, and \$50,000 in FY 2022 and FY 2025, and \$125,000 in FY 2024 for a total funding of \$325,000.</p>	Original	Actual	
		Haverhill Road to Drexel Road	7/14/2018	8/20/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$325,000	\$23,128	7.12%	\$23,128

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Sections of Yamato Road</p> <p>Project Number: 1603</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Yamato Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2018 has been completed. The project is funded at \$75,000 in FY 2018 and \$50,000 in FY 2020 and FY 2023 for a total funding of \$175,000.</p>	Original	Actual	
		Lyons Road to SR7	8/1/2018	11/1/2018
		Gatehouse Drive to Jog Road	8/1/2018	11/1/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$175,000	\$73,501	42.00%	\$73,501



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Indiantown Road Striping</p> <p>Project Number: 1604</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Indiantown Road.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021, FY 2023, and FY 2025 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Beeline Highway to east for 1/2 mile</td> <td style="text-align: center;">7/14/2018</td> <td style="text-align: center;">1/9/2019</td> </tr> </tbody> </table>		Original	Actual	Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019
	Original	Actual						
Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$375,000</td> <td style="text-align: center;">\$5,535</td> <td style="text-align: center;">1.48%</td> <td style="text-align: center;">\$5,535</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$5,535	1.48%	\$5,535
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$5,535	1.48%	\$5,535											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Palmetto Park Road</p> <p>Project Number: 1605</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Palmetto Park Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021 and FY 2023 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>CSX RR to Crawford Blvd.</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">5/7/2018</td> </tr> </tbody> </table>		Original	Actual	CSX RR to Crawford Blvd.	5/14/2018	5/7/2018
	Original	Actual						
CSX RR to Crawford Blvd.	5/14/2018	5/7/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$275,000</td> <td style="text-align: center;">\$52,683</td> <td style="text-align: center;">19.16%</td> <td style="text-align: center;">\$52,683</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$52,683	19.16%	\$52,683
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$52,683	19.16%	\$52,683											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Hypoluxo Road</p> <p>Project Number: 1606</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Hypoluxo Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2018 has been completed. The project is funded at \$75,000 in FY 2018, \$100,000 in FY 2021 and FY 2024 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road</td> <td>8/1/2018</td> <td>10/19/2018</td> </tr> <tr> <td>Jog Road to Military Trail</td> <td>9/1/2018</td> <td>10/19/2018</td> </tr> </tbody> </table>		Original	Actual	Hagen Ranch Road to Jog Road	8/1/2018	10/19/2018	Jog Road to Military Trail	9/1/2018	10/19/2018
	Original	Actual									
Hagen Ranch Road to Jog Road	8/1/2018	10/19/2018									
Jog Road to Military Trail	9/1/2018	10/19/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$275,000</td> <td>\$66,843</td> <td>24.31%</td> <td>\$66,843</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$66,843	24.31%	\$66,843
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$66,843	24.31%	\$66,843											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Australian Avenue</p> <p>Project Number: 1607</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Australian Avenue.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY 2018, \$125,000 in FY 2022 and FY 2026 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Banyan Blvd. to Palm Beach Lake Blvd.</td> <td>7/1/2018</td> <td>1/29/2019</td> </tr> </tbody> </table>		Original	Actual	Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019
	Original	Actual						
Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$325,000</td> <td>\$13,540</td> <td>4.17%</td> <td>\$13,540</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$13,540	4.17%	\$13,540
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$13,540	4.17%	\$13,540											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Okeechobee Blvd.</p> <p>Project Number: 1609</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Okeechobee Boulevard.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2018 has been completed. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Royal Palm Beach Blvd to SR 7</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">7/14/2018</td> </tr> </tbody> </table>		Original	Actual	Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018
	Original	Actual						
Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$44,721</td> <td style="text-align: center;">22.36%</td> <td style="text-align: center;">\$44,721</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$44,721	22.36%	\$44,721
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$44,721	22.36%	\$44,721											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of 10th Avenue North</p> <p>Project Number: 1610</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of 10th Avenue North.</p> <p>Notes</p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Pinehurst Dr. to Jog Rd.</td> <td style="text-align: center;">5/15/2018</td> <td style="text-align: center;">8/9/2018</td> </tr> </tbody> </table>		Original	Actual	Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018
	Original	Actual						
Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE NA Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$17,538</td> <td style="text-align: center;">8.77%</td> <td style="text-align: center;">\$17,538</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$17,538	8.77%	\$17,538
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$17,538	8.77%	\$17,538											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of 45th Street</p> <p>Project Number: 1611</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of 45th Street.</p> <p>Notes</p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$75,000 in FY 2026 for a total funding of \$175,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Military Trail to I-95</td> <td style="text-align: center;">7/1/2018</td> <td style="text-align: center;">1/16/2019</td> </tr> <tr> <td>Greenwood Ave. to Broadway Blvd.</td> <td style="text-align: center;">3/11/2019</td> <td style="text-align: center;">3/18/2019</td> </tr> </tbody> </table>		Original	Actual	Military Trail to I-95	7/1/2018	1/16/2019	Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019
	Original	Actual									
Military Trail to I-95	7/1/2018	1/16/2019									
Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$175,000</td> <td style="text-align: center;">\$33,067</td> <td style="text-align: center;">18.90%</td> <td style="text-align: center;">\$33,067</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$33,067	18.90%	\$33,067
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$175,000	\$33,067	18.90%	\$33,067											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Florida Mango Rd. over LWDD Lat. 8 Canal (PB934338)</p> <p>Project Number: 1613</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Alan Gerwig & Assoc.</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kathleen Farrell</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. The project is under design (using 5-Year RP funds). The IST partially funds the construction of the project at \$700,000 in FY 2019.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td style="text-align: center;">9/30/2015</td> <td style="text-align: center;">9/30/2015</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">2/1/2020</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td style="text-align: center;">7/1/2020</td> <td></td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">1/1/2021</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td style="text-align: center;">7/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	9/30/2015	9/30/2015	Design Completion	2/1/2020		Construction Bid Date	7/1/2020		Construction Start	1/1/2021		Construction Complete	7/1/2021	
	Original	Actual																		
Design Contract Notice to Proceed	9/30/2015	9/30/2015																		
Design Completion	2/1/2020																			
Construction Bid Date	7/1/2020																			
Construction Start	1/1/2021																			
Construction Complete	7/1/2021																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$700,000</td> <td style="text-align: center;">\$0</td> <td style="text-align: center;">0.00%</td> <td style="text-align: center;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$0	0.00%	\$0											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE																		
Project Title: SW 18th St. from SR7 to Boca Rio Rd. Project Number: 1619 BCC District: 05 Delivery Method: Annual Construction Contract Category: R04-Resurfacing Status: Construction Designer: N/A Contractor: Ranger Project Manager: Mark Kroeger				Scope Resurfacing 2 miles (8 lane miles) of SW 18th Street from State Road 7 to Boca Rio Road. Notes Outstanding work includes updating ADA ramps, and replacing traffic loops.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>2/1/2019</td> <td>1/17/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>4/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>6/1/2019</td> <td>5/15/2019</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>8/1/2019</td> <td></td> </tr> </tbody> </table>					Original	Actual	Milling and Pavement Complete	2/1/2019	1/17/2019	ADA (Curb/Cut Ramps) Complete	4/1/2019		Traffic Striping Complete	6/1/2019	5/15/2019	Traffic Loops Complete	8/1/2019	
	Original	Actual																								
Milling and Pavement Complete	2/1/2019	1/17/2019																								
ADA (Curb/Cut Ramps) Complete	4/1/2019																									
Traffic Striping Complete	6/1/2019	5/15/2019																								
Traffic Loops Complete	8/1/2019																									
PARTICIPATION				FUNDING				FINANCIAL SUMMARY																		
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 15% MBE 0% WBE 0% Local 100%								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$900,000</td> <td>\$833,045</td> <td>92.56%</td> <td>\$787,326</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$900,000	\$833,045	92.56%	\$787,326			
Project Budget	Committed	% Committed	Paid To Date																							
A	B	C=B/A	D																							
\$900,000	\$833,045	92.56%	\$787,326																							

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE																					
Project Title: Pinehurst Dr. from Lake Worth Rd. to Forest Hill Blvd. Project Number: 1621 BCC District: 02 Delivery Method: Annual Construction Contract Category: R04-Resurfacing Status: Construction Designer: N/A Contractor: Ranger Project Manager: Mark Kroeger				Scope Resurfacing 2.3 miles (4.6 lane miles) of Pinehurst Drive from Lake Worth Road to Forest Hill Boulevard. Notes Outstanding work includes updating ADA ramps. Due to additional drainage repair costs and higher unit const. costs in the annual const. contracts the project's budget has increased from \$500k to \$575k (BT2019-0761).				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Drainage Repairs Complete</td> <td>2/28/2019</td> <td>2/28/2019</td> </tr> <tr> <td>Milling and Pavement Complete</td> <td>5/1/2019</td> <td>4/10/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>7/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>9/1/2019</td> <td>6/20/2019</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/1/2019</td> <td>6/1/2019</td> </tr> </tbody> </table>					Original	Actual	Drainage Repairs Complete	2/28/2019	2/28/2019	Milling and Pavement Complete	5/1/2019	4/10/2019	ADA (Curb/Cut Ramps) Complete	7/1/2019		Traffic Striping Complete	9/1/2019	6/20/2019	Traffic Loops Complete	11/1/2019	6/1/2019
	Original	Actual																											
Drainage Repairs Complete	2/28/2019	2/28/2019																											
Milling and Pavement Complete	5/1/2019	4/10/2019																											
ADA (Curb/Cut Ramps) Complete	7/1/2019																												
Traffic Striping Complete	9/1/2019	6/20/2019																											
Traffic Loops Complete	11/1/2019	6/1/2019																											
PARTICIPATION				FUNDING				FINANCIAL SUMMARY																					
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 15% MBE 0% WBE 0% Local 100%								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$575,000</td> <td>\$460,515</td> <td>80.09%</td> <td>\$418,635</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$575,000	\$460,515	80.09%	\$418,635						
Project Budget	Committed	% Committed	Paid To Date																										
A	B	C=B/A	D																										
\$575,000	\$460,515	80.09%	\$418,635																										



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Jog Rd. from Summit Blvd to Gun Club Rd.</p> <p>Project Number: 1622</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 0.8 miles (4.8 lane miles) of Jog Road from Summit Boulevard to Gun Club Road.</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>4/1/2019</td> <td>4/24/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>6/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2019</td> <td>5/16/2019</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>10/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	4/1/2019	4/24/2019	ADA (Curb/Cut Ramps) Complete	6/1/2019		Traffic Striping Complete	8/1/2019	5/16/2019	Traffic Loops Complete	10/1/2019	
	Original	Actual															
Milling and Pavement Complete	4/1/2019	4/24/2019															
ADA (Curb/Cut Ramps) Complete	6/1/2019																
Traffic Striping Complete	8/1/2019	5/16/2019															
Traffic Loops Complete	10/1/2019																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$400,000</td> <td>\$394,783</td> <td>98.70%</td> <td>\$328,548</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$394,783	98.70%	\$328,548
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$394,783	98.70%	\$328,548											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Frederick Small Rd. from Central Blvd. to Military Trail</p> <p>Project Number: 1623</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 0.5 miles (2 lane miles) of Frederick Small Road from Central Boulevard to Military Trail.</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>4/1/2019</td> <td>5/8/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>6/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2019</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	4/1/2019	5/8/2019	ADA (Curb/Cut Ramps) Complete	6/1/2019		Traffic Striping Complete	8/1/2019		Traffic Loops Complete	11/1/2019	
	Original	Actual															
Milling and Pavement Complete	4/1/2019	5/8/2019															
ADA (Curb/Cut Ramps) Complete	6/1/2019																
Traffic Striping Complete	8/1/2019																
Traffic Loops Complete	11/1/2019																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$300,000</td> <td>\$289,795</td> <td>96.60%</td> <td>\$233,595</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$289,795	96.60%	\$233,595
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$289,795	96.60%	\$233,595											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Woolbright Rd. from Lawrence Rd. to Congress Ave.</p> <p>Project Number: 1624</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 1 mile (4 lane miles) of Woolbright Road from Lawrence Road to Congress Avenue.</p> <p>Notes</p> <p>The project is funded with IST funding (\$200,000 in FY19) and with Capital Outlay funding. Outstanding work includes updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>6/1/2019</td> <td>5/7/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>8/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>10/1/2019</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>12/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	6/1/2019	5/7/2019	ADA (Curb/Cut Ramps) Complete	8/1/2019		Traffic Striping Complete	10/1/2019		Traffic Loops Complete	12/1/2019	
	Original	Actual															
Milling and Pavement Complete	6/1/2019	5/7/2019															
ADA (Curb/Cut Ramps) Complete	8/1/2019																
Traffic Striping Complete	10/1/2019																
Traffic Loops Complete	12/1/2019																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$197,845</td> <td>98.92%</td> <td>\$197,845</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$197,845	98.92%	\$197,845
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$197,845	98.92%	\$197,845											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Frederick Small Rd. from Military Trail to Palmwood Rd.</p> <p>Project Number: 1625</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (3.2 lane miles) of Frederick Small Road from Military Trail to Palmwood Road.</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement complete</td> <td>4/1/2019</td> <td>5/8/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>6/1/2019</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2019</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement complete	4/1/2019	5/8/2019	ADA (Curb/Cut Ramps) Complete	6/1/2019		Traffic Striping Complete	8/1/2019		Traffic Loops Complete	11/1/2019	
	Original	Actual															
Milling and Pavement complete	4/1/2019	5/8/2019															
ADA (Curb/Cut Ramps) Complete	6/1/2019																
Traffic Striping Complete	8/1/2019																
Traffic Loops Complete	11/1/2019																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$197,526</td> <td>98.76%</td> <td>\$197,526</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$197,526	98.76%	\$197,526
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$197,526	98.76%	\$197,526											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: Sections of Summit Blvd Project Number: 1653 BCC District: 02 Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly	Scope This project consists of restriping sections of Summit Blvd. Notes The restriping construction scheduled for FY2018 has been completed. \$75,000 of the projects \$200,000 funding was advanced to FY 2018 (BT 2018 0599). The project is now funded at \$75,000 in FY 2018, \$50,000 in FY 2020, and \$75,000 in FY 2025 for a total funding of \$200,000.	Original	Actual	
		Congress Ave. to Parker Ave.	12/1/2018	11/30/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE NA WBE N/A Local N/A Contractor SBE 100% MBE 0% WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$275,000	\$33,069	12.03%	\$33,069

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: Sunset Cove Audio & Lighting System Project Number: 17466 BCC District: 05 Delivery Method: Annual Contract Category: P08-Public Building Repair Replacement & Expansion Status: Design Designer: TBD Contractor: TBD Project Manager: Andrew Gamble	Scope Existing stage lighting to be upgraded with LED lighting and stage speakers to be replaced and upgraded. This project is funded in: FY 2017 \$150,000 Notes Sent Barbizon PBC VSS registration information and Barbizon has agreed to help develop a bid spec.	Original	Actual	
		Start Date	7/7/2017	7/7/2017
		Finish Date	7/6/2018	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE TBD MBE N/A WBE N/A Local TBD Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$150,000	\$3,216	2.14%	\$3,216



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Lake Lytal Park - Activity Building Playground Project Number: 17499 BCC District: 02 Delivery Method: Bid Category: P06-Playground Replacement Status: Construction Designer: Parks Contractor: West Construction Project Manager: Anthony Longo	Scope Project Consists of replacing the existing playground with new playground structure. Work will also include new fencing, sidewalk, mulch and curbing. - This project is funded for construction in FY 2017 for \$77,750 IST in addition to federal grant money. Notes No status change. Received some of the missing certified payrolls and release of liens documents. Still pending receipt of permit documents, final pay app, and warranty information.	Original	Actual
		Start Date	11/1/2017 11/30/2017
		Finish Date	6/15/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE N/A MBE N/A WBE N/A Local N/A	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$77,750	\$77,750	100.00%	\$77,750

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Santaluces Pool Aquatic Facility Renovation Project Number: 17510 BCC District: 03 Delivery Method: CM Category: A02-Aquatic Facility Repair and Replacement Status: Construction Designer: N/A Contractor: Robling Project Manager: Anthony Longo	Scope Pool resurfacing and repairs, repainting building. - This project is funded for construction T005: \$850,000 FY 2017 Notes No status change. Work Complete. Pending final pay app and close out documents.	Original	Actual
		Start Date	11/21/2017 12/4/2017
		Finish Date	6/15/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 26.75% MBE N/A WBE N/A Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$850,000	\$605,776	71.27%	\$594,476



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM				SCOPE/NOTES		SCHEDULE															
Project Title: Delray Hlth Clinic & SC Adm Yth Svcs RR CW-ADA Project Number: 17523 BCC District: 07 Delivery Method: TBD Category: G02-General Government Facilities Status: Design Designer: Colome & Associates Contractor: TBD Project Manager: David Lavinsky				Scope Renovate the existing Delray Health Clinics public first and second floor restrooms to meet ADA requirements. The scope at SC Admin Youth Services is to renovate existing staff and public restrooms to meet ADA requirements. These projects were combined into one. Notes Awaiting signed BAS. Discussed estimate with budgeting personnel for documentation purposes.		<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Start Date</td> <td>7/27/2017</td> <td>7/27/2017</td> </tr> <tr> <td>Finish Date</td> <td>12/21/2018</td> <td></td> </tr> </tbody> </table>					Original	Actual	Start Date	7/27/2017	7/27/2017	Finish Date	12/21/2018				
	Original	Actual																			
Start Date	7/27/2017	7/27/2017																			
Finish Date	12/21/2018																				
PARTICIPATION		FUNDING				FINANCIAL SUMMARY															
Consultant SBE TBD MBE N/A WBE N/A Local TBD						<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$250,000</td> <td>\$6,985</td> <td>2.79%</td> <td>\$6,985</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$250,000	\$6,985	2.79%	\$6,985
Project Budget	Committed	% Committed	Paid To Date																		
A	B	C=B/A	D																		
\$250,000	\$6,985	2.79%	\$6,985																		
Contractor SBE TBD MBE TBD WBE TBD Local TBD																					

DESCRIPTION/TEAM				SCOPE/NOTES		SCHEDULE															
Project Title: Lantana Health Restrooms CW-ADA Project Number: 17528 BCC District: 07 Delivery Method: TBD Category: G02-General Government Facilities Status: Design Designer: Colome & Associates Contractor: TBD Project Manager: David Lavinsky				Scope Renovate existing public restrooms on first and second floor to meet ADA requirements. Notes Due to insufficient funding to complete all 3 ADA restroom renovations, this project will be completed with CDBG funds. As a result, this project will need to be procured/performed in accordance with federal guidelines. Project will recommence upon availability of CDBG funding (\$150,000) on 10/1/2019.		<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Start Date</td> <td>7/7/2017</td> <td>7/7/2017</td> </tr> <tr> <td>Finish Date</td> <td>4/6/2018</td> <td></td> </tr> </tbody> </table>					Original	Actual	Start Date	7/7/2017	7/7/2017	Finish Date	4/6/2018				
	Original	Actual																			
Start Date	7/7/2017	7/7/2017																			
Finish Date	4/6/2018																				
PARTICIPATION		FUNDING				FINANCIAL SUMMARY															
Consultant SBE 100% MBE N/A WBE N/A Local 100%						<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$0</td> <td>\$4,789</td> <td>0.00%</td> <td>\$4,789</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$0	\$4,789	0.00%	\$4,789
Project Budget	Committed	% Committed	Paid To Date																		
A	B	C=B/A	D																		
\$0	\$4,789	0.00%	\$4,789																		
Contractor SBE TBD MBE TBD WBE TBD Local TBD																					



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: Four Points Project Number: 17557 BCC District: 02 Delivery Method: CMR Category: G02-General Government Facilities Status: Design Designer: Colome & Associates Contractor: All Site Construction Project Manager: Rosalyn Acosta				Scope Design and Construction services for interior renovation and reconfiguration of partial 2nd floor at Four Points Facility and partial 2nd floor at Airport Center 1. Consolidate Youth Services department at Four Points Facility. Move Office of Small Business Assistance from Four Points to Airport Center Notes Estimate to identify budget gap has been nearly finalized; waiting on ISS numbers for cabling. CID met with contractor and requested CCP to re-advertise GMP. CID will submit drawings for permit simultaneously in an effort to obtain substantial completion of Phases 1 and 2 by summer 2020.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Start</td> <td>11/17/2017</td> <td>8/6/2018</td> </tr> <tr> <td>Construction Start</td> <td>1/2/2019</td> <td></td> </tr> <tr> <td>Completion</td> <td>12/27/2019</td> <td></td> </tr> </tbody> </table>					Original	Actual	Design Start	11/17/2017	8/6/2018	Construction Start	1/2/2019		Completion	12/27/2019	
	Original	Actual																					
Design Start	11/17/2017	8/6/2018																					
Construction Start	1/2/2019																						
Completion	12/27/2019																						
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE 100% MBE 0% WBE 100% Local 100%								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$825,000</td> <td>\$130,777</td> <td>15.85%</td> <td>\$87,500</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$825,000	\$130,777	15.85%	\$87,500
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$825,000	\$130,777	15.85%	\$87,500																				

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: School Zone System Upgrade Project Number: 1798 BCC District: Multiple Delivery Method: Purchasing Category: S08-Signals and Signal Systems Status: Construction Designer: N/A Contractor: Temple, Inc. Project Manager: Fattoush Jafar				Scope Upgrading the communication system for school zone flashers at approximately 90 school locations from a beeper system to a cellular communications system. Notes The IST funding of \$500k was advanced from FY 2024 to FY 2018 (BT 2018 0268). Project involves purchasing time clocks and control boxes. Installation and programming will be done internally (Traffic Operations). The project is about 85% complete as of June, 2019.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Equipment Purchase Complete</td> <td>12/1/2018</td> <td></td> </tr> <tr> <td>Installation Complete</td> <td>5/1/2019</td> <td></td> </tr> <tr> <td>Programming Complete</td> <td>8/1/2019</td> <td></td> </tr> </tbody> </table>					Original	Actual	Equipment Purchase Complete	12/1/2018		Installation Complete	5/1/2019		Programming Complete	8/1/2019	
	Original	Actual																					
Equipment Purchase Complete	12/1/2018																						
Installation Complete	5/1/2019																						
Programming Complete	8/1/2019																						
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 0% MBE 0% WBE 0% Local 0%								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$497,780</td> <td>99.56%</td> <td>\$441,260</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$497,780	99.56%	\$441,260
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$500,000	\$497,780	99.56%	\$441,260																				



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
Project Title: SR-7 (Whitehorse dr. to Hypoluxo Rd.) Project Number: 1830 BCC District: BIAF Delivery Method: Design CCNA Category: S14-Street Lighting Status: Design Designer: Electrical Design Associates Contractor: Florida Power & Light Project Manager: Amy Harris	Scope The exist. SR7 high mast lighting is in need of a new LED system. The original intent was to rehab the towers (in FY21) with conversion to LED lights (in FY25). The new scope involves removing and replacing the high mast lights with new LED lighting. Project will design new LED lighting along SR7. Notes The IST funding of \$106,000 was advanced from FY 2025 to FY 2019 (BT 2019-0162). The project will be constructed in conjunction with the "SR7 High Mast Towers Rehab (Hypoluxo Rd. to north of Lake Worth Rd.)" street lighting project which is funded by the IST at \$500,000 in FY 2021.	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>5/1/2019</td> <td>4/24/2019</td> </tr> <tr> <td>Design Completion</td> <td>5/1/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	5/1/2019	4/24/2019	Design Completion	5/1/2020	
	Original	Actual									
Design Contract Notice to Proceed	5/1/2019	4/24/2019									
Design Completion	5/1/2020										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
Consultant SBE 100% MBE 0% WBE Local 100% Contractor SBE N/A MBE WBE N/A Local N/A	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$212,000</td> <td style="text-align: right;">\$19,362</td> <td style="text-align: right;">9.13%</td> <td style="text-align: right;">\$144</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$212,000	\$19,362	9.13%	\$144
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$212,000	\$19,362	9.13%	\$144											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
Project Title: Canal Point Community Center - Septic System Replacer Project Number: 18463 BCC District: 06 Delivery Method: Category: S02-Sanitary Sewer/Septic Systems Status: Construction Designer: N/A Contractor: All-Site Project Manager: Anthony Longo	Scope Removal and replacement of the existing system serving the facility. Work includes surveying, obtaining permits, pumping the existing septic tank prior to its extraction, demolition of the existing drain field, hauling away all unsuitable material, installation of a new septic tank and drain field. Notes The Notice to Proceed has been issued. The permit applications have been submitted and are currently being reviewed. Review comment received from the Health Department and being addressed.	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Start Construction</td> <td>10/1/2018</td> <td>10/1/2018</td> </tr> <tr> <td>Finish Construction</td> <td>11/14/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Start Construction	10/1/2018	10/1/2018	Finish Construction	11/14/2018	
	Original	Actual									
Start Construction	10/1/2018	10/1/2018									
Finish Construction	11/14/2018										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 100% MBE 80% WBE 0% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$50,000</td> <td style="text-align: right;">\$29,849</td> <td style="text-align: right;">59.70%</td> <td style="text-align: right;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$50,000	\$29,849	59.70%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$50,000	\$29,849	59.70%	\$0											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: FY 2017 Playground Replacements - Countywide</p> <p>Project Number: T021</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Purchasing Contract</p> <p>Category: P06-Playground Replacement</p> <p>Status: Design</p> <p>Designer: Robling Architecture</p> <p>Contractor: TBD</p> <p>Project Manager: Rosalyn Acosta</p>	<p>Scope</p> <p>Playground Replacements at the following: Dyer Park Playground, JPP Osborne Boundless Playground Structure, Juno Park Playground, Lake Ida Park 4th Street, Paul Rardin Park Playground, John Stretch Park Playground, Sanders Park Playground. IST FY 2017 funds: \$398,750.</p> <p>Notes</p> <p>No Status Change since last report.</p>	Original	Actual
		Notice to Proceed	2/1/2019 / 2/1/2019
		Start Date	2/15/2019
		Completion Date	3/30/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$398,750	\$132,711	33.28%	\$6,633

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Loxahatchee Groves Septic System Replacement</p> <p>Project Number: T032</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: Alan Gerwig & Assoc., Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: William Munker</p>	<p>Scope</p> <p>Design work with Alan Gerwig- Remove existing septic system and connect to the County Waste Water System Force Main on Southern Boulevard . Current project budget is \$90,000. IST Funding is \$50,000 for FY17. Ad Valorum: 3602 P831-\$20,000, 3600 P834- \$20,000</p> <p>Notes</p> <p>Received invoice for all Design work to date. Need to finalize.</p>	Original	Actual
		Project Start	9/30/2017 / 4/1/2018
		Project Completion	2/28/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$50,000	\$13,901	27.80%	\$13,901



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: West Boynton Skate Park Repair and Renovation</p> <p>Project Number: T044</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Purchasing</p> <p>Category: P06-Playground Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: American Ramp Company</p> <p>Project Manager: Reid Raymond</p>	<p>Scope</p> <p>This project will replace and/or repair the existing skate park in West Boynton Park. The skate park surfaces are beyond their warranty and expected life cycle. Project elements include removing three existing old skate park equipment and replacing with three new skate park equipment.</p> <p>Notes</p> <p>The second phase of the project is scheduled to start at the end of August.</p>	Original	Actual
		Notice to Proceed	1/10/2019 / 1/10/2019
		Start Date	1/30/2019 / 3/4/2019
		Completion Date	4/30/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$150,000	\$91,206	60.80%	\$91,206

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Juno Park Septic System Replacement</p> <p>Project Number: T056</p> <p>BCC District: 01</p> <p>Delivery Method: TBD</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: Civil Design</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Heavily used public septic system needs replacement. Failure would result in public restroom failure.</p> <p>IST Funds - \$50,000 & Ad Valorem Funds - \$13,638.</p> <p>Notes</p> <p>CSA # 1 executed 8/1/19 and design to begin with 50% CD'S forthcoming.</p>	Original	Actual
		TBD	
		9/16/2019	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$63,638	\$232	0.36%	\$232



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Triangle Park Septic System Replacement Project Number: T059 BCC District: 06 Delivery Method: TBD Category: S02-Sanitary Sewer/Septic Systems Status: Construction Designer: TBD Contractor: All-Site Project Manager: Anthony Longo	Scope Septic system to public restroom in one of our oldest parks needs replaced. Notes No status change. All work complete, signed work order and final payment received and processed. Type I Transfer forthcoming.	Original	Actual
		Project Start	10/23/2018
		Project Completion	11/1/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 100% MBE 100% WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$50,000	\$20,024	40.05%	\$20,024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Beach Access Dune Crossover and Dock Repair and Repl Project Number: T071 BCC District: 01 Delivery Method: Annual Construction Contract Category: B06-Bridge or Boardwalk Replacement Status: Construction Designer: N/A Contractor: Wynn and Sons Project Manager: Ricard Gonzales	Scope This project will repair/rebuild the boardwalk #76 in Coral Cove Park. These repairs are needed to ensure safe public access to the beaches. Notes This project will remain active since it is funded over multiple years (FY19-\$25,000, FY20-\$25,000, FY21-\$25,000, FY22-\$31,226, FY23-\$35,134, FY24-\$55,000 and FY25-\$28,640). Currently, there are no active repairs at this time.	Original	Actual
		Notice to Proceed	1/2/2018
		Start Date	1/2/2018
		Completion Date	2/28/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 15% MBE N/A WBE N/A Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$225,000	\$51,067	22.70%	\$50,407



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: BASCR Boundless Playground Surface Replacement</p> <p>Project Number: T080</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Purchasing Contract</p> <p>Category: P06-Playground Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Sport Surfaces, LLC</p> <p>Project Manager: Brian Marchinke</p>	<p>Scope</p> <p>This project will resurface the playground area at Burt Aaronson South County Regional Park. New bounded rubber mulch will be installed throughout the area.</p> <p>Notes</p> <p>This project has been further delayed due to the materials being on back order. The tentative start date is now 7/8/19.</p>	Original	Actual
		Notice to Proceed	4/16/2019 / 4/16/2019
		Start Date	5/6/2019
		Completion Date	5/24/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$100,000	\$82,030	82.03%	\$262

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Okeehelée North Roadway Repairs</p> <p>Project Number: T091</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction</p> <p>Category: A04-Asphalt Paving & Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Joseph Sarquis</p>	<p>Scope</p> <p>This project will repair the existing parking lot at Okeehelée Park North.</p> <p>Notes</p> <p>Project is scheduled to start late Summer.</p>	Original	Actual
		Notice to Proceed	7/17/2019 / 7/17/2019
		Start Date	7/31/2019
		Completion Date	10/31/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE MBE</p> <p>WBE Local</p> <p>Contractor</p> <p>SBE MBE</p> <p>WBE Local</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$15,000	\$33	0.22%	\$33



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: West Boynton Park Parking Lot Repairs Project Number: T092 BCC District: 03 Delivery Method: Annual Construction Contract Category: A04-Asphalt Paving & Striping Status: Construction Designer: N/A Contractor: Wynn and Sons Project Manager: Gregg Irwin	Scope This project will repair the existing parking lot at West Boynton Park. Notes This project has been completed but waiting for final invoice from Contractor.	Original	Actual
		Notice to Proceed	4/23/2019 / 4/23/2019
		Start Date	5/13/2019 / 6/18/2019
		Completion Date	8/13/2019 / 6/24/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE MBE WBE Local Contractor SBE MBE WBE Local		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$10,000	\$10,000	100.00%	\$22

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: South Bay Pathway Repairs Project Number: T096 BCC District: 06 Delivery Method: Annual Construction Contract Category: A04-Asphalt Paving & Striping Status: Construction Designer: N/A Contractor: Wynn and Sons Project Manager: Joseph Sarquis	Scope This project will repair existing pathways in South Bay RV Campground . These repairs are needed to ensure safe public use free of hazards. Notes Project is scheduled to start late Summer.	Original	Actual
		Notice to Proceed	6/4/2019 / 6/4/2019
		Start Date	7/31/2019
		Completion Date	10/31/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE MBE WBE Local Contractor SBE MBE WBE Local		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$5,850	\$5,848	99.97%	\$13



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 07/18/2019

Report Date: 08/07/2019

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Veterans Memorial Park Parking Lot Repairs Project Number: T097 BCC District: 05 Delivery Method: Construction Category: A04-Asphalt Paving & Striping Status: Construction Designer: Contractor: Wynn and Sons Project Manager: Joseph Sarquis	Scope This project will repair the existing parking lot at Veteran's Memorial Park. Notes This project has been further delayed by the contractor. The scheduled start date is late Summer 2019.	Original	Actual
		Notice to Proceed	4/3/2019
		Start Date	4/15/2019
		Completion Date	7/15/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE MBE WBE Local Contractor SBE MBE WBE Local		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$5,000	\$5,000	100.00%	\$9