

# Ocean Inlet Park and Marina Renovation and Expansion



- Park formally opened to the public in 1988.
- Total of \$5,700,000 allocated in Surtax funding for the redevelopment of Ocean Inlet Park. (\$2.5M FY18, \$3.2M FY23)
- IST Project scope: “Structural issues are causing marina piles to crack; seawall is structurally compromised; existing building is being undermined. The septic system/drain field is currently failing. In addition, patron utilization of this park exceeds and is not compliant with the older park design. Redesign will allow for better parking situation to help with enforcement issues and improve pedestrian safety. Replacement building will house Ocean Rescue, PBSO, public restrooms and caretaker's residence for 24 hr. fishing park/marina.”


# Ocean Inlet Park and Marina Renovation and Expansion



- Redevelopment planned in three phases:
  - Phase 1 – Bulkhead and fixed docks
  - Phase 2 – Floating docks and wave attenuator
  - Phase 3 – Replacement of Marina building
- Alan Gerwig and Associates selected as design consultant for Phases 1 and 2. Total contract cost: \$382K.
- Poseidon Dredge and Marine selected as prime contractor for Phase 1. Total project cost: \$2.96 million.
- PBC applied for and received two FIND grants for Phase 1 totaling \$1.7 million.
- PBC applied for and received an additional \$1.5 million FIND grant for Phase 2.



# Ocean Inlet Park Phase 1 Site Plan



**BOAT SLIP NUMBERING**  
 ① TO ④ FOR INSTITUTIONAL USE  
 ⑤ TO ⑦ FOR PUBLIC / DAY USE

**85% CONSTRUCTION DOCUMENTS SUBMITTAL (NOT FOR CONSTRUCTION)**

**OCEAN INLET PARK MARINA REPLACEMENT - PHASE 1A**  
**PALM BEACH COUNTY, FLORIDA**  
**SITE PLAN**

REV.	DATE	BY	CHKD.	NOTED

PROJ: 18-020  
 SHEET: C3 OF C27

**Alan Gerwig & Associates, Inc.**  
 22786 NW Forest Hill Blvd., Suite 201  
 Wellington, FL 33414  
 CA #17868  
 Civil and Structural Engineers

© 2018 Alan Gerwig & Associates, Inc. All Rights Reserved. This document is NOT valid for use on other projects or in other locations without the approval and participation of ALAN GERWIG & ASSOCIATES, CIVIL & STRUCTURAL ENGINEERS, CA #17868. Reproduction and/or reuse is prohibited.

# Estimated Project Timeline



- Phase 1 project completion anticipated for April, 2023
- Phase 2 project commencement Summer/Fall of 2023, Spring 2024 completion.
- Phase 3 design commencement TBD.

# Active/Upcoming Projects at Ocean Inlet Park



## Ocean Inlet Park Upcoming Projects

This map is provided "as is" without warranty of any representation of accuracy, completeness, or fitness for a particular purpose. The owner of this map warrants that the data coverage is dynamic and in a constant state of maintenance, correction and update.

Source:  
Palm Beach County GIS Coordination  
Palm Beach County Parks and Recreation  
Image Date: 2022  
Map Date: Rev: 16, 2022  
Created By: B. Hamilton

