



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM

SCOPE/NOTES

SCHEDULE

Project Title: Florida Mango Rd. over LWDD Lat. 8 Canal (PB934338)
Project Number: 1475
BCC District: 03
Delivery Method: Design CCNA
Category: B08-Bridge Replacements
Status: Close Out
Designer: Alan Gerwig & Assoc.
Contractor: Ranger
Project Manager: Maroun Azzi

Scope
 This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety.

Notes
 The project is funded with 5-Year Road Program (RP) funding and IST funding. Construction of the project (including associated roadway improvements) is currently est. at \$3.1m. Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.

	Original	Actual
Design Contract Notice to Proceed	9/30/2015	9/30/2015
Design Completion	7/1/2021	2/1/2021
Construction Bid Date	9/1/2021	4/13/2021
Construction Start	12/1/2021	2/22/2022
Construction Complete	8/1/2023	

PARTICIPATION

FUNDING


FINANCIAL SUMMARY

Consultant

SBE	100%	MBE	0%
WBE	0%	Local	100%

Contractor

SBE	21.2%	MBE	0%
WBE	0%	Local	100%



Project Budget	Committed	% Committed	Paid To Date
A	B	C=B/A	D
\$700,000	\$697,423	99.63%	\$697,162

DESCRIPTION/TEAM

SCOPE/NOTES

SCHEDULE

Project Title: Florida Mango Rd. over LWDD Lat. 9 Canal (PB934337)
Project Number: 1491
BCC District: 03
Delivery Method: Design CCNA
Category: B08-Bridge Replacements
Status: Construction
Designer: Stanley Consultants
Contractor: TBD (bid)
Project Manager: Maroun Azzi

Scope
 This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety.

Notes
 The project is funded with 5-Yr Rd Program funding and IST funding. Design is complete. The const. of the project (including rdwy improvements) is currently est. at \$3.3m. The IST partially funds the bridge const. at \$700k. The project is scheduled to begin construction in FY25 (after utility relocations).

	Original	Actual
Design Contract Notice to Proceed	9/20/2016	9/20/2016
Design Completion	1/11/2023	1/11/2023
Construction Bid Date	12/1/2024	
Construction Start	6/1/2025	
Construction Complete	8/1/2025	

PARTICIPATION

FUNDING


FINANCIAL SUMMARY

Consultant

SBE	18%	MBE	N/A
WBE	N/A	Local	100%

Contractor

SBE	TBD	MBE	TBD
WBE	TBD	Local	TBD



Project Budget	Committed	% Committed	Paid To Date
A	B	C=B/A	D
\$700,000	\$3,473	0.50%	\$3,473



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Smith Sundy Rd. over LWDD Lat. 33 Canal</p> <p>Project Number: 1521</p> <p>BCC District: 05</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Design is ongoing (65% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>3/13/2018</td> <td>3/21/2018</td> </tr> <tr> <td>Design Completion</td> <td>4/1/2024</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>7/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>11/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>6/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	3/13/2018	3/21/2018	Design Completion	4/1/2024		Construction Bid Date	7/1/2024		Construction Start	11/1/2024		Construction Complete	6/1/2025	
	Original	Actual																		
Design Contract Notice to Proceed	3/13/2018	3/21/2018																		
Design Completion	4/1/2024																			
Construction Bid Date	7/1/2024																			
Construction Start	11/1/2024																			
Construction Complete	6/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 62.5% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,750,000</td> <td>\$466,623</td> <td>26.66%</td> <td>\$394,173</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,750,000	\$466,623	26.66%	\$394,173
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,750,000	\$466,623	26.66%	\$394,173											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																								
<p>Project Title: Sections of Military Trail</p> <p>Project Number: 1541</p> <p>BCC District: CW</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Military Trail.</p> <p>Notes</p> <p>Restriping along Military Trail is done on an as needed basis as funding allows. The project is funded at \$200,000 in FY 2017 and FY 2021 and \$100,000 in FY 2022 thru FY 2026 for a total funding of \$900,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Palmetto Park to Clint Moore Complete</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> <tr> <td>18th Street to Palmetto Park Complete</td> <td>12/18/2017</td> <td>12/18/2017</td> </tr> <tr> <td>Clint Moore to Live Oak Blvd.</td> <td>12/4/2023</td> <td>12/4/2023</td> </tr> <tr> <td>Live Oak Blvd. to Lake Blvd.</td> <td>1/10/2024</td> <td>1/10/2024</td> </tr> <tr> <td>Lake Blvd. to Lake Ida Rd.</td> <td>1/19/2024</td> <td>1/19/2024</td> </tr> <tr> <td>Lake Ida to Pipers Glen</td> <td>2/16/2024</td> <td>2/16/2024</td> </tr> <tr> <td>Pipers Glen to Cedar Point</td> <td>3/27/2024</td> <td>3/27/2024</td> </tr> </tbody> </table>		Original	Actual	Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017	18th Street to Palmetto Park Complete	12/18/2017	12/18/2017	Clint Moore to Live Oak Blvd.	12/4/2023	12/4/2023	Live Oak Blvd. to Lake Blvd.	1/10/2024	1/10/2024	Lake Blvd. to Lake Ida Rd.	1/19/2024	1/19/2024	Lake Ida to Pipers Glen	2/16/2024	2/16/2024	Pipers Glen to Cedar Point	3/27/2024	3/27/2024
	Original	Actual																								
Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017																								
18th Street to Palmetto Park Complete	12/18/2017	12/18/2017																								
Clint Moore to Live Oak Blvd.	12/4/2023	12/4/2023																								
Live Oak Blvd. to Lake Blvd.	1/10/2024	1/10/2024																								
Lake Blvd. to Lake Ida Rd.	1/19/2024	1/19/2024																								
Lake Ida to Pipers Glen	2/16/2024	2/16/2024																								
Pipers Glen to Cedar Point	3/27/2024	3/27/2024																								

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 92% MBE 0%</p> <p>WBE 0% Local 92%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$900,000</td> <td>\$493,969</td> <td>54.89%</td> <td>\$191,296</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$900,000	\$493,969	54.89%	\$191,296
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$900,000	\$493,969	54.89%	\$191,296											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Lake Osborne Dr. over Lake Bass Canal (PB934354)</p> <p>Project Number: 1542</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 60 years ago. The project will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Design is ongoing (70% complete).</p> <p>Project is delayed to address stakeholder concerns.</p>	Original	Actual
		Design Contract NTP	8/2/2017 / 8/2/2017
		Study Start	8/2/2017 / 8/2/2017
		Study Complete	5/1/2018 / 5/1/2018
		Design Completion	12/1/2023
		Construction Bid Date	3/1/2024
		Construction Start	7/1/2024
		Construction Complete	7/1/2025

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 28.9% MBE 27.7%</p> <p>WBE 0% Local 95%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$1,500,000	\$386,547	25.77%	\$299,210

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Congress Avenue</p> <p>Project Number: 1543</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Congress Avenue.</p> <p>Notes</p> <p>Restriping along Congress Avenue is done on an as needed basis as funding allows. The project is funded at \$100,000 in FY 2017 and FY 2021 thru FY 2025 and \$200,000 in FY 2026 for a total funding of \$800,000.</p>	Original	Actual
		Palm Beach Lakes to 45th Street Comple	10/6/2017 / 10/6/2017
		Okeechobee to Palm Beach Lakes Comp	2/6/2018 / 2/6/2018
		Silver Beach to Water Tower	3/18/2019 / 3/18/2019
		Southwest 30th Ave. to Golf Rd.	2/11/2021 / 2/11/2021
		Linton to Lake Ida	12/1/2021 / 1/11/2022
		Yamato to Clint Moore	3/1/2022 / 2/15/2022
		West Park Ave. to Nothlake	4/1/2022 / 3/25/2022
		MLK to Blue Heron	4/1/2022 / 3/25/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 68% MBE 0%</p> <p>WBE 0% Local 68%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$800,000	\$241,761	30.22%	\$241,761



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Gateway Blvd.</p> <p>Project Number: 1544</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Gateway Boulevard.</p> <p>Notes</p> <p>Restriping along Gateway Blvd. is done on an as needed basis as funding allows. The project is funded at \$100,000 in FY 2017 and FY 2025 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road Comple</td> <td>8/24/2017</td> <td>8/24/2017</td> </tr> <tr> <td>Military to Congress Complete</td> <td>1/22/2018</td> <td>1/22/2018</td> </tr> </tbody> </table>		Original	Actual	Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017	Military to Congress Complete	1/22/2018	1/22/2018
	Original	Actual									
Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017									
Military to Congress Complete	1/22/2018	1/22/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$76,915</td> <td>38.46%</td> <td>\$76,915</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$76,915	38.46%	\$76,915
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$76,915	38.46%	\$76,915											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Seacrest Blvd.</p> <p>Project Number: 1545</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Seacrest Boulevard.</p> <p>Notes</p> <p>Restriping along Seacrest Blvd. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017, FY 2020, FY 2023 and FY 2025 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>SW 26th to Boynton Beach Blvd. Comple</td> <td>9/6/2017</td> <td>9/6/2017</td> </tr> </tbody> </table>		Original	Actual	SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017
	Original	Actual						
SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$31,784</td> <td>15.89%</td> <td>\$31,784</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$31,784	15.89%	\$31,784
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$31,784	15.89%	\$31,784											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Sections of Old Dixie Hwy.</p> <p>Project Number: 1546</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Old Dixie Highway.</p> <p>Notes</p> <p>Restriping along Old Dixie Hwy. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017, and \$100,000 in FY 2021 and FY 2023, and \$125,000 in FY 2026 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Boca Raton city limits to Lindell Road Cor</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> <tr> <td>NE 2nd Street to Glades Road Complete</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> <tr> <td>Alt. A-1-A to County Line Rd.</td> <td>7/1/2021</td> <td>6/25/2021</td> </tr> </tbody> </table>		Original	Actual	Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017	NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017	Alt. A-1-A to County Line Rd.	7/1/2021	6/25/2021
	Original	Actual												
Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017												
NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017												
Alt. A-1-A to County Line Rd.	7/1/2021	6/25/2021												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$375,000</td> <td>\$28,739</td> <td>7.66%</td> <td>\$28,739</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$28,739	7.66%	\$28,739
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$28,739	7.66%	\$28,739											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Clint Moore Road</p> <p>Project Number: 1547</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Clint Moore Road.</p> <p>Notes</p> <p>Restriping along Clint Moore Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017 and FY 2022, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Military to Congress Complete</td> <td>9/6/2017</td> <td>9/6/2017</td> </tr> <tr> <td>Turnpike Overpass to Jog</td> <td>12/29/2020</td> <td>12/29/2020</td> </tr> </tbody> </table>		Original	Actual	Military to Congress Complete	9/6/2017	9/6/2017	Turnpike Overpass to Jog	12/29/2020	12/29/2020
	Original	Actual									
Military to Congress Complete	9/6/2017	9/6/2017									
Turnpike Overpass to Jog	12/29/2020	12/29/2020									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$47,104</td> <td>23.55%</td> <td>\$47,104</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$47,104	23.55%	\$47,104
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$47,104	23.55%	\$47,104											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Hagen Ranch Road</p> <p>Project Number: 1548</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Hagen Ranch Road.</p> <p>Notes</p> <p>Restriping along Hagen Ranch Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017 and FY 2021, and \$100,000 in FY 2024, and \$75,000 in FY 2026 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Atlantic to Flavor Pict Complete</td> <td style="text-align: center;">7/31/2017</td> <td style="text-align: center;">7/11/2017</td> </tr> <tr> <td>Gateway to Flavor Pict</td> <td style="text-align: center;">11/3/2023</td> <td style="text-align: center;">11/3/2023</td> </tr> </tbody> </table>		Original	Actual	Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017	Gateway to Flavor Pict	11/3/2023	11/3/2023
	Original	Actual									
Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017									
Gateway to Flavor Pict	11/3/2023	11/3/2023									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$275,000</td> <td style="text-align: center;">\$58,929</td> <td style="text-align: center;">21.43%</td> <td style="text-align: center;">\$58,929</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$58,929	21.43%	\$58,929
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$58,929	21.43%	\$58,929											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Palm Beach Lakes Blvd.</p> <p>Project Number: 1549</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Palm Beach Lakes Boulevard.</p> <p>Notes</p> <p>Restriping along Palm Beach Lakes Blvd. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017 and FY 2025 for a total funding of \$100,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Sapodilla to N. Dixie Complete</td> <td style="text-align: center;">8/23/2017</td> <td style="text-align: center;">8/23/2017</td> </tr> <tr> <td>Okeechobee to Robbins Complete</td> <td style="text-align: center;">8/24/2017</td> <td style="text-align: center;">8/24/2017</td> </tr> </tbody> </table>		Original	Actual	Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017	Okeechobee to Robbins Complete	8/24/2017	8/24/2017
	Original	Actual									
Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017									
Okeechobee to Robbins Complete	8/24/2017	8/24/2017									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$100,000</td> <td style="text-align: center;">\$29,252</td> <td style="text-align: center;">29.25%</td> <td style="text-align: center;">\$29,252</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$100,000	\$29,252	29.25%	\$29,252
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$100,000	\$29,252	29.25%	\$29,252											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Randolph Siding Rd.</p> <p>Project Number: 1559</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: D02-Drainage (Pipe Replacements)</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>This project will repair and/or replace existing pipe culverts and drainage structures along Randolph Siding Road. These repairs are needed in order to properly drain and maintain Randolph Siding Road in a safe operating condition.</p> <p>Notes</p> <p>This project is funded at \$300k in FY 2018 and FY 2021 for a total funding of \$600,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>110th to Jupiter Farms Road Complete</td> <td>6/1/2018</td> <td>5/10/2018</td> </tr> <tr> <td>@Alexander Run</td> <td>5/1/2019</td> <td>6/7/2019</td> </tr> </tbody> </table>		Original	Actual	110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018	@Alexander Run	5/1/2019	6/7/2019
	Original	Actual									
110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018									
@Alexander Run	5/1/2019	6/7/2019									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$101,020</td> <td>16.84%</td> <td>\$101,020</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$101,020	16.84%	\$101,020
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$101,020	16.84%	\$101,020											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Boynton Beach Blvd. & Seacrest Blvd.</p> <p>Project Number: 1578</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2018 IST \$400,000</p> <p>FY 2022 IST \$250,000</p> <p>Notes</p> <p>Design of the project is ON HOLD. Utility and right-of-way (ROW) issues still unresolved. The County has requested that the FDOT replace this signal as part of an upcoming State project. Project is on hold.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Construction Start - TBD</td> <td></td> <td></td> </tr> <tr> <td>Construction Complete - TBD</td> <td></td> <td></td> </tr> <tr> <td>Design NTP Issued</td> <td>4/19/2019</td> <td>4/7/2019</td> </tr> <tr> <td>Design Complete</td> <td>6/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Construction Start - TBD			Construction Complete - TBD			Design NTP Issued	4/19/2019	4/7/2019	Design Complete	6/1/2023	
	Original	Actual															
Construction Start - TBD																	
Construction Complete - TBD																	
Design NTP Issued	4/19/2019	4/7/2019															
Design Complete	6/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$650,000</td> <td>\$72,176</td> <td>11.10%</td> <td>\$14,925</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$650,000	\$72,176	11.10%	\$14,925
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$650,000	\$72,176	11.10%	\$14,925											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																					
<p>Project Title: Sections of Lyons Road</p> <p>Project Number: 1597</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Lyons Road.</p> <p>Notes</p> <p>Restriping along Lyons Road is done on an as needed basis as funding allows. The project is funded at \$200,000 in FY 2018, FY 2022, and FY 2025 for a total funding of \$600,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Connector Road to Lantana Road</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">5/7/2018</td> </tr> <tr> <td>Wendy Ln to Palm Beach Plantation Blvd</td> <td style="text-align: center;">3/20/2019</td> <td style="text-align: center;">3/20/2019</td> </tr> <tr> <td>Glades to Yamato</td> <td style="text-align: center;">8/1/2021</td> <td style="text-align: center;">3/24/2022</td> </tr> <tr> <td>Yamato to Clint Moore</td> <td style="text-align: center;">8/1/2022</td> <td style="text-align: center;">8/1/2022</td> </tr> <tr> <td>Happy Hollow to L-30</td> <td style="text-align: center;">1/5/2023</td> <td style="text-align: center;">1/5/2023</td> </tr> <tr> <td>Stribling to Forest Hill</td> <td style="text-align: center;">9/1/2023</td> <td style="text-align: center;">9/1/2023</td> </tr> </tbody> </table>		Original	Actual	Connector Road to Lantana Road	5/14/2018	5/7/2018	Wendy Ln to Palm Beach Plantation Blvd	3/20/2019	3/20/2019	Glades to Yamato	8/1/2021	3/24/2022	Yamato to Clint Moore	8/1/2022	8/1/2022	Happy Hollow to L-30	1/5/2023	1/5/2023	Stribling to Forest Hill	9/1/2023	9/1/2023
	Original	Actual																					
Connector Road to Lantana Road	5/14/2018	5/7/2018																					
Wendy Ln to Palm Beach Plantation Blvd	3/20/2019	3/20/2019																					
Glades to Yamato	8/1/2021	3/24/2022																					
Yamato to Clint Moore	8/1/2022	8/1/2022																					
Happy Hollow to L-30	1/5/2023	1/5/2023																					
Stribling to Forest Hill	9/1/2023	9/1/2023																					

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 40% MBE 0%</p> <p>WBE 0% Local 40%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$600,000</td> <td style="text-align: center;">\$243,358</td> <td style="text-align: center;">40.56%</td> <td style="text-align: center;">\$243,358</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$243,358	40.56%	\$243,358
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$243,358	40.56%	\$243,358											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																					
<p>Project Title: Sections of Haverhill Road</p> <p>Project Number: 1598</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Haverhill Road.</p> <p>Notes</p> <p>Restriping along Haverhill Road is done on an as needed basis as funding allows. Project is funded at \$100,000 in FY 2018, FY 2021, FY 2023, and FY 2026 for a total funding of \$400,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Lantana Road to Hypoluxo Road</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">5/2/2018</td> </tr> <tr> <td>10th Ave. N to Purdy Lane</td> <td style="text-align: center;">9/1/2019</td> <td style="text-align: center;">9/1/2019</td> </tr> <tr> <td>Caribbean to Beeline</td> <td style="text-align: center;">6/1/2020</td> <td style="text-align: center;">6/10/2020</td> </tr> <tr> <td>Forest Hill to Summit</td> <td style="text-align: center;">9/22/2023</td> <td style="text-align: center;">9/22/2023</td> </tr> <tr> <td>Belvedere to Elmhurst</td> <td style="text-align: center;">9/26/2023</td> <td style="text-align: center;">9/26/2023</td> </tr> <tr> <td>Purdy to Forest Hill</td> <td style="text-align: center;">9/19/2024</td> <td style="text-align: center;">9/19/2024</td> </tr> </tbody> </table>		Original	Actual	Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018	10th Ave. N to Purdy Lane	9/1/2019	9/1/2019	Caribbean to Beeline	6/1/2020	6/10/2020	Forest Hill to Summit	9/22/2023	9/22/2023	Belvedere to Elmhurst	9/26/2023	9/26/2023	Purdy to Forest Hill	9/19/2024	9/19/2024
	Original	Actual																					
Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018																					
10th Ave. N to Purdy Lane	9/1/2019	9/1/2019																					
Caribbean to Beeline	6/1/2020	6/10/2020																					
Forest Hill to Summit	9/22/2023	9/22/2023																					
Belvedere to Elmhurst	9/26/2023	9/26/2023																					
Purdy to Forest Hill	9/19/2024	9/19/2024																					

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 45% MBE 0%</p> <p>WBE 0% Local 45%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$400,000</td> <td style="text-align: center;">\$131,084</td> <td style="text-align: center;">32.77%</td> <td style="text-align: center;">\$107,232</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$131,084	32.77%	\$107,232
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$131,084	32.77%	\$107,232											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Sections of Belvedere Road</p> <p>Project Number: 1599</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Belvedere Road.</p> <p>Notes</p> <p>Restriping along Belvedere Road is done on an as needed basis as funding allows. The project is funded at \$100,000 in FY 2018, and \$50,000 in FY 2022 and FY 2025, and \$125,000 in FY 2024 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Haverhill Road to Drexel Road</td> <td>7/14/2018</td> <td>8/20/2018</td> </tr> <tr> <td>Benoist Farms Road to SR7</td> <td>3/1/2022</td> <td>3/3/2022</td> </tr> <tr> <td>Military Trail to 8th St.</td> <td>4/1/2022</td> <td>3/3/2022</td> </tr> <tr> <td>Haverhill to Military</td> <td>6/15/2022</td> <td>6/15/2022</td> </tr> </tbody> </table>		Original	Actual	Haverhill Road to Drexel Road	7/14/2018	8/20/2018	Benoist Farms Road to SR7	3/1/2022	3/3/2022	Military Trail to 8th St.	4/1/2022	3/3/2022	Haverhill to Military	6/15/2022	6/15/2022
	Original	Actual															
Haverhill Road to Drexel Road	7/14/2018	8/20/2018															
Benoist Farms Road to SR7	3/1/2022	3/3/2022															
Military Trail to 8th St.	4/1/2022	3/3/2022															
Haverhill to Military	6/15/2022	6/15/2022															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$325,000</td> <td>\$110,750</td> <td>34.08%</td> <td>\$110,750</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$110,750	34.08%	\$110,750
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$110,750	34.08%	\$110,750											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Sections of Yamato Road</p> <p>Project Number: 1603</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Yamato Road.</p> <p>Notes</p> <p>Restriping along Yamato Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018 and \$50,000 in FY 2020 and FY 2023 for a total funding of \$175,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>SR7 to Lyons</td> <td>8/1/2018</td> <td>11/1/2018</td> </tr> <tr> <td>Gatehouse Drive to Jog Road</td> <td>8/1/2018</td> <td>11/1/2018</td> </tr> <tr> <td>Cain to SR7</td> <td>8/19/2021</td> <td>1/31/2022</td> </tr> <tr> <td>Turnpike Overpass to Jog Road</td> <td>8/12/2022</td> <td>8/12/2022</td> </tr> </tbody> </table>		Original	Actual	SR7 to Lyons	8/1/2018	11/1/2018	Gatehouse Drive to Jog Road	8/1/2018	11/1/2018	Cain to SR7	8/19/2021	1/31/2022	Turnpike Overpass to Jog Road	8/12/2022	8/12/2022
	Original	Actual															
SR7 to Lyons	8/1/2018	11/1/2018															
Gatehouse Drive to Jog Road	8/1/2018	11/1/2018															
Cain to SR7	8/19/2021	1/31/2022															
Turnpike Overpass to Jog Road	8/12/2022	8/12/2022															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$175,000</td> <td>\$124,169</td> <td>70.95%</td> <td>\$94,370</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$124,169	70.95%	\$94,370
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$175,000	\$124,169	70.95%	\$94,370											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Sections of Indiantown Road Striping</p> <p>Project Number: 1604</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Indiantown Road.</p> <p>Notes</p> <p>Restriping along Indiantown Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021, FY 2023, and FY 2025 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Beeline Highway to east for 1/2 mile</td> <td>7/14/2018</td> <td>1/9/2019</td> </tr> <tr> <td>Cortona Blvd. to Taylor Rd.</td> <td>1/29/2022</td> <td>4/4/2022</td> </tr> <tr> <td>Brian Way to Jupiter Farms Rd.</td> <td>2/1/2022</td> <td>4/4/2022</td> </tr> <tr> <td>Pratt Whitney to Brian Way</td> <td>7/13/2023</td> <td>7/13/2023</td> </tr> <tr> <td>Beeline to Pratt Whitney</td> <td>8/28/2023</td> <td>8/28/2023</td> </tr> </tbody> </table>		Original	Actual	Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019	Cortona Blvd. to Taylor Rd.	1/29/2022	4/4/2022	Brian Way to Jupiter Farms Rd.	2/1/2022	4/4/2022	Pratt Whitney to Brian Way	7/13/2023	7/13/2023	Beeline to Pratt Whitney	8/28/2023	8/28/2023
	Original	Actual																		
Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019																		
Cortona Blvd. to Taylor Rd.	1/29/2022	4/4/2022																		
Brian Way to Jupiter Farms Rd.	2/1/2022	4/4/2022																		
Pratt Whitney to Brian Way	7/13/2023	7/13/2023																		
Beeline to Pratt Whitney	8/28/2023	8/28/2023																		

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$375,000</td> <td>\$183,249</td> <td>48.87%</td> <td>\$183,249</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$183,249	48.87%	\$183,249
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$183,249	48.87%	\$183,249											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Sections of Hypoluxo Road</p> <p>Project Number: 1606</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Hypoluxo Road.</p> <p>Notes</p> <p>Restriping along Hypoluxo Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, \$100,000 in FY 2021 and FY 2024 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road</td> <td>8/1/2018</td> <td>10/19/2018</td> </tr> <tr> <td>Jog Road to Military Trail</td> <td>9/1/2018</td> <td>10/19/2018</td> </tr> <tr> <td>SR7 to Hagen Ranch Rd.</td> <td>7/1/2021</td> <td>12/8/2021</td> </tr> <tr> <td>SR7 to Lyons</td> <td>9/11/2023</td> <td>9/11/2023</td> </tr> </tbody> </table>		Original	Actual	Hagen Ranch Road to Jog Road	8/1/2018	10/19/2018	Jog Road to Military Trail	9/1/2018	10/19/2018	SR7 to Hagen Ranch Rd.	7/1/2021	12/8/2021	SR7 to Lyons	9/11/2023	9/11/2023
	Original	Actual															
Hagen Ranch Road to Jog Road	8/1/2018	10/19/2018															
Jog Road to Military Trail	9/1/2018	10/19/2018															
SR7 to Hagen Ranch Rd.	7/1/2021	12/8/2021															
SR7 to Lyons	9/11/2023	9/11/2023															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$275,000</td> <td>\$102,357</td> <td>37.22%</td> <td>\$102,357</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$102,357	37.22%	\$102,357
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$102,357	37.22%	\$102,357											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Sections of Australian Avenue</p> <p>Project Number: 1607</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Australian Avenue.</p> <p>Notes</p> <p>Restriping along Australian Avenue is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, \$125,000 in FY 2022 and FY 2026 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Banyan Blvd. to Palm Beach Lake Blvd.</td> <td>7/1/2018</td> <td>1/29/2019</td> </tr> <tr> <td>Belvedere to Airport Hilton</td> <td>3/1/2022</td> <td>2/25/2022</td> </tr> <tr> <td>25th St. to 45th St.</td> <td>4/1/2022</td> <td>3/25/2022</td> </tr> <tr> <td>Old Okeechobee to Mercer</td> <td>4/10/2022</td> <td>4/12/2022</td> </tr> </tbody> </table>		Original	Actual	Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019	Belvedere to Airport Hilton	3/1/2022	2/25/2022	25th St. to 45th St.	4/1/2022	3/25/2022	Old Okeechobee to Mercer	4/10/2022	4/12/2022
	Original	Actual															
Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019															
Belvedere to Airport Hilton	3/1/2022	2/25/2022															
25th St. to 45th St.	4/1/2022	3/25/2022															
Old Okeechobee to Mercer	4/10/2022	4/12/2022															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$325,000</td> <td>\$82,032</td> <td>25.24%</td> <td>\$82,032</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$82,032	25.24%	\$82,032
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$82,032	25.24%	\$82,032											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Lantana Road</p> <p>Project Number: 1608</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Lantana Road.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY2018, \$100,000 FY2022, FY2024 and FY2026 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Palm Breezes Dr. to S. Congress Ave.</td> <td>7/1/2021</td> <td>7/1/2021</td> </tr> </tbody> </table>		Original	Actual	Palm Breezes Dr. to S. Congress Ave.	7/1/2021	7/1/2021
	Original	Actual						
Palm Breezes Dr. to S. Congress Ave.	7/1/2021	7/1/2021						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE 0%</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$375,000</td> <td>\$12,004</td> <td>3.20%</td> <td>\$12,004</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$12,004	3.20%	\$12,004
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$12,004	3.20%	\$12,004											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Okeechobee Blvd.</p> <p>Project Number: 1609</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Okeechobee Boulevard.</p> <p>Notes</p> <p>Restriping along Okeechobee Blvd. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Royal Palm Beach Blvd to SR 7</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">7/14/2018</td> </tr> </tbody> </table>		Original	Actual	Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018
	Original	Actual						
Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$44,835</td> <td style="text-align: center;">22.42%</td> <td style="text-align: center;">\$44,835</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$44,835	22.42%	\$44,835
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$44,835	22.42%	\$44,835											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of 10th Avenue North</p> <p>Project Number: 1610</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of 10th Avenue North.</p> <p>Notes</p> <p>Restriping along 10th Avenue North is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Pinehurst Dr. to Jog Rd.</td> <td style="text-align: center;">5/15/2018</td> <td style="text-align: center;">8/9/2018</td> </tr> <tr> <td>Congress to Florida Mango</td> <td style="text-align: center;">4/4/2021</td> <td style="text-align: center;">3/9/2021</td> </tr> </tbody> </table>		Original	Actual	Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018	Congress to Florida Mango	4/4/2021	3/9/2021
	Original	Actual									
Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018									
Congress to Florida Mango	4/4/2021	3/9/2021									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE NA Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$22,553</td> <td style="text-align: center;">11.28%</td> <td style="text-align: center;">\$22,553</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$22,553	11.28%	\$22,553
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$22,553	11.28%	\$22,553											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM

SCOPE/NOTES

SCHEDULE

Project Title: Sections of 45th Street
Project Number: 1611
BCC District: 07
Delivery Method: Annual Striping Contract
Category: S16-Striping
Status: Construction
Designer: N/A
Contractor: Oglesby/Southwide
Project Manager: Larry Kelly

Scope
 This project consists of restriping sections of 45th Street.

Notes
 Restriping along 45th Street is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$75,000 in FY 2026 for a total funding of \$175,000.


	Original	Actual
Military Trail to I-95	7/1/2018	1/16/2019
Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019
Haverhill to Military	6/25/2021	6/25/2021

PARTICIPATION

FUNDING

FINANCIAL SUMMARY

Consultant
 SBE N/A MBE N/A
 WBE N/A Local N/A
Contractor
 SBE 100% MBE 0%
 WBE 0% Local 100%



Project Budget	Committed	% Committed	Paid To Date
A	B	C=B/A	D
\$175,000	\$97,622	55.78%	\$38,077

DESCRIPTION/TEAM

SCOPE/NOTES

SCHEDULE

Project Title: Congress Ave. over PBC Lat. 2 Canal (934251)
Project Number: 1614
BCC District: 02
Delivery Method: Design CCNA
Category: B08-Bridge Replacements
Status: Design
Designer: Stantec
Contractor: TBD (bid)
Project Manager: Maroun Azzi

Scope
 This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, geometry, and parapets), improve roadway drainage, and enhance pedestrian sidewalk safety.
Notes
 Design is ongoing (90% complete).
 FY 2019 IST \$200,000
 The scheduled dates have been revised to depict design, utility and permitting delays.


	Original	Actual
Design Contract Notice to Proceed	2/1/2020	1/15/2020
Design Completion	12/1/2024	
Construction Bid Date	3/1/2025	
Construction Start	6/1/2025	
Construction Complete	4/1/2027	

PARTICIPATION

FUNDING

FINANCIAL SUMMARY

Consultant
 SBE 31% MBE N/A
 WBE N/A Local 100%
Contractor
 SBE TBD MBE TBD
 WBE TBD Local TBD



Project Budget	Committed	% Committed	Paid To Date
A	B	C=B/A	D
\$1,200,000	\$199,109	16.59%	\$133,039



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Sam Senter Rd. over Ocean Canal (SFWMD Lat. 13 Canal)</p> <p>Project Number: 1615</p> <p>BCC District: 06</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Stanley Consultants</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, geometry, and parapets), improve roadway drainage and turning movements and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. Design is ongoing (65% complete). Construction of project (including associated roadway improvements) is currently est. at \$2.5m. The IST partially funds design (\$150k) in FY19 and const. (\$450k) in FY22.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>12/1/2020</td> <td>6/10/2021</td> </tr> <tr> <td>Design Completion</td> <td>4/1/2025</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>8/1/2025</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>12/1/2025</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2027</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	12/1/2020	6/10/2021	Design Completion	4/1/2025		Construction Bid Date	8/1/2025		Construction Start	12/1/2025		Construction Complete	12/1/2027	
	Original	Actual																		
Design Contract Notice to Proceed	12/1/2020	6/10/2021																		
Design Completion	4/1/2025																			
Construction Bid Date	8/1/2025																			
Construction Start	12/1/2025																			
Construction Complete	12/1/2027																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 21.2% MBE 21.2%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$73,193</td> <td>12.20%</td> <td>\$66,420</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$73,193	12.20%	\$66,420
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$73,193	12.20%	\$66,420											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Congress Ave. over LWDD Lat. 24 Canal (PB934479)</p> <p>Project Number: 1616</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Stantec</p> <p>Contractor: Johnson-Davis, Inc.</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new project will install a culvert under the existing bridge. The project will improve safety by eliminating barriers and improving slope protection.</p> <p>Notes</p> <p>The Project was bid on 3/22/2022 - with an apparent low bid of \$1.12m. Construction start delayed until 1/22/2024. Construction is ongoing (99% complete).</p> <p>FY 2019 IST \$150,000</p> <p>FY 2022 IST \$950,000</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>12/17/2019</td> <td>1/15/2020</td> </tr> <tr> <td>Design Completion</td> <td>3/1/2022</td> <td>2/1/2022</td> </tr> <tr> <td>Construction Bid Date</td> <td>7/1/2022</td> <td>3/22/2022</td> </tr> <tr> <td>Construction Start</td> <td>1/22/2024</td> <td>1/22/2024</td> </tr> <tr> <td>Construction Complete</td> <td>11/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	12/17/2019	1/15/2020	Design Completion	3/1/2022	2/1/2022	Construction Bid Date	7/1/2022	3/22/2022	Construction Start	1/22/2024	1/22/2024	Construction Complete	11/1/2024	
	Original	Actual																		
Design Contract Notice to Proceed	12/17/2019	1/15/2020																		
Design Completion	3/1/2022	2/1/2022																		
Construction Bid Date	7/1/2022	3/22/2022																		
Construction Start	1/22/2024	1/22/2024																		
Construction Complete	11/1/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 30% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 32.9% MBE 0</p> <p>WBE 0 Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,100,000</td> <td>\$1,086,714</td> <td>98.79%</td> <td>\$983,873</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,100,000	\$1,086,714	98.79%	\$983,873
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,100,000	\$1,086,714	98.79%	\$983,873											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: A1A from US1 to Donald Ross</p> <p>Project Number: 1617</p> <p>BCC District: 01</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: Baxter Woodman</p> <p>Contractor: TBD</p> <p>Project Manager: Carlos Bojorge</p>	<p>Scope</p> <p>The project involves addressing drainage issues along A 1A (US 1 to Donald Ross) to alleviate chronic or extended flooding. Drainage improvements include adding a new system and outfall, and adding exfiltration trench. The project is funded with IST funding (\$1m) and ARPA funding (\$500k).</p> <p>Notes</p> <p>Design is ongoing (90% complete). FY 2019 IST \$100,000; FY 2021 IST \$400,000; FY 2022 IST \$500,000 The scheduled dates have been revised to depict coordination, design, utility and permitting delays.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>4/28/2020</td> <td>5/6/2020</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>6/1/2025</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>9/1/2026</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	4/28/2020	5/6/2020	Design Completion	12/1/2024		Construction Start	6/1/2025		Construction Complete	9/1/2026	
	Original	Actual															
Design Contract Notice to Proceed	4/28/2020	5/6/2020															
Design Completion	12/1/2024																
Construction Start	6/1/2025																
Construction Complete	9/1/2026																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 27.8% MBE 8.9%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,000,000</td> <td>\$125,794</td> <td>12.58%</td> <td>\$111,903</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,000,000	\$125,794	12.58%	\$111,903
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,000,000	\$125,794	12.58%	\$111,903											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Lantana Rd. from I-95 to US-1</p> <p>Project Number: 1620</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1.1 miles (5.5 lane miles) of Lantana Road from I-95 to US 1.</p> <p>FY2019 IST \$500,000 FY2022 IST \$100,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>2/1/2025</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>4/15/2025</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>5/1/2025</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>6/14/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	2/1/2025		Traffic Striping Complete	4/15/2025		ADA (Curb/Cut Ramps) Complete	5/1/2025		Traffic Loops Complete	6/14/2025	
	Original	Actual															
Milling and Pavement Complete	2/1/2025																
Traffic Striping Complete	4/15/2025																
ADA (Curb/Cut Ramps) Complete	5/1/2025																
Traffic Loops Complete	6/14/2025																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$2,920</td> <td>0.49%</td> <td>\$2,920</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$2,920	0.49%	\$2,920
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$2,920	0.49%	\$2,920											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Congress Ave. north of Linton Blvd.</p> <p>Project Number: 1636</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: CDI</p> <p>Contractor: TBD</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>The project involves addressing drainage issues along Congress Ave. (north of Linton) to alleviate chronic or extended flooding. Drainage improvements include adding exfiltration trench. The project is funded with IST funding (\$500k) and ARPA funding (\$500k).</p> <p>Notes</p> <p>Study completed. Design is ongoing (35% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>4/29/2020</td> <td>4/29/2020</td> </tr> <tr> <td>Design Completion</td> <td>9/1/2025</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>12/1/2025</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2026</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	4/29/2020	4/29/2020	Design Completion	9/1/2025		Construction Start	12/1/2025		Construction Complete	12/1/2026	
	Original	Actual															
Design Contract Notice to Proceed	4/29/2020	4/29/2020															
Design Completion	9/1/2025																
Construction Start	12/1/2025																
Construction Complete	12/1/2026																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$80,516</td> <td>16.10%</td> <td>\$80,516</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$80,516	16.10%	\$80,516
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$80,516	16.10%	\$80,516											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Boca Rio Rd. from S.W. 18th St. to Glades Rd.</p> <p>Project Number: 1642</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 2.5 miles (5.8 lane miles) of Boca Rio Road from SW 18th Street to Glades Road.</p> <p>Note: There is a 5 Yr. Road Program Improvement Project on Boca Rio from Palmetto Park to Glades that will include resurfacing this road segment.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>8/1/2025</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>10/1/2025</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>11/1/2025</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>12/25/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	8/1/2025		Traffic Striping Complete	10/1/2025		ADA (Curb/Cut Ramps) Complete	11/1/2025		Traffic Loops Complete	12/25/2025	
	Original	Actual															
Milling and Pavement Complete	8/1/2025																
Traffic Striping Complete	10/1/2025																
ADA (Curb/Cut Ramps) Complete	11/1/2025																
Traffic Loops Complete	12/25/2025																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$300,000</td> <td>\$485</td> <td>0.16%</td> <td>\$485</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$485	0.16%	\$485
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$485	0.16%	\$485											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Countywide Street Lighting FY20 (frmly Boca Chase Driv</p> <p>Project Number: 1645</p> <p>BCC District: CW</p> <p>Delivery Method: Florida Power and Light</p> <p>Category: S14-Street Lighting</p> <p>Status: Construction</p> <p>Designer: Florida Power & Light</p> <p>Contractor: Florida Power & Light</p> <p>Project Manager: May Cheng</p>	<p>Scope</p> <p>These projects replace the high pressure sodium lights with LED lights. Many of the street lights along Conty roads are owned and maintained by FPL with the County paying all the operation and maintenance costs. FPL will be responsible for final design and installation and the County will reimburse FPL.</p> <p>Notes</p> <p>There are two street lighting projects (road segments) funded (\$12,000) for conversion in FY 2020. All projects have been forwarded to FPL for design and installation. The result will provide a cost savings, better quality illumination and a more desirable environmental light source.</p>	<table border="1"> <thead> <tr> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Boca Chase/Cain to 102 Way S.</td> <td></td> </tr> <tr> <td>Lake Worth Rd @Pinehurst</td> <td></td> </tr> </tbody> </table>	Original	Actual	Boca Chase/Cain to 102 Way S.		Lake Worth Rd @Pinehurst	
Original	Actual							
Boca Chase/Cain to 102 Way S.								
Lake Worth Rd @Pinehurst								

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$12,000</td> <td>\$494</td> <td>4.12%</td> <td>\$494</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$12,000	\$494	4.12%	\$494
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$12,000	\$494	4.12%	\$494											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE				
<p>Project Title: Sections of Lawrence Road</p> <p>Project Number: 1648</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Lawrence Road.</p> <p>Notes</p> <p>Restriping along Lawrence Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2020 and FY 2023, and \$100,000 in FY 2025, for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Kewanee Rd. to Lantana</td> <td>3/1/2021 3/22/2021</td> </tr> </tbody> </table>	Original	Actual	Kewanee Rd. to Lantana	3/1/2021 3/22/2021
Original	Actual					
Kewanee Rd. to Lantana	3/1/2021 3/22/2021					

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 100% MBE N/A</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$10,437</td> <td>5.22%</td> <td>\$10,437</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$10,437	5.22%	\$10,437
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$10,437	5.22%	\$10,437											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Sections of Donald Ross Road</p> <p>Project Number: 1649</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Donald Ross Road.</p> <p>Notes</p> <p>Restriping along Donald Ross Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2020, \$125,000 in FY 2024, and \$25,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>64th Dr. to Jog Road</td> <td>4/2/2021</td> <td>3/6/2021</td> </tr> <tr> <td>Prosperity Farms Road to US 1</td> <td>4/21/2022</td> <td>4/19/2022</td> </tr> <tr> <td>Alt. A-1-A to Prosperity Farms Road</td> <td>8/10/2023</td> <td>8/10/2023</td> </tr> <tr> <td>US 1 to A-1-A</td> <td>8/24/2023</td> <td>8/24/2023</td> </tr> </tbody> </table>		Original	Actual	64th Dr. to Jog Road	4/2/2021	3/6/2021	Prosperity Farms Road to US 1	4/21/2022	4/19/2022	Alt. A-1-A to Prosperity Farms Road	8/10/2023	8/10/2023	US 1 to A-1-A	8/24/2023	8/24/2023
	Original	Actual															
64th Dr. to Jog Road	4/2/2021	3/6/2021															
Prosperity Farms Road to US 1	4/21/2022	4/19/2022															
Alt. A-1-A to Prosperity Farms Road	8/10/2023	8/10/2023															
US 1 to A-1-A	8/24/2023	8/24/2023															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$49,145</td> <td>24.57%</td> <td>\$49,145</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$49,145	24.57%	\$49,145
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$49,145	24.57%	\$49,145											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Summit Blvd</p> <p>Project Number: 1653</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Summit Blvd.</p> <p>Notes</p> <p>Restriping along Summit Blvd. is done on an as needed basis as funding allows. \$75,000 of the projects \$200,000 funding was advanced to FY 2018 (BT 2018 0599). The project is now funded at \$75,000 in FY 2018, \$50,000 in FY 2020, and \$75,000 in FY 2025 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Congress Ave. to Parker Ave.</td> <td>12/1/2018</td> <td>11/30/2018</td> </tr> </tbody> </table>		Original	Actual	Congress Ave. to Parker Ave.	12/1/2018	11/30/2018
	Original	Actual						
Congress Ave. to Parker Ave.	12/1/2018	11/30/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$33,150</td> <td>16.58%</td> <td>\$33,150</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$33,150	16.58%	\$33,150
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$33,150	16.58%	\$33,150											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Congress Avenue at Palm Beach Lakes</p> <p>Project Number: 1659</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: Arcadis</p> <p>Contractor: TBD</p> <p>Project Manager: Maroun Azzi</p>	<p>Scope</p> <p>The project involves upgrading the drainage system along this intersection to alleviate flooding issues. Drainage improvements will include upsizing some existing pipes, adding a parallel trunk line system to the outfall, and adding exfiltration trench.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. Const. of the project (incl. assoc. rdwy. improvements) is currently est. at \$2.5m. The IST partially funds the const. at \$500,000 in FY20. The project is currently delayed and scheduled to begin const. in FY25 due to utility relocation delays.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>7/15/2015</td> <td>7/15/2015</td> </tr> <tr> <td>Design Completion</td> <td>8/1/2022</td> <td>12/1/2022</td> </tr> <tr> <td>Construction Bid Date</td> <td>4/1/2025</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>10/1/2025</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>4/1/2027</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	7/15/2015	7/15/2015	Design Completion	8/1/2022	12/1/2022	Construction Bid Date	4/1/2025		Construction Start	10/1/2025		Construction Complete	4/1/2027	
	Original	Actual																		
Design Contract Notice to Proceed	7/15/2015	7/15/2015																		
Design Completion	8/1/2022	12/1/2022																		
Construction Bid Date	4/1/2025																			
Construction Start	10/1/2025																			
Construction Complete	4/1/2027																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 37.6% MBE 15.5%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																					
<p>Project Title: Haverhill Rd from Lake Worth Road to 10th Ave.</p> <p>Project Number: 1660</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: Mock Roos</p> <p>Contractor: TBD</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>The project involves addressing drainage issues along Haverhill Rd. (Lake Worth to 10th) to alleviate chronic or extended flooding.</p> <p>Notes</p> <p>The project is in the study phase to determine a more precise work scope. The project is funded for design (\$100k) in FY21 and for construction (\$400k) in FY23.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Study Start</td> <td>11/1/2022</td> <td>10/4/2022</td> </tr> <tr> <td>Study Complete</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>Design Start</td> <td>3/1/2025</td> <td></td> </tr> <tr> <td>Design Complete</td> <td>9/1/2026</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>3/1/2027</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>6/1/2028</td> <td></td> </tr> </tbody> </table>		Original	Actual	Study Start	11/1/2022	10/4/2022	Study Complete	12/1/2024		Design Start	3/1/2025		Design Complete	9/1/2026		Construction Start	3/1/2027		Construction Complete	6/1/2028	
	Original	Actual																					
Study Start	11/1/2022	10/4/2022																					
Study Complete	12/1/2024																						
Design Start	3/1/2025																						
Design Complete	9/1/2026																						
Construction Start	3/1/2027																						
Construction Complete	6/1/2028																						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 41% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$114,953</td> <td>22.99%</td> <td>\$110,245</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$114,953	22.99%	\$110,245
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$114,953	22.99%	\$110,245											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Le Chalet Blvd. & Military Trail</p> <p>Project Number: 1675</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Propel Engineering, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2021 IST \$400,000</p> <p>FY 2022 IST \$150,000</p> <p>Notes</p> <p>Design is ongoing (75% complete).</p>	Original	Actual
		Design NTP Issued	4/7/2021
		Design Complete	9/1/2024
		Construction Start	1/1/2025
		Construction Complete	10/1/2025

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 92% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$550,000	\$111,772	20.32%	\$81,902

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Hypoluxo Road & Military Trail</p> <p>Project Number: 1678</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Simmons & White, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2021 IST \$400,000</p> <p>FY 2022 IST \$250,000</p> <p>Notes</p> <p>Design is ongoing (60% complete).</p>	Original	Actual
		Design NTP Issued	1/14/2021
		Design Complete	11/20/2024
		Construction Start	3/1/2025
		Construction Complete	2/1/2026

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 80.8% MBE 14.1%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$650,000	\$156,570	24.09%	\$115,655



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: SR-7 High Mast Towers Rehab(Hypoluxo to N. of Lake W Project Number: 1681 BCC District: Multiple Delivery Method: Reimbursement Category: S14-Street Lighting Status: Permitting Designer: Florida Power & Light Contractor: Florida Power & Light Project Manager: May Cheng	Scope The existing SR7 high mast lighting is in need of a new LED system. The original intent was to rehab the towers (in FY21) with conversion to LED lights (in FY25). The new scope involves removing and replacing the high mast lights with new LED lighting. Notes The project is funded at \$500k (FY21). Design is complete - pending permit from FDOT. PBC will reimburse Florida Power & Light after they install the lighting.	Original	Actual
		Construction Start	4/1/2024
		Construction Complete	12/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE N/A MBE N/A WBE N/A Local N/A		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$500,000	\$837	0.17%	\$837

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Westgate Ave. from Military Trail to Congress Ave. Project Number: 1706 BCC District: 07 Delivery Method: Annual Construction Contract Category: R04-Resurfacing Status: Construction Designer: N/A Contractor: Ranger Construction Industries, Inc. Project Manager: Darren Prainito	Scope Resurfacing 1.6 miles (8 lane miles) of Westgate Avenue from Military Trail to Congress Avenue. Note: There is a LAP improvement project in FY 22/23 for Westgate from Wabasso Drive to Congress that will include resurfacing the existing Notes Outstanding work includes updating ADA ramps, and replacing traffic loops. Remaining project improvements waiting on completion of LAP project.	Original	Actual
		Milling and Pavement Complete	9/1/2022 6/2/2022
		ADA (Curb/Cut Ramps) Complete	11/1/2022
		Traffic Striping Complete	12/1/2022 7/25/2022
		Traffic Loops Complete	2/1/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 15% MBE 0% WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$750,000	\$278,144	37.09%	\$278,144



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Summit Blvd. & Haverhill Road</p> <p>Project Number: 1713</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Simmons & White, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2022 IST \$100,000 FY 2023 IST \$450,000 FY 2024 IST \$150,000</p> <p>Notes</p> <p>Design is ongoing (96% complete). A Budget Transfer (BT 24-0635) was approved on 6/4/24 that increased the funding by \$150,000.</p>	Original	Actual
		Design NTP Issued	3/1/2022 / 2/24/2022
		Design Complete	12/1/2024
		Construction Start	4/1/2025
		Construction Complete	1/1/2026

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$700,000	\$500,147	71.45%	\$69,563

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Lantana Road & Congress Avenue</p> <p>Project Number: 1714</p> <p>BCC District: Multiple</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Propel Engineering, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2022 IST \$150,000</p> <p>FY 2023 IST \$500,000</p> <p>Notes</p> <p>Design is ongoing (60% complete).</p>	Original	Actual
		Design NTP Issued	12/15/2021 / 12/15/2021
		Design Complete	12/24/2024
		Construction Start	5/1/2025
		Construction Complete	5/1/2026

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 92% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$650,000	\$152,551	23.47%	\$82,866



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																											
<p>Project Title: Countywide Street Lighting FY22 (frmly Okeechobee Blv)</p> <p>Project Number: 1718</p> <p>BCC District: CW</p> <p>Delivery Method: Florida Power and Light</p> <p>Category: S14-Street Lighting</p> <p>Status: Design</p> <p>Designer: Florida Power & Light</p> <p>Contractor: Florida Power & Light</p> <p>Project Manager: May Cheng</p>	<p>Scope</p> <p>These projects replace the high pressure sodium lights with LED lights. Many of the street lights along County roads are owned and maintained by FPL with the County paying all the operation and maintenance costs. FPL will be responsible for final design and installation and the County will reimburse FPL.</p> <p>Notes</p> <p>There are 8 street lighting projects (road segments) funded (\$840,000) for conversion in FY 2022. The result will provide a cost savings, better quality illumination and a more desirable environmental light source.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr><td>Northlake/Kelso Dr to Military</td><td></td><td></td></tr> <tr><td>Donald Ross/Jog to 64th Dr. N.</td><td></td><td></td></tr> <tr><td>Yamato/SR 7 to Boca City Limits</td><td></td><td></td></tr> <tr><td>Boynton Beach/SR 7 to Turnpike</td><td></td><td></td></tr> <tr><td>West Atlantic/Turnpike to Military</td><td></td><td></td></tr> <tr><td>Okeechobee/Turpike to WPB City Limits</td><td></td><td></td></tr> <tr><td>Summit/Jog to C-51 Canal</td><td></td><td></td></tr> <tr><td>Seacrest/Hypoluxo to Mentone Rd</td><td style="text-align: center;">6/1/2022</td><td style="text-align: center;">6/1/2022</td></tr> </tbody> </table>		Original	Actual	Northlake/Kelso Dr to Military			Donald Ross/Jog to 64th Dr. N.			Yamato/SR 7 to Boca City Limits			Boynton Beach/SR 7 to Turnpike			West Atlantic/Turnpike to Military			Okeechobee/Turpike to WPB City Limits			Summit/Jog to C-51 Canal			Seacrest/Hypoluxo to Mentone Rd	6/1/2022	6/1/2022
	Original	Actual																											
Northlake/Kelso Dr to Military																													
Donald Ross/Jog to 64th Dr. N.																													
Yamato/SR 7 to Boca City Limits																													
Boynton Beach/SR 7 to Turnpike																													
West Atlantic/Turnpike to Military																													
Okeechobee/Turpike to WPB City Limits																													
Summit/Jog to C-51 Canal																													
Seacrest/Hypoluxo to Mentone Rd	6/1/2022	6/1/2022																											

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$840,000</td> <td style="text-align: center;">\$71,401</td> <td style="text-align: center;">8.50%</td> <td style="text-align: center;">\$29,346</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$840,000	\$71,401	8.50%	\$29,346
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$840,000	\$71,401	8.50%	\$29,346											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Woolbright Road</p> <p>Project Number: 1727</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Woolbright Road.</p> <p>Notes</p> <p>Restriping along Woolbright Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY2022 and \$150,000 in FY2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr><td>Federal to Ocean</td><td style="text-align: center;">9/22/2023</td><td style="text-align: center;">9/22/2023</td></tr> </tbody> </table>		Original	Actual	Federal to Ocean	9/22/2023	9/22/2023
	Original	Actual						
Federal to Ocean	9/22/2023	9/22/2023						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$5,912</td> <td style="text-align: center;">2.96%</td> <td style="text-align: center;">\$5,912</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$5,912	2.96%	\$5,912
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$5,912	2.96%	\$5,912											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Haverhill Rd. from Roebuck Rd. to 45th St.</p> <p>Project Number: 1735</p> <p>BCC District: 07</p> <p>Delivery Method:</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (8 lane miles) of Haverhill Road from Roebuck Road to 45th Street.</p> <p>FY2023 IST \$720,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>11/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>1/1/2025</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>2/1/2025</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>5/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	11/1/2024		Traffic Striping Complete	1/1/2025		ADA (Curb/Cut Ramps) Complete	2/1/2025		Traffic Loops Complete	5/1/2025	
	Original	Actual															
Milling and Pavement Complete	11/1/2024																
Traffic Striping Complete	1/1/2025																
ADA (Curb/Cut Ramps) Complete	2/1/2025																
Traffic Loops Complete	5/1/2025																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$720,000</td> <td>\$715,809</td> <td>99.42%</td> <td>\$710,814</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$720,000	\$715,809	99.42%	\$710,814
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$720,000	\$715,809	99.42%	\$710,814											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: 10Th Ave N. from Congress Ave. to I-95</p> <p>Project Number: 1737</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.1 miles (5.5 lane miles) of 10th Avenue North from Congress Avenue to I-95.</p> <p>FY2023 IST \$640,000</p> <p>Notes</p> <p>Outstanding work includes replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>9/1/2023</td> <td>5/28/2024</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>11/1/2023</td> <td>6/7/2024</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>12/1/2023</td> <td>1/10/2024</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/27/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	9/1/2023	5/28/2024	Traffic Striping Complete	11/1/2023	6/7/2024	ADA (Curb/Cut Ramps) Complete	12/1/2023	1/10/2024	Traffic Loops Complete	2/27/2024	
	Original	Actual															
Milling and Pavement Complete	9/1/2023	5/28/2024															
Traffic Striping Complete	11/1/2023	6/7/2024															
ADA (Curb/Cut Ramps) Complete	12/1/2023	1/10/2024															
Traffic Loops Complete	2/27/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$640,000</td> <td>\$588,494</td> <td>91.95%</td> <td>\$588,494</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$640,000	\$588,494	91.95%	\$588,494
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$640,000	\$588,494	91.95%	\$588,494											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Congress Ave. from Okeechobee Blvd. to Palm Beach La</p> <p>Project Number: 1739</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Close Out</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.2 miles (5.8 lane miles) of Congress Avenue from Okeechobee Boulevard to Palm Beach Lakes.</p> <p>FY2023 IST \$580,000</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>10/1/2023</td> <td>3/7/2024</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>12/22/2023</td> <td>3/27/2024</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>1/14/2024</td> <td>12/1/2023</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>3/27/2024</td> <td>9/5/2024</td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	10/1/2023	3/7/2024	Traffic Striping Complete	12/22/2023	3/27/2024	ADA (Curb/Cut Ramps) Complete	1/14/2024	12/1/2023	Traffic Loops Complete	3/27/2024	9/5/2024
	Original	Actual															
Milling and Pavement Complete	10/1/2023	3/7/2024															
Traffic Striping Complete	12/22/2023	3/27/2024															
ADA (Curb/Cut Ramps) Complete	1/14/2024	12/1/2023															
Traffic Loops Complete	3/27/2024	9/5/2024															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 16.4% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$580,000</td> <td>\$579,051</td> <td>99.84%</td> <td>\$46,508</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$580,000	\$579,051	99.84%	\$46,508
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$580,000	\$579,051	99.84%	\$46,508											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Australian Ave. from 45th St. to Blue Heron Blvd.</p> <p>Project Number: 1748</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1.9 miles (6.8 lane miles) of Australian Avenue from 45th Street to Blue Heron Boulevard.</p> <p>FY2023 IST \$800,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>12/14/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>2/15/2025</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>3/20/2025</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>5/15/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	12/14/2024		Traffic Striping Complete	2/15/2025		ADA (Curb/Cut Ramps) Complete	3/20/2025		Traffic Loops Complete	5/15/2025	
	Original	Actual															
Milling and Pavement Complete	12/14/2024																
Traffic Striping Complete	2/15/2025																
ADA (Curb/Cut Ramps) Complete	3/20/2025																
Traffic Loops Complete	5/15/2025																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$800,000</td> <td>\$791,446</td> <td>98.93%</td> <td>\$117,446</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$791,446	98.93%	\$117,446
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$800,000	\$791,446	98.93%	\$117,446											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Four Points</p> <p>Project Number: 17557</p> <p>BCC District: 03</p> <p>Delivery Method: Minor Annual</p> <p>Category: G02-General Government Facilities</p> <p>Status: Close Out</p> <p>Designer: Colome & Associates</p> <p>Contractor: Randolph Construction Group Inc.</p> <p>Project Manager: Terri Wolfe</p>	<p>Scope</p> <p>Design and Construction services for interior renovation and reconfiguration of partial 2nd floor at Four Points Facility. Consolidate Youth Services department at Four Points Facility.</p> <p>Notes</p> <p>The Close-out Documents are being submitted and reviewed. The final pay application had to be revised but is now progressing as part of the Final Payment Authorization approval through CRC. Final payment is delayed due to missing OEBO schedules.</p>	Original	Actual
		Design Start	11/17/2017 / 8/6/2018
		Construction Start	1/2/2019 / 10/31/2022
		Completion	12/27/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 62.77% MBE N/A</p> <p>WBE N/A Local 0%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$1,690,229	\$1,380,177	81.66%	\$1,332,558

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: 15th Street & Tamarind Avenue</p> <p>Project Number: 1757</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Simmons & White, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2023 IST \$500,000</p> <p>Notes</p> <p>Design of the project is in progress.</p>	Original	Actual
		Design NTP Issued	9/13/2023 / 10/4/2023
		Design Completion	2/1/2025
		Construction Start	7/1/2025
		Construction Completion	6/1/2026

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 13.6% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$500,000	\$0	0.00%	\$0



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Cascades Isle Blvd. & Jog Road Project Number: 1758 BCC District: 03 Delivery Method: Design CCNA Category: S08-Signals and Signal Systems Status: Design Designer: Simmons & White, Inc. Contractor: TBD Project Manager: Fattoush Jafar	Scope This project will replace the existing span-wire signal system with a mast arm signal system. FY 2023 IST \$450,000 Notes Design is ongoing (35% complete).	Original	Actual
		Design NTP Issued	4/1/2023 / 4/1/2023
		Design Complete	4/1/2025
		Construction Start	8/1/2025
		Construction Complete	7/1/2026

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 13% MBE 0% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$450,000	\$0	0.00%	\$0

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Donald Ross Road & Military Trail Project Number: 1759 BCC District: 01 Delivery Method: Design CCNA Category: S08-Signals and Signal Systems Status: Design Designer: Propel Engineering Contractor: TBD Project Manager: Fattoush Jafar	Scope This project will replace the existing span-wire signal system with a mast arm signal system. FY 2023 IST \$150,000 FY 2024 IST \$500,000 Notes Design of the project is in progress. The signal replacement work is included in a 5-Year Road Program improvement project. The roadway improvement includes converting existing northbound dual left turn lanes into northbound triple left turn lanes.	Original	Actual
		Design NTP Issued	6/27/2022 / 6/27/2022
		Design Complete	11/1/2025
		Construction Start	6/1/2026
		Construction Complete	7/1/2027

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 94% MBE 12% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$650,000	\$0	0.00%	\$0



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: CR-700 over SFWMD L-13 Canal (930085)</p> <p>Project Number: 1776</p> <p>BCC District: 06</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: RJ Behar</p> <p>Contractor: TBD</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>The original scope was to modify or rehab the bridge. Subsequently a more detailed consultant study (4/27/20) concluded that bridge "could be left as is for 10 years" with a pile jacket repair.</p> <p>Notes</p> <p>The repair cost for the pile jacket repair is estimated at \$100k-\$150k. Design of the pile jacket repair is ongoing (65% complete). Project is delayed due to ongoing coordination with the CR 880 over C-51 canal bridge replacement project (bid together).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>2/4/2021</td> <td>2/4/2021</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2025</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>4/1/2026</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>9/1/2026</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>9/1/2027</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	2/4/2021	2/4/2021	Design Completion	12/1/2025		Construction Bid Date	4/1/2026		Construction Start	9/1/2026		Construction Complete	9/1/2027	
	Original	Actual																		
Design Contract Notice to Proceed	2/4/2021	2/4/2021																		
Design Completion	12/1/2025																			
Construction Bid Date	4/1/2026																			
Construction Start	9/1/2026																			
Construction Complete	9/1/2027																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 84.6% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$150,000</td> <td>\$59,659</td> <td>39.77%</td> <td>\$35,942</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$150,000	\$59,659	39.77%	\$35,942
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$150,000	\$59,659	39.77%	\$35,942											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: CR-880 over SFWMD L-14 Canal @ 6 Mile Bend (930038)</p> <p>Project Number: 1777</p> <p>BCC District: 06</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: RJ Behar</p> <p>Contractor: TBD</p> <p>Project Manager: Maroun Azzi</p>	<p>Scope</p> <p>This project will address the two safety deficiencies in the bridge-barrier wall height and bridge (slope) drainage.</p> <p>Notes</p> <p>Design is ongoing (35% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>1/1/2023</td> <td></td> </tr> <tr> <td>Design Completion</td> <td>11/1/2024</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>3/1/2025</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>6/1/2025</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	1/1/2023		Design Completion	11/1/2024		Construction Bid Date	3/1/2025		Construction Start	6/1/2025		Construction Complete	12/1/2025	
	Original	Actual																		
Design Contract Notice to Proceed	1/1/2023																			
Design Completion	11/1/2024																			
Construction Bid Date	3/1/2025																			
Construction Start	6/1/2025																			
Construction Complete	12/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$30,092</td> <td>6.02%</td> <td>\$20,277</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$30,092	6.02%	\$20,277
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$30,092	6.02%	\$20,277											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Muck City Rd. from S.R. 700 to State Market Rd.</p> <p>Project Number: 1781</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 5.6 miles (11.2 lane miles) of Muck City Road from State Market Road to SR 700.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>7/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/15/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	7/1/2024		Traffic Striping Complete	8/15/2024	
	Original	Actual									
Milling and Pavement Complete	7/1/2024										
Traffic Striping Complete	8/15/2024										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$950,000</td> <td>\$949,696</td> <td>99.97%</td> <td>\$1,696</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$950,000	\$949,696	99.97%	\$1,696
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$950,000	\$949,696	99.97%	\$1,696											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Seminole Manor (residential roads)</p> <p>Project Number: 1783</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 5 miles (10 lane miles) of the residential streets within the Seminole Manor Subdivision.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>2/1/2025</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>2/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	12/1/2024		ADA (Curb/Cut Ramps) Complete	2/1/2025		Traffic Striping Complete	2/1/2025	
	Original	Actual												
Milling and Pavement Complete	12/1/2024													
ADA (Curb/Cut Ramps) Complete	2/1/2025													
Traffic Striping Complete	2/1/2025													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$1,250</td> <td>0.18%</td> <td>\$1,250</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$1,250	0.18%	\$1,250
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$1,250	0.18%	\$1,250											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Cam Estates (residential roads)</p> <p>Project Number: 1784</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 4.3 miles (8.6 lane miles) of the residential Streets within the Cam Estates Subdivision.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>3/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	12/1/2024		Traffic Striping Complete	3/1/2025	
	Original	Actual									
Milling and Pavement Complete	12/1/2024										
Traffic Striping Complete	3/1/2025										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$650,000</td> <td>\$1,160</td> <td>0.18%</td> <td>\$1,160</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$650,000	\$1,160	0.18%	\$1,160
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$650,000	\$1,160	0.18%	\$1,160											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Royal Palm Beach Blvd. from 40th St. to Persimmon Blvd</p> <p>Project Number: 1785</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1 mile (5 lane miles) of Royal Palm Beach Boulevard from 40th Street to Persimmon Boulevard.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>2/1/2025</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>3/1/2025</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>5/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	12/1/2024		Traffic Striping Complete	2/1/2025		ADA (Curb/Cut Ramps) Complete	3/1/2025		Traffic Loops Complete	5/1/2025	
	Original	Actual															
Milling and Pavement Complete	12/1/2024																
Traffic Striping Complete	2/1/2025																
ADA (Curb/Cut Ramps) Complete	3/1/2025																
Traffic Loops Complete	5/1/2025																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$479,022</td> <td>95.80%</td> <td>\$96,021</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$479,022	95.80%	\$96,021
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$479,022	95.80%	\$96,021											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Jog Rd. from Forest Hill Blvd. to Summit Blvd.</p> <p>Project Number: 1786</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 0.9 miles (5.4 lane miles) of Jog Road from Forest Hill Boulevard to Summit Boulevard.</p> <p>Notes</p> <p>Outstanding work includes restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>4/1/2024</td> <td>8/13/2024</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>6/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>7/1/2024</td> <td>6/21/2024</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>9/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	4/1/2024	8/13/2024	Traffic Striping Complete	6/1/2024		ADA (Curb/Cut Ramps) Complete	7/1/2024	6/21/2024	Traffic Loops Complete	9/1/2024	
	Original	Actual															
Milling and Pavement Complete	4/1/2024	8/13/2024															
Traffic Striping Complete	6/1/2024																
ADA (Curb/Cut Ramps) Complete	7/1/2024	6/21/2024															
Traffic Loops Complete	9/1/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$692,719</td> <td>98.96%</td> <td>\$53,919</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$692,719	98.96%	\$53,919
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$692,719	98.96%	\$53,919											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Cresthaven Blvd. from Jog Rd. to Military Trail</p> <p>Project Number: 1787</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance, Inc</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 2.1 miles (4.2 lane miles) of Cresthaven Boulevard from Jog Road to Military Trail.</p> <p>FY2023 IST \$600,000</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Geotech Evaluation</td> <td>4/1/2024</td> <td>2/1/2024</td> </tr> <tr> <td>Milling and Pavement Complete</td> <td>9/1/2024</td> <td>6/10/2024</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>11/1/2024</td> <td>7/8/2024</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/27/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Geotech Evaluation	4/1/2024	2/1/2024	Milling and Pavement Complete	9/1/2024	6/10/2024	Traffic Striping Complete	11/1/2024	7/8/2024	ADA (Curb/Cut Ramps) Complete	12/1/2024		Traffic Loops Complete	2/27/2025	
	Original	Actual																		
Geotech Evaluation	4/1/2024	2/1/2024																		
Milling and Pavement Complete	9/1/2024	6/10/2024																		
Traffic Striping Complete	11/1/2024	7/8/2024																		
ADA (Curb/Cut Ramps) Complete	12/1/2024																			
Traffic Loops Complete	2/27/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 11% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$0	0.00%	\$0											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Lakes of Boca Raton (residential roads)</p> <p>Project Number: 1788</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Close Out</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 4.4 miles (8.8 lane miles) of the residential streets within the Lakes of Boca Raton Subdivision.</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forth coming.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">5/1/2024</td> <td style="text-align: center;">6/11/2024</td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">7/1/2024</td> <td style="text-align: center;">7/2/2024</td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	5/1/2024	6/11/2024	Traffic Striping Complete	7/1/2024	7/2/2024
	Original	Actual									
Milling and Pavement Complete	5/1/2024	6/11/2024									
Traffic Striping Complete	7/1/2024	7/2/2024									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15.7% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$800,000</td> <td style="text-align: center;">\$739,266</td> <td style="text-align: center;">92.41%</td> <td style="text-align: center;">\$739,266</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$739,266	92.41%	\$739,266
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$800,000	\$739,266	92.41%	\$739,266											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Ritta Rd. from Dead End to Corkscrew Blvd.</p> <p>Project Number: 1790</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1 mile (2 lane miles) of Ritta Road from Dead End to Corkscrew Boulevard.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">9/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">11/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	9/1/2024		Traffic Striping Complete	11/1/2024	
	Original	Actual									
Milling and Pavement Complete	9/1/2024										
Traffic Striping Complete	11/1/2024										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$161,837</td> <td style="text-align: center;">80.92%</td> <td style="text-align: center;">\$357</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$161,837	80.92%	\$357
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$161,837	80.92%	\$357											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Purdy Ln. from E-3 Canal to Kirk Rd.</p> <p>Project Number: 1791</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1.5 miles (3 lane miles) of Purdy Lane from the E-3 Canal to Kirk Road.</p> <p>Notes</p> <p>Outstanding work includes replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>8/1/2024</td> <td>8/14/2024</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>10/1/2024</td> <td>9/19/2024</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>11/1/2024</td> <td>4/26/2024</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	8/1/2024	8/14/2024	Traffic Striping Complete	10/1/2024	9/19/2024	ADA (Curb/Cut Ramps) Complete	11/1/2024	4/26/2024	Traffic Loops Complete	2/1/2025	
	Original	Actual															
Milling and Pavement Complete	8/1/2024	8/14/2024															
Traffic Striping Complete	10/1/2024	9/19/2024															
ADA (Curb/Cut Ramps) Complete	11/1/2024	4/26/2024															
Traffic Loops Complete	2/1/2025																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$400,000</td> <td>\$399,361</td> <td>99.84%</td> <td>\$374,361</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$399,361	99.84%	\$374,361
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$399,361	99.84%	\$374,361											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Blanchette Trail from Lake Worth Rd. to Arrowhead Dr.</p> <p>Project Number: 1792</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1 mile (2 lane miles) of Blanchette Trail from Lake Worth Road to Arrowhead Drive.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>9/1/2025</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>10/1/2025</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>11/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	9/1/2025		ADA (Curb/Cut Ramps) Complete	10/1/2025		Traffic Striping Complete	11/1/2025	
	Original	Actual												
Milling and Pavement Complete	9/1/2025													
ADA (Curb/Cut Ramps) Complete	10/1/2025													
Traffic Striping Complete	11/1/2025													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$14,357</td> <td>7.18%</td> <td>\$357</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$14,357	7.18%	\$357
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$14,357	7.18%	\$357											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Pioneer Rd. from Dead End to Jog Rd.</p> <p>Project Number: 1793</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 1.5 miles (3 lane miles) of Pioneer Road from Dead End to Jog Road.</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, and restriping the road.</p>	Original	Actual
		Milling and Pavement Complete	10/1/2024 8/16/2024
		ADA (Curb/Cut Ramps) Complete	11/1/2024
		Traffic Striping Complete	12/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$250,000	\$193,296	77.32%	\$193,296

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Countywide Street Lighting FY24 (fmlly Woolbright Roa</p> <p>Project Number: 1804</p> <p>BCC District: CW</p> <p>Delivery Method: Florida Power and Light</p> <p>Category: S14-Street Lighting</p> <p>Status: Design</p> <p>Designer: Florida Power & Light</p> <p>Contractor: Florida Power & Light</p> <p>Project Manager: May Cheng</p>	<p>Scope</p> <p>These projects replace the high pressure sodium lights with LED lights. Many of the street lights along County roads are owned and maintained by FPL with the County paying all the operation and maintenance costs. FPL will be responsible for final design and installation and the County will reimburse FPL.</p> <p>Notes</p> <p>There are 7 street lighting projects (road segments) funded (\$815,000) for conversion in FY 2024. The result will provide a cost savings, better quality illumination and a more desirable environmental light source.</p>	Original	Actual
		SW 18th (E.&W. of Powerline)	
		Westgate/Military to Congress	
		Seminole Pratt Whitney/Whitton Dr. to SF	
		Northlake/Coconut to Ibis	
		Powerline/Glades to Broward County Line	
		Seminole Pratt Whitney/Sycamore to Whi	
		Woolbright/Hagen Ranch to Knuth	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$815,000	\$1,455	0.18%	\$1,455



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: SR-7 (Whitehorse Dr. to Hypoluxo Rd.) Project Number: 1830 BCC District: BIAF Delivery Method: Design CCNA Category: S14-Street Lighting Status: Design Designer: Electrical Design Associates Contractor: Florida Power & Light Project Manager: May Cheng	Scope The exist. SR7 high mast lighting is in need of a new LED system. The original intent was to rehab the towers (in FY21) with conversion to LED lights (in FY25). The new scope involves removing and replacing the high mast lights with new LED lighting. Project will design new LED lighting along SR7. Notes Design is complete. The IST funding of \$106k was advanced from FY25 to FY19 (BT 2019-0162). The project will be built with the "SR7 High Mast Towers Rehab (Hypoluxo to Lake Worth)" street lighting project which is funded by the IST at \$500k in FY21. The design contract will remain open for any post design services.	Original	Actual
		Design Contract Notice to Proceed	5/1/2019 / 4/24/2019
		Design Completion	5/1/2020 / 11/1/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 100% WBE 100% Local 100% Contractor SBE N/A MBE N/A WBE N/A Local N/A	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$106,000	\$27,584	26.02%	\$26,034

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: FY 2019 Playground Replacements-Countywide Project Number: T028 BCC District: Multiple Delivery Method: Minor Construction Annual Contract Category: P06-Playground Replacement Status: Design Designer: Parks & Rec Contractor: TBD Project Manager: Javier Torres	Scope Per Transfer #18-01 Includes JPP Campground, JPP Mound Circle, Lake Belvedere Estates, South Bay RV, Coral Cove Park, Lake Charleston Park, and BASCR Playgrounds. Notes Phase II projects (JPP Campsites, Glades Pioneer, Lake Charleston, and Lake Belvedere Estates) IFQ sent out for advertising. JPP Mound Circle, South Bay RV, Coral Cove, and BASCR: No activity. Awaiting revised surveys from the County Survey before proceeding with the bid process through CID due to funding shortfall.	Original	Actual
		Project Start	10/28/2022 / 10/28/2022
		Phase I Substantial Completion	12/19/2022
		Phase II Construction Start	6/12/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE NA MBE NA WBE NA Local NA Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$420,750	\$15,439	3.67%	\$12,922



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Juno Park Septic System Replacement Project Number: T056 BCC District: 01 Delivery Method: TBD Category: S02-Sanitary Sewer/Septic Systems Status: Design Designer: Civil Design Contractor: Ralph-Della Pietra, Inc Project Manager: Benjamin Carroll	Scope Heavily used public septic system needs replacement. Failure would result in public restroom failure. IST Funds - \$929,016 & Ad Valorem Funds - \$13,638. Notes Project awarded to RDP. CID ais awaiting BCC approval.	Original	Actual
		Project Start	1/30/2019
		Project Completion	12/31/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE 30.58 MBE 0% WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$929,016	\$98,823	10.64%	\$68,940

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Beach Access Dune Crossover and Dock Repair and Rej Project Number: T071 BCC District: 01 Delivery Method: Annual Construction Contract Category: B06-Bridge or Boardwalk Replacement Status: Construction Designer: N/A Contractor: Wynn and Sons Project Manager: Brian Mcnamara	Scope Countywide repair of various beach access infrastructure, dune crossovers and docks to address physical conditions that pose potential hazards. A total of \$250,000 is budgeted through appropriations scheduled to continue thru FY2025. Notes Boardwalk #76 in Coral Cove Park is complete. Awaiting identification of next project by Parks.	Original	Actual
		Notice to Proceed-"boardwalk #76/CCP"	1/2/2018
		Start Date-"boardwalk #76/CCP"	1/2/2018
		Completion Date-"boardwalk #76/CCP"	2/28/2018
			10/17/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 15% MBE N/A WBE N/A Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$250,000	\$145,760	58.30%	\$145,760



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: Ocean Inlet Park Street and Parking Lot Light Replacement Project Number: T081 BCC District: 04 Delivery Method: Annual Contract Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Ben Carroll	Scope Replace existing parking lot lighting fixtures with LED type. Notes The project is on hold by Parks until ERM completes their bulkhead improvements at Boynton Inlet before moving forward with the project again.	Original	Actual	
		Design Start	12/28/2018	12/28/2018
		Construction Start	1/15/2020	
		Project Completion	3/15/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$84,000	\$10,870	12.94%	\$9,698

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: JPP Triplex Building Replacement Project Number: T105 BCC District: 03 Delivery Method: Annual Contract Category: P08-Public Building Repair Replacement & Expansion Status: Design Designer: Colome' and Associates Contractor: TBD Project Manager: Charlene LaMattina	Scope Replacement of the John Prince Park Triplex Building which includes a restroom and concession stand. FY2020 \$780,000 IST FY2024 \$95,160 IST Notes The project design is completed. However, due to insufficient funding, the project is on hold. CID awaits confirmation from Park.	Original	Actual	
		Design Start	11/30/2020	11/30/2020
		Design Completion	5/3/2021	2/26/2024
		Bidding Procurement	7/5/2021	
		Construction Start	11/1/2021	
		Project Completion	2/7/2022	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 55.8% MBE 0% WBE 21.4% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$875,160	\$133,805	15.29%	\$110,588



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Caloosa Park Racquetball Court Replacement Project Number: T106 BCC District: 04 Delivery Method: Annual Contract Category: S10-Sport Court Replacement/ Resurfacing Status: Construction Designer: Song & Associates Contractor: Ralph-Della Pietra, Inc Project Manager: Washington Molina	Scope Remove and replace 16 existing Racquetball Courts with new Racquetball Courts. This includes design, permitting, demolition of existing and installations of new Courts. Notes Demolition is completed, and concrete forms are underway.	Original	Actual
		Design Start	4/15/2022
		Permitting	3/20/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 21.15% MBE 0% WBE 0% Local 0% Contractor SBE 26.92% MBE 0% WBE 0% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$810,000	\$692,425	85.48%	\$36,613

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: JPP Boat Ramp Replacement Project Number: T107 BCC District: 03 Delivery Method: Annual Contract Category: F04-Fresh Water Boat Ramps Status: Close Out Designer: Stantec Consulting Services, Inc. Contractor: All-Site Project Manager: Sunil Jagoo	Scope Replacement of the north boat ramp, removing the middle pier on the two south boat ramp and creating one single wider ramp in their place, replacement of the north and south fixed piers with floating dock piers, development of a gangway between the floating piers and the fixed fishing docks that adjust Notes The final payment is pending, and CID is awaiting close-out documents from Allsite.	Original	Actual
		Schematic Design	3/31/2020
		Design Development	6/16/2020
		Permitting	7/7/2020
		Construction Documents	8/11/2020
		Construction Start	10/6/2020
		Construction Completion	11/5/2021
		Project Completion	12/31/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 31% MBE N/A WBE N/A Local 31% Contractor SBE 100% MBE 100% WBE 100% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$448,800	\$400,000	89.13%	\$400,000



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Gulfstream Park Septic System Replacement</p> <p>Project Number: T114</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Permitting</p> <p>Designer: Chen Moore</p> <p>Contractor: Amici Engineering Contractors</p> <p>Project Manager: Bob Hamilton</p>	<p>Scope</p> <p>Conversion of the existing septic system servicing the park, Ocean Rescue office and caretakers residence to a sewer system .</p> <p>FY20: \$100,000</p> <p>Notes</p> <p>BCC approved project, awaiting kickoff meeting with contractor.</p>	Original	Actual
		Start Date	10/19/2021 8/30/2022
		Completion Date	8/30/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE 72.44%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$85,000	\$65,444	76.99%	\$55,285

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Countywide Fencing Replacement</p> <p>Project Number: T117</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Purchasing</p> <p>Category: F02-Fencing Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Tropic Fence Inc</p> <p>Project Manager: Joseph Sarquis</p>	<p>Scope</p> <p>This project will replace the chain-link fences at various parks countywide.</p> <p>This project is funded in: FY20-\$70,000, FY21-\$58,479, FY22-\$81,521, FY23-\$80,001, FY24-\$138,000, and FY25-\$71,999</p> <p>Notes</p> <p>Parks Operations is working with Purchasing on a settlement amount with Tropic Fence.</p>	Original	Actual
		Notice to Proceed	6/25/2020 6/25/2020
		Start Date	7/20/2020 8/17/2020
		Completion Date	8/20/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 50%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$500,000	\$290,246	58.05%	\$169,695



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Duncan Padgett Maintenance Office Septic System Repl;</p> <p>Project Number: T119</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: N/A</p> <p>Contractor: TBD</p> <p>Project Manager: Bob Hamilton</p>	<p>Scope</p> <p>Duncan Park & Glades District Field</p> <p>- The location of the existing system, cannot be the same location for the new system. This is due to lack of available area (light poles, etc.) because of the height of the new system. The new system will be an estimated 4' tall.</p> <p>Notes</p> <p>The project was canceled with CID and will be implemented using other funding. Design is forthcoming.</p>	Original	Actual
		Project Start	5/28/2020 5/28/2020
		Project Completion	1/28/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$5,747	\$5,747	100.00%	\$5,747

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Lake Lytal Park Racquetball Court Replacement</p> <p>Project Number: T139</p> <p>BCC District: 02</p> <p>Delivery Method:</p> <p>Category: S10-Sport Court Replacement/ Resurfacing</p> <p>Status: Design</p> <p>Designer: Song & Associates</p> <p>Contractor: TBD</p> <p>Project Manager: Charlene LaMattina</p>	<p>Scope</p> <p>Demolish and replace the racquetball court at Lake Lytal . Work should consist of furnishings all materials, permits and equipment.</p> <p>IST Funded: FY21 \$271,000, FY22 \$18,100, and FY24 \$35,148</p> <p>Notes</p> <p>CID had the bid in hand but the latest re-estimation did not adjust the funds needed for the project to adequately match the bid amount. Project funding approach is under review.</p>	Original	Actual
		Design Start	3/31/2022 3/31/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 34.68% MBE 0%</p> <p>WBE 0% Local 0%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$323,248	\$40,041	12.39%	\$33,216



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Ocean Reef Park Parking Lot Light Replacement</p> <p>Project Number: T142</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Close Out</p> <p>Designer: JLRD</p> <p>Contractor: Grid-One Electrical Construction, Inc.</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replacement of the existing parking lot light fixtures with LED type.</p> <p>FY 2021 \$250,000</p> <p>FY 2022 \$17,500</p> <p>Notes</p> <p>Construction complete. Training for lighting software scheduled for mid-October. Project in closeout.</p>	Original	Actual
		Project Start	4/25/2021 4/25/2021
		Project Completion	11/1/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 98% MBE 0%</p> <p>WBE 100% Local 100%</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 98%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$267,500	\$267,500	100.00%	\$267,105

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: South Bay RV Campground Electrical Upgrade</p> <p>Project Number: T143</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: E02-Existing Park Redevelopment or Expansion</p> <p>Status: Close Out</p> <p>Designer: N/A</p> <p>Contractor: Grid One Electrical Construction, Inc.</p> <p>Project Manager: Rocky Roque</p>	<p>Scope</p> <p>RV campground electrical upgrade.</p> <p>IST \$332,190</p> <p>Other \$1,350</p> <p>Notes</p> <p>CID is awaiting final pay app and all supporting documents from Grid 1 to close out project.</p>	Original	Actual
		Project Start	12/4/2023 8/1/2023
		Phase 2 Start	6/3/2024 6/3/2024
		Project Completion	8/30/2024 8/30/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 81.10% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$366,669	\$324,556	88.51%	\$259,954



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Caloosa Park Light Replacement Project Number: T144 BCC District: 04 Delivery Method: Annual Contract Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Ben Carroll	Scope Replacement of the existing parking lot light fixtures with LED type. FY 2021 \$200,000 FY 2022 \$16,000 FY 2024 \$38,880 Notes Drawings received. Awaiting review from Parks in order to advertise.	Original	Actual
		Project Start	4/25/2021
		Project Completion	11/1/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 0% WBE 100% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$254,880	\$27,713	10.87%	\$21,039

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Carlin Park Parking Lot Light Replacement Project Number: T145 BCC District: 01 Delivery Method: Annual Contract Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Ben Carroll	Scope Replace existing parking lot lighting fixtures with LED type. FY 2021 \$200,000 FY 2022 \$16,000 FY 2024 \$26,352 Notes BAS received. WO in progress.	Original	Actual
		Project Start	11/13/2020
		Project Completion	12/2/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 0% WBE 100% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$242,352	\$21,176	8.74%	\$18,890



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sunset Cove Pavilion Replacement</p> <p>Project Number: T146</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Contract</p> <p>Category: G04-Group Pavilion Replacement</p> <p>Status: Close Out</p> <p>Designer: Alan Gerwig & Associates</p> <p>Contractor: Republic Construction</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Renovate/Replace Existing Pavilion</p> <p>FY 2021 IST \$150,000</p> <p>FY 2022 IST \$9,500</p> <p>FY 2024 IST \$19,459</p> <p>Notes</p> <p>Construction complete. Awaiting change order proposal from contractor and close out documents.</p>	Original	Actual
		Project Start	9/30/2021 / 9/30/2021
		Design Completion	4/29/2022 / 1/20/2023
		Project Completion	2/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$178,959	\$67,122	37.51%	\$37,322

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Carlin Beach Pavilion Replacement</p> <p>Project Number: T147</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: G04-Group Pavilion Replacement</p> <p>Status: Design</p> <p>Designer: Alan Gerwig & Associates, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Renovate/replace existing beach pavilion.</p> <p>FY 2021 IST \$ 150,000</p> <p>FY 2022 IST \$9,500</p> <p>FY 2024 IST \$19,459</p> <p>Notes</p> <p>CID is awaiting prebid date.</p>	Original	Actual
		Project Start	9/30/2021 / 9/30/2021
		Design Completion	4/29/2022
		Project Completion	2/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$178,959	\$6,802	3.80%	\$3,535



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: JPP Center Drive Pavilion Replacement Project Number: T148 BCC District: 03 Delivery Method: Annual Contract Category: G04-Group Pavilion Replacement Status: Design Designer: TBD Contractor: TBD Project Manager: Ben Carroll	Scope Renovate/Replace Existing Pavilion FY 2021 IST \$150,000 FY 2022 IST \$9,500 FY 2024 IST \$19,459 Notes All documents received from consultant. CSA in progress.	Original	Actual
		Project Start	9/30/2021 / 9/30/2021
		Design Completion	4/29/2022
		Project Completion	2/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE TBD MBE TBD WBE TBD Local TBD Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$178,959	\$269	0.15%	\$269

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Morikami Park Septic System Replacement Project Number: T149 BCC District: 05 Delivery Method: Annual Contract Category: S02-Sanitary Sewer/Septic Systems Status: Construction Designer: CDI Contractor: WUD Project Manager: WUD	Scope Remove septic system and connect to nearest sewer line. Notes BCC approved the construction contract with Amici General Contractors LLC. on 9/17/24. Total project cost is \$463,735. Precon meeting yet to be held for this and other septic to sewer projects. Project expected to commence in 2025.	Original	Actual
		Design Start	7/6/2021 / 7/6/2021
		Construction	4/15/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 0% WBE 0% Local 100% Contractor SBE N/A MBE N/A WBE N/A Local N/A		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$159,500	\$45,169	28.32%	\$30,169



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Lake Lytal Park Septic System Replacement</p> <p>Project Number: T154</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Spencer Palmer</p>	<p>Scope</p> <p>Remove existing septic system and connect to the County Waste Water System Force Main</p> <p>FY 2021 IST \$50,000, FY 2022 IST \$4,000, and FY 2024 IST (\$53,910).</p> <p>Notes</p> <p>A budget transfer is required to move forward with design, Parks staff to draft AIS in October. Design to commence once WUD issues a CSA to a design consultant.</p>	Original	Actual
		Project Start	4/26/2021
		Project Completion	12/20/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$90	\$90	100.17%	\$90

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Okeeheelee Park Street and Parking Lot Light Replacement</p> <p>Project Number: T161</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: TBD</p> <p>Project Manager: Benjamin Carroll</p>	<p>Scope</p> <p>Okeeheelee Park Site Lighting Replacement is located @ 7715 Forest Hill Blvd, West Palm Beach. Professional services shall include electrical engineering design services for the replacement of 56 new pole-mounted LED fixtures and 67 new LED fixtures.</p> <p>Notes</p> <p>Parks need funding to complete the whole project. CID is awaiting direction to proceed with an alternate bid to complete half of the park.</p>	Original	Actual
		Design Start	7/22/2022
		Design Complete	9/15/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 0% MBE 20%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$655,312	\$43,835	6.69%	\$37,161



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: West Boynton Parking Lot Light Replacement Project Number: T162 BCC District: 02 Delivery Method: TBD Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Ben Carroll	Scope Replacement of the existing parking lot light fixtures with LED type. FY 2019 IST \$285,000 FY 2022 IST \$42,100 FY 2024 IST \$39,906 Notes Parks to add additional scope. Awaiting design revision from JLRD and additional services agreement.	Original	Actual	
		Design Start	12/26/2018	12/26/2018
		Construction Start	1/15/2020	
		Project Completion	3/15/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$367,006	\$19,596	5.34%	\$18,182

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: Morikami Park Light Replacement Project Number: T164 BCC District: 05 Delivery Method: Annual Contract Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Benjamin Carroll	Scope The project includes replacing light fixtures at the museum parking lot, loading zone, and walkway. Convert current lights. IST Funded: FY22 \$167,640 and FY24 \$20,452 Notes Drawings received. CID awaiting Parks review to proceed to advertise.	Original	Actual	
		Design Start	7/22/2022	7/22/2022
		Design Complete	9/15/2023	9/15/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 0% MBE 20% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$188,092	\$24,090	12.81%	\$20,596



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Pioneer Park Light Replacement</p> <p>Project Number: T166</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: TBD</p> <p>Project Manager: Benjamin Carroll</p>	<p>Scope</p> <p>The project includes replacing light fixtures at parking lot, loading zone, and walkway. Convert current lights.</p> <p>IST \$68,600 FY22</p> <p>IST \$60,000 FY24</p> <p>Notes</p> <p>CID received RFPA from FMD. Awaiting design proposal from JLRD.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td style="text-align: center;">8/7/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	8/7/2023	
	Original	Actual						
Project Start	8/7/2023							

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$128,600</td> <td style="text-align: right;">\$117,649</td> <td style="text-align: center;">91.48%</td> <td style="text-align: right;">\$145</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$128,600	\$117,649	91.48%	\$145
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$128,600	\$117,649	91.48%	\$145											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																								
<p>Project Title: Countywide Park Roadway and Parking Lot Striping</p> <p>Project Number: T167</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving & Striping</p> <p>Status: Close Out</p> <p>Designer: N/A</p> <p>Contractor: Fine Line Striping, Inc.</p> <p>Project Manager: Garry Monnett</p>	<p>Scope</p> <p>Restriping of roads and parking lots in selected County managed parks.</p> <p>Notes</p> <p>The Lake Ida 4th St (West) striping project was completed on April 10th, and Juno Beach Park was completed on May 31st. Remaining funds will be swept for future projects.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Assessments</td> <td style="text-align: center;">1/3/2023</td> <td style="text-align: center;">1/3/2023</td> </tr> <tr> <td>Prioritization</td> <td style="text-align: center;">2/1/2023</td> <td style="text-align: center;">3/22/2023</td> </tr> <tr> <td>Scope of Work</td> <td style="text-align: center;">3/1/2023</td> <td style="text-align: center;">3/1/2023</td> </tr> <tr> <td>Lake Ida 4th St Start</td> <td style="text-align: center;">2/19/2024</td> <td style="text-align: center;">4/8/2024</td> </tr> <tr> <td>Lake Ida 4th St Completed</td> <td style="text-align: center;">4/10/2024</td> <td style="text-align: center;">4/10/2024</td> </tr> <tr> <td>Juno Beach Park Start</td> <td style="text-align: center;">5/6/2024</td> <td style="text-align: center;">5/6/2024</td> </tr> <tr> <td>Juno Beach Park Completed</td> <td style="text-align: center;">5/31/2024</td> <td style="text-align: center;">5/31/2024</td> </tr> </tbody> </table>		Original	Actual	Assessments	1/3/2023	1/3/2023	Prioritization	2/1/2023	3/22/2023	Scope of Work	3/1/2023	3/1/2023	Lake Ida 4th St Start	2/19/2024	4/8/2024	Lake Ida 4th St Completed	4/10/2024	4/10/2024	Juno Beach Park Start	5/6/2024	5/6/2024	Juno Beach Park Completed	5/31/2024	5/31/2024
	Original	Actual																								
Assessments	1/3/2023	1/3/2023																								
Prioritization	2/1/2023	3/22/2023																								
Scope of Work	3/1/2023	3/1/2023																								
Lake Ida 4th St Start	2/19/2024	4/8/2024																								
Lake Ida 4th St Completed	4/10/2024	4/10/2024																								
Juno Beach Park Start	5/6/2024	5/6/2024																								
Juno Beach Park Completed	5/31/2024	5/31/2024																								

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$50,000</td> <td style="text-align: right;">\$40,074</td> <td style="text-align: center;">80.15%</td> <td style="text-align: right;">\$40,074</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$50,000	\$40,074	80.15%	\$40,074
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$50,000	\$40,074	80.15%	\$40,074											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Caloosa Park Roadway Repairs</p> <p>Project Number: T170</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving & Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Garry Monnett</p>	<p>Scope</p> <p>Repairs to internal roadways within Caloosa Park.</p> <p>Notes</p> <p>The Bond issue was resolved, however projects are back on hold. Park's is awaiting vendor to schedule.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Scoping</td> <td>1/3/2023</td> <td>1/3/2023</td> </tr> <tr> <td>Quote</td> <td>3/1/2023</td> <td>4/4/2023</td> </tr> <tr> <td>Work Commencement</td> <td>4/3/2023</td> <td></td> </tr> <tr> <td>Completion</td> <td>8/31/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Scoping	1/3/2023	1/3/2023	Quote	3/1/2023	4/4/2023	Work Commencement	4/3/2023		Completion	8/31/2023	
	Original	Actual															
Scoping	1/3/2023	1/3/2023															
Quote	3/1/2023	4/4/2023															
Work Commencement	4/3/2023																
Completion	8/31/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 20% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$52,352</td> <td>\$26,200</td> <td>50.05%</td> <td>\$48</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$52,352	\$26,200	50.05%	\$48
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$52,352	\$26,200	50.05%	\$48											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Haverhill Park Parking Lot Light Replacement</p> <p>Project Number: T189</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Construction</p> <p>Designer: Song & Associates</p> <p>Contractor: Imperial Electrical, Inc</p> <p>Project Manager: Rocky Roque</p>	<p>Scope</p> <p>Replacement of existing poles and lights at parking lots to allow for adequate public safety. New LED fixtures will provide energy saving and improve lighting for safety.</p> <p>FY2023 \$238,000.00</p> <p>Notes</p> <p>The permit has been issued. A pre-construction meeting was held in September, and the installation of light poles is pending JLRD's revised drawings to add a third fixture. The contractor is in the process of ordering the fixtures.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>7/10/2023</td> <td>7/10/2023</td> </tr> <tr> <td>Notice to Proceed to contractor</td> <td>3/27/2024</td> <td>3/27/2024</td> </tr> <tr> <td>Construction Start</td> <td>10/14/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	7/10/2023	7/10/2023	Notice to Proceed to contractor	3/27/2024	3/27/2024	Construction Start	10/14/2024	
	Original	Actual												
Project Start	7/10/2023	7/10/2023												
Notice to Proceed to contractor	3/27/2024	3/27/2024												
Construction Start	10/14/2024													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 43.45% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$238,000</td> <td>\$127,410</td> <td>53.53%</td> <td>\$22,912</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$238,000	\$127,410	53.53%	\$22,912
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$238,000	\$127,410	53.53%	\$22,912											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Dyer Park Street and Parking Lot Light Replacement</p> <p>Project Number: T190</p> <p>BCC District: 07</p> <p>Delivery Method:</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Construction</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Anthony T Turner</p>	<p>Scope</p> <p>Replacement of existing light fixtures with LED lights at street and parking lots. New LED fixtures will provide energy saving and improve lighting for safety.</p> <p>IST Funded: FY23 \$229,280 and FY24 \$27,972.</p> <p>Notes</p> <p>CID received the BIDS and is under review. Once completed, CID will await contract documents and set up a pre-construction meeting.</p>	Original	Actual

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$257,252	\$1,083	0.42%	\$1,083

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Dyer Park Parking Lot Repairs</p> <p>Project Number: T191</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving & Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn & Sons Environmental Construction Co. LLC</p> <p>Project Manager: Gary Monnett</p>	<p>Scope</p> <p>Repairs to parking lot for Dyer Park asphalt overlay and striping .</p> <p>FY2023 \$54,050.00</p> <p>Notes</p> <p>The Bond issue was resolved, however projects are back on hold. Park's is awaiting for the vendor to schedule.</p>	Original	Actual
		Project Start	8/14/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$54,050	\$54,051	100.00%	\$123



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Burt Reynolds Roadway Repairs</p> <p>Project Number: T192</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving & Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn & Sons Environmental Construction Co. LLC</p> <p>Project Manager: Gary Monnett</p>	<p>Scope</p> <p>Repairs to internal roadways for Burt Reynolds asphalt overlay and striping . FY2023 \$53,560.00</p> <p>Notes</p> <p>The Bond issue was resolved, however projects are back on hold. Park's is awaiting for the vendor to schedule.</p>	Original	Actual
		Project Start	8/14/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$53,560	\$53,560	100.00%	\$122

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Dubois Park Parking Lot Repairs</p> <p>Project Number: T193</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving & Striping</p> <p>Status: Design</p> <p>Designer: N/A</p> <p>Contractor: Wynn & Sons Environmental Construction Co. LLC</p> <p>Project Manager: Gary Monnett</p>	<p>Scope</p> <p>Repairs to parking lot for Dubois Park asphalt overlay and striping. FY2023 \$43,150.00</p> <p>Notes</p> <p>Project implementation is on hold pending Park's assessment of the budget and scope of work.</p>	Original	Actual
		Project Start	8/14/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$43,150	\$98	0.23%	\$98



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 9/19/2024

Report Date: 9/30/2024

DESCRIPTION/TEAM

SCOPE/NOTES

SCHEDULE

Project Title: Duncan Padgett Park Picnic Area Improvements
Project Number: T200
BCC District: 06
Delivery Method: Annual Contract
Category: G04-Group Pavilion Replacement
Status: Design
Designer: Song & Associates
Contractor: TBD
Project Manager: Javier Torres

Scope

Improving the area around the Duncan Padgett Park Picnic tables.
 IST Funded: FY21 \$235,000 and FY24 \$28,670.

Notes

Engineering services proposal was sent back to the Consultant to review and resubmit to CID.

	Original	Actual
Design Completion	4/1/2022	
Bidding	5/1/2022	
Construction Start	8/1/2022	
Project Completion	12/1/2022	

PARTICIPATION

FUNDING


FINANCIAL SUMMARY

Consultant

SBE	20%	MBE	N/A
WBE	N/A	Local	100%

Contractor

SBE	TBD	MBE	TBD
WBE	TBD	Local	TBD



Project Budget	Committed	% Committed	Paid To Date
A	B	C=B/A	D
\$263,670	\$50,497	19.15%	\$9,663