




# Agenda





1. Project Overview
2. Purpose, Objectives, and Benefits
3. Flow-way 1 Status Update
4. Flow-way 2 Deep Dive
  - C-18W Impoundment
  - Revised layout and Design Progress
  - FPL Relocation
5. Flow-way 3 Status Update
6. Discussion

# Overall Project Status

## Tasks Completed:


-  Project authorized by Congress – Water Resources Development Act 2020
-  Restricted Allocation Area (RAA) rulemaking – June 2022
-  Pre-partnership Credit Agreement (PPCA) – July 2022

## Tasks Underway:

-  Preliminary Design
-  Relocations
-  Permitting
-  Agreement Discussions

# Project Study Area

1. Study area is ~480,000 acres (~750 mi<sup>2</sup>)
2. Current land use
  - Highly urbanized in east
  - Natural areas in west and north
3. Historically dominated by mosaic of wetlands, upland and sloughs



# Purpose of the LRWRP

## Project Purpose

- Improve freshwater **flows** to the Northwest Fork of the Loxahatchee River
- Restore the **hydrology** and **connectivity** of wetlands and watersheds that form the historic headwaters of the river



# Objectives

**Objective 1:** Restore wet and dry season **flows** to the River

**Objective 2:** Restore oysters, seagrass and other estuarine communities in the **Estuary**

**Objective 3:** Increase spatial extent and function of **wetlands**

**Objective 4:** Restore watershed **connections** among the headwater natural areas to improve hydrology, sheetflow, hydroperiods, natural storage and vegetative communities

**Objective 5:** Restore **abundance** and **diversity** of native plant and animal species in watershed



# Project Benefits

1. Northwest Fork of Loxahatchee River target flows
  - 91% dry season,
    - 30-day average at least 69 cubic feet per second (cfs)
  - 98% wet season
    - at least 120 cubic feet per second (cfs) for 120 days
2. Improves watershed wetland hydrology
  - 17,000 acres existing or former agricultural lands
  - 10,000 acres existing natural areas
3. Improves/maintains ecological connectivity for ~78,000 acres
4. Provides additional recreation opportunities



# Authorized Plan: Alt 5R

## Flow Way 3


- 1 - Kitching Creek
- 2 - Moonshine Creek/Gulfstream East
- 3 - Cypress Creek Canal Improvements
- 4 - Gulfstream West Flow Thru Marsh
- 5 - Palmar East

## Flow Way 2

- 6 - C-18W Impoundment (9,500 ac/ft & 4 Aquifer Storage & Recovery (ASR) wells)

## Flow Way 1

- 7 - G-160 Structure (built)
- 8 - G-161 Structure (built)
- 9 - Grassy Waters Triangle
- 10 - M-1 Pump Station



# Flow-way 1



# Flow-way 1

1. Project Features
  - M-Canal Pump Station (S-100)
  - Grassy Waters Triangle Regrading
2. Purpose
  - Capture excess water from Indian Trail Improvement District Lower Basin that would otherwise be lost to tide and redirect to Northwest Fork of the Loxahatchee River.
3. Status
  - Agreements and stakeholder engagement – Ongoing
4. Next Steps
  - Modeling contract execution – June/July 2026
  - Preliminary design - to follow modeling
  - Ready to Advertise ~2029



# Flow-way 2 – C-18W Impoundment




# Flow-way 2

## 1. Project Features

- C-18W Impoundment & 4 co-located Aquifer Storage & Recovery (ASR) wells

## 2. Purpose

- Provide water delivery to the Northwest fork of the Loxahatchee River to achieve restoration target flows
- Capture water that would otherwise be sent to tide and redirect to the Northwest fork of the Loxahatchee River.




## Flow-way 2

### 1. Status

- Preliminary Design Contract (Arcadis) - Executed July 2023
- Design Charette - Sep 2024
- Site investigations - ongoing
- Preliminary design underway - Jan 2027
- Agreements and stakeholder engagement - Ongoing


### 2. Next Steps

- Intermediate and final design contract
- Ready to Advertise ~2029




Revised Flow-way 2 Layout Post Design Charette (Sep-2024)

1. S-101 single inflow pump station SW corner (3 pumps in PIR)
2. S-102 combined discharge and emergency spillway
3. S-109 adjustable weir gate
  - Prevents over draining Indian Trail Improvement District during routine operation
  - Operable during high water events
4. Weirs in seepage canal
  - Maintain lower water levels adjacent to Avenir and Indian Trail Improvement District



## Flow-way 2 Florida Power & Light Relocation/C-101W/L-101W

1. Transmission poles in M-0 connector canal footprint
  - Vertical clearance issue, lines too low to work under
  - Construction of C-101W/L-101W requires relocation
  
2. Preliminary design complete, final cost estimate June
  - ~\$6M to move poles




# Flow-way 3




## Flow-way 3 Status

1. Design contract (WSP) - executed Nov 2022
2. Site investigations and semi-regional modeling – complete Apr 2026
3. Preliminary Design of Gulfstream East and Kitching Creek - Ongoing
4. Permitting, Cultural Resources Surveys and Environmental Site Remediation - Ongoing
5. Gulfstream East and Kitching Creek Ready to Advertise ~ late 2027
6. Design contract West of I-95 – pending



# Design for Kitching Creek



1. Small pump station (S-116), buried pressurized pipe, bubble up outlet, maintenance road
2. Received letter of consent from DEP Division of Recreation and Parks – Jan 2026
3. Easement, permit, agreement discussions – ongoing
4. Project Implementation Report design included weir and spreader swales
  - Low Design Maturity resulted in new design concept
  - Similar challenges in all flow-ways

A photograph of a swampy forest. A small stream flows through the center, surrounded by dense vegetation including tall trees, palm trees, and large ferns. Several large logs are scattered along the banks and in the water. The scene is lush and green, with a sandy bank visible on the right side.

# Discussion