HOMELESS RESOURCE CENTER 2 (Central County Housing Resource Center)




in collaboration with

FACILITIES DEVELOPMENT & OPERATIONS DEPARTMENT (FD&O)

and

COUNTY ADMINISTRATION

IST Independent Citizen Oversight Committee February 17, 2022





PUBLIC OUTREACH

PPM# FDO-S-004

Municipal meetings conducted February 28 and May 20, 2019

Public meetings conducted March 14 and April 24, 2019

- 1. 3,900+ notices mailed to all addresses along local USPS carrier routes, in addition to 116 property owner mailings within 500 feet
- 2. March 14, 2019 meeting topics: Homelessness, Lewis Center, Programming, Site Selection, WPB Interlocal Agreement, Timeline
- 3. April 24, 2019 meeting topics: Responses to questions, Additional project details, Proposed Operating Provisions and Understanding

TENTATIVE PROJECT TIMELINE

September 2019 - Design services solicitation

November 2019 – Construction Manager (CM) solicitation

January 2020 - Design Team Selected. - Ohlson Lavoi Corp. (OLC)

July 2020 - BCC Approval for Design Services

July 2020 – Notice To Proceed (NTP) issued for Design Team

August 2020 – Final Selection of CM - D. Stephenson Construction Inc.

October 2020 – BCC approved CM Contract

November 2020 – NTP issued for CM for pre construction services

TENTATIVE PROJECT TIMELINE (Cont.)

November, 2020: Schematic Design submittal received

September 10, 2020: Plan Review Panel SD meeting

March, 2021: 60% Construction Drawings (CD) received.

June 2021 – September 2021: Zoning (Site Plan) approved

June, 2021: Plan Review Panel 60% CD meeting

May, 2021: 100% CD received

May, 2021: June, 2021: Plan Review Panel Permit Set meeting

June 2021: Building Permit Application submitted

March 2022: All regulatory permits to be secured

TENTATIVE PROJECT TIMELINE (Cont.)

March 22, 2022 - GMP construction contract scheduled for BCC meeting

April 2022 – June 2023: Construction*

NLT July 2023: Move in

NLT August 2023: OPENING DAY!

* Assumes continued supply chain and labor force disruptions, no severe weather impacts, and no other extraordinary conditions during construction

CAPITAL FUNDING


\$14,943,697 IST "Central County Housing Resource Center"

\$1,213,460 IST "Lake Worth West Substation"

\$1,424,843 CDBG

TOTAL = \$17,582,000

APPROVED SITE PLAN



HOMELESS RESOURCE CENTER 2 PROPOSED FLOOR PLAN

IMAGE REDACTED
PER FLORIDA STATUTES
SEC. 119.071(3)(a)

Development Design (Entry View)



1 ENTRY VIEW 12" = 1'-0"

ENTRY VIEW

PALM BEACH HOMELESS CENTER

ULC	Scale:	12" = 1'-0"
	Date	08/26/20
	Drawn by:	OLC
296 3 HIAWIASSEE RD	Rav'd by:	MAGED ELSHEIKH
IRLANDO, FLORIDA 0281-8747	Shed #:	A-104
107.982.0470 w.okodesigns.oom	<u>-</u>	

Development Design (3D View NE)



1) North East 3 D view

3D VIEW

PALM BEACH HOMELESS CENTER

Issued: 08/26/2020 Status: Concept Design OLC

tale: 12" = 1'-0"

Drawn by: OLC

2295 3 HAWASSEE RE SUITE 310 ORLANDO, FLORIDA 8228: 8747 T: 407.992,0470 www.olodesigns.com

RD Bard by: MAGED ELSHEIKH

RIDA Sheet #: A-105

Development Design (3D View NW)



North West 3 D View

3D VIEW

PALM BEACH HOMELESS CENTER

Development Design (3D View SW)



3D VIEW

PALM BEACH HOMELESS CENTER

OLC	Scale:	12" = 1'-0"
	Date	08/26/20
	Drawn by:	OLC
2296 S HIAWASSEE RD SUITE 310	Rav'd by:	MAGED ELSHEIKH
ORLANDO, FLORIDA 8028: 8747	Sheet #:	A-107
r: 407.992.0470 www.olodesigns.com		

Development Design (Interior Front Entry)



INTERIOR VIEW

PALM BEACH HOMELESS CENTER



HOMELESS RESOURCE CENTER 2 (Central County Housing Resource Center)



in collaboration with

FACILITIES DEVELOPMENT & OPERATIONS DEPARTMENT (FD&O)

and

COUNTY ADMINISTRATION

IST Independent Citizen Oversight Committee February 17, 2022