



West Detention Center

Pods A & B Renewal & Replacement Project #15218

PROJECT HISTORY

Pods A, B & Medical are two stories with C POD being 3-story which was constructed in early 80's & 90's, housing approximately 256 inmates. These inmates range from having maximum security offenders to low level security offenders. Due to the age of the facilities, renewal and replacement of certain systems and equipment are required to maintain the operation and security of the facilities.

IMAGE REDACTED PER FLORIDA STATUTES SEC. 119.071(3)(a)

IMAGE REDACTED PER FLORIDA STATUTES SEC. 119.071(3)(a)

IMAGE REDACTED PER FLORIDA STATUTES SEC. 119.071(3)(a)

CONSULTANT DESIGN SERVICES

IMAGE REDACTED PER FLORIDA STATUTES SEC. 119.071(3)(a)

IMAGE REDACTED PER FLORIDA STATUTES SEC. 119.071(3)(a)

FLORIDA STATUTES SEC. 119.071(3)(a)

In June 2016, the Board of County Commissioners approved a contract with Leo A. Daly for professional design services. On March 14, 2017, the Board approved design and construction administration services with Leo A. Daly for A & B Pods. This phase of services consisted of renovations, replacement, and/or modifications for infrastructure and various facilities systems such as HVAC, Mechanical, Fire Protection, Electrical, Roofing and Weather Proofing.

PROJECT SCOPE

The scope of the project was to repair and replace equipment, systems, and finishes throughout the facility. Some of the scope of work that was being performed in the facility are:

- Replacement of lighting
- Addition of and replacement of emergency generators
- Fire Alarm software upgrades
- New roof
- Replacement of Air Handlers
- A Pod control room as back up to central control
- Replacement of a Muffin Monster
- Replace Booster Pump

PROJECT SCOPE

IMAGE REDACTED PER FLORIDA STATUTES SEC. 119.071(3)(a)

IMAGE REDACTED PER FLORIDA STATUTES SEC. 119.071(3)(a)

IMAGE REDACTED PER FLORIDA STATUTES SEC. 119.071(3)(a)

CONSTRUCTION MANAGEMENT SERVICES

In April 2016, the Board approved a 5 year construction manager contract with Hedrick Brothers Construction, Inc. to construct, repair and replace systems within detention facilities.

In June 2016, CRC approved Hedrick Brothers Construction Co., Inc. to provide pre-construction services as a construction manager. These services were to provide design reviews and provide estimates during the development of the drawings.

In May 2018, the Board approved Amendment 3 which consisted of the West Detention Project A & B Pods R & R Project. Construction activities have been completed whereby the CM has achieved substantial completion and PBSO has taken full possession of the facility. Construction of Phases 4 & 5 have not been designed in order for construction to begin.

PROJECT FUNDING

The Project, Phases 3-5, are funded through the Infrastructure Sales Tax (IST). The total amount of IST funding for these Phases of work is 33 million dollars. Below is a breakdown of the budgeted amount for each Phase of work.

- ☐ Phase 3 Budgeted amount \$8,500,000.00
- ☐ Phase 4 Budgeted amount \$14,700,000.00
- ☐ Phase 5 Budgeted amount \$9,800,000.00

PROJECT FUNDING



Project Budget

Grouped by Category and Fund

AE - Design Amended Committed	Expended
2950 Local Government One-Cent 0 1,500,000 407,517 Infrastructure Surfax 0 1,500,000 407,517	
Infrastructure Gurlas Subtotals for AE - Decign: 0 1,500,000 407,517 CO - Construction 3950 Local Government One-Cent 8,500,000 7,078,779 5,669,251 Infrastructure Gurlas 9999 FUTURE Local Government 24,500,000 24,500,000 0 Cne-Cent Infrastructure Gurlas	
CO - Construction	446,238
3990 Local Government One-Cent 8.500,000 7,078,779 6,669,251 9999 FUTURE Local Government 24,500,000 24,500,000 0 One-Cent Infrastructure Burlaw 0 0 0	446,238
Infractiviture Duntax 9999 FUTURE Local Government 24,500,000 24,500,000 0 One-Cent Infrastructure Duntax	
One-Cent Infrastructure Surtax	6,622,841
	0
Subtotals for CO - Construction: 33,000,000 31,578,779 6,669,251	6,622,841
OT - Other	
3950 Local Government One-Cent 0 0 1,290,536 Infrastructure Ourtax	810,195
Subtotals for OT - Other: 0 0 1,290,536	810,195
ZZ - Contingency	
3950 Local Government One-Cent 0 0 0 Infrastructure Surfax	0
Subfotals for ZZ - Contingency: 0 0 0	0
Grand Totals: 33,000,000 33,078,779 7,552,270	

Prolog Converge

Printed on: 2/14/2020

Palm_Beach

Page 1