

**CRITICAL 5 YR. ROAD PROGRAM PROJECTS STATUS  
04/08/2021**

PROJECT #	PROJECT LIMITS	PROJECT DESCRIPTION	EST. CONST. COST (IN \$1000)	PROJECT STATUS	5YR ROAD PROGRAM (ADOPTED 12/22/2020) CONSTRUCTION FUNDS	BID OPENING DATE	BCC AWARD DATE	EST. BEGIN CONSTRUCTION	SM / PM
2015508	6th Avenue S over Lake Osborne Drive	Bridge Replacement	\$8,000	Bidding	2020	3/16/2021	TBD	TBD	DY / WC
2012511	10th Ave. N. & Boutwell Rd.	Intersection Improvements	\$1,000	96% Plans complete. Permits and R/W in progress.	2022	TBD	TBD	TBD	KOF / SJ
2017515	60th St. N., Avocado Blvd. to 120th Ave. N.	1.6 mi., Construst 3L	\$7,000	Awaiting 65% submittal.	2022	TBD	TBD	TBD	KOF / FM
2015520	Benoist Farms Rd., SR 80 to Belvedere Rd	Widen from 2 lanes to 3 lanes	\$5,900	100% Plans reviewed; Permitting and R/W acquisition are in progress.	2021	May-21	Sep-21	Jan-22	KOF / AMD
2013102	Blue Heron Blvd. & Australian Ave. Intersection Improvements	Add EB right turn lane	\$300	All R/W in hand. FDOT Permit issued.	2020	N/A - slated for Road & Bridge	N/A	TBD	DY / MA
2013101	Blue Heron Blvd. & Congress Ave. Intersection Improvements	Add 2nd WB left turn lane	\$350	All R/W in hand. Application for a new FDOT Permit is required due to previous approval expiring while waiting on R/W acquisition.	2020	N/A - slated for Road & Bridge	N/A	TBD	DY / MA
2018508	Boynton Beach Blvd. & Acme Dairy Rd. Intersection Improvements	Extend EB & SB right turn lanes	\$440	Bids received 1/5/2021. To be constructed during the Summer of 2021.	Adopted 6/18/19 - 2019	1/5/2021	TBD	TBD	DY / MA
2015610	Camino Real, Military Trail to SW 7 <sup>th</sup> Ave. Milling, Resurfacing and Safety Improvements	Milling, Resurfacing and Safety Improvements	\$800	Bids received. Award pending.	2020	9/1/2020	Bid Protest	TBD	DY / WC
2015601	Central Blvd. & University Blvd. Intersection Improvements	Convert 2 signalized intersections into 1 non-signalized oval roundabout	\$800	Under Construction.	Adopted 6/18/19 - 2019	3/10/2020	7/7/2020	10/7/2020	KOF / FM
2014503	Church St., Limestone Creek Rd. to W. of Central Blvd. 0.5mi., 2 L	2 lane reconstruction, Round-a-bout, bike lane & drainage	\$1,500	Sketch & Legal Descriptions for required Right-of-Way are pending. Final plans due Summer 2021.	2022	TBD	TBD	TBD	KFS / SMO
2018101	Clint Moore Rd. & Jog Rd. Intersection Improvement	Add 3rd WB through lane	\$700	Bids received. Award pending.	2021	9/28/2020	Bid Protest	TBD	DY / MA
2013520	Congress Ave. and Palm Beach Lakes Blvd. Intersection Improvements	Add NB right turn lane, WB 4th through lane	\$1,800	OT 12/4/2020. Awaiting 100% Plans (Arcadis project). All permits in hand.	2020	2021	TBD	TBD	DY / MA
2012517	Congress Ave., N. of Northlake Blvd. to Alt. A-1-A 0.6 mi., 2 L & 3 L	Construct new 2L/3L roadway including roundabout	\$5,700	Awaiting 96% plans for entire project. R/W acquisition (including Hi Acres Agreement), utility coordination & permitting are in progress. Construction likely to be split at Avocado Lane.	2022	11/2/2021	3/24/2022	4/24/2022	KOF
2015500	CR 880 over C-51 Canal Bridge Replacement	Replace CR 880 bridge over the C-51 Canal	\$4,900	Awaiting 65% submittal, permitting in progress, R/W acquisition has yet to begin; coordinating with Yesteryear Village / South Florida Fair for historic preservation/documentation for display.	2022	2022	TBD	TBD	KOF / FM
2017512	Florida Mango Rd. over PBC L-2 Canal Bridge Replacement	Bridge Replacement with twin culverts	\$900	Pending Construction Contractor NTP.	Adopted 6/18/19 - 2019	2/25/2020	8/25/2020	2/18/2021	KFS / SMO
2016500	Florida Mango Rd., 10 <sup>th</sup> Ave. North to Edgewater Drive 0.9 mi., 3 L (LWDD L-9 & L-10 Canals Bridge Replacements)	Widen from 2 lanes to 3 lanes and replace 2 bridges	\$6,800	100% Plans submitted for review, Permits and R/W acquisition are in progress.	2022	2022	TBD	TBD	KOF / AMD
2014511	Florida Mango Rd., Myrica Rd. To Summit Blvd.	Widen from 2 lanes to 3 lanes and replace bridge with culvert	\$2,600	96% Plans complete; Permits and R/W are in progress.	2022	2022	TBD	TBD	KOF / AMD
2015520	Florida Mango Rd., Edgewater Dr. to S. of Barbados Rd.	0.6 mi., 3 L (LWDD L-8 Canal Bridge Replacement)	\$3,700	Project is advertised for bid - bid opening schedule 4/13/21	2021	4/13/2021	9/1/2021	1/1/2022	KOF / AMD
2017517	Florida Mango Rd., Barbados Rd. to Myrica Rd.	0.7 mi., 3 L (LWDD L-7 Canal Culvert Replacement)	\$3,700	96% Plans under review. Permits and R/W are in progress.	2022	TBD	TBD	TBD	KOF / AMD

\* - Denotes projects to be delayed in Mid-Year Adjustment

**CRITICAL 5 YR. ROAD PROGRAM PROJECTS STATUS  
04/08/2021**

PROJECT #	PROJECT LIMITS	PROJECT DESCRIPTION	EST. CONST. COST (IN \$1000)	PROJECT STATUS	5YR ROAD PROGRAM (ADOPTED 12/22/2020) CONSTRUCTION FUNDS	BID OPENING DATE	BCC AWARD DATE	EST. BEGIN CONSTRUCTION	SM / PM
2011904	Garden Rd., S. of FDOT Canal to S. of Blue Heron Blvd.	Bridge Replacement with 72" RCP	\$900	Under Construction.	Adopted 8/16/16 - 2016	11/19/2019	5/5/2020	8/1/2020	KFS / SMO
2015511	Gateway Blvd. and High Ridge Rd. Intersection Improvements	Add 2nd NB, EB & WB left turn lane, 3rd SB left turn lane, and SB right turn lane	\$1,050	Construction awarded by BCC 9/15/2020. Awaiting Construction NTP.	2020	6/2/2020	9/15/2020	TBD	DY / WC
2014507	Gateway Blvd. and Military Trail Intersection Improvements	Add NB right turn lane and 2nd SB left turn lane	\$1,850	Bids received. Award pending.	2020	3/23/2021	TBD	TBD	DY / MK
2019106	Half Mile Rd., Brooke Isles to Atlantic Ave.	Road Realignment	\$3,500	Scope & Fee for design to allow incorporation into FDOT project on Atlantic should go to April 6th BCC meeting. Final alignment report study pending.	2023 & 2024	TBD	TBD	TBD	KFS / SMO
2017104	Hagen Ranch Rd. & Atlantic Ave. Intersection Improvement	Widen to west to add separator (eliminate FDPs), expand intersection to fully accommodate SB dual LTs and SB Rt	\$250	Final Utility Coordination scheduled; R/W in progress.	2020	N/A - slated for Road & Bridge	N/A - slated for Road & Bridge	2021	KOF / SJ
2013528	Haverhill Rd., N. of Caribbean Blvd. to Bee Line Hwy.	Widen from 2 lanes to 4L/5L	\$6,500	Under Construction.	Adopted 7/10/18 - 2018	5/8/2020	9/15/2020	1/4/2021	KOF / FM
2018103	Hypoluxo Rd. and Jog Rd. Intersection Improvements	Add 3rd EB & WB through lane	\$980	Bids received. Award pending.	2020	3/16/2021	TBD	TBD	DY / MA
2071513	Kudza Rd. over LWDD L-8 Canal	Bridge Replacement with Concrete Box Culvert	\$800	Under Construction.	Infrastructure Sales Tax Project	11/5/2019	5/5/2020	7/1/2020	KFS / SMO
2014506	Lawrence Rd., Ponza Place to Lantana Rd.	Widen from 2 lanes to 3 lanes	\$10,700	65% Plans review complete. Permits and R/W in progress	2022	TBD	TBD	TBD	KOF / AMD
2013500	Linton Blvd. and Military Trail Intersection Improvements	Add NB to EB and SB to WB right turn lanes on Military Trail	\$1,800	Awaiting R/W to be completed (CAO) and FPL transmission poles to relocate upon acquisition of R/W at NW corner.	2021	TBD - Roadway R/W	TBD - pending utility relocation	TBD - pending utility relocation	KOF / SJ
2017600	Loxahatchee River Rd., SFWMD C-18 Canal Slope Stabilization	Sheet piling installation	\$1,200	Construction complete.	Adopted 6/18/19 - 2019	1/7/2020	6/16/2020	9/1/2020	DY / WC
2010504B	Lyons Rd., N. of LWDD L-14 Canal to Lake Worth Rd.	Widen from 2 lanes to 4L divided	\$5,470	Under Construction.	Adopted 6/18/19 - 2019 & 2020	5/7/2020	9/15/2020	1/4/2021	KOF
2007500A	Lyons Rd, Lake Worth Rd. to LWDD L-11 Canal	Widen from 2 lanes to 3L/4LD	\$1,730	Under Construction.	Adopted 6/18/19 - 2019 & 2020	5/7/2020	9/15/2020	1/4/2021	KOF
2013527B	Lyons Rd., S. of LWDD L-38 Canal to Atlantic Ave.	Widen from 2 lanes to 4LD, widen bridge over L-38	\$9,900	Under Construction.	2019	5/27/2020	9/1/2020	11/2/2020	KOF
2020026	Nickels Blvd. over LWDD L-23 Canal	Culvert Replacement	\$400	Design Contract to CRC 2/10/2021.	2022	TBD	TBD	TBD	KFS / SMO
2003503A	Northlake Blvd., E. of Seminole Pratt Whitney Rd. to E. of Hall Blvd.	Widen from 2 lanes to 4LD	\$7,500	100% Plans complete. R/W acquisition in progress - goint to suit, ACOE/FDEP permtting setback	2019 & 2020	May-21	Sep-21	1/1/2022	KOF / FM
2003503B	Northlake Blvd., E. of Hall Blvd. to Coconut Blvd.	Widen from 2 lanes to 4LD/6LD (Avenir)	\$7,000	96% Plans review in progress, R/W in progress, Permits pending. Includes widening to 6L for Avenir	2019, 2020 & 2021	May-21	Sep-21	1/1/2022	KOF / FM
2013534	Okeechobee Blvd. & Church St. Intersection Improvement	Extend NB to WB LT	\$220	Final plans submitted for review	2021	N/A - slated for Road & Bridge	N/A	8/1/2021	KOF / SJ
2016501	Palmetto Park Rd., E. of Military Trail to I-95	Construct outside auxiliary lanes/drop RTs EB and WB, replace signals at Palmetto Park Rd. intersection	\$1,800	96% Plans under review, Permits, Utility Coordination and coordination with City of Boca Raton for signals are in progress.	2021	2021	TBD	TBD	KOF / AMD

\* - Denotes projects to be delayed in Mid-Year Adjustment

**CRITICAL 5 YR. ROAD PROGRAM PROJECTS STATUS  
04/08/2021**

PROJECT #	PROJECT LIMITS	PROJECT DESCRIPTION	EST. CONST. COST (IN \$1000)	PROJECT STATUS	5YR ROAD PROGRAM (ADOPTED 12/22/2020) CONSTRUCTION FUNDS	BID OPENING DATE	BCC AWARD DATE	EST. BEGIN CONSTRUCTION	SM / PM
2013531	Palmetto Park Rd., SW 7th Ave. to SW 5th Ave.	Bridge Replacement	\$4,800	Awaiting Construction NTP - delayed to May per Contractor's request.	2019	8/25/2020	12/8/2020	1/5/2021	KOF / AMD
2012506	PGA Blvd & Military Trail Intersection Improvements	Construct SB to WB RTL and replace all signals at intersection	\$1,200	Complete - pending R/W OT Date 4/26/21 to advertise for bids	2021	6/1/2021	9/14/2021	11/1/2021	KOF / AMD
2014504	PGA Blvd. & Central Blvd. Intersection Improvements	Add 2nd SB right turn lane	\$800	Design contract with Arcadis has been terminated due to lack of performance. Task Authorization to HSQ to complete the design issued 6/24/2020.	Adopted 6/18/19 - 2019	TBD	TBD	TBD	DY / MK
2016505	Prairie Rd. over L-8 Canal	Bridge Replacement	\$950	Under Construction.	Infrastructure Sales Tax Project	3/17/2020	8/25/2020	9/25/2020	KFS / SMO
2014501	Royal Palm Beach Blvd., M Canal to S. of Orange Blvd.	Widen from 2 lanes to 5 lanes	\$8,100	Plans are 100% complete; Permits and R/W acquisition are in progress.	2022	2023	TBD	TBD	KOF / AMD
1997511D	Seminole Pratt Whitney Rd., Orange Blvd. to S. of Northlake Blvd.	Widen from 2 lanes to 4 LD	\$10,700	Opened bids; bid protest filed.	Adopted 6/18/19 - 2019 & 2020	6/18/2020	9/15/2020	1/4/2021	KOF
1997512A3	Seminole Pratt Whitney Rd. & Northlake Blvd. Intersection Improvement	Add dedicated NB to EB dual rights, add WB to SB dual lefts, install new signal	\$5,410	Opened bids; bid protest filed.	Adopted 6/18/19 - 2019 & 2020	6/18/2020	9/15/2020	1/4/2021	KOF

\* - Denotes projects to be delayed in Mid-Year Adjustment