

SPRINKLER/FSH FLT 2003 SCOTTY FIRESAFETY TRAILER

Workorder: V201

In Date: 10/13/2005 Close Date:

03/28/2006

Meter Reading:

Problem?

A INSPECTION, CHECK FRONT BATTERY, CHECK BRAKES

Task performed:	Parts	Quantity
	030866TRAILER JACK 3500 LB	1
	1156BULB	2
	11949-3-20SLIDE	2
	MC24DEEO CYCLE BAT	2
	MISC PARTMISC PART	1
	UMVS254411STRAP 46 IN	2

Workorder: V3615

In Date: 07/24/2006 Meter Reading:

Close Date: 08/15/2006

Problem?

passenger side front outrigger/stabilizer bent-(firesafety trailer in yard)

Task performed:	Parts	Quantity
	12-9059 WAY TRAILER CONNECTOR	1
	1232PINSTRIP REMOVAL TOOL	1
	4112-RCALARM COLE HERSEE	1
	8126482-2106 TOGGLE GUARD	1
	947-24POWER STABILIZING JACK	1
	CB-104BOX-CIRCUT BREAK BE22040	1
	S775COUPLER	1
	S777COUPLING NIPPLE	1
	S778COUPLING	1
	SLS65STOP LITE SWITCH	4

Workorder: V3960

In Date: 08/16/2006 Meter Reading:

Close Date: 09/15/2006

Problem?

INSTALL DOOR LATCH, GET SUPPLIES, (SAFTEY TRAILER)

Task performed:	Parts	Quantity
	M93282-2306 SWITCH	1



1/10/2023

Palm Beach County Fire Rescue **Fleet Maintenance Asset History** 10142542

SPRINKLER/FSH FLT 2003 SCOTTY FIRESAFETY TRAILER

Workorder: V7374

In Date: 03/26/2007

04/16/2007 Close Date:

Problem?

roof vent broken (fire safety trailer in yard)

Meter Reading:

Task performed: **Parts** Quantity

NO PARTS USED

NO PARTS USED

1. R&R roof vent and reseal top

2. E-one school

Workorder: V9234

In Date: 07/09/2007 Meter Reading:

Close Date: 10/15/2007

Problem?

both roof vents broken (safety trailer)

Quantity Task performed: **Parts**

1. check out vents on - order new ones

V13222

2. install new vents on roof and rewire units reseal

Meter Reading:

remove old sealer

3. c. t. scan test

In Date: 02/13/2008

02/14/2008 Close Date:

Problem?

Workorder:

repair sprinkler system generator 10-7

Task performed: **Parts** Quantity

NO PARTS USED

1. generator inop, exciter inop, installed new exciter

1A. Finished work on item in line 1 above

2. Sprinkler pump inop, pump seized, freed up pump

2A. Finished up work on item in line 2 above.

3. Generator inop, exciter, installed new excitev

4. Sprinkler pump inop, pump seized, freed up pump

Workorder: V13545

In Date: 02/27/2008 Meter Reading:

Close Date: 02/29/2008

Problem?

parts only to repair generator

Task performed: **Parts** Quantity

Parts only to repair generator - Regans Mobile Engine

NO PARTS USED

Vendor?: REGANS SMALL ENG



1/10/2023

Vendor?: CENTRAL AUTO TRIM

Palm Beach County Fire Rescue Fleet Maintenance Asset History 10142542

SPRINKLER/FSH FLT 2003 SCOTTY FIRESAFETY TRAILER

Workorder: V17070		
In Date: 08/15/2008 Meter Reading: Close Date: 08/22/2008		
Problem?911 Prevention Way- the front (right) stabalizer do stabalizers BOSS	pes not come down. Plus adding the "flat" piece on	the bottom of the rear
Task performed:	Parts	Quantity
Svc stabalizer; get drivere side front jack working; jacks have blocks on them; don't know what are looking for. j		
Workorder: V18542		
In Date: 10/23/2008 Meter Reading: Close Date: 01/02/2009 Problem?		
	tabalizers will not come down. Please add metal pl ot raise	ates to back stabalizers (sa
Task performed:	Parts	Quantity
 Work on gen; water in fuel sys; pull tank-clean cln out carb; refill; test/run. Pull pump after test; replc sea; reinstall; refill sys ok; rep leak on pump again-ok. Rem frnt jack motor; free up bolts; lube jacks; rei motor. Weld plates on bottom of rear stabilzers; go to Ce Auto Trim; install cover on gen. 	nstall	2
2/5/09 Order & isntall gen cover - Vasko j		
Workorder: V19916		
In Date: 12/22/2008 Meter Reading: Close Date: 01/14/2009 Problem? make cover for generator	1.00	
-		
Task performed:	Parts	Quantity
Make cover for generator - Central Auto Trim j	NO PARTS USED	



SPRINKLER/FSH FLT 2003 SCOTTY FIRESAFETY TRAILER

Workorder: V20094

01/02/2009 In Date:

Close Date: 02/05/2009 Meter Reading:

Problem? Front right stabalizer does not go down		
Task performed:	Parts	Quantity
Chkd out stabilizers; fnd left frnt stabilizer jammed; dissassembled stabilizer mechanism, free up & reassemble. j	NO PARTS USED	
Workorder: V17891		
In Date: 09/23/2008 Meter Reading: Close Date: 03/09/2009 Problem?		
The generator on the 911 Prevention Trailer did not start	with the key, it did start by using the pull cord.	
Task performed:	Parts	Quantity
	NO PARTS USED	
Workorder: V21640		
In Date: 03/09/2009 Meter Reading: Close Date: 03/12/2009 Problem? Places about air processes and time for 044 Processing Meter Reading:	for trailer. The trailer will be resign out on 2.42.00 f	fan van Thank van
Please check air pressure and tires for 911 Prevention W	ay trailer. The trailer will be going out on 3-12-09 i	lor use. Thank you.
Task performed:	Parts	Quantity
All (6) tires low; fill to 65PSI. j	NO PARTS USED	
Workorder: V30848		
In Date: 03/18/2010 Meter Reading: Close Date: 04/01/2010 Problem? trailer batterys dead	6.00	
Task performed:	Parts	Quantity
Get gen running; needs carb reguilt; C/O TLR lites, A/C,	5921SPARK PLUG REPLACES BM6A	1
etc; charge btrys; get gas can for gen. j	78-72BATTERY GROUP 78	1

BATTERY EPA TAXBATTERY EPA TAX \$1.50 PER BATTERY



SPRINKLER/FSH FLT 2003 SCOTTY FIRESAFETY TRAILER

Workorder: V32177

In Date: 05/13/2010

05/20/2010 Close Date:

7.00

Meter Reading:

Task performed:

j

R/R btrys in parking lot to chk & charge; load tested

btrys; reinstalled, clnd all terms & started onboard gen.

Problem? check brakes and bearings, paint wheels (pub ed trailer) Task performed: Quantity **Parts** 1. Chk brakes; repack bearings. NO PARTS USED 2. Paint wheels. Workorder: V32033 In Date: 05/05/2010 Meter Reading: 7.00 Close Date: 05/21/2010 **Problem?** rpeiar pump Task performed: **Parts** Quantity 1. Rem pump from trailer; take apart pump & cln NO PARTS USED impeller. 2. Reinstall sprinkler pump; rep leaing pipes. Workorder: V36620 In Date: 11/22/2010 Meter Reading: 6.00 Close Date: 11/30/2010 **Problem?** need 5 gallon fuel can and funnel for generator Task performed: **Parts** Quantity (1) MAC PUT A GAS CAN ON 2003 SCOTTY NO PARTS USED FIRESAFETY TRAILER. NO TIME ENTERED UNDER LABOR. J.W. Workorder: V37282 In Date: 12/20/2010 Meter Reading: 7.00 Close Date: 01/10/2011 **Problem? BATTERYS 10-7**

Parts

NO PARTS USED

Quantity



SPRINKLER/FSH FLT 2003 SCOTTY FIRESAFETY TRAILER

Workorder: V37873

In Date: 12/20/2010 Close Date:

01/25/2011

Meter Reading:

7.00

Problem?

1. several interior lights out 2.rear stabilizers sticking (don't want to come down) 3.smoke generator takes very long time to heat u

4. Light cover missing on rear door.

Task performed:

(1) CHECKED ALL STABILIZERS, WORKED THEM AND LUBED ALL OF THEM.

(2) ORDERED LENS FOR THE REAR DOOR LOWER GROUND LIGHT.

(3) CHECKED ALL LIGHTING AND REPLACED ALL BAD BULBS.

(4) WASN'T ABLE TO GET IN TOUCH WITH COMPANY ABOUT SMOKE GENERATOR.

J.W.

Meter Reading:

Workorder: V38433

In Date: 02/10/2011 Close Date:

02/18/2011

V43529

09/08/2011

09/20/2011

Problem?

DEAD BATTERY

Task performed:

went to PB Shores; rem all btry cables; tested btry; fnd bad btry; replc btry; went for parts; R/R (2) pos cable

terms; ck starter connections; started & ck ok.

Parts

BATTERY EPA TAXBATTERY EPA TAX \$1.50 PER BATTERY

HP-31DBATTERY 950CCA HP-31D

Quantity

10

Quantity

1

1

Quantity

1141BULB

7.00

Parts

Meter Reading: 7.00

Close Date: Problem?

Workorder:

In Date:

Install smoke machine.

Task performed:

went out to pub ed trailer put smoke sluid in machine and tested operation system seems to work good maby

piping needs to be adjusted clean machine.

Parts



SPRINKLER/FSH FLT 2003 SCOTTY FIRESAFETY TRAILER

Workorder: V44921

In Date: 11/02/2011 11/16/2011 Close Date:

Problem?

check out trailer

Meter Reading: 7.00

Task performed: Quantity **Parts**

1. Refuel gen & run; chk tire press. NO PARTS USED

2. Hookup to van; chk all lights.

Workorder: V49759

In Date: 05/31/2012 7.00 Meter Reading:

Close Date: 06/04/2012 **Problem?**

replace tires service only

Quantity Task performed: **Parts**

REPLACE TIRES SERVICE ONLY. NO PARTS USED

Vendor?: BOULEVARD TIRE CENTE

Workorder: V51667

In Date: 08/17/2012 Meter Reading: 7.00

Close Date: 09/17/2012

Problem?

generator not making voltage

Task performed: **Parts** Quantity

NO PARTS USED

TRVL TO SHOP CHK GEN TRY TO EXCITE STARTER W 12V OC GET WORKING LOAD DOWN GEN LOST CHARGE AGAIN TRY TO FLASH WORK FIND GEN W 30 AMP TWIRK LOCK AND INSTALL ON UNIT TEST OK NO BATT CHARGE W/NEW UNIT.



SPRINKLER/FSH FLT 2003 SCOTTY FIRESAFETY TRAILER

Workorder: V55681

In Date: 02/10/2013

Close Date: 02/11/2013

Problem?

repair door stops, stabilizers

Task performed: Parts Quantity

7.00

1. DOOR STOPS - FABRICATE PLATE TO SECURE DOOR STOPS, DRILL BOLT THROUGH HOLES IN DOOR PANEL AND BODY. PLATED INSIDE AND OUT TO SUPPORT AND MOUNT DOOR STOP - MOUNT DOOR STOP. SECURE PLATE.

2. ASSIST MAC WITH ABOVE REPAIRS.

04/16/2013

10129800338 1/2 HOLDER DOOR 1.5 ZINC

2

Quantity

Workorder: V56212

In Date: 03/07/2013 Meter Reading: 7.00

Close Date: Problem?

Fabricate plenum to blow smoke in back room of trailer Repair lights and license plate holder Check and adj tire pressures as needed

Task performed: Parts

Meter Reading:

- 1. TRIED TO FIND HITCH AND BALL FOR VOLY VAN. COULD NOT FIND ANY. GOT ONE FROM PARTS ONI. INSTALL ON VAN. CHARGE BATTERY AND CONNECT VAN TO TRAILER. CONNECT TRAILER PLUG TO VAN AND CHECK LIGHTS (NONE). CLEAN CONTACT AND LUBRICATE. CHECK POWER ON VAN PLUG. (OK). DIAGNOSE PROBLEM WITH TRAILER. **OPENED** TRAILER BOX AND CHECK WIRING. FOUND BAD CONNECTION FOR GROUND. REPAIR CONNECTION AND LIGHTS COME ON. L REAR TURN/BRAKE NOT REPLACED BULB NO GOOD. WORKING. POWER TO SOCKET STARTED TO DIAGNOSE AND RAN OUT OFTIME. LEFT NOTE FOR VOLLY'S ON SEAT. AS THEY WANTED TO USE TRUCK FOR WEEKEND.
- 2. MOVED SMOKE MACHINE TO CORRECT DISTANCE FROM PLENUM AND INSTALLED SPACER PIPE TESTED GOOD INSTALLED LISCENCE PLATE



SPRINKLER/FSH FLT 2003 SCOTTY FIRESAFETY TRAILER

Workorder: V57241

In Date: 04/24/2013 Meter Reading: 7.00 Close Date: 05/10/2013

Problem?

Emergency breakaway cable broken Check trailer emergency brake battery Interior lights several bulbs inop Van and trailer pulls

the right

Task performed:

- 1. BEGAN CHECKING ABOVE CONCERNS AND ORDERING PARTS.
- 2. ROAD TESTED TRUCK AND TRAILER TO CHECK FOR PULL DURING BRAKING. FOUND TRUCK AND TRAILER PULLING SLIGHTLY TO THE RIGHT. CHECK BRAKE OPERATION AND WIRING TO EACH WHEEL FOR BRAKES. FOUND NO PROBLEMS. ALSO AIRED UP ALL SIX TIRES. (VERY LOW ON AIR).
- 3. CHECKED OUT BATTERIES ON TRAILER, BATTERIES FAILED LOAD TEST. HAD TO ORDER NEW BATTERIES. (MARINE/DEEP CYCLE)
- 4. CHECKED OUT INTERIOR LIGHTS INOP IN KITCHEN AREA. TRACED PROBLEM TO POSSIBLE BROKEN WIRE IN CEILING.
- 5. CONTINUED WIRING REPAIR INSIDE TRAILER FOR INTERIOR. HAD TO REMOVE A LOT OF INTERIOR TO FISH WIRES FROM LIGHTS BACK TO ELECTRICAL PANEL.
- 6. COMPLETED INTERIOR LIGHT REWIRING REPAIR. REINSTALLED ALL PARTS COVERS, VENTS AND LIGHT FIXTURES THAT WERE REMOVED TO GAIN ACCESS FOR WIRING. ALL INTERIOR LIGHTS ARE NOW WORKING.
- 7. ASSIST IN REPAIRS OF DOOR LIGHTS.
- 8. REPLACED BOTH BATTERIES (DID NOT PASS LOAD TEST) CLEANED ALL WIRE TERM ENDS. REPLACED BATTERY STRAP HOLD DOWNS AND MOUNTING BRACKETS. (WEATHERED/ADJUSTED).
- 9. REPLACED BRAKE AWAY SWITCH ON TONGUE OF TRAILER. DURING REMOVAL OF OLD SWITCH MOUNTING BOLT BRAKE OFF. GROUND DOWN BROKEN BELT, DRILLED AND TAPPED NEW MOUNTING HOLE AND PAINTED FRAME.
- 10. TOOK GAS CAN FROM TRAILER AND FILLED AT FUEL PUMPS RETURNED CAN TO TRAILER FULL.

Parts	Quantity
BATTERY EPA TAXBATTERY EPA TAX \$1.50 PER BATTERY	2
M24MFMARINE BATTERY	2
UMVS254411STRAP 46 IN	2



SPRINKLER/FSH FLT 2003 SCOTTY FIRESAFETY TRAILER

Workorder: V57701

In Date: 05/13/2013 Close Date:

05/21/2013

7.00

Problem?

check trailer for roof leak and plug flat tire

Task performed:

1. BACKED TRALILER INTO BAY UNLOCKED VAN. STARTED INSPECTING ROOF FOR REPORTED WATER LEAKS AT VENTS.

Meter Reading:

- 2. INSPECTION OF ROOF REVEALED BROKEN ROOF VENT OVER CONTROL ROOM. DO NOT RECOMMENT REPLACING VENT DUE TO POOR CONDITIN OF ROOF CLEANED AND SILICONED VENT SHUT TO SEAL. REMOVED CRANK HANDLE DO NO ONE WOULD ATTEMPT TO OPEN.
- 3. R&R LEFT SIDE FRT AXLE TIRE TO REMOVE SCREW AND PLUG TIRE. ALSO CHECKED AIR IN REMAINING 5 TIRES.
- 4. ALSO FOUND ROOF VENT OVER KITCHEN AREA LOOSE BUT STILL FUNCTIONAL. ALSO IN NEED OF REPLACEEMENT (MACHANISM THAT CLOSES VENT TIGHT IS BROKEN) TRIED TO CLOSE MANUAL BUT WOULD NOT CLOSE TIGHT.
- 5. CHECKED OVER TRAILER FOR REPLACEMENT CONCERN AND REPORTED TO TIM C.
- 6. HOOKED TRAILER BACK UP TO VAN AND PARKED.

Parts

Quantity



1/10/2023

Palm Beach County Fire Rescue **Fleet Maintenance Asset History** 10142542

SPRINKLER/FSH FLT 2003 SCOTTY FIRESAFETY TRAILER

Workorder: V61272

In Date: 10/15/2013 10/25/2013 Close Date:

check out trailer stabilizers

Problem?

Meter Reading:

7.00

Task performed:

- INSPECT REAR STABILAZER FOR DAMAGE FOUND NEEDS TO BE REMOVE FOR REPAIRS. REMOVE HOSE ASSYABLE. DISMANTLE RIGHT REAR ARM AND ALL COMPONENTS TO IT HEAD UP AND STRAIGHTEN FRAME AND ARM SUPPORT STRAIGHTEN SCREW. BRACKETS. REMOVE ELECTRIC MOTOR AND UP AND DOWN SWITCH NEEDS NEW ONE. REASSEMBLE BACK TOGETHER TEST FOR OPERATION IS WORKING GOOD.
- CLEAN UP WELDING SHOP AFTER REPAIRS.
- INSTALL STABILIZERS BACK ON TRAILER AND HOOCH UP WIRES FOR POWER BAK ON.
- CHARGE BATTERIES ON TRAILER TEST STABILIZERS FOUND NEEDS ADJUSTMENT ADJUST DOWN LEGS AND MOTOR TO IT TEST FOR OPERATION IS GOOD NOW.
- WORK ON TRAILER GENERATOR. REPAIR GENERATOR ELECTRIC CORE TO TRAILER. NEEDS NEW ENDS.
- DRIVE TO PALM BEACH RV TO PICK UP GENERATOR POWER CORE ADAPTOR AND ENDS. INSTALL ON TRAILER.

Meter Reading:

Parts Quantity

SLS65STOP LITE SWITCH

2

Workorder: V61518

In Date: 10/25/2013

Close Date: 11/26/2013

Problem?

Install new weight dist hitch

7.00

Task performed:

installed hitch

Parts Quantity 3210RECIEVER SHANK 1

7979TRUNNION HEAD RECIEVER



SPRINKLER/FSH FLT 2003 SCOTTY FIRESAFETY TRAILER

Workorder: V62295

In Date: 11/26/2013

Close Date: 01/08/2014

7.00

Problem?

repair outside door and step lights/fixtures, check a/c drain

REPLACED BROKEN PULL CORD ON GENERATOR.

Meter Reading:

Task performed:	Parts	Quantity
1. SETUP UNIT FOR WEEKEND EVENT. 2. TRAILOR GENERATOR PULL START STRING BROKE- REMOVE ASSEMBLY AND INSTALL NEW PULL STRING. REASSEMBLE AND OPERATE. 3. STEP LIGHT RIGHT LIGHT LEFT INOP- R&R BLOW BULB. 4. PORCH LIGHT R/SIDE BLOWN BULB- REMOVE AND INSTALL NEW BULB L/SIDE REMOVE BULB ASSEMBLY FELL APART REMOVED REMAINING PARTS- TAP OFF EXPOSE WIRE- PART ON ORDER. 5. COMPLAIN OF A/C LEAKING- RUN UNIT NO LEAK FOUND.	/ / E 3 6	
Workorder: V62599 In Date: 12/09/2013 Meter Reading: Close Date: 02/03/2014 Problem? Replace leveling jack. Check out sprinkler pump inop.	7.00	
Task performed:	Parts	Quantity
1. TEST AND REMOVE LEVELING AND NEEDS A NEW ONE. ALSO REMOVE PUMP FOR TESTING SYSTEM 2. INSTALL PUMP BACK IN TRAILER. 3. TEST PUMP FOR PERFORMANCE IS WARMING GOOD NOW.		1
Workorder: V63994		
In Date: 02/05/2014 Meter Reading: Close Date: 02/05/2014 Problem? fix pull cord on gen	7.00	
Task performed:	Parts	Quantity



SPRINKLER/FSH FLT 2003 SCOTTY FIRESAFETY TRAILER

Workorder: V64054

In Date: 02/07/2014 Close Date:

02/11/2014

Meter Reading:

7.00

Problem? batteries dead

Task performed:

1. ASSIST CARL ON MOUNTING 2 CORD BATTERIES UNDER VAN ALSO FILL UP WATER TOMLZ ON TRAILER. SET TO CHARGE BATTERIES ON TRAILER FILL UP GENERATOR WITH GAS.

2. JUMP START VAN OUT IN PARKING LOT DEAD, CHECK OUT FOUND BOTH BATTERIES IN VAN BAD BATTERY UNDER TRUCK NOT CHANGED SENT 11/10 NO GOOD, REPAIR BATTERY CABLES AT BATTERY REINSTALL NEW BATTERY CHECK CHARGING SYSTEM OK.

Parts	Quantity
65-72BXT65750 BATTERY	2
BATTERY EPA TAXBATTERY EPA TAX \$1.50 PER BATTERY	2

Workorder: V70677

In Date: 11/03/2014

Meter Reading:

7.00

Close Date: 01/13/2015

Problem?

check a/c unit tripping breaker

Task performed:

- 1. Rope broken for generator set. Restring pulley cord.
- 2. Check a/c unit tripping breaker. No power up at roof top a/c. Checked for power at thermostat. R/R roof top a/c and rewire system.
- 3. Hole in floor.
- 4. Replace dead batteries and replace bad fuse holder. Wire and fuel generator set.

Parts	Quantit
63152HVAC UNIT ROOF MOUNTED	1
BATTERY EPA TAXBATTERY EPA TAX \$1.50 PER BATTERY	2
M24MFMARINE BATTERY	2